



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **136751** | Service: **DTV** | Call **WNYA** | Channel:
ID: | Sign:
7 (High VHF) | File **0000025402**
Number:
FRN: **0005828736** | Date **06/11**
Submitted: **/2021**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WNYT-TV, LLC Doing Business As: WNYT-TV, LLC	Ryan Vandewiele, Vice President 3415 University Ave., West St. Paul, MN 55114 United States	+1 (651) 642-4334	KShuldes@hbi. com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Charles Naftalin <i>Counsel to Licensee Holland & Knight LLP</i>	Charles Naftalin Holland & Knight, 800 17th Street, NW Suite 1100 Washington, DC 20006 United States	+1 (202) 457- 7040	charles. naftalin@hklaw.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	See Revised Exhibit 1.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Add Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Innovator HX
	Year	2008
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2.5 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	VAXTE- 12R37
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	8.6 kW
	Justification for New Transmitter	The manufacturer of the existing transmitter is defunct so re- tuning the existing transmitter is not feasible. Power capacity of the replacement transmitter exceeds existing transmitter due to antenna changes. See Revised Exhibit 1.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	4 inches
	Length	435.0 feet
	Other Electrical Service	Yes
	Description	External Surge Suppressor
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.69 kW

Manufacturer	
Model	LP4OIM
Year	2008

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	3
	Number of Panels/Bays	2
	Lower Limit	174.00 MHz
	Upper Limit	216.00 MHz
	Design power capacity in use	50.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.45 kW
	Manufacturer	

Model	THA-O4-1H /4UD2SP-1-R
Year	2021
Justification for New Antenna	In late 2019, the FCC granted WNYA's application to broadcast from another existing site in the market. See Revised Exhibit 1 for details.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Reducer	The selected antenna requires a transmission line reducer at the input, per quote/invoice.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	12.45 kW
	Manufacturer	
	Model	TLS-V4-R
	Year	2017

	Justification for New Antenna	See Revised Exhibit 1.
--	-------------------------------	------------------------

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Add Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmission currently shared with any other stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	Other
	Other Diameter	3 inches
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	300 feet per run

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	600 feet per run
	Justification for New Transmission Line	New line needed because prior antenna only had to support two, rather than three, stations; new antenna required new transmission line. See Revised Exhibit 1.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Interior Transmission Line	Rigid coaxial sections (Various) - see Revised Exhibit 1.
Patch Panel	4-1/16" 7-Port Patch Panel with Interlocks - see Revised Exh. 1

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	4 1/16 inches
	Segment Length	20'
	Other Segment Length	
	Number of parallel runs	1
	Length	40 feet per run
	Justification for New Transmission Line	Study found existing out- of-service line on tower at updated site - see Revised Exhibit 1 -- acceptable for interim use; however, line needed to be extended 40 feet for interim antenna use.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Move Equipment
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1002871
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	42° 38' 13.0" N-
	Longitude (NAD83)	073° 59' 43.0" W-
	Overall Structure Height	314.96 feet
	Support Structure Height	259.18 feet
	Ground Elevation Above Mean Sea Level (AMSL)	1527.87 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WRGB Licensee, LLC
	Date Constructed	01/01/1954

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
73942	WRGB	DTV
15330	WRVE	FM

Other Types of Users

Users
Two Way Radios
Cellphones

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Name	Description
------	-------------

Mapping, Tower	Tower mapping necessary due to number of existing users, incl. newly repacked stations, on primary tower.
Support Material	Custom-manufactured support brackets to mount new 4" transmission line to tower.

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	738.00 feet
	Justification for New Tower	Interim Tower is an existing structure owned by the Licensee. (ASR #1004249.) Please refer to Revised Exhibit 1.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
Mapping, Inspection, Interim Tower	Documentation of current tower loading by tower climbing crew.

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	No
	Number of Hours	N/A
	Explanation	N/A
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
Site Survey, Main	Main site requires professional site survey.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Internal Staff Work	The Station employees have performed or expect to perform considerable work in managing and completing the work necessary to the channel change. See Revised Exhibit 1 and August 2017 Supplement.
Remote Control and Monitoring, New Site	New control system needed for Station's new transmitter site.
Sales Tax	New York State's sales tax and local sales tax (where applicable)
Other Miscellaneous Expenses	Blueprint scanning of interim site tower.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter VAXTE-12R37	\$459,185.00	\$458,705.38		\$427,979.72	
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	\$331,500.00	\$312,659.38	See Revised Exhibit 1	\$312,659.38	N/A
Other Electrical Service: External Surge Suppressor	<i>\$20,000.00</i>	\$20,000.00	Because Gates Air does not build in surge suppressor, an external surge suppressor is required.	N/A	N/A
4" Rigid Conduit and Wiring (Cost per foot)	\$43,935.00	\$29,833.00	See Revised Exhibit 1.	\$29,833.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$5,550.00	Transmitter manufacturer Gates Air specified only a 75kVA transformer, a value not offered as a menu option on this form. See Revised Exhibit 1.	\$5,549.34	N/A

Switchgear - industrial 800 amp	\$38,200.00	\$90,663.00	Building distribution required a Square D- brand 800A circuit breaker ("Masterpact NW Series") with metering (current transformers) and specialized installation. Service to room required two panels: one each for 480V and 208V. See Revised Exhibit 1.	\$79,938.00	N/A
Sub-total	\$459,185.00	\$458,705.38	N/A	\$427,979.72	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information	
Description	File Name
High VHF - Air Cooled Solid State Transmitter 6.5 . 12.5 kW	Component Description:
	Strut components used in transmitter construction.
	Amount:
	\$195.78
	Component Description:
	Mounting apparatus for the transmitter output line.
	Amount:
	\$43.08

Component Description:	Strut components used in transmitter construction.
Amount:	\$10.98

Component Description:	Vendor supplied plastic panels to fill the blanks on the equipment rack associated with the transmitter.
Amount:	\$118.00

Component Description:	Strut components used in transmitter construction.
Amount:	\$103.92

Component Description:	Portion of invoice relating to the transmitter.
Amount:	\$104,207.57

Component Description:	Portion of invoice relating to installation of transmitter.
Amount:	\$16,146.20

Component Description:	Portion of invoice relating to the transmitter.
Amount:	\$92,762.29

Component Description:	Materials used to support the transmitter components.
Amount:	\$781.93

	<p>Component Description: Portion of invoice relating to the transmitter.</p> <p>Amount: \$98,289.63</p>
Other Electrical Service: External Surge Suppressor	Information not provided.
4" Rigid Conduit and Wiring (Cost per foot)	<p>Component Description: Electrical wiring</p> <p>Amount: \$14,635.00</p> <p>Component Description: Electrical services provided for the installation of temporary and additional outlets.</p> <p>Amount: \$1,436.00</p> <p>Component Description: Electrical wiring (final payment)</p> <p>Amount: \$13,762.00</p>

Transformer 3 phase/480v - 150 KVA	<div> Component Description: Portion of invoice relating to stepdown transformer. </div> <div> Amount: \$1,849.78 </div>
	<div> Component Description: Portion of invoice relating to stepdown transformer. </div> <div> Amount: \$1,849.78 </div>
	<div> Component Description: Portion of invoice relating to installation of transformer. </div> <div> Amount: \$1,849.78 </div>
Switchgear - industrial 800 amp	<div> Component Description: Panels </div> <div> Amount: \$12,000.00 </div>
	<div> Component Description: Switchboard and Meter </div> <div> Amount: \$62,000.00 </div>
	<div> Component Description: Electrical services provided for the installation of new 400A panel. </div> <div> Amount: \$5,938.00 </div>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in *italics*).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TLS-V4-R	\$29,880.00	\$8,640.15		\$8,247.20	
Sweep test of existing antenna	\$6,730.00	\$8,640.15	Sweep test of existing antennas is complete. Weather forced cancellation of initial analysis, which was completed on another date. See Revised Exhibit 1.	\$8,247.20	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	0	N/A	N/A
High VHF - High Power Side Mount One Station horizontally polarized	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A

Primary Antenna THA-O4-1H /4UD2SP-1-R	\$97,460.00	\$97,130.00		\$0.00	
High VHF - High Power Top Mount Shared Broadband Panel antenna -- Three Station horizontally polarized	\$89,676.00	\$89,676.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Reducer	\$1,054.00	\$1,054.00	N/A	\$0.00	N/A
Sub-total	\$127,340.00	\$105,770.15	N/A	\$8,247.20	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information	
Description	File Name
Sweep test of existing antenna	<p>Component Description: Sweep test of interim antenna. See Revised Exhibit 1.</p> <p>Amount: \$8,247.20</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

High VHF - High Power Side Mount One Station horizontally polarized	Information not provided.	
High VHF - High Power Top Mount Shared Broadband Panel antenna --Three Station horizontally polarized	Component Description: Amount:	Work relating to primary antenna. \$44,838.00
	Component Description: Amount:	Work relating to the primary antenna. \$44,838.00
Sweep test of existing antenna	Information not provided.	
Reducer	Component Description: Amount:	Reducer \$527.00
	Component Description: Amount:	Reducer \$527.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$5,680.00	\$6,886.00		\$6,885.60	
Rigid Transmission Line - copper, 4 1/16"	\$5,680.00	\$6,886.00	Please refer to attached manufacturer's quote and invoice for 40 feet of line and supporting hangers. See Revised Exhibit 1.	\$6,885.60	N/A
Primary Transmission Line	\$145,725.00	\$141,950.00		\$797.00	
Patch Panel	<i>\$89,825.00</i>	\$89,825.00	See explanation provided in Transmission Line segment of Form 399. See also Revised Exhibit 1.	\$0.00	N/A
Interior Transmission Line	<i>\$11,500.00</i>	\$11,500.00	Rigid transmission line sections to interconnect patch panel and antenna as set forth prior transmission line description in Form 399.	\$798.00	N/A

Flexible Air Transmission Line - dielectric, 4"	\$44,400.00	\$40,625.00	See Revised Exhibit 1.	(\$1.00)	N/A
Sub-total	\$151,405.00	\$148,836.00	N/A	\$7,682.60	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information Description	File Name
Rigid Transmission Line - copper, 4 1/16"	<p>Component Description: Materials relating to the interim transmission line and hangers. Freight charge is not listed in attached quote.</p> <p>Amount: \$6,885.60</p>
Patch Panel	<p>Component Description: Patch panel</p> <p>Amount: \$48,112.50</p> <p>Component Description: Patch panel</p> <p>Amount: \$41,712.50</p>
Interior Transmission Line	<p>Component Description: Materials relating to primary transmission line.</p> <p>Amount: \$1,672.00</p> <p>Component Description: Materials relating to the primary transmission line.</p> <p>Amount: \$798.00</p>

Flexible Air Transmission Line - dielectric, 4"		
	Component Description:	Materials relating to the primary transmission line.
	Amount:	\$39,522.26
	Component Description:	Sale of former transmission line to former landlord, Sinclair Communications.
	Amount:	(\$1.00)

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$221,655.00	\$30,485.00		\$30,119.88	
Mapping, Inspection, Interim Tower	<i>\$11,155.00</i>	\$11,155.00	See Revised Exhibit 1.	\$11,053.23	N/A
New tower	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$19,330.00	This expense, now completed, covers analysis of existing tower, transmission lines and antennas at proposed Interim site, and for transmission line installation prior to termination of interim site plans. See Revised Exhibit 1.	\$19,066.65	N/A
Primary Tower TOWER	\$107,550.00	\$210,350.00		\$9,425.00	
Support Material	<i>\$8,500.00</i>	\$8,500.00	N/A	N/A	N/A
Mapping, Tower	<i>\$14,850.00</i>	\$14,850.00	N/A	\$7,425.00	N/A

Short Tower (less than 500')	\$84,200.00	\$187,000.00	The tower's height, with crow's nest, exceeds 500 feet. Accordingly, the complexity of rigging is the same as for a tall tower, for which the predetermined cost is \$210,500 (even though the tower itself is technically 499 feet.) See Revised Exhibit 1.	\$2,000.00	N/A
Sub-total	\$329,205.00	\$240,835.00	N/A	\$39,544.88	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information	
Description	File Name
Mapping, Inspection, Interim Tower	<div> Component Description: Tower inspection Amount: \$2,642.48 </div> <div> Component Description: Tower mapping and cable removal Amount: \$8,410.75 </div>
New tower	Information not provided.

Tall Tower (greater than 500')	Component Description:		Sweep test support
	Amount:		\$2,187.25
	Component Description:		Transmission line installation and analysis support
	Amount:		\$16,879.40
Support Material	Information not provided.		
Mapping, Tower	Component Description:		Inspection and mapping
	Amount:		\$7,425.00
Short Tower (less than 500')	Component Description:		Removal of the prior primary antenna from the WRGB transmitter tower.
	Amount:		\$2,000.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$147,870.00	\$73,855.00		\$5,598.00	
Site Survey, Main	<i>\$5,600.00</i>	\$5,600.00	See Exhibit 1.	\$5,598.00	N/A
RF Exposure Measurements	\$21,050.00	\$12,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,360.00	Attorney filed an STA and extension, as required.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,260.00	N/A	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$24,600.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,155.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$5,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,630.00	N/A	N/A	N/A
Sub-total	\$147,870.00	\$73,855.00	N/A	\$5,598.00	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information	
Description	File Name
Site Survey, Main	Component Description: Site survey Amount: \$5,598.00
RF Exposure Measurements	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Information not provided.

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$92,021.45	\$84,196.45		\$21,478.65	
Other Miscellaneous Expenses	<i>\$31.00</i>	\$31.00	N/A	\$9.00	N/A
Sales Tax	<i>\$60.00</i>	\$60.00	N/A	\$57.66	N/A
Remote Control and Monitoring, New Site	<i>\$11,650.00</i>	\$11,650.00	The estimated cost slightly increased because the new site's remote control system requires a new computer, which may be purchased at retail.	\$9,628.00	N/A
Equipment Delivery and Handling Charges	<i>\$15,606.00</i>	\$15,606.00	See Exhibit 1.	\$8,091.10	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$2,500.00</i>	\$2,500.00	See Exhibit 1.	(\$57.11)	N/A

Internal Staff Work	\$43,984.45	\$43,984.45	See Exhibit 1 and August 2017 Supplement (including confidential salary information for which confidential treatment is requested).	N/A	N/A
MVPD Notification of Channel Change	\$1,500.00	\$1,500.00	See Exhibit 1.	N/A	N/A
Develop and air announcement of upcoming channel change	\$3,500.00	\$3,500.00	See Exhibit 1.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,100.00	Minor modification permit submitted to and granted by FCC in part to facilitate overall rollout.	N/A	N/A

DTV Medical Facility Notification	\$11,550.00	\$3,750.00	N/A	\$3,750.00	N/A
Sub-total	\$92,021.45	\$84,196.45	N/A	\$21,478.65	N/A
Total for all systems	\$1,307,026.45	\$1,112,197.98	N/A	\$510,531.05	N/A

Components

Actual Information	
Description	File Name
Other Miscellaneous Expenses	Component Description:
	Blueprint scanning of interim site tower.
	Amount:
	\$9.00
	Component Description:
	Scanning of manufacturer Dielectric's antenna assembly drawings, which were requested in advance by the rigging company.
	Amount:
	\$22.00
Sales Tax	Component Description:
	Sales tax relating to forklift rental.
	Amount:
	\$19.20
	Component Description:
	Sales tax relating to strut components used in transmitter construction.
	Amount:
	\$15.66

Component Description:	Sales tax relating to threaded rod used in transmitter construction.
Amount:	\$3.45

Component Description:	Sales tax relating to strut components used in transmitter construction.
Amount:	\$0.88

Component Description:	Sales tax relating to scanning of Dielectric's antenna assembly drawings.
Amount:	\$1.76

Component Description:	Sales tax relating to strut components used in transmitter construction.
Amount:	\$8.31

Component Description:	Sales tax relating to plastic panels used for the transmitter.
Amount:	\$9.44

Component Description:	Sales tax regarding blueprint scanning of interim site tower.
Amount:	\$0.72

Remote Control and Monitoring, New Site	Component Description: Amount:	WNYA TV Remote Control \$9,628.00
Equipment Delivery and Handling Charges	Component Description: Amount:	Freight charge relating to the transmitter. \$6,824.97
	Component Description: Amount:	Forklift rental used to unload the transmitter. \$240.00
	Component Description: Amount:	Equipment rental used to unload mask filter. \$400.00
	Component Description: Amount:	Invoice relating to the unloading on 1 /22/21 of the antenna and patch panel. There is no quote because the employees worked on a time and material basis. \$3,100.00
	Component Description: Amount:	Shipping cost relating to transmission line. \$2,632.50

Component Description:	Freight charge relating to the interim transmission line.
Amount:	\$584.63

Component Description:	Freight charge relating to the primary transmission line.
Amount:	\$27.60

Component Description:	Shipping cost relating to patch panel.
Amount:	\$888.75

Component Description:	Shipping cost relating to the antenna.
Amount:	\$888.75

Component Description:	Shipping cost for remote control.
Amount:	\$13.90

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Station sold old copper wire from its pre-repack equipment to a scrap yard. (\$79.10)
	Component Description: Amount:	Truck rental used to remove antenna and other items retained when WNYA left its pre-repack transmission site. \$153.04
	Component Description: Amount:	Station sold old copper wire from its pre-repack equipment to a scrap yard. (\$131.05)
Internal Staff Work	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	

DTV Medical Facility Notification	<table><tr><td data-bbox="702 100 1133 224">Component Description:</td><td data-bbox="1133 100 1434 224">Medical notification mailing</td></tr><tr><td data-bbox="702 224 1133 349">Amount:</td><td data-bbox="1133 224 1434 349">\$3,750.00</td></tr></table>	Component Description:	Medical notification mailing	Amount:	\$3,750.00
Component Description:	Medical notification mailing				
Amount:	\$3,750.00				

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,307,026.45	\$1,112,197.98	\$510,531.05

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ryan Vandewiele <i>Vice President</i></p> <p>06/11/2021</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Ryan Vandewiele <i>Vice President</i></p> <p>06/11/2021</p>

Attachments