

Applicant Informatio

Preparer

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File Number: | 81507 000002 | Service: DTV 8338 | Call Sign: | КРХЈ | Channel: 32 (UHF) |
|------------------------------------|-----------------|----------------------|----------------|------|--------------------------|
| FRN: 002 | 0203246 | Date Submitted: | 08/23 /2021 | | |

Applicant Name, Type, and Contact Information

| on | Applicant | Address | Phone | Email | Applicant T |
|----|---|--|-----------------------|-----------------------|-------------------------|
| | KTBS, LLC Doing Business As: KTBS, LLC | PO Box 44227 SHREVEPORT, LA 71134 United States | +1 (318) 861- 5800 | dcassidy@ktbs. com | Limited Liat Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|----------------------------------|---|-------------------|------------------------|
| | Samuel Hariton Widelity, Inc. | Sam Hariton 4031 University Drive Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.c |

| Broadcaster | Question | Response |
|--------------------|----------|----------|
| Information and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|---|
| Briefly describe transition plan | KPXJ is planning a direct like-for-like swap (equipment. KPXJ's new equipment will inclu upgraded equipment to add VPOL capability Narrative for details. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Add Transmitter Information

| Auxiliary Transmitter | Section | Question | Response |
|--------------------------|-----------------------|--|--------------|
| | Existing Transmitter | Type of change | Retune Exit |
| | Description | Use | Auxiliary (B |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is this transmitter currently shared with another station? | No |
| | | Is this transmitter currently in operating condition? | Yes |
| | Existing Transmitter | Manufacturer Model | GatesAir |
| | Manufacturer and Type | | ULXTD-60 |
| | | Year | 2016 |
| | | Туре | Solid State |
| | | Solid State Cooling | Liquid Cool |
| | | Solid State Power capacity | 34.6 kW |

Retuning Transmitter Costs Auxiliary Transmitter Section Response Question **New IOT Tubes** Number of Tubes (including accessories) needed N/A New Mask Filter Other Power Other Power 0 kW Is a new exciter needed? No **New Exciter**

Other Transmitter Costs

Auxiliary Transmitter Section Question Response Service Entrance (3 phases 800A 208V) **Electrical Service** No Switchgear (industrial 800 amp) No Transformer (480V) No Power N/A **Rigid Conduit and Wiring** No N/A Size N/A Length Other Electrical Service No Description N/A **HVAC Service** Does the replacement transmitter require HVAC No Service? Туре N/A Size N/A Other Size N/A **Transmitter Building** Does the Transmitter Building require an addition, No Addition/Modification or modification, other leashold improvement? Leasehold Improvement N/A Size **Channel 14 Costs** Is an RF Consulting Engineer needed? N/A

| Is a channel 14 Mask Filer needed? | N/A |
|--|-----|
| Is additional field engineering time needed? | N/A |
| Number of Days | N/A |

| Auxiliary | Other Transmitter Cost Not Listed | | | |
|-------------|--|---|--|--|
| Transmitter | Name | Description | | |
| | Aux Transmitter - Additional Installation | Aux Transmitter - Additional Installation | | |
| | Aux Transmitter - Proof of Performance | Aux Transmitter - Proof of Performance | | |
| | Aux Transmitter - RF System Modifications | Aux Transmitter - RF System Modifications | | |
| | Aux Transmitter - System Sweep Post Retune | Aux Transmitter - System Sweep Post Retu | | |
| | | | | |

| Primary | Existing Transmitter Infor | rmation | | | |
|-------------|-------------------------------------|--|---------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase N | | |
| | | Use | Primary (Ma | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | ŀ | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | DCXP-2 Pa | | |
| | | Year | 2005 | | |
| | | Туре | Inductive O Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 50 kW | | |

| Primary | New Transmitter Costs | | |
|-------------|-----------------------|---|--|
| Transmitter | Section | Question | Response |
| | New Transmitter | Use | Primary (Ma |
| | | Change Type | Purchase N |
| | | Is this a request for upgraded equipment? | Yes |
| | | Manufacturer | |
| | | Model | ULXTED-12 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | Liquid Cool |
| | | Solid State Power capacity | 76.0 kW |
| | | Justification for New Transmitter | The existing transmitter capable of I retuned, ho doing so wo require disconnecti transmitter have it retu- site. The re process wa quoted to ta to 20 weeks during this 1 the transmit would be unavailable |

| Primary | Other Transmitter Costs | | |
|-------------|-------------------------|---------------------------------------|----------|
| Transmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | Yes |
| | | Power | 300 kVA |

Other Transmitter Costs

| | Rigid Conduit and Wiring | No |
|--|--|--|
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | The new matransmitter require reconfigura the electrica service on s The electric work cost h been estima based on va guidance fra local electri contractors. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling On |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Leasehold Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | | |
|-------------|------------------------------------|------------------------------------|--|
| Transmitter | Name | Description | |
| | Primary Transmitter - Installation | Primary Transmitter - Installation | |

| Building Reconfiguration | The existing building will need to be reconfig (walls removed/added) to allow for the new transmitter combiner configuration |
|---|--|
| Primary Transmitter - Decommission | Primary Transmitter - Decommission |
| Primary Transmitter - Generator | Primary Transmitter - Generator |
| Primary Transmitter - RF Accessories | Primary Transmitter - RF Accessories |
| Relocating Ground equipment | Relocating existing equipment for other stat make room for new transmitter |
| Combiner 5 ton HVAC | The Combiner will need its own dedicated C only HVAC |
| Primary Transmitter - Interior RF and Switching | Primary Transmitter - Interior RF and Switch |

| Antennas Section | Question | | Response |
|------------------|---------------------------|------------------------------|----------|
| Antenna Related | Expenses Do you ha | ve antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|--|--|--------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna | Type of change | Purchase N | |
| | Description | Antenna Use | Primary (Ma | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | Is the existing antenna directional? Is antenna in operating condition? Is antenna located on or in close proximity to an antenna farm? | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Yes | | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stacl | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coa | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | Manufacturer | | |
| | | | | |

| | Model | TFU-30DS S20000 |
|-----------|-------|--------------------|
| Year 2006 | Year | 2006 |

| Section Question Response New Antenna Description Use N/A Description of Use N/A Change Type Purchase Is this a request for upgraded equipment? Yes Ownership Ownerd Ownership Ownerd Is antenna bared? N/A Is antenna bared? N/A Is antenna bared? Yes Manufacturer and Types Class Manufacturer and Type Side Mouring Antenna position in stack Not in State Polarization Side doce Mumber of Stations Supported N/A Upper Limit N/A Other Antenna Type N/A Response N/A Description in stated Power) N/A Number of Stations Supported N/A Description of Use N/A Description of Use N/A Description in state N/A Downer State doce Maufacturer N/A Description in state N/A Downer Capacity in use N/A | Primary | New Antenna Costs | | | |
|---|---------|-------------------------|---|---------------------|--|
| New Antenna Manufacturer and Type NA Class Owner Nourting Yes Row Antenna Manufacturer and Types Class Class Full Power Noting Side Mourting Noting Side Mourting Noting Side Mourting Noting Side Mourting Number of Stations Supported NA Number of Panels/Bays NA Upper Limit NA Description and Type NA Manufacturer and Type Side Mourting Antenna position in stack Not in Stat Polarization Side Mourting Number of Stations Supported NA NA NA Upper Limit NA Design power capacity in use NA Cher Antenna Type NA Manufacturer NA | | Section | Question | Response | |
| Change Type Purchase Is this a request for upgraded equipment? Yes Ownership Owned Ownership No Is antenna shared? No Is antenna directional? Yes Will antenna be located on or in close proximity to an antenna farm? Yes Manufacturer and Type Class Full Power Manufacturer and Type Side Mourt Side Mourt Polarization Side Mourt Side Mourt Polarization Side Mourt Not in Star Polarization Side Mourt Not in Star Number of Stations Supported N/A NA Upper Limit N/A N/A Other Antenna Type N/A N/A ERP: (Effective Radiated Power) N/A N/A Manufacturer N/A N/A N/A | | New Antenna Description | Use | Primary (Ma | |
| Is this a request for upgraded equipment? Yes Ownership Owner Is antenna shared? No Is antenna be located on or in close proximity to an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mour Side Mour Polarization Sile Itol Sile Itol Type Number of Stations Supported NA Number of Stations Supported NA NA Upper Limit NA NA Other Antenna Type NA NA Mumber of Panels/Bays NA NA Manufacturer NA NA Manufacturer MA MA Manufacturer NA MA Manufacturer NA MA Manufacturer MA MA Manufacturer NA MA Manufacturer MA MA | | | Description of Use | N/A | |
| Ownership Owner Owner N/A Santenna shared? No Is antenna directional? Yes Will antenna be located on or in close proximity to an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mourt Antenna position in stack Not in State Polarization Elliptical Type Slotted Co Number of Stations Supported N/A Lower Limit N/A Upper Limit N/A Other Antenna Type N/A ERP: (Effective Radiated Power) N/A Manufacturer M/A | | | Change Type | Purchase N | |
| No No Is antenna shared? No Is antenna directional? Yes Will antenna be located on or in close proximity to an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mourt Antenna position in stack Not in Stack Polarization Elliptical Type Slotted Cc Number of Stations Supported NA Lower Limit NA Upper Limit NA Design power capacity in use NA Cher Antenna Type NA Rew Limit NA Manufacturer NA | | | Is this a request for upgraded equipment? | Yes | |
| Is antenna shared? No Is antenna directional? Yes Will antenna be located on or in close proximity to an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mour Antenna position in stack Not in Stack Polarization Elliptical Type Slotted Co Number of Stations Supported N/A Upper Limit N/A Design power capacity in use N/A Cher Antenna Type Slotted Co Other Antenna Type N/A ERP: (Effective Radiated Power) N/A Manufacturer Mountian Mountiant Slotted Co Mumber of Panels/Bays N/A Design power capacity in use N/A Cher Antenna Type N/A Manufacturer Slotted Co Manufacturer N/A | | | Ownership | Owned | |
| Is antenna directional? Yes Will antenna be located on or in close proximity to an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mour Not in State Antenna position in stack Not in State Follerization Polarization Fulliptical Type Number of Stations Supported N/A N/A Lower Limit N/A N/A Design power capacity in use N/A N/A Cher Antenna Type N/A N/A Manufacturer N/A N/A | | | Owner | N/A | |
| Will antenna be located on or in close proximity on an antenna farm? Yes New Antenna Manufacturer and Types Class Full Power Mounting Side Mourd Side Mourd Antenna position in stack Not in Stack Illiptical Polarization Slotted Cond N/A Type Norder of Stations Supported N/A Number of Panels/Bays N/A N/A Design power capacity in use N/A N/A Cher Antenna Type N/A N/A Munfacturer N/A N/A Design power capacity in use N/A N/A Munfacturer N/A N/A N/A Munfacturer N/A N/A N/A | | | Is antenna shared? | No | |
| an antenna farm? Full Power Manufacturer and Types Class Full Power Mounting Side Mour Antenna position in stack Not in Stack Polarization Elliptical Type Slotted Cor Number of Stations Supported N/A Lower Limit N/A Upper Limit N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer Typustop Mounting Type Mounter Type Type N/A Design power capacity in use N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer Type Mouel Type | | | Is antenna directional? | Yes | |
| Manufacturer and Types Mounting Side Mour Mounting Antenna position in stack Not in State Polarization Elliptical Type Slotted Co Number of Stations Supported N/A Lower Limit N/A Other Antenna Type N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TU-3005 | | | | Yes | |
| MountingSide MourAntenna position in stackNot in StatPolarizationEllipticalTypeSlotted CoNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AChrer Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-3005 | | | Description of UseChange TypeIs this a request for upgraded equipment?OwnershipOwnerIs antenna shared?Is antenna directional?Will antenna be located on or in close proximity to an antenna farm?ClassMountingAntenna position in stackPolarizationTypeNumber of Stations SupportedNumber of Panels/BaysLower LimitDesign power capacity in useOther Antenna TypeERP: (Effective Radiated Power)Manufacturer | Full Power | |
| PolarizationEllipticalTypeSlotted ColNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AOther Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-3005 | | Manufacturer and Types | | Side Mount | |
| TypeSlotted ComponentNumber of Stations SupportedN/ANumber of Panels/BaysN/ALower LimitN/AUpper LimitN/ADesign power capacity in useN/AOther Antenna TypeN/AERP: (Effective Radiated Power)1000.0 kWManufacturerTFU-30DS | | | Antenna position in stack | Not in Stacl | |
| Number of Stations Supported N/A Number of Panels/Bays N/A Lower Limit N/A Upper Limit N/A Design power capacity in use N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TFU-30DS | | | Polarization | Elliptical | |
| Number of Panels/Bays N/A Lower Limit N/A Upper Limit N/A Design power capacity in use N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TFU-3005 | | | Туре | Slotted Coa | |
| Lower Limit N/A Upper Limit N/A Design power capacity in use N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TFU-30DS | | | Number of Stations Supported | N/A | |
| Upper Limit N/A Design power capacity in use N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TFU-30DS | | | Number of Panels/Bays | N/A | |
| Design power capacity in use N/A Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer Model | | | Lower Limit | N/A | |
| Other Antenna Type N/A ERP: (Effective Radiated Power) 1000.0 kW Manufacturer TFU-30DS | | | Upper Limit | N/A | |
| ERP: (Effective Radiated Power) 1000.0 kW Manufacturer Model | | | Design power capacity in use | N/A | |
| Manufacturer TFU-30DS | | | Other Antenna Type | N/A | |
| Model TFU-30DS | | | ERP: (Effective Radiated Power) | 1000.0 kW | |
| | | | Manufacturer | | |
| | | | Model | TFU-30DS(R S200 | |
| Year 2017 | | | Year | 2017 | |

| Justification for New Antenna | A New ante |
|-------------------------------|---------------|
| | necessary |
| | because the |
| | existing ant |
| | cannot sup |
| | the new cha |
| | Additionally |
| | KPXJ need |
| | replace the |
| | used bottor |
| | stack anten |
| | the top of th |
| | tower due t |
| | structural |
| | limitations. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|------------------------|
| Combiner for Shared | Do you need a Combiner for a Shared Antenna? | |
| Antenna | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter/switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Chai |
| | Feed Line Size | 6 1/8 inche: inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Interim | New Antenna Costs | | |
|---------|--------------------------------------|--|--------------|
| Antenna | Section | Question | Response |
| | New Antenna Description | Use | Interim |
| | | Description of Use | N/A |
| | | Change Type | Purchase N |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | Yes |
| | | Is antenna directional? | No |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| | New Antenna Manufacturer and Type | Class | Full Power |
| | | Mounting | Side Mount |
| | | Antenna position in stack | Not in Stacl |
| | | Polarization | Horizontal |
| | | Туре | Broadband |
| | | Number of Stations Supported | 2 |
| | | Number of Panels/Bays | 24 |
| | | Lower Limit | 512.00 MH; |
| | | Upper Limit | 584.00 MH; |
| | | Design power capacity in use | 50.0 % |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 800.0 kW |
| | | Manufacturer | |
| | | Model | TFU-24WB |
| | | Year | 2017 |
| | | | |

| Justification for New Antenna | This broad |
|-------------------------------|--------------|
| | antenna w |
| | KTBS's ch |
| | 28, as wel |
| | KPXJ's pro |
| | transition |
| | 21 and po |
| | transition |
| | 32. This w |
| | drastically |
| | the risk of |
| | or risk of k |
| | not being |
| | transition |
| | channels |
| | schedule. |

Interim

Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Combiner for Shared | Do you need a Combiner for a Shared Antenna? | Yes |
| Antenna | Туре | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | RF channel |
| | Frequency | N/A |
| | Do you need a combiner output splitter/switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Enter a list of RF channel numbers.

| RF Channel Number | |
|-------------------|--|
| 21 | |
| 28 | |
| 32 | |

InterimOther Antenna Cost Not ListedAntennaInformation not provided.

| Transmission | Section | Question | Response |
|--------------|---------------------------------------|---|----------|
| Line | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary | Existing Transmission Line | | |
|----------------------|-------------------------------|--|--------------|
| Transmission Line | Section | Question | Response |
| | Existing Transmission | Type of change | Purchase N |
| | Line Description | Use | Primary (Ma |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Rigid |
| | | Diameter | 4 1/16 inche |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1731 feet p |

| Primary Transmission Line | New Transmission Line | | |
|---------------------------------|-----------------------|---|--|
| | Section | Question | Response |
| | New Transmission Line | Use | Primary (Ma |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase N |
| | | Is this a request for upgraded equipment? | Yes |
| | | Туре | Rigid |
| | | Diameter | 8 3/16 inche |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inche |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1760 feet p |
| | | Justification for New Transmission Line | The existing is not capal supporting new channe Additionally new main antenna wil installed in different loc than the exi main anten |

Primary Transmission Line Expenses Not Listed Information not provided. Line

| Interim | New Transmission Line | | |
|----------------------|-----------------------|---|---|
| Transmission Line | Section | Question | Response |
| LIIIE | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase N |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inche: |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1560 feet p |
| | | Justification for New Transmission Line | The interim needed to connect the combiner sy on the grou with the new interim ante The Line ne support two stations of p as well as t broadband allow all cha combination operate on same line. |

Interim Other Transmission Line Expenses Not Listed Transmission Information not provided. Line

| Tower | Section | Question | Response |
|-----------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| Primary Tower | Existing Tower | | |
|------------------|---|---|---|
| | Section | Question | Response |
| | Existing Tower | Type of change | Modify Exis |
| | Description | Tower Use | Primary (Ma |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Is this tower consider Complex? | Terrain Constrained |
| | | Is this tower currently shared with any other stations? | Yes |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | | Others Types of Users | No |
| | | Is tower documented for structural analysis? | Yes |
| | | Is tower compliant with Rev G? | No |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | | ASR Number | 1020877 |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 32° 41' 08.5 |
| | | Longitude (NAD83) | 093° 56' 00 |
| | | Overall Structure Height | 1825.77 fe€ |
| | | Support Structure Height | 1822.48 fee |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 249.01 feet |
| | | Structure Type | GTOWER - Guyed Stru Used for Communica Purposes |

| Tower Owner | KTBS, LLC |
|------------------|------------|
| Date Constructed | 06/25/2013 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35652 | KTBS-TV | DTV |
| 1304 | KRMD-FM | FM |

Primary Tower

Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study need |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcem needed |

Tower Rigging Costs Primary

Section Question Response **Tower Rigging Costs** Complex Tower Terrain constrained **Helicopter Services** Are helicopter services required? No Required

| Primary | Other Tower Expenses Not Listed | | |
|---------|---------------------------------|--|--|
| Tower | Name | Description | |
| | Field Verifications | Field Verification for Actual mechanicals for existing antennas prior to antenna ordering. | |

| Project Management Services Costs Do you require outside project management services? Yes Number of Hours 2562 Explanation See attack Narrative Outside RF consulting Engineering Services Perform engineering study for new channel assignment and antenna development Yes Prepare engineering section of Form FCC Construction Permit Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes Prepare engineering section of Form FCC License to Cover Application Yes Prepare engineering section of Form FCC License to Cover Application Yes Prepare request for Special Temporary Authority Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility No No Yes For Auxiliary Facility No Yes Prepare and file Form FCC License to Cover Application Yes For Auxiliary Facility No Yes For Auxiliary Facil | Outside | Section | Question | Response |
|---|----------|--------------------|---|--------------------------|
| Explanation See attach Narrative Outside RF consulting Engineering Services Perform engineering study for new channel assignment and antenna development Yes Prepare engineering section of Form FCC Construction Permit Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Main Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes Prepare request for Special Temporary Authority Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility No Yes For Auxiliary Facility No Yes | Services | - | | Yes |
| Outside RF consulting Engineering ServicesPerform engineering study for new channel assignment and antenna developmentYesPrepare engineering section of Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityYesPrepare engineering section of Form FCC License to Cover ApplicationYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System engineering services?N/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityYesYesPrepare and file Form FCC License to Cover ApplicationYesPrepare and file Form FCC License to Cover ApplicationYes <th></th> <th></th> <td>Number of Hours</td> <td>2562</td> | | | Number of Hours | 2562 |
| Engineering Services assignment and antenna development Yes Prepare engineering section of Form FCC Yes For Auxiliary Facility Yes For Auxiliary Facility Yes Prepare engineering section of Form FCC Yes Iconstruction Permit Application Yes Prepare engineering section of Form FCC Yes Icons to Cover Application Yes Prepare engineering section of Form FCC Yes Icons to Cover Application Yes Prepare engineering section of Form FCC Yes Icons to Cover Application Yes Prepare request for Special Temporary Authority Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Attorney and Other Outside Consutting Services Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility No No Yes Prepare and file Form FCC License to Cover Yes Yes Prepare and file Form FCC License to Cover Yes Yes For Auxiliary Facility No Yes Yes | | | Explanation | See attache Narrative |
| Construction Permit Application Yes For Auxiliary Facility Yes For Main Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes For Auxiliary Facility Yes For Auxiliary Facility Yes For Auxiliary Facility Yes Prepare request for Special Temporary Authority Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility Ne Yes For Auxiliary Facility Yes For Auxiliary Facility No For Auxiliary Facility Yes For Auxiliary Facility Yes Prepare and file Form FCC License to Cover Application Yes Prepare and file Form FCC License to Cover Application Yes For Auxiliary Facility No For Auxiliary Facility Yes | | - | | Yes |
| For Main Facility Yes Prepare engineering section of Form FCC License to Cover Application Yes For Auxiliary Facility Yes For Main Facility Yes Prepare request for Special Temporary Authority Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility No For Auxiliary Facility No For Auxiliary Facility No | | | | Yes |
| Prepare engineering section of Form FCC Yes Prepare engineering section of Form FCC Yes For Auxiliary Facility Yes For Main Facility Yes Quantity 2 Do you have Distributed Transmission System engineering services? N/A Critical Facility N/A Terrain-Shielded Facility N/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application Yes For Auxiliary Facility No Yes Prepare and file Form FCC License to Cover Application Yes Prepare and file Form FCC License to Cover Application Yes For Auxiliary Facility No | | | For Auxiliary Facility | Yes |
| License to Cover ApplicationYesFor Auxiliary FacilityYesFor Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | | For Main Facility | Yes |
| For Main FacilityYesPrepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesPrepare and file Form FCC License to Cover ApplicationYes | | | | Yes |
| Prepare request for Special Temporary AuthorityYesQuantity2Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | | For Auxiliary Facility | Yes |
| Quantity2Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNo | | | For Main Facility | Yes |
| Do you have Distributed Transmission System engineering services?N/ACritical FacilityN/ATerrain-Shielded FacilityN/AAttorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNoFor Auxiliary FacilityNo | | | Prepare request for Special Temporary Authority | Yes |
| engineering services? N/A Critical Facility N/A Terrain-Shielded Facility V/A Attorney and Other Outside Consulting Services Prepare and file Form FCC Construction Permit Application For Auxiliary Facility No For Auxiliary Facility Yes Prepare and file Form FCC License to Cover Application Yes For Auxiliary Facility No | | | Quantity | 2 |
| Attorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | | | N/A |
| Attorney and Other Outside Consulting ServicesPrepare and file Form FCC Construction Permit ApplicationYesFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | | Critical Facility | N/A |
| Outside Consulting ServicesApplicationFor Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | | Terrain-Shielded Facility | N/A |
| For Auxiliary FacilityNoFor Main FacilityYesPrepare and file Form FCC License to Cover ApplicationYesFor Auxiliary FacilityNo | | Outside Consulting | | Yes |
| Prepare and file Form FCC License to Cover Yes Application For Auxiliary Facility | | Services | For Auxiliary Facility | No |
| Application For Auxiliary Facility | | | For Main Facility | Yes |
| | | | | Yes |
| For Main Facility Yes | | | For Auxiliary Facility | No |
| | | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|---|
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 20 |
| | Justification | Field invest of tower s building st be needed order to d and scope |

| Outside | Other Professional Services Expenses Not Listed | | |
|-----------------------------------|---|----------------|--|
| Professional Services Costs | Name | Description | |
| | Attorney - Other Matters | Legal Services | |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | - | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| Other Expenses | Other Expenses Not Listed | | |
|-------------------|---------------------------|-------------|--|
| | Name | Description | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description Primary Transmitter ULXTED-120 | Predetermined Cost Estimate \$3,341,783.90 | Estimated Cost \$3,338,983.90 | Estimated Cost Justification | Actual Cost \$1,825,626.38 | Actua Justii |
|--|--|-------------------------------------|--|-------------------------------|-----------------|
| Primary Transmitter - Interior RF and Switching | \$101,238.92 | \$101,238.92 | Please see TSG Estimate #2015865- RF and Invoice #2015865-RF | \$101,238.92 | 1 |
| Combiner 5 ton HVAC | \$15,333.33 | \$15,333.33 | See attached TSG Quote "Sec 1 Main TX" line 63 | \$0.00 | 1 |
| Relocating Ground equipment | \$20,000.00 | \$20,000.00 | N/A | \$0.00 | 1 |
| Primary Transmitter - Generator | \$206,169.93 | \$206,169.93 | Please see TSG Estimate 2015865F | N/A | 1 |
| 5 Ton system | \$20,250.00 | \$19,250.00 | N/A | \$0.00 | 1 |
| Primary Transmitter - RF Accessories | \$101,238.92 | \$101,238.92 | Please see Technical Services Group, Inc. estimate 2015865-RF | \$0.00 | 1 |

| UHF - Liquid Cooled Solid State Transmitter 76.0 kW | \$2,614,559.10 | \$2,614,559.10 | see Estimated Cost Justification KPXJ-110- Primary Transmitter - UHF liquid- cooled 76 kW v0 | \$1,552,943.76 | 1 |
|---|----------------|----------------|---|----------------|---|
| Transformer 3 phase/480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | \$0.00 | 1 |
| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$75,000.00 | \$75,000.00 | N/A | \$40,250.00 | 1 |
| Primary Transmitter - Installation | \$98,812.50 | \$98,812.50 | Please see TSG Estimate #20158651 and Invoice #20158651. pdf | \$98,812.50 | 1 |
| Building Reconfiguration | \$20,000.00 | \$20,000.00 | N/A | \$0.00 | 1 |
| Primary Transmitter - Decommission | \$32,381.20 | \$32,381.20 | Please see Line 1 on Technical Services Group, Inc. estimate 2015865-9A | \$32,381.20 | 1 |

| Auxiliary Transmitter ULXTD-60 Aux Transmitter - | \$402,444.87 | \$417,199.87 | | \$417,199.87 | |
|---|----------------|----------------|--|----------------|--|
| Aux Transmitter - | | | | | |
| Additional Installation | \$93,163.68 | \$93,163.68 | Please see TSG Estimate 2015865G | \$93,163.68 | |
| Aux Transmitter - RF System Modifications | \$173,681.19 | \$173,681.19 | Please see TSG Estimate 2015865G and Cost Reconciliation | \$173,681.19 | |
| Aux Transmitter - Proof of Performance | \$24,000.00 | \$24,000.00 | Please see TSG Estimate 2015865G | \$24,000.00 | |
| Aux Transmitter - System Sweep Post Retune | \$6,400.00 | \$6,400.00 | Please see TSG Estimate 2015865G | \$6,400.00 | |
| Other 0 kW mask filter | \$0.00 | \$0.00 | No new mask filter required - this category is only present because LMS requires that it be here. | N/A | |
| UHF and VHF - minor banding issues | \$105,200.00 | \$119,955.00 | Please see TSG Estimate 2015865G and Cost Reconciliation | \$119,955.00 | |
| Sub-total | \$3,744,228.77 | \$3,756,183.77 | N/A | \$2,242,826.25 | |
| Total for all systems | \$8,353,688.12 | \$8,534,518.87 | N/A | \$5,881,100.72 | |

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Primary Transmitter - Interior RF and Switching | Component Description: Amount: | Main Transmitter Interior RF and Switching \$101,238.92 |
| | | |
| Combiner 5 ton HVAC | Information not provided. | |
| Relocating Ground equipment | Information not provided. | |
| Primary Transmitter - Generator | Information not provided. | |
| 5 Ton system | Information not provided. | |
| Primary Transmitter - RF Accessories | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 76.0 kW | Component Description: | "GatesAir Maxiva Series ULXTED-120 High Efficiency Broadband Liquid- Cooled, Solid-State, Television Transmitt \$720,046.49 |
| | Component Description: | 50% prepayment deposit on new transmitter |
| | Amount: | \$828,967.15 |
| | Component Description: | KPXJ-110-Primary Transmitter - UHF lin cooled 68.5-75 kW |
| | Amount: | \$3,930.12 |
| Transformer 3 phase/480v - 300 KVA | Information not provided. | |

| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical | Component Description: | Install wiring for new KPXJ Transmitter | |
|---|-----------------------------------|--|--|
| service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Amount: | Equipment \$11,459.27 | |
| | Component Description: | Remove power and wiring from existing transmitter and reconnect power to | |
| | Amount: | equipment \$6,162.47 | |
| | Component Description: | Material- KPXJ Transmitter Equipm | |
| | Amount: | \$13,074.00 | |
| | Component Description: Amount: | Install wiring for new electrical service for KPXJ transmitter \$5,510.26 | |
| | Component Description: Amount: | Material-New KPXJ Service \$4,044.00 | |
| Primary Transmitter - Installation | | | |
| | Component Description: Amount: | Installation Services \$98,812.50 | |
| Building Reconfiguration | Information not provided. | | |
| Primary Transmitter - Decommission | Component Description: | TSG Primary | |
| | Amount: | Transmitter \$32,381.20 | |

| Aux Transmitter - Additional Installation | Component Description: Amount: | KPXJ- Aux Transmi Additional Installatio \$93,163.68 |
|---|-----------------------------------|---|
| Aux Transmitter - RF System Modifications | Component Description: Amount: | KPXJ-150-Auxiliary Transmitter - RF System Modification \$173,681.19 |
| Aux Transmitter - Proof of Performance | Component Description: Amount: | KPXJ-150-Auxiliary Transmitter - Proof (Performance \$24,000.00 |
| Aux Transmitter - System Sweep Post Retune | Component Description: Amount: | KPXJ-150-Auxiliary Transmitter - Syster Sweep Post Retune \$6,400.00 |
| Other 0 kW mask filter | Information not provided. | |
| UHF and VHF - minor banding issues | Component Description: Amount: | Aux Transmitter Ret \$119,955.00 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actua Justil |
|---|--------------------------------|-------------------|--|--------------|-----------------|
| Interim Antenna TFU-24WB C160 | \$401,869.30 | \$584,058.60 | | \$262,321.36 | |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 800 kW input, horizontally polarized | \$268,829.30 | \$268,829.30 | see Justifying Quote KPXJ- 280-Interim Antenna - High Power Side Mount TSG proposal for Job 2015865A | \$262,321.36 | ٢ |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | 1 |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$268,829.30 | Based on Quote. | \$0.00 | 1 |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$13,000.00 | N/A | N/A | ٢ |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | \$0.00 | 1 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | 1 |

| Primary Antenna TFU-30DSC/VP-R S200 | \$591,494.22 | \$446,558.78 | | \$319,199.15 | |
|---|--------------|--------------|--|--------------|---|
| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | \$254,554.22 | \$254,554.22 | Per Dielectric quote 513326JKT Rev 5. Vpol adder is not included here. Previous superseded component has \$136,935.45 forwarded for payment. | \$150,357.51 | 1 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$11,700.00 | N/A | N/A | 1 |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | ١ |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$136,935.45 | ***System Notice: Estimate adjusted and locked because line has been superseded. | \$136,935.45 | 1 |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$31,969.11 | see Estimated Cost Justification KPXJ-210- Primary Antenna - Side Mount Brackets - Custom Mount Brackets v0 | \$31,906.19 | 1 |
|---|----------------|----------------|--|----------------|---|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | 1 |
| Sub-total | \$993,363.52 | \$1,030,617.38 | N/A | \$581,520.51 | ١ |
| Total for all systems | \$8,353,688.12 | \$8,534,518.87 | N/A | \$5,881,100.72 | 1 |
| | | | | | |

Components

Actual Information Description File Name

| UHF - High Power, Side Mount, | | |
|--|---------------------------|---|
| - | | |
| basic slot antenna, 24 bay,, 800 kW input, horizontally polarized | Component Description: | overpayment in inte antenna category d |
| | | deductive change c |
| | Amount: | (\$6,507.93) |
| | | |
| | Component Description: | Pre-shipment depo |
| | | KPXJ Interim Anter |
| | Amount: | Purchase \$67,207.32 |
| | Amount. | \$07,207.32 |
| | Component Description: | Dielectric 1100000 |
| | | UHF - Broadband S |
| | | Mount AUX / Interir |
| | | TFU-24WB C160 C |
| | | 51. |
| | Amount: | \$67,207.32 |
| | Component Description: | Interim Antenna |
| | | Purchase |
| | Amount: | \$134,414.65 |
| | | |
| Sweep test of existing antenna | Information not provided. | |
| Sweep test of existing antenna New combiner, cost per channel (without antenna) | Information not provided. | |
| New combiner, cost per channel | · . | |
| New combiner, cost per channel (without antenna) Elbow complex, broadband, at | Information not provided. | |
| New combiner, cost per channel (without antenna) Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) Side mount brackets for high | Information not provided. | |
| New combiner, cost per channel (without antenna) Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| New combiner, cost per channel (without antenna) Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) Side mount brackets for high power antennas (if not included in | Information not provided. | |

| UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized | Component Description: Amount: | Main Antenna purch \$48,167.71 |
|--|-----------------------------------|--|
| | Component Description: Amount: | UHF - High Power S Mount TV Antenna \$61,701.06 |
| | Component Description: Amount: | KPXJ Additional Materials \$40,488.74 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Information not provided. | |
| UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized | Component Description: | This section has bee superceded and the |
| | Amount: | invoice moved. N/A |
| | Component Description: Amount: | Main Antenna Purch \$136,935.45 |
| | Component Description: | This section has bee superseded and the invoice moved. |
| | Amount: | N/A |

| Side mount brackets for high | | |
|---|---------------------------|---|
| power antennas (if not included in antenna base cost) | Component Description: | KPXJ-210-Primary Antenna - Side Mouı |
| | | Brackets - Custom Mount Brackets to |
| | Amount: | existing \$20,300.00 |
| | Component Description: | KPXJ-210-Primary |
| | | Antenna - Side Moui |
| | | Brackets - Custom Mount Brackets to |
| | | existing |
| | Amount: | \$6,766.66 |
| | Component Description: | KPXJ-210-Primary |
| | | Antenna - Side Mour |
| | | Brackets - Custom Mount Brackets |
| | Amount: | \$4,839.53 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| , | | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actua Justii |
|---|--------------------------------|-------------------|--|--------------|-----------------|
| Interim Transmission Line | \$361,920.00 | \$548,493.77 | | \$548,493.77 | |
| Rigid Transmission Line - copper, 6 1/8" broadband | \$361,920.00 | \$548,493.77 | per KPXJ- 380-Interim Transmission Line - 6 1-8 Rigid Copper, Broadband Budget Increase Justification v0 | \$548,493.77 | 7 |
| Primary Transmission Line | \$966,240.00 | \$802,924.84 | | \$484,351.74 | |
| Rigid Transmission Line - copper, 8 3/16" | \$610,720.00 | \$565,433.18 | See attached TSG Sec 7 Main Coax Price Quote. Previous transmission line category erroneously labelled at a diameter of 6 1/8". The correct 8 3 /16" line has already been partially reimbursed per the invoice 202986. Actual costs will reflect this. | \$246,860.08 | 7 |

| Rigid Transmission Line - copper, 6 1/8" | \$355,520.00 | \$237,491.66 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***See attached TSG "Sec 7 Main Coax" | \$237,491.66 | Ple re 20: fror com |
|--|----------------------------------|----------------------------------|---|--|---------------------------------|
| | | <u></u> | price quote; | • • • • • • • • • • • • • • • • • • • | |
| Sub-total Total for all | \$1,328,160.00 \$8,353,688.12 | \$1,351,418.61 \$8,534,518.87 | N/A N/A | \$1,032,845.51 \$5,881,100.72 | 1 |
| systems | φ0,303,000.1Z | φ0,004,010.0 <i>1</i> | | ψυ,οοι, ιυυ. <i>Ι</i> Ζ | |

| Actual Information Description | File Name | |
|---|------------------------|---|
| Rigid Transmission Line - copper, 6 1/8" broadband | Component Description: | KPXJ-380-Interim Transmission Line - 6 |
| | Amount: | /8"" Rigid Copper, Broadband \$35,806.33 |
| | Component Description: | Transmission Line Co Interim Purchase |
| | Amount: | \$256,726.07 |
| | Component Description: | Dielectric 110000007 1/8" Line and Connectors: Run is 14 Vertical and 100' |
| | Amount: | Horizontal \$127,789.51 |
| | Component Description: | Transmission Line Co Interim Purchase |
| | Amount: | \$128,171.86 |

| Rigid Transmission Line - copper, 8 3/16" | | |
|--|-------------------------------|---|
| 0 3/ 10 | Component Description: | KPXJ-310-Primary Transmission Line - 8 |
| | | /16"" Rigid Copper |
| | Amount: | \$12,750.65 |
| | Component Description: | Dielectric 110000007 |
| | | TRANSMISSION LINI |
| | Amount: | RIGID \$116,209.16 |
| | Amount. | φ110,203.10 |
| | Component Description: | KPXJ Transmission L |
| | | Coax Main |
| | Amount: | \$117,900.27 |
| Rigid Transmission Line - copper, | | |
| 6 1/8" | Component Description: | Please reject this invc |
| | Amount: | N/A |
| | Component Description: | Transmission Line Co |
| | | Main |
| | Amount: | \$237,491.66 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification |
|---|--------------------------------|-------------------|--|
| Primary Tower GTOWER | \$1,490,600.00 | \$1,598,823.88 | |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$1,257,188.88 | KPXJ-410-Existing Primary Tower - Serious Tower Reinforcement and modifications Verified Budget Increase Justification v1 |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$13,820.00 | Invoices total this amount. |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$322,815.00 | TCI proposals TCI-17-149E, TCI-18- 025B, and JRTarver Quote Q-7015. Please see KPXJ_TowerRigging_CostEstimate_cover letter for more information. |
| Field Verifications | \$5,000.00 | \$5,000.00 | N/A |
| Sub-total | \$1,490,600.00 | \$1,598,823.88 | N/A |
| Total for all systems | \$8,353,688.12 | \$8,534,518.87 | N/A |

| Actual Information Description | File Name |
|---|-----------|
| Serious tower reinforcement /modifications | |

| Component Description: Amount: | 70'-8" Ladder with Platform \$19,532.00 |
|-----------------------------------|---|
| Component Description: Amount: | Job# 39945 \$443.83 |
| Component Description: Amount: | Job# 39946- manufactured a two piece custom ladder overall length galvanized to specs \$4,252.95 |
| Component Description: | Engineering, materia labor services, proje- management and insurance to preform complex tower modifications on the 1,693-ft guyed Kline Tower \$102,154.00 |
| Component Description: Amount: | Tower Modifications \$550,339.20 |
| Component Description: Amount: | Tower Modification: Engineering, materia labor services, proje- management and insurance to preform complex tower modifications on the 1,693-ft guyed Kline Tower \$286,635.00 |

| Component Description: Amount: | Tower Consultants, tower mods \$31,400.00 |
|-----------------------------------|---|
| Component Description: Amount: | 3" x 3" X 1/4" Angle 15' Long, Freight for complete order \$4,540.00 |
| Component Description: Amount: | Tower modification \$28,800.00 |
| Component Description: Amount: | Cleanup work area around concrete slał \$400.00 |
| Component Description: | Tower Modification, repack antenna installation |
| Amount: | \$271,391.80 |

| Structural engineering tower load study for well documented tower | Component Description: Amount: | Second Tower Analy \$1,800.00 |
|---|-----------------------------------|--|
| | Component Description: Amount: | Tower Analysis \$8,420.00 |
| | Component Description: | Analysis prepared fo one (1) additional Lo Case to determine conformance with the ANSI/TIA?EIA Stanc 222-G with basic wir speeds required for 1 tower location. \$1,800.00 |
| | Component Description: | Analysis prepared fo one additional Load Case to determine conformance with the ANSI/TIA?EIA Stanc 222-G \$1,800.00 |

| Field Verifications | Information not provided. | |
|---|-----------------------------------|---|
| | Component Description: Amount: | Clearing lane for T tower crew @ Cha 3 TV tower \$1,000.00 |
| | Amount: | Engineering, mate labor services, pro management and insurance to prefor specified antenna installation service \$14,875.00 |
| | Component Description: | Antenna Services: |
| | Component Description: Amount: | Repack Antenna Installation \$109,291.20 |
| | Amount: | Complex Tower, T Equipment and Rig \$38,707.30 |
| | Component Description: | KPXJ-410-Existing Primary Tower - |
| | Amount: | Primary Tower - Complex Tower, T Equipment and Rig \$22,769.00 |
| | Component Description: | KPXJ-410-Existing |
| | Amount: | Tower, Complex T Tower Equipment Rigging, Repack Antenna Installatio Mobilization 25%, \$56,922.50 |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: | 2. Existing Primary Tower, Complex T |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actua Justi |
|--|--------------------------------|-------------------|--|--------------|----------------|
| Outside Professional Services | \$609,532.25 | \$610,561.65 | | \$429,086.65 | |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | 1 |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | \$375.00 | 1 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$3,162.50 | see Estimated Cost Justification KPXJ-550- Attorney - Prepare and File License to Cover Application (Main) v0 | \$3,162.50 | 1 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$3,500.00 | 1 |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | \$0.00 | 1 |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00 | 1 |
|--|--------------|--------------|---|--------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$750.00 | 1 |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$650.00 | 1 |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | 1 |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,750.00 | see Estimated Cost Justification KPXJ-590- Prepare and Review Reimbursement Form v0 | \$2,750.00 | 1 |
| Project management of the transition | \$404,796.00 | \$413,617.90 | The estimated cost has been adjusted to include all invoices submitted for reimbursement at this time. | \$413,617.90 | 1 |

| Attorney - Other Matters | \$2,531.25 | \$2,531.25 | Please see Estimated Cost Justification KPXJ-550- Attorney - Other Matters v1 | \$2,531.25 | 1 |
|--|-------------|-------------|---|------------|---|
| Additional Field Engineering Service, 20 Days | \$40,000.00 | \$40,000.00 | N/A | N/A | 1 |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | 1 |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | 1 |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | N/A | 1 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | 1 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,750.00 | 1 |
| | | | | | |

| Total for all | \$8,353,688.12 | \$8,534,518.87 | N/A | \$5,881,100.72 | 1 |
|---------------|----------------|----------------|-----|----------------|---|
| systems | | | | | |

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: Amount: | Exchange e-mails re documentation of fee payment for KTBS S1 required to allow KPX transition constructior \$375.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | KPXJ-550-Attorney - Prepare and File Lice to Cover Application (Main) \$1,687.50 |
| | Component Description: Amount: | Attorney Fees for Regarding Channel Change \$525.00 |
| | Component Description: Amount: | Attorney fees to assis with Post Auction Re \$950.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Attorney Fees associa with Construction Per \$3,500.00 |
| Prepare request for Special Temporary Authorization | Information not provided. | |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
|---|-----------------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: Amount: | Assistance with engineering portion o license application fo KPXJ-DT \$375.00 |
| | Component Description: Amount: | Attorney Fees Associated with FCC Form 399 \$375.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Engineering RF Anal \$650.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Prepare and or review | | |
|---------------------------|------------------------|---|
| reimbursement form | Component Description: | Legal Services |
| | Amount: | \$125.00 |
| | | |
| | Component Description: | Legal Services |
| | Amount: | \$125.00 |
| | | |
| | Component Description: | Attorney Fees Associated with |
| | | Reimbursements |
| | Amount: | \$625.00 |
| | | |
| | Component Description: | Attorney fees for Pu |
| | | Notice Reminder an |
| | | Filings |
| | Amount: | \$250.00 |
| | Component Description. | |
| | Component Description: | Attorney fees for discussing Channel |
| | | Reassignment, Core |
| | | Registration and For |
| | | 1876 |
| | Amount: | \$1,625.00 |
| Project management of the | | |
| transition | Component Description: | Project Managemen |
| | Amount: | \$4,314.50 |
| | Component Description: | Project Managemen |
| | Amount: | \$3,039.85 |
| | | |
| | Component Description: | Project Managemen |
| | Amount: | \$375.00 |
| | | _ |
| | Component Description: | Project Managemen |
| | Amount: | \$1,286.25 |
| | | |

Component Description: Amount:

Component Description: Amount:

Component Description: Amount:

Component Description:

Amount:

Component Description: Amount:

Component Description: Amount:

Component Description: Amount:

Component Description:

KPXJ seeks reimbursement Widel services provided & charged during December 2018 \$4,418.30

Project Management \$11,105.80

Project Management \$3,418.70

Project Management \$1,368.85

Project Management \$3,335.90

Project Management \$1,462.25

Outside Professional Services \$70,700.00

Project Management \$4,733.85

Project Management \$6,537.05

Project Management \$2,036.65

Amount:

Component Description: Amount:

Component Description:

Component Description:

Component Description:

Component Description:

Component Description:

Amount:

Amount:

Amount:

Amount:

Amount:

Outside Services, Prc Management of the Transition, Professior Services provided by TSG. \$57,825.00

Project Management

KPXJ Repack Ch 32

Project Management

Project Management

Project Management

\$10,947.90

\$6,921.00

\$11,164.40

\$9,761.20

\$6,706.05

Project Management \$11,077.75

Project Management \$9,731.35

Project Management \$5,216.25

Project Management \$15,321.85

Component Description: Amount:

Component Description: Amount:

Component Description:

Amount:

Component Description:

Amount:

Component Description: Amount: Project Management \$9,220.65

Project Management \$11,198.70

Project Management \$6,790.40

Follow up re KPXJ transition status repoi \$125.00

FCC 387 Quarterly reports \$225.00

Project Management \$3,592.65

Project Management \$4,421.30

KPXJ Repack Ch 32 \$6,427.70

Project Management \$3,330.10

Professional services \$35,486.65

Legal services \$1,625.00

Component Description: Amount:

Component Description: Amount: Legal services \$1,375.00

Project Management \$4,428.70

Project Management \$9,713.35

Project Management \$9,061.70

Legal Services \$125.00

Project Management \$3,918.65

Project management \$3,810.05

Project management \$2,770.15

KPXJ Repack Ch 32 \$6,099.15

Project Management \$2,770.15

Project Management \$7,204.95

| | Component Description: Amount: | Project Management \$3,008.55 |
|--|-----------------------------------|---|
| | Component Description: Amount: | Project Management \$4,457.40 |
| | Component Description: Amount: | Project Management \$6,219.95 |
| | Component Description: Amount: | Project Management \$3,531.30 |
| Attorney - Other Matters | Component Description: Amount: | Legal Services \$906.25 |
| | Component Description: Amount: | KPXJ-550-Attorney - Other Matters \$500.00 |
| | Component Description: Amount: | Legal services \$750.00 |
| | Component Description: Amount: | T.C. w/ G. Sirven, D. Cassidy re reimbursement issue: \$250.00 |
| | Component Description: Amount: | Professional Services \$125.00 |
| Additional Field Engineering Service, 20 Days | Information not provided. | |
| RF Exposure Measurements | Information not provided. | |

| | Amount: | \$1,750.00 |
|---|---------------------------|---|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Engineering Work for Construction Permit |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also becomthe predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actua Justii |
|---|--------------------------------|-------------------|--|-------------|-----------------|
| Other Expenses | \$187,803.58 | \$186,913.58 | | \$97,748.02 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | \$625.00 | 1 |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | N/A | \$93.75 | 1 |
| Equipment Storage | \$20,000.00 | \$20,000.00 | N/A | \$19,861.07 | 1 |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$0.00 | N/A | N/A | 1 |
| Road Repairs | \$53,723.58 | \$53,723.58 | Please see Technical Services Group, Inc. estimate 2015865R | \$53,723.58 | 1 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$50,000.00 | \$50,000.00 | See attached TSG "Sec 11 Other Expenses" quote, item 9; | \$13,172.05 | 1 |
| Non-zoning permits | \$5,000.00 | \$5,000.00 | N/A | \$0.00 | 1 |
| Local Zoning | \$10,000.00 | \$10,000.00 | N/A | N/A | 1 |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | 1 |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$5,316.25 | 1 |

| Equipment Delivery and Handling Charges | \$20,000.00 | \$20,000.00 | See attached TSG "Sec 11 Other Expenses" quote, Item 11; | \$4,956.32 | ٦ |
|---|----------------|----------------|--|----------------|---|
| Sub-total | \$187,803.58 | \$186,913.58 | N/A | \$97,748.02 | 1 |
| Total for all systems | \$8,353,688.12 | \$8,534,518.87 | N/A | \$5,881,100.72 | 1 |

| Actual Information Description | File Name | |
|--|---------------------------|---|
| MVPD Notification of Channel Change | Component Description: | T.C. re MVPD addresses for notification of channe changes. |
| | Amount: | \$250.00 |
| | Component Description: | Professional Service Rendered |
| | Amount: | \$375.00 |
| Develop and air announcement of upcoming channel change | Component Description: | KPXJ-610-Develop a |
| | | Air Channel Change Announcement |
| | Amount: | \$93.75 |
| Equipment Storage | | |
| | Component Description: | TSG Site Consolidat Equipment Storage Primary Transmitter |
| | Amount: | \$19,861.07 |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

| Road Repairs | Component Description: | KPXJ Driveway |
|--|-----------------------------------|---|
| | Amount: | Restoration \$53,723.58 |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Cleanup work area around concrete slal \$400.00 |
| | Component Description: Amount: | Equipment Rentals \$3,609.55 |
| | Component Description: Amount: | KPXJ-610-Disposal Costs \$9,562.50 |
| Non-zoning permits | Information not provided. | |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | KPXJ-610-Medical Facility Notification \$750.00 |
| | Component Description: Amount: | DTV Medical Facility Notification \$4,566.25 |
| Equipment Delivery and Handling Charges | Component Description: | KPXJ-610-Equipme Delivery and Handlir |

Grand Total

Cost Information

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|---------------|
| Total for all systems | \$8,353,688.12 | \$8,534,518.87 | \$5,881,100.7 |

| statios | Response |
|---|--|
| ne facility has ceased operating on its pre- uction channel. | Yes |
| onstruction of final facilities or all necessary odifications are complete. | No |
| I receipts for reimbursement have been Ibmitted no further costs are expected to be curred. Note this will lock the Form 399 from rther editing and begin close-out procedures th the Fund Administrator. | No |
| n J C C C C | e facility has ceased operating on its pre- ction channel. Instruction of final facilities or all necessary odifications are complete. In receipts for reimbursement have been comitted no further costs are expected to be curred. Note this will lock the Form 399 from ther editing and begin close-out procedures |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he/she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry | |
| | | the signal of a broadcaster that changes channels (MVPD). | |

| 5. | The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund. | |
|-------|---|--|
| 6. | The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred. | |
| 7. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre- requisite for obtaining the payments herein requested. | |
| autho | are, under penalty of perjury, that I am an rized representative of the above-named ant for the Authorization(s) specified above. | Dale E. Ca: Chief Engir 08/23/2021 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND/OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV /TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information/documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

| I declare, under penalty of perjury, the | at I am an Dale E. Ca |
|--|-----------------------|
| authorized representative of the above | ve-named Chief Engir |
| applicant for the Authorization(s) spe | cified above. |
| | 08/23/2021 |

Attachments