

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 73642 Service: DTV Call WCOV-TV Channel: 22 (UHF)

ID:

Sign:

File **0000026113**

Number:

FRN: **0031406812** Date **08/16**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WOODS COMMUNICATIONS CORPORATION	One WCOV Avenue Montgomery, AL 36111 United States	+1 (334) 288-7020	kathy@wcov. com	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Michael Carroll Chief Engineer Woods Communications	One WCOV Ave Montgomery, AL 36111 United States	+1 (334) 288- 7020	mikec@wcov. com

Broadcaster Information and Transition Plan Question Response

Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Station will install interim antenna, line and transmitter at alternative site. Station will replace side mounted antenna and line. Station will replace main transmitter

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Sigma
	Year	2001
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Existing transmitter can not be retuned

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	50.0 feet
	Other Electrical Service	Yes

	Description	Demo electrical panels, install new feeder to new transformer, other electrical required.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	840.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Internal Transmission Line	Internal Transmission Line Cost
Primary Transmitter - Distribution Amp	Primary Transmitter - Distribution Amp
Transmitter Installation	Transmitter Installation Costs

Interim Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	UAXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	6.8 kW
	Justification for New Transmitter	Interim facility operating from alternative site Existing facility must be made ready for new equipment.

Interim Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Installation Costs	Transmitter Installation Costs

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	460.0 kW

Manufacturer	
Model	TFU- 25JSM-R S- 190
Year	2001

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No Full Power
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW
	Manufacturer	

Model	TFU- 30DSC-R S- 190
Year	2018
Justification for New Antenna	Existing antenna can not be retuned

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	29.4 kW
	Manufacturer	
	Model	TLP-12B
	Year	2018

Justification for New Antenna	Required
	as the main
	antenna
	and line are
	replaced

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1960 feet per run

Primary

New Transmission Line

Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1960 feet per run
	Justification for New Transmission Line	Existing line can not be retuned	

Other Transmission Line Expenses Not Listed Primary
Transmission bination not provided.

Interim

New Transmission Line

Transmission	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	3 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	830 feet per run
		Justification for New Transmission Line	used for alternate interim site

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 58' 29.0" N-
	Longitude (NAD83)	086° 09' 44.0" W-
	Overall Structure Height	1935.02 feet
	Support Structure Height	1853.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	532.15 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Gray Media Group, Inc.
Date Constructed	08/01/1977

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
8649	WZHT	FM
13993	WSFA	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A

Helicopter Services	Are helicopter services required?	No
Required		

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Primary Tower - Road Repair	Primary Tower - Road Repair
Drawings for Tower Modifications	Drawings for Tower Modifications

Interim Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	792.98 feet
	Justification for New Tower	Alternative site for interim broadcast, expense represents equipment installation not tower modification.

Interim Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Interim Tower

Other Tower Expenses Not Listed

Name	Description	
Tower Modifications	Modification of Failing Tower.	
Structural Analysis	Structural Analysis of Tower	
Tower Mod Design	Modification Design for failing Tower.	
STA	STA Inspection Of Tower	
Compound Mapping	Compound Mapping	

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisychain monitoring and all other activities
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

Services Costs	Description	
Camillia Communication	Interim service to MVPD's during transition	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos
Interim Transmitter UAXTE-12	\$356,695.40	\$343,495.40		\$310,770.63	
Installation Costs	\$2,629.18	\$2,629.18	Please see WCOV-TV Interim Transmitter - Installation Revision Justification Cover Letter	\$2,614.27	N/A
5 Ton system	\$20,250.00	\$8,300.00	Please see Team Services, LLC Estimate dated 6.19.19	\$8,300.00	N/A
UHF - Air Cooled Solid State Transmitter 6.8 kW	\$308,266.22	\$308,266.22	see Estimated Cost Justification WCOV-TV- 180-Interim Transmitter - UHF Air- Cooled Solid State, 6.8 kW v1	\$295,101.36	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$4,755.00	N/A
Primary Transmitter ULXTE-50	\$1,600,403.84	\$1,182,613.87		\$1,007,144.03	

Primary Transmitter - Distribution Amp	\$2,582.78	\$2,582.78	Please see Vernick Technology, Inc. Quote #VTIQ1151 & Invoice #3907.pdf	N/A	N/A
Internal Transmission Line	\$3,553.41	\$3,553.41	Please see quote JEHQ1658A, plus actual shipping costs on invoice 357	\$3,553.41	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$11,057.19	see Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - 3 Phase_480 Volt_300 KVA Transformer v0	\$11,057.19	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$1,300.00	\$1,250.00	N/A	\$0.00	N/A
Other Electrical Service: Demo electrical panels, install new feeder to new transformer, other electrical required.	\$67,641.00	\$67,641.00	per Estimated Cost Justification WCOV-TV- 110-1st Primary Transmitter - Other Electrical Services v0	\$67,641.00	N/A

Transmitter Installation	\$24,698.01	\$24,698.01	110-1st Primary Transmitter - Building Addition V0 see Estimated	\$24,676.15	N/A
			Cost Justification WCOV-TV- 110-1st Primary Transmitter - Transmitter Installation v1		
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$513,381.78	\$513,381.78	see Estimated Cost Justification WCOV-TV- 110-UHF - Liquid Cooled Solid State Transmitter 31.7 kW v0	\$341,976.58	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$555,002.84	***System Notice: Estimate adjusted and locked because line has been superseded. ***Transmitter Model changed	\$555,002.84	N/A
			From ULXTE- 40 to ULXTE- 50.		

Total for all	\$4,006,885.61	\$3,941,915.22	N/A	\$3,351,380.48	N/A
systems					

Components

Actual Information Description	File Name	
Installation Costs	Component Description: Amount:	Installation \$2,614.27
5 Ton system	Component Description: Amount:	5 Ton A/C Unit \$8,300.00

UHF - Air Cooled Solid State Transmitter 6.8 kW

Component Description: A. Transmitter
Amount: \$23,954.83

Component Description: WCOV-TV-180-

Interim Transmitter
- UHF Air Cooled
Solid State, 6.8 kW

Amount: \$1,604.17

Component Description: #6 THHN Copper

Wire

Amount: \$404.42

Component Description: UAXTE-12

Transmitter per Quote Q-77314

Amount: \$96,998.70

Component Description: 1/3 down payment

due with order.

Amount: \$86,069.63

Component Description: 1/3 Down Payment.

Amount: \$86,069.62

Component Description: 1/3 Payment Prior

to shipment \$86,069.62

Component Description: Invoice moved to

correct budget category per NMI

message

Amount: N/A

Amount:

Transformer 3 phase/480v - 150 KVA	Component Description:	WCOV-AUX Work
		as Quoted
	Amount:	\$4,755.00
Primary Transmitter - Distribution Amp	Information not provided.	
Internal Transmission Line		
	Component Description:	R0006330501 3-
		50 TO 1-50
		SINGLE
		CHANNEL
		REDUCER (CH 14-
		69 UHF)
	Amount:	\$3,553.41
Transformer 3 phase/480v - 300 KVA		
300 KVA	Component Description:	Transformer
	Amount:	\$1,833.21
	Component Description:	WCOV-TV-110-1st
		Primary
		Transmitter - 3
		Phase/480 Volt
		/300 KVA
		Transformer
	Amount:	\$7,390.77
	Component Description:	Transformer
	Amount:	\$1,833.21
	Aniount.	ψ1,000.21
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

Other Electrical Service: Demo electrical panels, **Component Description:** We installed the install new feeder to new owner furnished transformer, other electrical 120V line voltage required. sensors and the low voltage cabling \$760.00 Amount: **Component Description:** Mobilization and demolition of existing electrical equipment Amount: \$35,237.50 **Component Description:** For the new installation of the lighting and power for the new equipment Amount: \$31,643.50 Other -- Building Addition Size: 840.0 **Component Description:** LABOR - TRIP **CHARGE** Amount: \$3,236.86

Transmitter Installation		
	Component Description:	WCOV-TV-110-1st
		Primary Transmitter -
		Transmitter
		Installation
	Amount:	\$5,592.25
	Amount.	ψ0,092.20
	Component Description:	Services
	Amount:	\$12,250.00
	Component Description:	WCOV-TV-110-1st
	Component Description.	Primary
		Transmitter -
		Transmitter
		Installation
	Amount:	\$6,833.90
UHF - Liquid Cooled Solid State Transmitter 31.7 kW		
Clato Tranomicor CT.7 KW	Component Description:	A. Transmitter
	Amount:	\$40,951.22
	Component Description:	Transmitter
	Amount:	\$296,353.71
	Component Description:	ULXTE-40
		Transmitter
	Amount:	\$4,671.65
	Component Description:	Invoice moved to
		Eng. Study budget
		category
		N/A

UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW

Component Description: 1/3 Down Payment.

Amount: \$277,501.42

Component Description: 1/3 Payment Prior

to shipment

Amount: \$277,501.42

Component Description: Invoice moved to

the new

component.

Amount: N/A

Component Description: 1/3 Down Payment

Amount: \$279,334.64

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cos Justificatio
Interim Antenna TLP-12B	\$36,270.98	\$35,940.98		\$33,060.98	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Please see WCOV DTVPros quote JEHQ1283	\$3,520.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	\$29,540.98	\$29,540.98	see Estimated Cost Justification WCOV-TV- 280-Interim Antenna - UHF High Power Side Mount, Directional, H-POL v0	\$29,540.98	N/A
Primary Antenna TFU-30DSC- R S-190	\$281,290.57	\$286,222.33		\$252,792.33	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$18,696.42	Please see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Side Mount Brackets V0	\$18,696.42	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$13,625.34	Please see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Elbow Complex V0	\$13,625.34	N/A
Sweep test of existing antenna	\$6,730.00	\$15,050.00	see Estimated Cost Justification WCOV-TV- 210- Primary Antenna - Sweep Test v0	\$6,400.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	\$233,850.57	\$233,850.57	Estimated Cost Justification WCOV-TV- 210- Primary Antenna - UHF High Power Side Mount, Directional, E-POL v0	\$214,070.57	N/A

Total for	\$4,006,885.61	\$3,941,915.22	N/A	\$3,351,380.48	N/A
systems					

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	WCOV-TV-280- Interim Antenna - Sweep Test \$640.00
	Component Description: Amount:	WCOV-TV-280- Interim Antenna - Sweep Test \$2,880.00
UHF - High Power, Side Mount, basic slot antenna, 29 kW input, directional,, horizontally polarized	Component Description: Amount:	TV ANT TLP12B \$7,208.84
	Component Description: Amount:	UHF - LOW POWER SIDE MOUNT \$11,166.07
	Component Description: Amount:	UHF - LOW POWER SIDE MOUNT \$11,166.07
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.	

Side mount brackets for high power antennas (if not **Component Description:** Side Mount included in antenna base **Brackets** cost) Amount: \$7,884.00 **Component Description:** WCOV-TV-210-Primary Antenna -Side Mount **Brackets** Amount: \$7,884.00 **Component Description:** WCOV-TV-210-Primary Antenna -Side Mount **Brackets** Amount: \$2,928.42 Elbow complex, single channel, at antenna input, **Component Description: Elbow Complex** per 6 1/8. feedline (if Amount: \$5,745.60 needed) **Component Description:** WCOV-TV-210-Primary Antenna -**Elbow Complex** \$2,134.14 Amount: **Component Description:** WCOV-TV-210-Primary Antenna -**Elbow Complex** \$5,745.60 Amount:

Sweep test of existing antenna		
antenna	Component Description:	Sweep Test
	Amount:	\$2,880.00
	Component Description:	WCOV-TV-210-
		Primary Antenna - Sweep Test
	Amount:	\$2,880.00
	Amount	Ψ2,000.00
	Component Description:	WCOV-TV-210-
		Primary Antenna -
		Sweep Test
	Amount:	\$640.00
	Component Description:	Invoice part is non-
		reimbursable.
	Amount:	N/A
UHF - High Power, Side		
Mount, basic slot antenna, 670 kW input, directional,	Component Description:	UHF - HIGH
elliptically or circularly		POWER SIDE
polarized	Amount	MOUNT
	Amount:	\$44,096.57
	Component Description:	Antenna
	Amount:	\$84,987.00
	Component Description:	UHF - High Power
	Joinpondin Boodilphoni	Side Mount
		\$84,987.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$48,970.00	\$43,571.00		\$41,136.00	
Flexible Air Transmission Line - dielectric, 3"	\$48,970.00	\$43,571.00	Quote attached (included in antenna quote) Estimated tax and shipping included in cost	\$41,136.00	N/A
Primary Transmission Line	\$395,920.00	\$355,829.59		\$355,829.57	
Rigid Transmission Line - copper, 6 1/8"	\$395,920.00	\$355,829.59	see Estimated Cost Justification WCOV-TV- 310-Primary Transmission Line - Rigid Transmission Line, Copper, 6 1: 8" v3	\$355,829.57	N/A
Sub-total	\$444,890.00	\$399,400.59	N/A	\$396,965.57	N/A
Total for all systems	\$4,006,885.61	\$3,941,915.22	N/A	\$3,351,380.48	N/A

Components

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 3"

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$4,527.64

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$4,475.28

Component Description: Deposit for RF line

and accessories

Amount: \$17,506.55

Component Description: FLEXIBLE

TRANSMISSION

LINE

Amount: \$14,626.53

Rigid Transmission Line - copper, 6 1/8"

Component Description: R0003761502 6"

VERTICAL FIXED"

SINGLE HEAVY

DUTY

Amount: \$4,379.44

Component Description: RIGID

TRANSMISSION

LINE - COPPER

\$72,505.46

Component Description:

Amount:

Amount:

Transmission Line

\$107,578.66

Component Description: Rigid Transmission

Line - Copper

Amount: \$107,578.66

Component Description: RIGID

TRANSMISSION

LINE - COPPER

Amount: \$26,128.32

Component Description: R0003761502 6"

VERTICAL FIXED" SINGLE HEAVY

DUTY

Amount: \$11,491.07

Component Description: RTLSCR675-10 T/L

6-75 EIA Length

Amount: \$11,542.46

Component Description: XFMR 6-50 / 6-75

UHF 3 ST 123019

682009

Amount: \$1,778.04

Component Description: Hanger vertical

spring

Amount: \$12,006.38

Component Description: AL Sales Tax

Invoice 947008

Amount: \$841.08

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
Interim Tower	\$565,144.00	\$730,615.00		\$659,565.00	
Tall Tower (greater than 500')	\$210,500.00	\$375,971.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Rigging, Tall Tower v3	\$375,971.00	N/A
Tower Mod Design	\$21,825.00	\$21,825.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Tower Modification Design v0	\$21,825.00	N/A
New tower	\$0.00	\$0.00	N/A	\$0.00	N/A
Compound Mapping	\$7,000.00	\$7,000.00	Tower Compound Mapping	\$4,550.00	N/A
Structural Analysis	\$19,500.00	\$19,500.00	see Estimated Cost Justification WCOV-TV- 490-Interim Tower - Structural Analysis v2	\$19,500.00	N/A
STA	\$3,550.00	\$3,550.00	N/A	\$3,550.00	N/A

Tower	\$302,769.00	\$302,769.00	Per	\$234,169.00	N//
Modifications			Estimated Cost Justification WCOV-TV-		
			490-Interim Tower - Tower		
			Modifications V0		
Primary Tower GTOWER	\$406,630.00	\$577,901.77		\$402,301.67	
Tall Tower (greater than 500')	\$210,500.00	\$390,471.77	see Estimated Cost Justification WCOV-TV- 410-Existing Primary Tower - Tower Rigging, Tall Tower v2	\$390,471.67	N/ <i>F</i>
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,600.00	Not Required	\$0.00	N//
Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	\$0.00	N/A
Drawings for Tower Modifications	\$8,500.00	\$8,500.00	Please see Elevated Structural Consultants invoice 348	\$8,500.00	N//

Primary Tower - Road Repair	\$3,330.00	\$3,330.00	Please see WCOV-TV Primary Tower Road Repair Budget Revision Justification Cover Letter	\$3,330.00	N/A
Sub-total	\$971,774.00	\$1,308,516.77	N/A	\$1,061,866.67	N/A
Total for all systems	\$4,006,885.61	\$3,941,915.22	N/A	\$3,351,380.48	N/A

Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')

Component Description: WCOV-TV-490-

Interim Tower -Tower Rigging, Tall Tower

Amount: \$1,950.00

Component Description: Construction

Amount: \$163,576.00

Component Description: Install

Amount: \$150,345.00

Component Description: WCOV-TV-490-

Interim Tower -Tower Rigging, Tall Tower

Amount: \$18,030.06

Component Description: WCOV-TV-490-

Interim Tower -Tower Rigging, Tall Tower

Amount: \$16,644.53

Component Description: WCOV-TV-490-

Interim Tower -Tower Rigging, Tall Tower

Amount: \$25,425.41

Tower Mod Design		NA PC C
	Component Description:	Modification
	Amount	Design
	Amount:	\$12,300.00
	Component Description:	Weather delay (1)
		Foreman
	Amount:	\$9,525.00
New tower	Information not provided.	
Compound Mapping		
	Component Description:	Compound
		Mapping
	Amount:	\$4,550.00
Structural Analysis		
	Component Description:	Analysis of 793'
		Guyed Tower-
		Several Loading
		Scenarios
	Amount:	\$5,000.00
	Component Description:	Structural Analysis
	Amount:	\$7,500.00
	Component Description:	Tower Structural
	Compension Bosonphon.	Analysis
	Amount:	\$2,000.00
	Component Description:	Analysis of Guyed
	22	Tower
	Amount:	\$5,000.00
STA		
STA	Component Description:	Tower STA
STA	Component Description:	Tower STA Analysis

	Component Description:	Completion of the
		WCOV TV Studio
		Repack Tower Modification
	Amount:	\$64,852.47
	Component Description:	Repack Studio
		Tower Modification
		Services
	Amount:	\$99,065.59
	Component Description:	50% Down for
		Moblization and
		Materials
	Amount:	\$1,792,866.90
	Component Description:	Customer Deposit
		for the WCOV TV
		Repack Studio
	Amount:	Tower Modification \$70,250.94
	Amount.	ψ10,230.94
Tall Tower (greater than 500')	Component Description:	Travel
	Amount:	\$46,447.37
	7 till Call.	ψ 10, 1 1 1.01
	Component Description:	Construction
	Component Description: Amount:	Construction \$23,660.39
	Amount: Component Description:	\$23,660.39 Construction
	Amount:	\$23,660.39
	Amount: Component Description:	\$23,660.39 Construction

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Information not provided.	
Minor tower reinforcement /modifications	Component Description: Amount:	Invoice moved to Drawings for Tower Modifications category N/A
	Component Description: Amount:	This invoice has been moved to the Tall Tower category N/A
Drawings for Tower Modifications	Component Description: Amount:	Contract Drawings for Modifications per recent analysis of 725' guyed tower. \$8,500.00
Primary Tower - Road Repair	Component Description:	Rd Work - Equip and Labor and
		supplies

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Co
Outside Professional Services	\$239,185.00	\$316,644.46		\$234,549.45	
Camillia Communication	\$25,000.00	\$25,000.00	MVPD continuity during interim broadcast.	\$0.00	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$48,315.00	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	\$2,350.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$225.00	N/A

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$2,105.00	\$2,000.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$1,145.83	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$2,000.00	N/A	\$250.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$375.00	N/A

			. 5		
Project management of the transition	\$94,010.00	\$169,446.33	The estimated cost has been adjusted to include all invoices submitted for reimbursement	\$169,446.33	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	N/A	\$0.00	N/A
engineering study for new channel assignment and antenna development	\$7,360.00	\$14,888.13	Please see Estimated Cost Justification WCOV-TV- 530-RF Eng - Engineering Study for New Channel Assignment v3	\$12,442.29	N/A

Components

Actual Information	
Description	File Name
Camillia Communication	Information not provided.

Comprehensive coverage		
verification via field study, if	Component Description:	Antenna
needed		Verification
		Measurements for
		WCOV-TV MAIN
		Antenna
	Amount:	\$24,157.50
	Component Description:	Antenna
	Component Besonption.	Verification
		Measurements for
		WCOV TV MAIN
		Antenna
	Amount:	\$24,157.50
	Amount.	φ ∠4 , 107.30
Attorney Fees - Prepare and File request for Special	Information not provided.	
Temporary Authorization		
Attorney Fees - Negotiation of lease and other matters		
	Component Description:	Professional
for shared locations		Services
	Amount:	\$350.00
	Component Description:	Professional
		Services
	Amount:	\$2,000.00
Attorney Fees -Prepare		
and File FCC Form 2100	_	
(main), License to Cover	Component Description:	WCOV-TV-550-
Application		Attorney - License
• •		to Cover
		Application (Main)
	Amount:	\$225.00
Attorney Fees - Aux	Information not provided.	
Antenna, prepare and File		
Antenna, prepare and File Form 2100 Construction		
Antenna, prepare and File Form 2100 Construction Permit or License		

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Upload Technical data for STA request to FCC
	Amount:	\$100.00
	Component Description: Amount:	Repack Engineering \$445.83
	Component Description:	Develop technical parameters for interim antenna
	Amount:	\$600.00
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Component Description:	Regarding repack Ch-22 facility, develop final
	Amount:	operating constants \$250.00
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	WCOV-TV-530-RF Eng - Construction
	Amount:	Permit Application (Main) \$375.00
Perform engineering study for new channel assignment and antenna		

development

Component Description: WCOV-TV-530-RF

Eng - Engineering Study for New Channel

Assignment

Amount: \$620.83

Component Description: WCOV-TV-530-RF

Eng - Engineering Study for New

Channel Assignment

Amount: \$2,537.50

Component Description: Consulting

Engineer

Amount: \$400.00

Component Description: Repack

Engineering

Amount: \$499.99

Component Description: WCOV-TV Fac ID

73642 Montgomery

ΑL

Amount: \$150.00

Component Description: THTV

Amount: \$6,263.15

Component Description: Repack

Engineering

Amount: \$649.99

Component Description: System summary

> and equipment specification -Robert E Thurber, 3 hrs 47 mins @ \$250.00/hr

\$945.83 Amount:

Component Description: Develop final

> configuration for main antenna

\$375.00 Amount:

Prepare and or review reimbursement form

Information not provided.

Project management of the transition

Component Description: Project

Management

Amount: \$4,643.40

Component Description: WCOV-TV-510-

Project

Management

Amount: \$110.36

Component Description: Project

Amount: \$5,682.95

Management

Component Description:

Project

Amount:

Management

\$5,046.70

Component Description:

Project

Amount:

Management

\$7,250.85

Component Description:

Project Management

Amount:

\$10,258.75

Component Description:

Project

Amount:

Management \$8,011.20

Component Description:

Component Description:

Project

Amount:

Amount:

Management \$4,984.80

WCOV-TV-510-

Project

Management

\$15.40

Component Description:

Project

Management

Amount:

Amount:

Amount:

\$3,842.80

Component Description: WCOV-TV-510-

Project

Management

\$179.66

Component Description:

Project

Management

\$10,546.30

Component Description:

Project Management

Amount:

\$8,907.80

Component Description:

Project Management

Amount:

\$4,133.75

Component Description:

Project Management

Amount:

\$10,037.85

Component Description:

Project Management

Amount:

\$6,729.55

Component Description:

Project

Amount:

Management \$6,403.60

Component Description:

Project

Amount:

Management

\$6,020.75

Component Description:

Project

Amount:

Management

\$3,491.85

Component Description:

Project

Amount:

Management

\$11,753.05

Component Description:

Project

Amount:

Management

\$258.75

Component Description:

Project Management

Amount:

\$2,488.15

Component Description:

WCOV-TV-510-

Project

Management

Amount: \$71.86

Component Description: Project

Management

Amount: \$6,316.15

Component Description: Project

Management

Amount: \$6,403.60

Component Description: Project

Management

Amount: \$8,018.05

Component Description: Project

Management

Amount: \$12,581.90

Component Description: Project

Management

Amount: \$2,825.45

Component Description: Project

Management

Amount: \$2,753.15

Component Description: Project

Management

Amount: \$4,007.95

Component Description: Project

Management

Amount: \$6,114.35

Component Description: Project

Management

Amount: \$5,959.20

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$76,375.82	\$69,080.82		\$54,230.82	
Develop and air announcement of upcoming channel change	\$1,200.00	\$1,200.00	N/A	\$0.00	N/A
Equipment Storage	\$15,000.00	\$15,000.00	estimated Dielectric storage	\$2,375.00	N/A
Equipment Delivery and Handling Charges	\$47,070.82	\$47,070.82	see Estimated Cost Justification WCOV-TV- 610- Equipment Delivery and Handling v3	\$47,070.82	Not Exceeded
Disposal Costs (for equipment and other waste, net of any salvage value)	\$1,025.00	\$1,025.00	Please see WCOV-TV Disposal Costs Budget Revision Justification Letter.pdf	N/A	N/A
MVPD Notification of Channel Change	\$0.00	\$0.00	N/A	\$0.00	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$1,500.00	Please see WCOV-TV FCC Filing Fees - STA Budget Revision Justification Letter.pdf	\$1,500.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	Please see WCOV-TV Filing Fee - License to Cover Budget Revision Justification Letter.pdf	\$335.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	Quote attached	\$2,950.00	N/A
Sub-total	\$76,375.82	\$69,080.82	N/A	\$54,230.82	N/A
Total for all systems	\$4,006,885.61	\$3,941,915.22	N/A	\$3,351,380.48	N/A

Components

Actual Information Description	File Name	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage		
	Component Description:	WCOV-TV-610- Equipment Storage
	Amount:	\$1,595.00
	Component Description:	WCOV-TV-610-
		Equipment
		Storage
	Amount:	\$780.00

Equipment Delivery and Handling Charges

Component Description: On Site

> Engineering \$3,811.74

Amount:

Component Description: Shooting Boom

Forklift

Amount: \$2,636.52

Component Description: Shooting Boom

Forklift

Amount: \$4,120.02

Component Description: Shooting Boom

Forklift

Amount: \$3,988.04

Component Description: 10K 55'

SHOOTING

BOOM FORKLIFT

Amount: \$3,926.13

Component Description: 10K 55'

SHOOTING

BOOM FORKLIFT

Amount: \$3,903.23

Component Description: 10K 55'

SHOOTING

BOOM FORKLIFT

Amount: \$3,926.13

Component Description: Repack

Engineering

\$864.08 Amount:

Component Description: 10K 55'

SHOOTING

BOOM FORKLIFT

Amount: \$3,926.13

Component Description: Shooting Boom

Forklift

Amount: \$3,926.13

Component Description: 10K 55'

SHOOTING

BOOM FORKLIFT

Amount: \$3,926.13

Component Description: Shooting Boom

Forklift

Amount: \$4,128.50

Component Description: Shooting Boom

Forklift

Amount: \$3,988.04

Disposal Costs (for equipment and other waste, net of any salvage value) Information not provided.

MVPD Notification of Channel Change

Information not provided.

FCC Filing Fees - Special Temporary Authorization request

Component Description: FCC Filling Fees

pertaining to WCOV repack

Amount: \$1,500.00

FCC Filing Fees - Form 2100 license to cover application

Component Description: WCOV-TV-610-

Filing Fees -License to Cover

Amount: \$335.00

DTV Medical Facility Notification

Component Description: Medical

Notification

Amount: \$2,950.00

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,006,885.61	\$3,941,915.22	\$3,351,380.48

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David Woods President

08/16/2021

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. David Woods

President

08/16/2021

Attachments