

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

### FCC Form 399: Reimbursement Request

Facility ID: File Number:	61008 000002	Service: <b>DTV</b> 8308	Call Sign:	WJPM-TV	Channel: 16 (UHF)
FRN: <b>000</b> *	1861160	Date Submitted:	08/28 /2021		

#### Applicant Name, Type, and Contact Information

#### Applicant Information

Applicant	Address	Phone	Email	Applicant Type
SOUTH CAROLINA EDUCATIONAL TV COMMISSION Doing Business As: SOUTH CAROLINA EDUCATIONAL TV COMMISSION	Mark Jahnke 1041 GEORGE ROGERS BOULEVARD COLUMBIA, SC 29201 United States	+1 (803) 737- 3486	mjahnke@scetv. org	Government Entity

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer Contact Name and Information** Preparer Contact Applicant Address Phone Email Information **Robert Gehman** Robert Gehman +1 (352) bob@kesslerandgehman. ConsultingEngineer 507 NW 60 332-3157 com Kessler and Gehman Street Associates, Inc. Suite D Gainesville, FL 32607 **United States**

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Replace transmitter using existing antenna and line. See attachment.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Diamond		
		Year	2008		
		Туре	Solid State		
		Solid State Cooling	Air Cooled		
		Solid State Power Capacity	5 kW		

**Existing Transmitter Information** 

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	ULXTE-8		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	5.5 kW		
		Justification for New Transmitter	The manufacturer of the existing transmitter advises that the transmitter cannot be re- tuned to the assigned channel. See attachment.		

Primary	Other Transmitter Costs	3			
Transmitter	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		
	-	Switchgear (industrial 800 amp)	Yes		
		Transformer (480V)	Yes		
		Power	150 kVA		
		Rigid Conduit and Wiring	Yes		

	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary	Other Transmitter Cost Not Listed		
Transmitter	Name	Description	
	Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line	

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### Existing Antenna Information

Primary

Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	No
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	No
	Existing Antenna	Class	Full Power
	Manufacturer and Type	Mounting	Top Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	1
		Number of Panels	56
		Design power capacity in use	100.0 %
		Lower Limit	470.00 MHz

Upper Limit	692.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	108.9 kW
Manufacturer	Dielectric
Model	TUF-O4-14 /56H-1-T
Year	2008

# Primary Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

### Primary Other Antenna Costs

Antenna

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	_
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	_

### Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Auxiliary Antenna	Add Antenna Information			
	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Auxiliary (Backup)	
		Description of Use	Interim TV	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this antenna currently shared with any other stations?	No	
		Is this antenna directional?	Yes	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	20.0 kW	

Manufacturer	
Model	TFU-8WB
Year	2018

Auxiliary Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Auxiliary (Backup)	
		Description of Use	Interim TV	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	20.0 kW	
		Manufacturer		
		Model	TFU-WB-8	

Year	2018
Justification for New Antenna	To allow on- air testing on the repack channel as permitted in the FCC repack rules

### Auxiliary Other Antenna Costs

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elb	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A
		Feed Line Size	N/A
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Other Antenna Cost Not Listed

Auxiliary Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

### Existing Transmission Line Primary Existing Transmission

sior	Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
Existing Transmission		Is Transmission Line in operating condition?	Yes
	_	Manufacturer	Dielectric
	Line Manufacturer and Type	Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 3/4 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	800 feet per run

### Primary Other Transmission Line Expenses Not Listed

Transmission	n Line	Description
	Sweep Tests	Sweep to ensure line is satisfactory on assigned channel

#### New Transmission Line

Interim Transmission

sion Line Section	Question	Response
New Transmission Line	Use	Interim
Costs	Description of Use	N/A
	Change Type	Purchase New
	Туре	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	500 feet per run
	Justification for New Transmission Line	To allow for on-air testing of the repack transmitter on the repack channel as allowed in FCC repack rules

Interim Other Transmission Line Expenses Not Listed

Transmission net provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

### **Existing Tower**

Primary Tower	Existing Tower				
	Section	Question	Response		
	Existing Tower	Type of change	Modify Existing		
	Description	Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	No		
		One or more FM, AM or TV radio broadcaster(s)	N/A		
		Others Types of Users	N/A		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	No		
	Existing Tower	Do you have a tower registration number?	No		
	Structure Registration	ASR Number			
	Coordinates (NAD83 (	Latitude (NAD83)	34° 16' 48.1" N-		
	North American Datum of 1983))	Longitude (NAD83)	079° 44' 34.4" W-		
		Overall Structure Height	809.37 feet		
		Support Structure Height	750.98 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	119.75 feet		
		Structure Type	TOWER - Free Standing or Guyed Structure		

Tower Owner	SOUTH CAROLINA EDUCATIONAL TV COMMISSION
Date Constructed	01/27/2005

# Primary Tower Modification Costs

Tower

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	No study needed
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

# Primary Tower Rigging Costs

### Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

Outside	Section	Question	Response
Professional	al Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	102
		Explanation	It will be necessary to schedule and coordinate multiple vendors and complete progress reports, . Station does not have available personnel or personnel trained in project management for such complex projects.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	Yes
	Number of Days	10

It will be necessary to plan the installation, develop specifications for purchasing, and perform final inspections of this RF project. Station does not have	necessary to plan the installation, develop specification for purchasing, and perform final inspections of this RF project. Station does not have available personnel or
available personnel or personnel	trained in

Other Professional Services Expenses Not Listed Professional Services rCostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

#### **Other Expenses Not Listed**

Other	Other Expenses Not Listed	
Expenses	Name	Description
	Billboard Ads for Transition	Billboard ads for Repack channel transition

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-8	\$482,450.00	\$420,500.00		\$223,257.53	
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	\$23,331.00	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$2,174.81	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$215,000.00	N/A	\$197,751.72	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Sub-total	\$482,450.00	\$420,500.00	N/A	\$223,257.53	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Actual Information	
Description	File Name

Additional Interior RF System	Component Description:	Internal RF components
	Amount:	patch panel, etc. \$20,934.75
	Component Description: Amount:	Van delivery for RF components \$2,396.25
Transformer 3 phase/480v - 150 KVA	Component Description:	Transformer and associated
	Amount:	electrical parts \$2,174.81
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description:	Remaining amount for base transmitter. See
	Amount:	cover letter. \$53,564.93
	Component Description:	Down Payment #2 for Like-for-Like transmitter, spare parts subtracted
	Amount:	\$38,676.93
	Component Description:	50% Down Payment for ULXTE-6
	Amount:	Transmitter \$105,509.86
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUF-O4-14 /56H-1-T	\$19,030.00	\$18,100.00		\$0.00	
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Auxiliary Antenna TFU-WB-8	\$51,730.00	\$51,730.00		\$46,192.50	
UHF - High Power, Side Mount, basic slot antenna, 20 kW input, directional,, horizontally polarized	\$45,000.00	\$45,000.00	N/A	\$40,432.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,730.00	N/A	\$5,760.00	N/A
Sub-total	\$70,760.00	\$69,830.00	N/A	\$46,192.50	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Description	File Name	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 20 kW input, directional,, horizontally polarized	Component Description: Amount:	Antenna portion of invoice \$20,216.25
	Component Description: Amount:	Antenna portion of invoice \$20,216.25
Sweep test of existing antenna	Component Description: Amount:	Sweep portion o invoice \$2,880.00
	Component Description:	Sweep portion o invoice \$2,880.00

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$37,000.00	\$30,000.00		\$27,216.58	
Flexible Air Transmission Line - dielectric, 4"	\$37,000.00	\$30,000.00	N/A	\$27,216.58	N/A
Primary Transmission Line	\$6,400.00	\$6,400.00		\$0.00	
Sweep Tests	\$6,400.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$43,400.00	\$36,400.00	N/A	\$27,216.58	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Actual Information	
Description	File Name

Flexible Air Transmission Line - dielectric, 4"	Component Description: Amount:	Adapter for interim transmission line \$930.00
	Component Description: Amount:	Transmission line portion of invoice \$13,143.29
	Component Description: Amount:	Transmission line portion of invoice \$13,143.29
Sweep Tests	Information not provided.	

#### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$210,500.00	\$30,000.00		\$20,700.00	
Tall Tower (greater than 500')	\$210,500.00	\$30,000.00	Installation of interim TV antenna	\$20,700.00	N/A
Sub-total	\$210,500.00	\$30,000.00	N/A	\$20,700.00	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Actual Information Description	File Name	
Tall Tower (greater than 500')		
	Component Description:	Installation of
		interim TV
		antenna
	Amount:	\$20,700.00

#### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

	Predetermined	Estimated	Estimated Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Outside Professional Services	\$145,296.00	\$105,750.00		\$48,024.62	
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$42,000.00	Sixarms quote for drone pattern and coverage study uploaded.	\$20,579.40	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,000.00	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Project management of the transition	\$16,116.00	\$20,000.00	With ten stations in the SCETV network, project management (reimbursement filing) is taking longer than anticipated.	\$19,695.22	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$3,250.00	N/A
Additional Field Engineering Service, 10 Days	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$145,296.00	\$105,750.00	N/A	\$48,024.62	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Actual Information	
Description	File Name

	Comprehensive coverage verification via field study, if needed	Component Description: Amount:	50% down payment WJPM portion of drone coverage verification - See cover letter \$20,579.40
	Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
	Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
	Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
	Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	WJPM - Prepare engineering for Construction Permit \$2,000.00
-	Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
-	Prepare and or review reimbursement form	Component Description: Amount:	Prepare Reimbursement Form 399 \$2,500.00
-	Project management of the transition	Component Description:	WJPM Project Management Feb - Jun 2017
		Amount:	\$1,807.43

Component Description: Amount:	Project Management - July thru December 2020 \$1,927.50
Component Description: Amount:	Project Management - Jan thru Jun 2019 \$2,227.50
Component Description: Amount:	Project Management - Jan thru June 2020 \$2,955.00
Component Description: Amount:	Project Management January - June 2018 \$2,696.25
Component Description: Amount:	Project Management - Jul thru Dec 2019 \$2,407.50
Component Description: Amount:	Project Management June - December 2018 \$2,010.00
Component Description: Amount:	WJPM Project Management Jul - Dec 2017 \$1,804.04

Component Description:	Project Management January - June 2021
Amount:	\$1,860.00
<b>Component Description:</b>	WJPM -
	Engineering stud
	for new channel
	and antenna
	deveopment
Amount:	\$3,250.00
Information not provided.	
	Amount: Component Description: Amount:

#### **Other Expenses**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$30,689.00	\$22,089.00		\$14,070.45	
MVPD Notification of Channel Change	\$714.00	\$714.00	N/A	\$714.00	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	\$2,496.00	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	N/A	\$6,985.45	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,000.00	\$5,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,950.00	N/A	\$2,950.00	N/A
Billboard Ads for Transition	\$925.00	\$925.00	N/A	\$925.00	N/A
Sub-total	\$30,689.00	\$22,089.00	N/A	\$14,070.45	N/A
Total for all systems	\$983,095.00	\$684,569.00	N/A	\$379,461.68	N/A

Actual Information Description	File Name	
MVPD Notification of		
Channel Change	<b>Component Description:</b>	MVPD
		Notifications
	Amount:	\$714.00
Develop and air		
announcement of upcoming	<b>Component Description:</b>	WJPM portion of
channel change		monthly invoice
	Amount:	\$273.00
	Component Description:	WJPM portion of
		monthly invoice
	Amount:	\$1,053.00
	Component Description:	WJPM portion of
		monthly invoice
	Amount:	\$162.00
	Component Description:	WJPM portion of
		monthly invoice
	Amount:	\$543.00
	Component Description:	WJPM portion of
		monthly invoice
	Amount:	\$465.00
Equipment Delivery and		
Handling Charges	<b>Component Description:</b>	Shipping for
		interim antenna
	Amount:	\$4,609.75
	Component Description:	Shipping for
		interim
	Amount:	transmission line \$2,375.70

Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Component Description:	Medical Notifications
	Amount:	\$2,950.00
Billboard Ads for Transition		
	Component Description:	WJPM portion of billboard ads for channel transition
	Amount:	\$925.00

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$983,095.00	\$684,569.00	\$379,461.68	

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	Yes
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named entity acknowledges that all certifications and attached documentation are</li> </ol>	
		considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	<b>Hap Griffin</b> Repack Project Manager
	08/28/2021

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<ul> <li>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</li> <li>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</li> </ul>	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	<b>Hap Griffin</b> Repack Project Manager
	08/28/2021

Certification	Section	Question	Response
Certification	Submission of Final Allocation or Accounting Information Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above- named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>The above-named entity acknowledges the submission of the information are</li> </ol>	
		information herein creates no obligation on the part of the government to pay any amount.	

3.	The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above- named entity, including any discounts, refunds, or rebates.	
4.	The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.	
5.	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
6.	The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
an au name	I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	
		08/28/2021

#### Attachments