

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 4693 Service: DTV Call WYTV Channel: 36 (UHF)

ID:

Sign:

File **0000028779**

Number:

FRN: **0021758263** Date **10/08**

Submitted: /2021

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------|---|----------------------|-----------------------------------|---------------------------------|
| WYTV TELEVISION, LLC | Thomas J. Vaughan 3121 RIVERSHORE LANE PORT CHARLOTTE, FL 33953 United States | +1 (941) 764-6867 | glenn. richards@pillsburylaw. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|----------------------|--|
| Jessica Nyman , Esq . FCC Counsel Pillsbury Winthrop Shaw Pittman LLP | Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States | +1 (202) 663-8810 | jessica. nyman@pillsburylaw. com |
| | United States | | |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WYTV plans to replace its existing aux transmitter and antenna as well as its main antenna and transmitter with equipment for use on its new repack channel. No Interim facilities will be required since we are able to use the aux facility. |

Transmitters

| S Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Aux Facilities |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | Ultimate |
| | Year | 2002 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 5 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | EC706HP- BB |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 5.2 kW |
| | Justification for New Transmitter | Existing Aux transmitter is obsolete and no longer supported. Transmitter requires replacement. |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |

| | Other Electrical Service | Yes |
|---|--|--|
| | Description | Aux Transmitter Electrical Installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|---------------------------|---|
| Remove Existing Equipment | Removal of Existing Aux Transmitter |
| Remote Control Wiring | Wire Up existing remote control to new transmitter. |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | QXD1 |
| | Year | 2010 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 25 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | HPTV-PRLX- U14 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 22.7 kW |
| | Justification for New Transmitter | Existing transmitter is obsolete and is no longer supported. Manufacturer is no longer building transmitters. See attachment from Comark for IOT reference price. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |

| _ | Rigid Conduit and Wiring | Yes |
|---|--|---|
| | Size | 3 inches |
| | Length | 200.0 feet |
| | Other Electrical Service | Yes |
| | Description | New Transmitter Electrical Installation |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Heating and Cooling |
| | Size | Other |
| | Other Size | 8 tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|------------------------------|--------------------------------------|
| Voltage Regulator | Voltage Regulator |
| Transmitter Remote Control | Transmitter Remote Control |
| Additional Transmitter Costs | Additional Transmitter Costs |
| Remove Existing Equipment | Removal of existing main transmitter |

| Remote Control Wiring | Wire up existing remote control to new |
|-----------------------|--|
| | transmitter. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Aux Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |

| Manufacturer | |
|--------------|---------------------|
| Model | ALP16L2- HSOC-36 |
| Year | 2002 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Aux Antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 50.0 kW |
| | Manufacturer | |
| | | , |

| Model | ALP16L2- HSOC-31 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Existing Aux Antenna will not work on new channel. Existing slot antenna must be replaced. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU-21JTH- R 4C300 |
| Year | 2010 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 903.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU-25ETT /VP-R 4C160 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing antenna will not operate on new assigned channel. Slot antenna must be replaced. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Auxiliary Transmission

Add Transmission Line

| Section | Question | Response |
|--|--|------------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Auxiliary (Backup) |
| | Description of Use | Aux Antenna Line |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Andrew |
| Line Manufacturer and Type | Туре | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 600 feet per run |

Auxiliary Transmission

Other Transmission Line Expenses Not Listed

| n Line | Description |
|------------------------------|--|
| Additional transmission line | Additional transmission line |
| Model 850C Air Dryer | Model 850C Air Dryer |
| RF Sweep Optimization | RF Sweep and Optimize on new RF Channel |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 650 feet per run |

Primary Transmi

New Transmission Line

| ssior | Section | Question | Response |
|-------|---|---|----------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1600 feet per run |
| | Justification for New Transmission Line | ABC | |

Primary

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1024492 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 03' 43.0" N- |
| | Longitude (NAD83) | 080° 38' 06.0" W- |
| | Overall Structure Height | 641.40 feet |
| | Support Structure Height | 599.73 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1024.92 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Nexstar Broadcasting, Inc. |
| Date Constructed | 03/20/1973 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description | |
|------------------------------------|------------------------------------|--|
| Tower Climb to Verify Bolt Pattern | Tower Climb to Verify Bolt Pattern | |
| Additional Antenna Rigging Costs | Additional Antenna Rigging Costs | |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 500 |
| | Explanation | Outside Project management of transition required due to limited staffing availability at station. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | | |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|-----|
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |
| | | |

Outside Professional Ş

Other Professional Services Expenses Not Listed

| II Services Costs | Description |
|---------------------------------------|---|
| Prepare and File FCC Progress Reports | Prepare and file FCC Progress Reports Quarterly |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|--------------------------------------|--|
| Sales and Use Tax | Sales and Use tax on equipment and services estimated. |
| Tower Company Project Management Fee | Tower Company Project Management Fee |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co Justificati |
|---|-----------------------------|-------------------|---|--------------|--------------------------|
| Primary Transmitter HPTV-PRLX- U14 | \$1,193,268.20 | \$957,903.20 | | \$896,281.20 | |
| Remove Existing Equipment | \$25,000.00 | \$25,000.00 | Remove existing main transmitter | N/A | N/A |
| Remote Control Wiring | \$3,500.00 | \$3,500.00 | Wire up existing remote control to new transmitter | N/A | N/A |
| Voltage Regulator | \$65,335.20 | \$65,335.20 | See Staco quote QUO-28047- 2HEEX2-3 | \$65,335.20 | N/A |
| Additional Transmitter Costs | \$5,547.00 | \$5,547.00 | See Hitachi change order S /O#10347 | \$5,547.00 | N/A |
| Other HVAC Service Type: H Size:8 (Other) | \$14,241.00 | \$14,241.00 | See Clayton Heating & Air Conditioning quote July 15, 2019 | \$14,241.00 | N/A |
| Other Electrical Service: New Transmitter Electrical Installation | \$31,500.00 | \$31,500.00 | Transmitter Electrical Installation; see Land Communications estimate 167 | \$31,500.00 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$10,400.00 | \$9,800.00 | Catalog | \$2,983.00 | N/A |

| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | Catalog | \$20,550.00 | N/A |
|---|--------------|--------------|---|--------------|-----|
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | Catalog | \$36,300.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$715,935.00 | See Comark quote P#3903PRLXU14- 100518. | \$715,935.00 | N/A |
| Transmitter Remote Control | \$15,745.00 | \$15,745.00 | See Burk Technology quote 00003872 | \$3,890.00 | N/A |
| Auxiliary Transmitter EC706HP- BB | \$299,369.00 | \$200,899.00 | | \$153,199.00 | |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | Catalog | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | \$236,500.00 | \$139,580.00 | See Comark quote P#3951EC- 042319-R1. | \$139,580.00 | N/A |
| Remote Control Wiring | \$3,500.00 | \$3,500.00 | Wire up existing remote control to transmitter. | N/A | N/A |
| Remove Existing Equipment | \$15,000.00 | \$15,000.00 | Remove existing aux transmitter | N/A | N/A |
| Other Electrical Service: Aux Transmitter Electrical Installation | \$13,619.00 | \$13,619.00 | Aux Transmitter Electrical Installation; see Tri Area Electric proposal | \$13,619.00 | N/A |

| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | Catalog | N/A | N/A |
|---|----------------|----------------|---------|----------------|-----|
| Sub-total | \$1,492,637.20 | \$1,158,802.20 | N/A | \$1,049,480.20 | N/A |
| Total for all systems | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|---|
| Remove Existing Equipment | Information not provided. | |
| Remote Control Wiring | Information not provided. | |
| Voltage Regulator | Component Description: Amount: | Voltage Regulator \$65,335.20 |
| Additional Transmitter Costs | Component Description: Amount: | Additional transmitter component \$5,547.00 |
| | Component Description: Amount: | Additional transmitter cost \$5,547.00 |
| Other HVAC Service Type: H Size:8 (Other) | Component Description: Amount: | HVAC replacement \$14,241.00 |

| Other Electrical Service: | | |
|--|---------------------------|-------------------------------|
| New Transmitter Electrical Installation | Component Description: | Transmitter |
| | Component Becompacin | installation, |
| | | installment #1 |
| | Amount: | \$15,750.00 |
| | Amount. | Ψ10,700.00 |
| | Component Description: | Transmitter |
| | Composition Composition | installation, |
| | | installment #2 |
| | Amount: | \$15,750.00 |
| | | , ,, ,, |
| 3" Rigid Conduit and Wiring | | |
| (Cost per foot) | Component Description: | Neutral conductor |
| | | for new transmitter |
| | Amount: | \$2,983.00 |
| | | |
| Transformer 3 phase/480v - | | |
| 300 KVA | Component Description: | Electrical |
| | Component Decomposition | services, |
| | | installment #2 |
| | Amount: | \$10,275.00 |
| | | ¥ . 3, <u>=</u> . 3.33 |
| | Component Description: | Electrical |
| | Component Becompacin | services, |
| | | installment #1 |
| | Amount: | \$10,275.00 |
| | Amount | Ψ10,270.00 |
| Switchgear - industrial 800 | | |
| amp | Component Description: | Electrical |
| | Component Description. | services, |
| | | installment #1 |
| | Amount: | \$18,150.00 |
| | , | . |
| | Commonant Bassati (i) | Floatrical |
| | Component Description: | Electrical |
| | | services, |
| | | in at - 11 110 |
| | Amount: | installment #2 \$18,150.00 |

| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | Component Description | Transmitter, |
|---|---------------------------|-------------------|
| | Component Description: | installment #2, |
| | | items 1 and 2 |
| | | from invoice; see |
| | | also sales tax |
| | Amount: | \$322,170.75 |
| | , and an | 40 =2,00 |
| | Component Description: | Transmitter, |
| | | installment #3, |
| | | items 1 and 2 |
| | | from invoice |
| | Amount: | \$35,796.75 |
| | Component Description: | Transmitter, |
| | | installment #1, |
| | | items 1 and 2 |
| | | from invoice |
| | Amount: | \$357,967.50 |
| Fransmitter Remote Control | | |
| | Component Description: | Transmitter |
| | | remote control |
| | | costs, less |
| | | upgrades |
| | Amount: | \$3,890.00 |
| | Component Description: | Transmitter |
| | | remote control |
| | Amount: | \$15,745.00 |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |

| UHF - Air Cooled Solid State Transmitter 4 - 6 kW | Component Description: | Aux transmitter, installment #1; see also sales tax |
|---|--------------------------------|---|
| | Amount: | \$69,790.00 |
| | Component Description: | Aux transmitter, installment #2; |
| | Amount: | see also sales tax \$69,790.00 |
| Remote Control Wiring | Information not provided. | |
| Remove Existing Equipment | Information not provided. | |
| Other Electrical Service: Aux Transmitter Electrical Installation | Component Description: Amount: | Aux transmitter electrical \$13,619.00 |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|--------------|---------------------------|
| Primary Antenna TFU-25ETT /VP-R 4C160 | \$308,530.00 | \$218,201.00 | | \$218,201.00 | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$201,503.00 | See Dielectric quote DMS136-6; total antenna cost \$221,128 less vpol (\$20,625) which is not reimbursable | \$201,503.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | Catalog, revised to \$10,298; see Dielectric quote DMS136-6. | \$10,298.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | Catalog | \$6,400.00 | N/A |
| Auxiliary Antenna ALP16L2- HSOC-31 | \$124,540.00 | \$55,177.00 | | \$28,177.00 | |

| Electronics Research Quote Quo | | | | | | |
|--|---|----------------|----------------|---|----------------|-----|
| brackets for high power antennas (if not included in antenna base cost) Sweep test \$6,730.00 \$6,400.00 Catalog \$6,400.00 N// of existing antenna Pattern \$5,260.00 \$5,000.00 Catalog N/A N// scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Sub-total \$433,070.00 \$273,378.00 N/A \$246,378.00 N// Total for \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N// all | Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally | \$89,400.00 | \$21,777.00 | Electronics Research quote 20190430- | \$21,777.00 | N/A |
| of existing antenna Pattern \$5,260.00 \$5,000.00 Catalog N/A N/A scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Sub-total \$433,070.00 \$273,378.00 N/A \$246,378.00 N/A Total for \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N/A all | brackets for high power antennas (if not included in antenna | \$23,150.00 | \$22,000.00 | Catalog | N/A | N/A |
| scatter analysis for side mount high/med power antennas (if not included in antenna base cost) Sub-total \$433,070.00 \$273,378.00 N/A \$246,378.00 N/A Total for \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N/A all | of existing | \$6,730.00 | \$6,400.00 | Catalog | \$6,400.00 | N/A |
| Total for \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N// | scatter analysis for side mount high/med power antennas (if not included in antenna | \$5,260.00 | \$5,000.00 | Catalog | N/A | N/A |
| all | Sub-total | \$433,070.00 | \$273,378.00 | N/A | \$246,378.00 | N/A |
| | all | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

UHF - High Power Top Mount (200-1000 kW), One **Component Description:** Main antenna, station antenna, elliptically installment #3 or circularly polarized \$20,150.30 Amount: **Component Description:** Main antenna, installment #1, line 1 of invoice Amount: \$90,676.35 **Component Description:** Main antenna, installment #2, line 1 of invoice Amount: \$90,676.35 Elbow complex, single channel, at antenna input, **Component Description:** Elbow complex, per 6 1/8. feedline (if needed) installment #3 Amount: \$1,029.80 **Component Description:** Elbow complex, installment #2, line 3 of invoice Amount: \$4,634.10 **Component Description:** Elbow complex, installment #1, line 3 of invoice \$4,634.10 Amount: Sweep test of existing antenna **Component Description:** Main antenna sweep test Amount: \$6,400.00

| UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), norizontally polarized | Component Description: Amount: | Auxiliary antenna, installment #2 \$10,888.50 |
|--|--------------------------------|---|
| | Component Description: Amount: | Auxiliary antenna, installment #1 \$10,888.50 |
| | Component Description: Amount: | Auxiliary antenna, installment #1 \$10,888.50 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Sweep test of existing antenna | Component Description: Amount: | Interim antenna sweep test \$6,400.00 |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$323,200.00 | \$205,222.50 | | \$205,222.50 | |
| Rigid Transmission Line - copper, 6 1/8" | \$323,200.00 | \$205,222.50 | See Dielectric quote DMS136-6 | \$205,222.50 | N/A |
| Auxiliary Transmission Line | \$12,345.36 | \$12,345.36 | | \$4,845.36 | |
| RF Sweep Optimization | \$7,500.00 | \$7,500.00 | Sweep existing line and optimize add fine matcher sections | N/A | N/A |
| Additional transmission line | \$657.41 | \$657.41 | See ERI proposal 20190430- 394 Rev A | \$657.41 | N/A |
| Model 850C Air Dryer | \$4,187.95 | \$4,187.95 | See ERI proposal 20190430- 394 Rev A | \$4,187.95 | N/A |
| Sub-total | \$335,545.36 | \$217,567.86 | N/A | \$210,067.86 | N/A |
| Total for all systems | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Rigid Transmission Line - copper, 6 1/8" | Component Description: | Transmission line, |
|---|---------------------------|--|
| | | installment #3 |
| | Amount: | \$20,522.24 |
| | Component Description: | Transmission line, installment #2, line |
| | | 4 of invoice |
| | Amount: | \$92,350.13 |
| | Component Description: | Transmission line, installment #1, line 4 of invoice |
| | Amount: | \$92,350.13 |
| RF Sweep Optimization | Information not provided. | |
| Additional transmission line | Component Description: | Transmission line, |
| | Amount: | installment #2 |
| | Amount: | \$328.70 |
| | Component Description: | Transmission line, installment #1 |
| | Amount: | \$328.71 |
| | Component Description: | Transmission line, |
| | | installment #1 |
| | Amount: | \$328.71 |

Model 850C Air Dryer **Component Description:** Model 850C Air Dryer, installment #2 Amount: \$2,093.98 **Component Description:** Model 850C Air Dryer, installment #1 Amount: \$2,093.97 **Component Description:** Model 850C Air Dryer, installment

Amount:

#1

\$2,093.97

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$709,053.00 | \$815,193.00 | | \$415,193.00 | |
| Tower Climb to Verify Bolt Pattern | \$1,925.00 | \$1,925.00 | See Tri County Tower proposal 11413 | \$1,925.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$332,320.00 | See Tri County Tower proposal 11628 for main antenna installation; see Tri County Tower proposal 11548 for aux antenna installation. | \$332,320.00 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | Catalog | N/A | N/A |

| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | | | | | | |
|---|---|----------------|----------------|--|----------------|-----|
| Antenna Rigging Costs and equipment needed to meet deadline; see Tri County Tower proposals 09/19/2019 11628 and 11690 Sub-total \$709,053.00 \$815,193.00 N/A \$415,193.00 N/A Total for all \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N/A | mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load | \$26,300.00 | \$31,620.00 | proposals from Elevated Structural Consultants and American | \$31,620.00 | N/A |
| Total for all \$3,475,900.56 \$2,958,761.06 N/A \$2,164,110.43 N/A | Antenna | \$49,328.00 | \$49,328.00 | manpower and equipment needed to meet deadline; see Tri County Tower proposals 09/19/2019 11628 and | \$49,328.00 | N/A |
| | Sub-total | \$709,053.00 | \$815,193.00 | N/A | \$415,193.00 | N/A |
| | | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information Description | File Name | |
|------------------------------------|------------------------|-----------------------------------|
| Tower Climb to Verify Bolt Pattern | Component Description: | Tower climb to |
| | Amount: | verify bolt pattern \$1,925.00 |

| Tall Tower (greater than 500') | Component Description: | Vendor refund |
|--|---------------------------|-----------------------------------|
| | Amount: | (\$104,496.00) |
| | Component Description: | Aux antenna |
| | | installation; see also sales tax |
| | Amount: | \$24,120.00 |
| | Component Description: | Antenna |
| | | installation, installment #1 |
| | Amount: | \$92,460.00 |
| | Component Description: | Antenna |
| | | installation, |
| | Amount: | installment #1 \$104,496.00 |
| | Component Description: | Withdraw reques |
| | | vendor could not |
| | Amount: | complete service (\$10,000.00) |
| | Component Description: | Antenna |
| | | installation, installment #2 |
| | Amount: | \$215,740.00 |
| | Component Description: | Deposit towards |
| | | tower services |
| | Amount: | \$10,000.00 |
| Major tower reinforcement /modifications | Information not provided. | |

Tower mapping for an undocumented/poorly **Component Description:** Tower analysis documented tower and \$4,800.00 Amount: preparation of documentation necessary for tower load study **Component Description:** Structural analysis \$10,475.00 Amount: **Component Description:** Tower mapping Amount: \$16,345.00 Additional Antenna Rigging Costs **Component Description:** Additional antenna installation costs \$19,600.00 Amount:

Component Description: Additional antenna

installation costs

Amount: \$29,728.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--|---------------|--------------|---|-------------|---------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justification |
| Outside Professional Services | \$228,535.00 | \$217,325.00 | | \$45,959.02 | |
| Prepare and File FCC Progress Reports | \$21,000.00 | \$21,000.00 | Prepare and file FCC Progress Reports | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Catalog | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Catalog | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Catalog | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | Catalog | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | Catalog | N/A | N/A |
|---|------------|------------|---------|------------|-----|
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Catalog | \$1,500.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | Catalog | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | Catalog | \$625.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | Catalog | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,075.00 | See related invoices | \$3,075.00 | N/A |
|--|----------------|----------------|----------------------|----------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Catalog | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | Catalog | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | Catalog | N/A | N/A |
| Project management of the transition | \$79,000.00 | \$75,000.00 | Catalog | \$40,759.02 | N/A |
| Sub-total | \$228,535.00 | \$217,325.00 | N/A | \$45,959.02 | N/A |
| Total for all systems | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Prepare and File FCC Progress Reports | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |

| Information not provided. | |
|---------------------------------|---|
| Information not provided. | |
| Information not provided. | |
| Information not provided. | |
| Component Description: Amount: | STA to operate repack post auction interim facility using an ERI model antenna while new post auction main facility is built out \$1,500.00 |
| Information not provided. | |
| Component Description: Amount: | Prepare License to Cover Application \$625.00 |
| Information not provided. | |
| | Information not provided. Information not provided. Component Description: Information not provided. Component Description: Amount: Amount: |

| Prepare engineering section | | |
|--|-------------------------------|-----------------------------------|
| of FCC Form 2100 (main), Construction Permit Application | Component Description: | Prepare Minor Modification to |
| Application | | Construction |
| | | Permit |
| | Amount: | \$575.00 |
| | Component Description: | Prepare |
| | | engineering |
| | | section of FCC |
| | | Form 2100, item 5 |
| | | from invoice |
| | Amount: | summary \$2,500.00 |
| | Amount. | Ψ2,300.00 |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Address transition timing | Information not provided. | |
| and coordination issues w/ other stations and wireless | · | |
| Prepare and or review reimbursement form | Information not provided. | |
| Project management of the | | |
| transition | Component Description: | Project |
| | | management |
| | | services 12.1.18 |
| | | through 12.31.18 |
| | Amount: | \$75.00 |
| | Component Description: | Project |
| | | management |
| | | services |
| | Amount: | \$649.00 |
| | | |
| | Component Description: | Project |
| | | management |
| | | services 2.1.19 through 3.1.19 |
| | | unouan 5.1.19 |
| | Amount: | \$1,425.00 |

management

services Dec 2019

Amount: \$170.00

Component Description: Project

management services, items 2 & 3 from invoice summary

Amount: \$2,952.50

Component Description: Project

management

services

Amount: \$416.00

Component Description: Project

management

services Sep 2019

Amount: \$40.00

Component Description: Project

Amount:

management

services \$50.00

Component Description: Project

management services February

2019

Amount: \$80.00

Component Description: Project

management

services

Amount: \$404.00

management services March

2019

Amount: \$200.00

Component Description: Project

management

services

Amount: \$4,158.02

Component Description: Project

management services 6.1.19 through 6.28.19

Amount: \$450.00

Component Description: Project

management

services April 2019

Amount: \$123.50

Component Description: Project

management services 4.27.19 through 5.31.19

Amount: \$2,025.00

Component Description: Project

management services, items 1 and 2 from invoice

summary

Amount: \$703.00

Component Description: Project

management

services Aug 2019

Amount: \$650.00

management services 6.30.18 through 7.27.18

Amount: \$225.00

Component Description: Project

management services 9.29.18 through 10.26.18

Amount: \$1,200.00

Component Description: Project

management services May 2019

Amount: \$84.50

Component Description: Project

management services

Amount: \$1,875.00

Component Description: Prepare FCC

Schedule 387, item 2 from

invoice summary

Amount: \$300.00

Component Description: Prepare FCC

Schedule 387, item 4 from

invoice summary

Amount: \$150.00

Component Description: Project

management services 3.30.19 through 4.26.19

Amount: \$1,200.00

management

services Oct 2019

Amount: \$140.00

Component Description: Prepare FCC

Schedule 387, item 3 from

invoice summary

Amount: \$150.00

Component Description: Project

management services various, item 1 from

invoice summary

Amount: \$8,437.50

Component Description: Project

management

services \$158.00

Amount:

Component Description: Project

management services 10.27.18 through 11.30.18

Amount: \$150.00

Component Description: Project

management services 1.1.19

through 1.31.19.

Amount: \$2,475.00

Component Description: Project

management

services Jun 2019

Amount: \$170.00

management services March

2019

Amount: \$39.00

Component Description: Project

management

services Jul 2019

Amount: \$100.00

Component Description: Project

management services 7.28.18 through 9.28.18

Amount: \$1,950.00

Component Description: Various project

management services, item 6 from invoice summary

Amount: \$1,049.00

Component Description: Project

management services 3.2.19 through 3.29.19

Amount: \$6,075.00

Component Description: Project

management

services Aug 2019

Amount: \$260.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|-----------------------------|-------------------|---|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Other Expenses | \$277,060.00 | \$276,495.00 | | \$197,032.35 | |
| Develop and air announcement of upcoming channel change | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
| Equipment Storage | \$12,000.00 | \$12,000.00 | Equipment storage until needed on site | \$6,700.00 | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | Disposal of glycol and beam supply oil; see Estimate 27 USA Commercial | \$25,000.00 | N/A |
| Non-zoning permits | \$15,000.00 | \$15,000.00 | local permits for mechanicals | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | Catalog | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | Catalog | N/A | N/A |

| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Catalog | \$9,088.00 | N/A |
|--|----------------|----------------|--|----------------|-----|
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Tower Company Project Management Fee | \$9,480.00 | \$9,480.00 | See American Tower PO Request | \$9,480.00 | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | equipment shipping and delivery | \$12,730.24 | N/A |
| Sales and Use Tax | \$172,000.00 | \$172,000.00 | Estimated sales and use tax using OH effective tax rates | \$134,034.11 | N/A |
| Sub-total | \$277,060.00 | \$276,495.00 | N/A | \$197,032.35 | N/A |
| Total for all systems | \$3,475,900.56 | \$2,958,761.06 | N/A | \$2,164,110.43 | N/A |

Components

| Actual Information Description | File Name | |
|---|-------------------------------|--------------|
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Storage | | |
| | Component Description: | Main antenna |
| | | storage |
| | Amount: | \$6,700.00 |
| | | |

| Disposal Costs (for equipment and other waste, net of any salvage value) | Component Description: Amount: | Disposal costs \$25,000.00 |
|--|--------------------------------|---|
| Non-zoning permits | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | Component Description: Amount: | Notification of medical facilities \$4,544.00 |
| | Component Description: Amount: | Notification of medical facilities \$4,544.00 |
| MVPD Notification of Channel Change | Information not provided. | |
| Tower Company Project Management Fee | Component Description: | Tower company project management fee |

| Equipment Delivery and | | |
|------------------------|-------------------------------|------------------------------|
| Handling Charges | Component Description: | Main antenna |
| | Amount: | freight cost \$7,250.79 |
| | Amount. | \$1,230.19 |
| | Component Description: | Aux antenna |
| | | shipping |
| | Amount: | \$978.47 |
| | Component Description: | Main antenna |
| | | shipping cost |
| | Amount: | \$565.36 |
| | Component Description: | Transmitter |
| | | remote control |
| | | shipping and |
| | Amount: | handling |
| | Amount: | \$233.74 |
| | Component Description: | Voltage regulator |
| | | shipping cost |
| | Amount: | \$790.44 |
| | Component Description: | Main antenna |
| | | shipping cost |
| | Amount: | \$3,145.18 |
| Sales and Use Tax | Component Description: | Tax due on tower |
| | Component Description: | climb to verify bolt pattern |
| | Amount: | \$139.57 |

Amount: \$139.57

Amount:

Component Description: WYTV Ohio Sales

and Use Tax \$41,797.00 Component Description: Sales tax on

additional antenna installation costs

Amount: \$1,421.00

Component Description: Sales tax on

additional antenna

installation costs

Amount: \$2,155.28

Component Description: Sales tax on aux

antenna installation

Amount: \$1,748.70

Component Description: Sales tax on

antenna installation, installment #1

Amount: \$6,703.35

Component Description: Sales tax on aux

antenna

Amount: \$2,001.06

Component Description: Sales tax on

transmitter, installment #2

Amount: \$23,357.38

Component Description: Sales tax on

transmitter, installment #3

Amount: \$2,595.26

Component Description: Sales tax on aux

transmitter, installment #2

Amount: \$5,059.78

Component Description: Tax on transmitter

component

Amount: \$402.16

Component Description: Tax on transmitter,

installment #1

Amount: \$25,952.64

Component Description: Tax on antenna

installation, installment #2

Amount: \$15,641.15

Component Description: Tax on additional

transmitter part

Amount: \$402.16

Component Description: Sales tax on aux

transmitter, installment #1

Amount: \$5,059.78

Component Description: Sales tax on

transmitter, installment #1

Amount: \$25,952.64

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,475,900.56 | \$2,958,761.06 | \$2,164,110.43 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | Yes |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | Yes |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J Vaughan President

10/08/2021

Section Question Response

Submission of Final Allocation or Accounting Information Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The abovenamed entity acknowledges that all certifications and attached documentation are considered material representations.
- 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
- 4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Thomas J Vaughan President

10/08/2021

Attachments