

(REFERENCE COPY - Not for submission)

FCC Form 399: Incentive Auction Relocation Reimbursement Fund System

File Number: **0000028376**

FRN: **0003471315**

Facility ID: 73226

Repack Channel: 44 (UHF)

Entity: Broadcaster | Filing Status: Submitted

Date Submitted: 07/12/2017

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|----------------------|-------------------------------|-------------------|
| WLS TELEVISION, INC. Doing Business As: WLS TELEVISION, INC. | John W. Zucker 77 W 66TH ST FL 16 NEW YORK, NY 10023 United States | +1 (212) 456-7777 | john.w. zucker@abc. com | Corporation |

Reimbursement Contact Name and Information

Contact

Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition

Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|---|
| Briefly describe transition plan | Please see attached WLS Description of Transition Plan exhibit |

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Auxiliary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|------------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Hancock Auxiliary site |
| | Ownership | Owned |
| | Owner | |
| | Site | |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DHD120P2 Diamond |
| | Year | 2002 |
| | Туре | Solid state |
| | IOT Power Type | |
| | Description | |
| | Power capacity | |
| | Solid State Cooling | Air |
| | Solid State Power Capacity | 30 kw |
| | Other Transmitter Type | |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Auxiliary (Backup) |
| | Description of Use | Hancock Aux transmitter |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid state |
| | IOT Power Type | |
| | Other | |
| | Power capacity | |
| | Solid State Cooling | Liquid |
| | Solid State Power Capacity | 31.7 kw |
| | Other Transmitter Type | |
| | Justification for New Transmitter | Our existing Harris Diamond solid state transmitter on Channel 44 cannot be retuned to our new Channel 22 assignment. |

Auxiliary Transmitter

Other Transmitter Costs

| Section Question Responsi | ıse |
|---------------------------|-----|
|---------------------------|-----|

| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
|---|--|---|
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | Yes |
| | Power | 300 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2.00 inches |
| | Length | 130.0 feet |
| | Other Electrical Service | Yes |
| | Description | Emergency 480VAC 3 phase plus neutral run to 93rd floor transmitter room from 97th floor power distribution room in the John Hancock Building |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | |
| | Size | |
| | Other Size | |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | |
| | Is a channel 14 Mask Filer needed? | |
| | Is additional field engineering time needed? | |

Auxiliary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--------------------------------------|---|
| Partial demolition of existing space | This covers the cost of removal of the old Transmitter equipment and related equipment |
| Plumbing work | The new transmitter has liquid cooling and needs hookup and pumps to building condenser water |

Primary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-----------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | |
| | Ownership | Owned |
| | Owner | |
| | Site | |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PWR90D3 Power CD |
| | Year | 2012 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Three |
| | Description | |
| | Power capacity | 90 kw |
| | Solid State Cooling | |
| | Solid State Power Capacity | |
| | Other Transmitter Type | |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Description of Use | |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-150 |
| | Transmitter Type | Solid state |
| | IOT Power Type | |
| | Other | |
| | Power capacity | |
| | Solid State Cooling | Liquid |
| | Solid State Power Capacity | 92.8 kw |
| | Other Transmitter Type | |
| | Justification for New Transmitter | Please see attached justification of costs |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 500 kVA |
| | Rigid Conduit and Wiring | Yes |
| | | |

| | Size | 4.0 inches |
|---|--|-----------------------|
| | Length | 240.0 feet |
| | Other Electrical Service | No |
| | Description | |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | Other tons |
| | Other Size | 40 tons |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 2500.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | |
| | Is a channel 14 Mask Filer needed? | |
| | Is additional field engineering time needed? | |
| | Number of Days | |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|--|
| Demolition of existing transmitter space | This covers the cost of demolition of existing transmitter space and disposal of old transmitter and equipment |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Auxiliary Antenna

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|---|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Hancock Auxiliary Site Antenna |
| | Ownership | Leased |
| | Owner | American Tower |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | Yes |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side-moun |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 4 |
| | Number of Panels | 24 |

| Design power capacity in use | 100.0 % |
|---------------------------------|-----------------------|
| Lower Limit | 488.00 MHz |
| Upper Limit | 698.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 1000.00 kW |
| Manufacturer | Dielectric |
| Model | TUF-C4-12 /48U-2BR |
| Year | 2004 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 73226 | WLS-TV |
| 12498 | WGBO-DT |
| 47905 | WMAQ-TV |
| 72115 | WGN-TV |

Auxiliary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | No |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | Additional Module |

| Number of channels supported | 4 |
|-----------------------------------|---------------------------------|
| Frequencies of channels supported | upper and lower frequency |
| Frequency | 488.0 MHz - 698.0 MHz |

Other Antenna Cost Not Listed

| Name | Description |
|-----------------------|--|
| Combiner Installation | Labor and Materials to install Channel 22 filter |
| RF Project Management | RF project management at the John Hancock Center |

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Willis Aux Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | Yes |
| | Is this antenna directional? | Yes |
| | Is antenna in operating condition? | No |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side-mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 3 |
| | Number of Panels | 24 |
| | Design power capacity in use | 100.0 % |
| | Lower Limit | 488.00 MHz |
| | Upper Limit | 608.00 MHz |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 700.00 kW |

| Manufacturer | |
|--------------|--------|
| Model | PHP24C |
| Year | 2012 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 10981 | WCPX-TV |
| 32334 | WJYS |
| 73226 | WLS-TV |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | Willis Aux Antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side-mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 24 |
| | Lower Limit | 488.00 MHz |
| | Upper Limit | 608.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 700.00 kW |
| | Manufacturer | |

| Model | PEPL-24C |
|-------------------------------|--|
| Year | 2018 |
| Justification for New Antenna | Please see Cost Justification Exhibit attachment |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | upper and lower frequency |
| | Frequency | 488.0 MHz - 608.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|-------------------------------------|---|
| Antenna Commissioning | RFS-Loney |
| East Pole transmission line removal | Remove transmission line |
| RFR measurements | Post installation |
| Antenna Delivery | Delivery from ISI to Willis |
| NE Pole decommissioning | Engineering |
| Combiner Delivery | Delivery from ISI to Willis Tower |
| Combiner Reconfiguration Labor | Reconfiguration of existing combiner |
| Combiner Room Construction WEST | Prepping space for new Combiner on floor 100 at Willis |
| NE Pole decommissioning lift | Helicopter lift removal |
| Permitting | City of Chicago |
| RF Safety Coordibnatio | For antenna and line installation |
| Combiner Room Construction EAST | Construction of existing combiner room where existing combiners will be removed |
| Combiner Freight | From Australia to ISI |
| Cylinder entry port Restoration | Restoring the East Cylinder |
| NE Pole Prep work | Prep for removal |
| East Pole material disposal | Scrap |
| Equipment Storage | ISI storage |
| Combiner Commissioning | RFS-Loney |
| Radome modifications | Design and fabrication |
| Antenna Installation | No helicopter lift |
| RF Safety coordination NE Pole | NE Pole decommissioning |
| outside project management | Project managers at Willis |
| Antenna Freight | From Australia to ISI |

Existing Antenna Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top-mount single |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.00 kW |

| Manufacturer | |
|--------------|--------------------------|
| Model | TFU 19ETT /VP -R S140 |
| Year | 2012 |

New Antenna Costs

| Section | Question | Response |
|--------------------------------------|--|-------------------|
| _ | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top-mount single |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 700.00 kW |
| | Manufacturer | |
| | | |

| Model | TFU-15ETT /VP-R S140 Directional Antenna |
|-------------------------------|---|
| Year | 2019 |
| Justification for New Antenna | Our present antenna is a Dielectric channel 44 antenna that cannot be retuned to our new channel 22 assignment. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|-------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 8 3/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|-----------------|--|
| Antenna Storage | The new antenna needs to be on site early to meet the FCC timeline |

Transmission Section Question Response Line Transmission Line Pelated Expenses Do you have transmission line related expenses? Po you have transmission line related expenses?

Existing Transmission Line

| Primary | |
|--------------|----|
| Transmission | ns |
| Line | Ŭ |

| Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 8 3/16 inches |
| | Segment Length | Other |
| | Other Segment Length | 10 feet |
| | Number of parallel runs | 1 |
| | Length | 480 feet per run |

Other Transmission Line Expenses Not Listed

| Transmission _{Name} Line | | Description |
|-----------------------------------|----------------------------|---|
| | Modification of rigid line | Modification of main antenna 8 3/16' rigid transmission line at Willis transmitter site |

Existing Transmission Line

| Auxiliary | |
|--------------|----------------|
| Transmission | n _s |
| Line | Ŭ |
| | |

| Section | Question | Response |
|--|--|-------------------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Auxiliary (Backup) |
| | Description of Use | Hancock Auxilliary Site |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Segment Length | Other |
| | Other Segment Length | 10 feet |
| | Number of parallel runs | 1 |
| | Length | 160 feet |

Other Transmission Line Expenses Not Listed

| Auxiliary Transmissio Line | Name Description | |
|----------------------------------|------------------------|--|
| 0 | Hancock Auxiliary Site | Modification of existing transmission line to accommodate new transmitter and new combiner configuration |

Add Transmission Line

Auxiliary Transmission_S Line

| n _{Section} | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | willis Aux Antenna |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | Yes |
| | Is Transmission Line in operating condition? | No |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Other |
| | Other Segment Length | 10 feet |
| | Number of parallel runs | 2 |
| | Length | 485 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 32334 | WJYS |
| 10981 | WCPX-TV |
| 73226 | WLS-TV |

New Transmission Line

| Auxilialy | | |
|------------------|-----|---|
| Transmiss | ior | ۹ |
| l ine | | Ĭ |

| n _{Section} | Question | Response |
|--------------------------------|---|--|
| New Transmission Line Costs | Use | Auxiliary (Backup) |
| | Description of Use | Willis Aux Antenna |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Other |
| | Other Segment Length | 10 feet |
| | Number of parallel runs | 2 |
| | Length | 400 feet per |
| | Justification for New Transmission Line | The existing transmission line needs to be replaced to feed the new Willis Aux antenna from the new shared Combiner due to the repack work at Willis |

Other Transmission Line Expenses Not Listed

| Auxiliary Other Transmission Line Expenses Not Listed | | t Listed |
|---|--------------------------------|---------------------------|
| Transmissio Line | n _{Name} | Description |
| Lille | Transmission Line installation | Mix of day and night work |

| Internal Transmission line | To Combiner. With Parts |
|----------------------------|-------------------------|
| Transmission Line Mounts | Design and Fabrication |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1032960 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 52' 44.0" N- |
| | Longitude (NAD83) | 087° 38' 08.0" W- |
| | Overall Structure Height | 1722.09 feet |
| | Support Structure Height | 1435.35 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 595.14 feet |
|--|----------------------------------|
| Structure Type | BMAST - Building with Mast |
| Tower Owner | 233 Broadcast, LLC |
| Date Constructed | 09/30/2012 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 71283 | WCFS-FM | FM |
| 9613 | WBBM-FM | FM |
| 70042 | WLIT-FM | FM |
| 74178 | WKSC-FM | FM |
| 6377 | WTMX | FM |
| 53971 | WEBG | FM |
| 10802 | WTTW | DTV |
| 51165 | WGCI-FM | FM |
| 10801 | WFMT | FM |
| 22211 | WFLD | DTV |
| 47905 | WMAQ-TV | DTV |
| 48772 | WPWR-TV | DTV |
| 66978 | WEDE-CD | DTV |
| 168662 | WMEU-CD | DTV |
| 10981 | WCPX-TV | DTV |
| 70119 | WSNS-TV | DTV |

| 9617 | WBBM-TV | DTV |
|-------|---------|-----|
| 71425 | WWME-CD | DTV |
| 32334 | WJYS | DTV |
| 71428 | WCIU-TV | DTV |
| 72115 | WGN-TV | DTV |
| 73228 | WLS-FM | FM |
| | | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------|--|
| Remove Channel 44 antenna | Helicopter lifts to remove channel 44 antenna and damper assembly at 1700' |
| Install channel 22 antenna | Helicopter lifts to install channel 22 antenna at 1700' |

Auxiliary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Willis Auxiliary Antenna |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1032960 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 41° 52' 44.0" N- |
| | Longitude (NAD83) | 087° 38' 08.0" W- |
| | Overall Structure Height | 1722.09 feet |
| | Support Structure Height | 1435.35 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 595.14 feet |
| | Structure Type | BMAST - Building with Mast |

| Tower Owner | 233 Broadcast, LLC |
|------------------|--------------------------|
| Date Constructed | 09/30/2012 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 10802 | WTTW | DTV |
| 168662 | WMEU-CD | DTV |
| 22211 | WFLD | DTV |
| 32334 | WJYS | DTV |
| 71425 | WWME-CD | DTV |
| 9617 | WBBM-TV | DTV |
| 70119 | WSNS-TV | DTV |
| 47905 | WMAQ-TV | DTV |
| 10981 | WCPX-TV | DTV |
| 71428 | WCIU-TV | DTV |
| 66978 | WEDE-CD | DTV |
| 9613 | WBBM-FM | FM |
| 48772 | WPWR-TV | DTV |
| 74178 | WKSC-FM | FM |
| 53971 | WEBG | FM |
| 51165 | WGCI-FM | FM |
| 10801 | WFMT | FM |
| 72115 | WGN-TV | DTV |
| 73228 | WLS-FM | FM |

| 71283 | WCFS-FM | FM |
|-------|---------|----|
| 70042 | WLIT-FM | FM |
| 6377 | WTMX | FM |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Auxiliary Tower

Existing Tower

| Section | Question | Response |
|---------------------------------------|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Hancock Aux Antenna |
| | Ownership | Leased |
| | Is this tower consider Complex? | Located on Building |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Unknown |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1009012 |
| Coordinates (NAD83 (| Latitude (NAD83) | 41° 53′ 56.1″ N- |
| North American Datum of 1983)) | Longitude (NAD83) | 087° 37' 23.2" W- |
| | Overall Structure Height | 1505.89 feet |
| | Support Structure Height | 1206.35 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 592.84 feet |
| | Structure Type | BTWR - Building with Tower |
| | Tower Owner | SpectraSite Communications, LLC. through American Towers, LLC. |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 35092 | WOCK-CD | DTV |
| 35101 | WOCH-CD | DTV |
| 47905 | WMAQ-TV | DTV |
| 60539 | WXFT-DT | DTV |
| 72115 | WGN-TV | DTV |
| 12498 | WGBO-DT | DTV |
| 12279 | WYCC | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | No study needed |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Located on Building |
| Helicopter Services Required | Are helicopter services required? | No |

Auxiliary Tower

Other Tower Expenses Not Listed

Outside Professional Services Costs

| Section | Question | Response |
|--|--|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| Sei vices | Number of Hours | 100 |
| | Explanation | Willis tower RF management services for Main antenna replacement requiring at least 4 helicopter lifts. Willis Tower RF management services for Aux antenna modifications and filter. Hancock site RF management services for combiner mods and filter. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| Engineering Services | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | N/A |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|--|--|------------------|
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary | Yes |
| | Authority | |
| | Authority Quantity | 2 |
| | | 2 No |
| | Quantity | |
| | Quantity NEPA Section 106 environmental review | No |
| | Quantity NEPA Section 106 environmental review Environmental Assessment | No No |
| | Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of | No No No |
| | Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for | No No No |
| | Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for | No No No Yes |
| RF Field Engineering Services | Quantity NEPA Section 106 environmental review Environmental Assessment ASR Modification FAA Consultation (including preparation of FAA Form 7460) Negotiation of Lease and other Matter for Shared Locations Prepare or Review FCC Form 399 for Reimbursement Address transition timing and coordination issues w/ other stations and wireless | No No No Yes Yes |

| RF exposure measurements | No |
|--------------------------------------|-----|
| Additional Field Engineering Service | No |
| Number of Days | N/A |
| Justification | N/A |

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

| Name | Description |
|---|---|
| Legal advice re Reimbursement Process | Review and provide guidance on completion of form 399 including research and advice on eligibility of WLS reimburseable expenses, drafting cost justification document and requirements regarding reimbursable legal expenses and required backup support |
| Structural analysis of new Channel 22 antenna | Vortex study of new antenna at top of East Mast and vetting of antenna mounts |
| Outsult RF Consulting Engineering Services | Outside RF consulting services at John Hancock |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-------------------------------|--|
| Engineering management charge | This covers the cost of Engineering management for 16 weeks (640hrs at \$150 /hr) |
| Outside labor cost | this covers the labor cost of two electricians for 12 weeks (960hours @\$120/hr) |
| Hancock non dormant charges | Switching to Hancock site for more than 24 hours/month triggers a rent increase. We anticipate 3 months of \$25k/m increase due to repack overnight work at Willis |

Transmitters

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ULXTE-150 | \$3,618,042.00 | \$3,783,873.00 | | \$0.00 | |
| Demolition of existing transmitter space | <i>\$233,000.00</i> | \$233,000.00 | See attached cost justification exhibit | N/A | N/A |
| Other Building Addition Size: 2500.0 | \$618,742.00 | \$618,742.00 | See attached cost justification exhibit | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW | \$2,500,000.00 | \$2,665,831.00 | See attached cost justification exhibit | N/A | N/A |
| Switchgear - industrial 800 amp | \$36,300.00 | \$36,300.00 | Catalog price estimate | N/A | N/A |
| Transformer 3 phase/480v - 500 KVA | \$46,000.00 | \$46,000.00 | catalog price estimate | N/A | N/A |
| 4.0" Rigid Conduit and Wiring | \$24,000.00 | \$24,000.00 | catalog price estimate | N/A | N/A |
| Other HVAC Service Type: C Size:40 (Other) | \$160,000.00 | \$160,000.00 | X2 Catalog price of \$80,000.00 for 20 Ton HVAC | N/A | N/A |

| Auxiliary Transmitter ULXTE-50 | \$1,284,880.00 | \$1,284,880.00 | | \$0.00 | |
|---|----------------|----------------|---|--------|-----|
| 2.00" Rigid Conduit and Wiring | \$9,100.00 | \$9,100.00 | Catalog price estimate | N/A | N/A |
| Transformer 3 phase/480v - 300 KVA | \$35,000.00 | \$35,000.00 | Catalog price estimate | N/A | N/A |
| Other Electrical Service: Emergency 480VAC 3 phase plus neutral run to 93rd floor transmitter room from 97th floor power distribution room in the John Hancock Building | \$65,000.00 | \$65,000.00 | Estimate for 250' run and Disconnect | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | \$1,130,780.00 | \$1,130,780.00 | \$ 1032676.00 transmitter + IL 9.5% tax \$98104. See exhibit "WLS-TV Hancock ULXTE-50 updated" | N/A | N/A |
| Partial demolition of existing space | \$20,000.00 | \$20,000.00 | Removal of 20 Ton AC unit and Transmitter from Hancock. Estimate based on prior work at Hancock. | N/A | N/A |

| Plumbing work | \$25,000.00 | \$25,000.00 | Transmitter | N/A | N/A |
|---------------|-----------------|----------------|---------------|--------|-----|
| | | | room | | |
| | | | condenser | | |
| | | | water | | |
| | | | pumps and | | |
| | | | heat | | |
| | | | exchanger | | |
| | | | installation, | | |
| | | | plus prep | | |
| | | | for removal | | |
| | | | of AC unit, | | |
| | | | estimate | | |
| | | | based on | | |
| | | | previous | | |
| | | | work at | | |
| | | | Hancock | | |
| Sub-total | \$4,902,922.00 | \$5,068,753.00 | N/A | \$0.00 | N/A |
| Total for all | \$11,202,517.29 | \$8,946,961.75 | N/A | \$0.00 | N/A |

Antennas

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|---|-----------------------------|-------------------|--|----------------|-------------|
| Primary Antenna TFU-15ETT/VP-R S140 Directional Antenna | \$301,660.00 | \$280,970.46 | | \$0.00 | |
| Antenna Storage | <i>\$5,760.00</i> | \$5,760.00 | 24 weeks at \$240/ week storage | N/A | N/A |
| Sweep test of existing antenna | \$6,400.00 | \$6,400.00 | Catalog price estimate | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 8 3/16. feedline (if needed) | \$14,500.00 | \$14,500.00 | Catalog price estimate | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$275,000.00 | \$254,310.46 | Ant \$232247.00 + IL 9.5% Tax \$22063.46 See attached Dielectric model TFU15ETT/VP-R S140 (SP) Directional Antenna quote | N/A | N/A |
| Auxiliary Antenna TUF-C4- 12/48U-2BR | \$120,136.00 | \$105,212.00 | | \$0.00 | |
| Adding a module to existing combiner (without antenna) | \$80,000.00 | \$65,076.00 | Please see attached WLS 280282 John Hancock-East Tower IL Repack Estimates | N/A | N/A |

| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 1000 horizontally polarized | \$0.00 | \$0.00 | Not applicable to us as we are just replacing the combiner filter module | N/A | N/A |
|--|----------------|----------------|---|--------|-----|
| Sweep test of existing antenna | \$6,400.00 | \$6,400.00 | Catalog price estimate | N/A | N/A |
| Combiner Installation | \$23,800.00 | \$23,800.00 | Please see attached WLS 280282 John Hancock-East Tower IL Repack Estimates | N/A | N/A |
| RF Project Management | \$9,936.00 | \$9,936.00 | Please see attached WLS 280282 John Hancock-East Tower IL Repack Estimates | N/A | N/A |
| Auxiliary Antenna PEPL- 24C | \$1,145,431.17 | \$1,138,431.17 | | \$0.00 | |
| Antenna Commissioning | \$10,782.50 | \$10,782.50 | Please see attached Cost Justification | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$80,000.00 | \$80,000.00 | WLS 1/2 share of Combiner Module and Spine Please see attached Cost Justification | N/A | N/A |
| UHF - High Power, Side Mount, broadband panel, 24 bay,, 700 kW input, directional,, elliptically or circularly polarized | \$120,862.00 | \$120,862.00 | Please see attached Cost Justification | N/A | N/A |

| Equipment Storage | \$1,000.00 | \$1,000.00 | ISI storage Please see attachment: Willis Tower- Budget Overview West Tower RFS Antenna /Combiner System | N/A | N/A |
|--|-------------|-------------|---|-----|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$22,000.00 | \$15,000.00 | Custom Design /Fabrication Please see attached Cost Justification | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,000.00 | \$5,000.00 | Based on catalog estimate | N/A | N/A |
| RFR measurements | \$5,000.00 | \$5,000.00 | Post installation and construction Please see attachment: Willis Tower- Budget Overview West Tower RFS Antenna /Combiner System | N/A | N/A |
| Antenna Delivery | \$10,000.00 | \$10,000.00 | Delivery from ISI to Willis Tower Please see attached Cost Justification | N/A | N/A |
| Sweep test of existing antenna | \$6,400.00 | \$6,400.00 | based on catalog estimate | N/A | N/A |
| Combiner Delivery | \$10,000.00 | \$10,000.00 | From ISI facility to Willis Tower Please see attached Cost Justification | N/A | N/A |

| East Pole transmission line removal | \$41,666.67 | \$41,666.67 | Remove transmission line NE pole at Willis Please see attached Cost Justification | N/A | N/A |
|---|-------------------|--------------|---|-----|-----|
| Cylinder entry port Restoration | \$25,000.00 | \$25,000.00 | Restoring East Cylinder at Willis Please see attached Cost Justification | N/A | N/A |
| NE Pole decommissioning | \$16,666.67 | \$16,666.67 | Engineering Please see attached Cost Justification | N/A | N/A |
| Combiner Reconfiguration Labor | <i>\$7,142.86</i> | \$7,142.86 | Reconfiguration of existing combiner Please see attachment: Willis Tower Budget Overview EAST Tower RFS System | N/A | N/A |
| Combiner Room Construction WEST | \$45,000.00 | \$45,000.00 | New combiner room Please see attachment: Willis Tower - Budget Overview WEST Tower RFS Antenna /Combiner System | N/A | N/A |
| NE Pole decommissioning lift | \$200,000.00 | \$200,000.00 | Expected 2 helicopter lifts at Willis Please see attached Cost Justification | N/A | N/A |
| Permitting | \$20,000.00 | \$20,000.00 | City of Chicago Please see attachment: Please see attached Cost Justification | N/A | N/A |

| RF Safety Coordibnatio | \$75,000.00 | \$75,000.00 | For Antenna and line install Please see attached Cost Justification | N/A | N/A |
|---------------------------------------|--------------------|--------------|---|-----|-----|
| Combiner Room Construction EAST | <i>\$12,857.14</i> | \$12,857.14 | Construction in existing combiner room where existing combiners are to be removed | N/A | N/A |
| Combiner Freight | \$5,000.00 | \$5,000.00 | from Australia to ISI Please see attached Cost Justification | N/A | N/A |
| NE Pole Prep work | \$33,333.33 | \$33,333.33 | East Pole Decommissioning Prep work Please see attached Cost Justification | N/A | N/A |
| East Pole material disposal | \$13,333.33 | \$13,333.33 | scrap Please see attached Cost Justification | N/A | N/A |
| Combiner Commissioning | \$7,720.00 | \$7,720.00 | RFS-Loney Please see attached Cost Justification | N/A | N/A |
| Radome modifications | \$50,000.00 | \$50,000.00 | Design and Fabrication Please see attached Cost Justification | N/A | N/A |
| Antenna Installation | \$200,000.00 | \$200,000.00 | West Tower combined Aux antenna install Please see attached Cost Justification | N/A | N/A |
| RF Safety coordination NE Pole | \$16,666.67 | \$16,666.67 | RF coordination East Pole Decommissioning Please see attached Cost Justification | N/A | N/A |

| outside project management | \$92,500.00 | \$92,500.00 | Willis charges Please see attached Cost Justification | N/A | N/A |
|-------------------------------|-----------------|----------------|--|--------|-----|
| Antenna Freight | \$12,500.00 | \$12,500.00 | From Australia to ISI Please see attached Cost Justification | N/A | N/A |
| Sub-total | \$1,567,227.17 | \$1,524,613.63 | N/A | \$0.00 | N/A |
| Total for all systems | \$11,202,517.29 | \$8,946,961.75 | N/A | \$0.00 | N/A |

Transmission Line

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmission Line | \$40,000.00 | \$40,000.00 | | \$0.00 | |
| Modification of rigid line | \$40,000.00 | \$40,000.00 | Estimate based on previous construction experience at Willis | N/A | N/A |
| Auxiliary Transmission Line | \$35,000.00 | \$35,000.00 | | \$0.00 | |
| Hancock Auxiliary Site | \$35,000.00 | \$35,000.00 | Estimate based on previous work at Hancock. | N/A | N/A |
| Auxiliary Transmission Line | \$318,600.00 | \$270,000.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$153,600.00 | \$105,000.00 | Myat Spectraline 6 1/8" x2 Please see attached cost justification | N/A | N/A |
| Transmission Line installation | \$75,000.00 | \$75,000.00 | Mix of day and night work Please see attached cost justification | N/A | N/A |

| Internal Transmission line | <i>\$75,000.00</i> | \$75,000.00 | To Combiner, with parts Please see attached cost justification | N/A | N/A |
|----------------------------------|--------------------|----------------|--|--------|-----|
| Transmission Line Mounts | \$15,000.00 | \$15,000.00 | Design and Fabrication Please see attached cost justification | N/A | N/A |
| Sub-total | \$393,600.00 | \$345,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$11,202,517.29 | \$8,946,961.75 | N/A | \$0.00 | N/A |

Tower Equipment and Rigging Costs

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|---------------------------|
| Primary Tower BMAST | \$2,042,375.00 | \$1,180,375.00 | | \$0.00 | |
| Structural engineering tower load study for well documented tower | \$12,000.00 | \$150,000.00 | ERE. Same as study for West mast Please see attachment: Willis Tower- Budget Overview West Tower RFS Antenna /Combiner System, provided by Willis Tower representatives | N/A | N/A |
| Serious tower reinforcement /modifications | \$1,000,000.00 | \$400,000.00 | Will install channel 44 antenna on East Mast, and has based cost estimate for structural modifications on Willis Tower West Mast estimates. See Willis Tower-Budget Overview West Tower RFS Antenna /Combiner System. | N/A | N/A |

| Install channel 22 antenna | \$243,200.00 | \$243,200.00 | See attached ABC-WLS Willis Tower Chicago Channel 44 Install (ISI estimate to prep East Mast at Willis and labor for transporting /installing ch. 22 antenna). Helicopter lift /permits /insurance costs excluded from Install Channel 44 Antenna line item. | N/A | N/A |
|---|--------------|--------------|--|-----|-----|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$400,000.00 | \$0.00 | Not applicable to WLS | N/A | N/A |

| Auxiliary Fower | \$1,412,000.00 | \$350,000.00 | | \$0.00 | |
|--------------------|----------------|--------------|------------------------|--------|-----|
| | | | item. | | |
| | | | Antenna line | | |
| | | | Channel 44 | | |
| | | | Remove | | |
| | | | costs excluded from | | |
| | | | /insurance | | |
| | | | /permits | | |
| | | | Helicopter lift | | |
| | | | antenna). | | |
| | | | ch. 44 | | |
| | | | transporting | | |
| | | | and | | |
| | | | uninstalling | | |
| | | | and labor for | | |
| | | | Mast at Willis | | |
| | | | prep East | | |
| | | | estimate to | | |
| | | | Removal (ISI | | |
| | | | Channel 44 | | |
| | | | Chicago | | |
| antenna | | | Willis Tower | | |
| Channel 44 | | | ABC-WLS | | |
| Remove | \$177,900.00 | \$177,900.00 | See attached | N/A | N/A |
| | | | | | |
| | | | insurance). | | |
| | | | \$9.5K for lift | | |
| | | | /permits and | | |
| | | | helicopter lift | | |
| | | | (\$101,775 for | | |
| | | | Install | | |
| | | | Channel 44 | | |
| | | | Chicago | | |
| | | | Willis Tower | | |
| | | | ABC-WLS | | |
| | | | insurance); | | |
| | | | \$9.5K for lift | | |
| | | | /permits and | | |
| | | | helicopter lift | | |
| | | | (\$88.5K for | | |
| | | | Removal | | |
| | | | Channel 44 | | |
| | | | Chicago | | |
| | | | Willis Tower | | |
| Helicopter Lift | | | | | |

| Complex | \$400,000.00 | \$0.00 | Not applicable | N/A | N/A |
|---|----------------|----------------|--|--------|-----|
| Tower (includes, for example, those with candelabras and/or stacked antennas) | | | to WLS | | |
| Serious tower reinforcement /modifications | \$1,000,000.00 | \$200,000.00 | Structural. WLS 1/2 share Please see attached cost justification | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,000.00 | \$150,000.00 | ERE Please see attached cost justification | N/A | N/A |
| Auxiliary Tower BTWR | \$400,000.00 | \$0.00 | | \$0.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$400,000.00 | \$0.00 | Not applicable to WLS | N/A | N/A |
| Sub-total | \$3,854,375.00 | \$1,530,375.00 | N/A | \$0.00 | N/A |
| | | | | | |

Outside Professional Services

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Outside Professional Services | \$218,858.12 | \$215,763.12 | | \$0.00 | |
| Perform engineering study for new channel assignment and antenna development | \$7,000.00 | \$7,905.00 | Please see attached CTJC Invoice # 850-03- 0081 | N/A | N/A |
| Project management of the transition | \$15,000.00 | \$15,000.00 | Willis tower estimated charges | N/A | N/A |
| Prepare and or review reimbursement form | \$2,500.00 | \$1,500.00 | N/A | N/A | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,500.00 | \$1,500.00 | N/A | N/A | N/A |
|---|------------|------------|-----|-----|-----|
| Prepare request for Special Temporary Authorization | \$3,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |

| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,000.00 | \$2,000.00 | N/A | N/A | N/A |
|--|-----------------|-------------|---|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,250.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,000.00 | \$4,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$80,000.00 | \$80,000.00 | Price based on catalog estimate | N/A | N/A |
| Structural analysis of new Channel 22 antenna | \$7,000.00 | \$7,000.00 | Please see attached WLS Vortex shedding study PO exhibit | N/A | N/A |
| Outsult RF Consulting Engineering Services | <i>\$750.00</i> | \$750.00 | Please see attachment WLS 280282 JOHN HANCOCK - EAST TOWER ILRepack Cost Estimate | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,000.00 | \$7,000.00 | N/A | N/A | N/A |
|--|--------------------|----------------|---|--------|-----|
| Legal advice re Reimbursement Process | <i>\$70,858.12</i> | \$70,858.12 | Please see two attached invoices from Akin Gump Strauss Hauer & Feld, LLP | N/A | N/A |
| Sub-total | \$218,858.12 | \$215,763.12 | N/A | \$0.00 | N/A |
| Total for all systems | \$11,202,517.29 | \$8,946,961.75 | N/A | \$0.00 | N/A |

Other Expenses

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$265,535.00 | \$262,457.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | <i>\$25,000.00</i> | \$25,000.00 | 1/2 of catalog estimate | N/A | N/A |
| MVPD Notification of Channel Change | \$0.00 | \$0.00 | Do not anticipate seeking reimbursement of cost | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$325.00 | \$975.00 | X3 \$325/ license filing fee | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$190.00 | \$190.00 | N/A | N/A | N/A |
| Local Zoning | <i>\$750.00</i> | \$750.00 | Please see attached WLS 280282 John Hancock-East Tower IL Repack Estimates | N/A | N/A |
| Non-zoning permits | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$20,000.00 | \$20,000.00 | Based on catalog estimate | N/A | N/A |
|--|--------------|--------------|---|-----|-----|
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | based on catalog estimate | N/A | N/A |
| Equipment Storage | \$5,000.00 | \$5,000.00 | Based on catalog estimate | N/A | N/A |
| Engineering management charge | \$0.00 | \$0.00 | Do not anticipate seeking reimbursement of cost for internal Engineering | N/A | N/A |
| Outside labor cost | \$115,200.00 | \$115,200.00 | Two electricians for 12 weeks at \$120/hr | N/A | N/A |
| Hancock non dormant charges | \$75,000.00 | \$75,000.00 | \$25000.00 /month license fee if on Aux more than 24 hours/ month. Estimate that testing and cutover of main antenna will take multiple night work. | N/A | N/A |
| DTV Medical Facility Notification | \$11,000.00 | \$7,272.00 | Please see attached "DTV Notifications ABC Stations " quote | N/A | N/A |

| Total for all systems | \$11,202,517.29 | \$8,946,961.75 | N/A | \$0.00 | N/A |
|---|-----------------|----------------|---|--------|-----|
| Sub-total | \$265,535.00 | \$262,457.00 | N/A | \$0.00 | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,070.00 | \$1,070.00 | X2 \$1070.00 for two Aux facilities | N/A | N/A |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$11,202,517.29 | \$8,946,961.75 | \$0.00 |

| Construction | Question | Response |
|--------------|---------------------------|----------|
| Status | Is construction complete? | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John W
Zucker
Assistant
Secretary

07/12/2017

Attachments