

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility ID: File	69619 000002	Service: <b>DTV</b> 27831	Call Sign:	KBCW	Channel: 28 (UHF)
Number: FRN: <b>00</b>	03742632	Date Submitted:	09/08 /2017		

# Applicant Name, Type, and Contact Information

# Information

Applicant	Address	Phone	Email	Applicant Type
SAN FRANCISCO TELEVISION STATION KBCW INC Doing Business As: SAN FRANCISCO TELEVISION STATION KBCW INC	Edwin L Nass 1725 DESALES ST NW SUITE 501 WASHINGTON, DC 20036 United States	+1 (202) 457- 4505	ELNASS@CBS. COM	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information	Preparer Contact Name and Information					
	Applicant	Address	Phone	Email		
	Edwin L Nass , Nass .	Edwin L Nass	+1 (202) 457-	elnass@cbs.		
	Director of Spectrum	1725 DeSales Street	4602	com		
	Management	NW				
	CBS	Suite 501				
		Washington, DC				
		20036				
		United States				

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	Facility located at Sutro Tower has a main elliptically polarized ant and a broadband aux ant. Main antenna replacement requires replacment of structural steel. Post- transition transmitter will be pretuned to the post transition channel

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma CD		
		Year	2002		
		Туре	Inductive Output Tube		
		IOT Power Type	Тwo		
		Power Capacity	60 kW		

# **Existing Transmitter Information**

Primary	New Transmitter Costs				
Transmitter	Section	Question	Response		
	New Transmitter	Use	Primary (Main)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	Yes		
		Manufacturer			
		Model	ULXTE-100		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	62.7 kW		
		Justification for New Transmitter	GatesAir will not retune IOT transmitters (see Exhibit 1), IOT transmitter (see Exhibit 2) is more expensive, and proposed transmitter is less expensive (see Exhibit 3).		

Primary Transmitter	Other Transmitter Costs				
	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes		
		Switchgear (industrial 800 amp)	No		
		Transformer (480V)	Yes		

		1
	Power	300 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	0.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

# Auxiliary Existing Antenna Information

Antenna			
Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Retune Existing
		Antenna Use	Auxiliary (Backup)
		Description of Use	Alternate /Backup
		Ownership	Leased
		Owner	Sutro Tower, Inc.
		Site	N/A
		Is the existing antenna shared with another station or stations?	Yes
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	Yes
	Existing Antenna	Class	Full Power
	Manufacturer and Type	Mounting	Side Mount
		Antenna position in stack	Bottom
		Polarization	Horizontal
		Туре	Broadband Panel
		Number of Stations Supported	5
		Number of Panels	40
		Design power capacity in use	80.0 %

Lower Limit	470.00 MHz
Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	500.0 kW
Manufacturer	Dielectric
Model	TUA-C4SP- 12/40U-1-S
Year	2007

#### Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
58912	KCSM-TV
35500	KQED
43095	KMTP-TV
51429	KFSF-DT
71586	KCNS

# Auxiliary Adjustment to Existing Antenna

Antenna	Section	Question	Response
	Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

# Auxiliary Other Antenna Costs

Antenna Combiner for Shared Antenna	Question	Response	
		Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New	
		Number of channels supported	5

Frequencies of channels supported	RF channel
Frequency	N/A

# Enter a list of RF channel numbers.

RF Channel Number 34 28 30 32

Auxiliary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

Primary	Existing Antenna Information		
Antenna	Section	Question	Response
	Existing Antenna Description	Type of change	Purchase New
		Antenna Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing antenna shared with another station or stations?	No
		Is the existing antenna directional?	Yes
		Is antenna in operating condition?	Yes
		Is antenna located on or in close proximity to an antenna farm?	Yes
	Existing Antenna	Class	Full Power
	Manufacturer and Type	Mounting	Side Mount
		Antenna position in stack	Bottom
		Polarization	Elliptical
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels	N/A
		Design power capacity in use	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-19JSC /VP-R C150SP
Year	2009

Primary	New Antenna Costs			
Antenna Section New Ante	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
New Antenna		Is antenna shared?	No	
		Is antenna directional?	Yes	
	-	Will antenna be located on or in close proximity to an antenna farm?	Yes	
	Class	Full Power		
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Bottom	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	714.0 kW	
		Manufacturer		
			1	

Model	TFU-19JSC /VP-R C150 SP
Year	2019
Justification for New Antenna	Current antenna is single- channel, and cannot be retuned to new frequency.

# Primary Other Antenna Costs Antenna Section

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes

Sweep	Test
-------	------

# Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Existing Transmission Line

# Auxiliary Transmission

smissio	n Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Auxiliary (Backup)
		Description of Use	When Main Isn't Available
		Ownership	Leased
		Owner	Sutro Tower, Inc.
		Site	N/A
		Is the existing transmission line shared with another station or stations?	Yes
		Is Transmission Line in operating condition?	Yes
	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	745 feet per run

### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign	
58912	KCSM-TV	
35500	KQED	
43095	KMTP-TV	
71586	KCNS	

# Other Transmission Line Expenses Not Listed Transmission Line

5101	Name	Description
	Assd. Transmission Line	Various transmission lines and hardware to restore non-repacked stations after tower reinforcement.

Primary	Existing Transmission Line				
Transmissio	on Line Section	Question	Response		
	Existing Transmission Line Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing transmission line shared with another station or stations?	No		
		Is Transmission Line in operating condition?	Yes		
	Existing Transmission	Manufacturer			
	Line Manufacturer and Type	Туре	Waveguide		
		Diameter	N/A		
		Other Diameter	N/A		
		Segment Length	N/A		
		Other Segment Length	N/A		
		Number of parallel runs	1		
		Length	1085 feet per run		

**Existing Transmission Line** 

Primary	New Transmission Line			
Transmissio	New Transmission Line Costs	Question	Response	
		Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	8 3/16 inches	
		Other Diameter	N/A	
		Segment Length	20 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1085 feet per run	
		Justification for New Transmission Line	Reduce structural stress on tower and Stack B to reduce structural reinforcement needs. (See Exhibit 5.)	

Primary	Other Transmission Line Expenses Not Listed		
Transmissio	nName	Description	
	RF Accessories	Coaxial Switch, Switch Controller, Test Load. (See Exhibit 3, Item D)	

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

er	
	er

Primary Tower	Existing Tower			
	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Leased	
		Is this tower consider Complex?	Candelabra	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	Yes	
		Is tower compliant with Rev G?	Yes	
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes	
		ASR Number	1001289	
	Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 45' 19.0" N-	
		Longitude (NAD83)	122° 27' 10.0" W-	
		Overall Structure Height	976.69 feet	
		Support Structure Height	779.85 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	833.98 feet	

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	SUTRO TOWER INC
Date Constructed	03/27/1998

## FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
51429	KFSF-DT	DTV
43095	KMTP-TV	DTV
6380	KOIT	FM
54770	KFOG	FM
65484	KOSF	FM
25452	KPIX-TV	DTV
65526	KRON-TV	DTV
35500	KQED	DTV
70032	KSOL	FM
35703	KTVU	DTV
34470	KGO-TV	DTV
58912	KCSM-TV	DTV
71586	KCNS	DTV
59964	KISQ	FM

#### **Tower Modification Costs**

Primary	Tower Modification Costs			
Tower	Section	Question	Response	
	Engineering Study	Please what type of engineering study is required, if any:	Study needed for tower with candelabra	
	Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed	

# Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	Candelabra
	Helicopter Services Required	Are helicopter services required?	No

# Primary Other Tower Expenses Not Listed

Tower	Name	Description		
	Tower Mapping	Tower mapping for preparation of documentation necessary for tower load study.		

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	250
		Explanation	Company lacks sufficient internal resources.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	No
	Services	For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare and file Form FCC License to Cover Application	No

	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed Professional Services roopstsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
		Does this relocation require MVPD Notification of a Channel Change?	Yes

# Other Expenses Not Listed

## Other Expenses

Name	Description
Alternate Site Studies	Pre, Post and Alternate Site Studies
Architectural Plans	Architectural plans, building mapping, update plans.
Fork Lift Rental	Utilized to deliver equipment from storage, remove equipment from transmitter room.
Legal Fees	Legal Fees
Public Relations	Required as part of zoning effort.
Site Survey	Determine actual site conditions and determine the materials and components required for system installation integration of the site with the transmitter equipment. See Exhibit 12.
KFOG Interim Antenna	Temporarily Relocate KFOG(FM) Antenna.
VSWR Monitoring	VSWR Monitoring and antenna lockout system.

## Transmitters

#### Cost Information

	<b>B</b>	E d'and a	Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-100	\$2,023,434.82	\$2,150,233.64		\$0.00	
Service entrance 3 phase/800 amp /208 volt	\$14,400.00	\$165,000.00	See Exhibit 4.	N/A	N/A
Transformer 3 phase/480v - 300 KVA	\$36,800.00	\$12,998.82	Please see Exhibit 3, Item D.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 62.7 kW	\$1,862,428.82	\$1,862,428.82	Existing transmitter cannot be re-tuned (Exhibit 1), proposed transmitter (Exhibit 3, items A, B, and E) costs less than non- upgraded IOT transmitter (Exhibit 2.) 62.7 kW power level is consistent with Widelity Costs for similar power levels.	N/A	N/A

Other Building Addition Size: 0.0	\$109,806.00	\$109,806.00	Abatement, Flooring, Demo, Paint, Fire Stop, Seismic (Please See Exhibit 4.)	N/A	N/A
Sub-total	\$2,023,434.82	\$2,150,233.64	N/A	\$0.00	N/A
Total for all systems	\$5,141,189.46	\$5,904,607.28	N/A	\$0.00	N/A

#### Antennas

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU- 19JSC/VP-R C150 SP	\$264,240.00	\$269,770.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$12,240.00	Please See Exhibit 9, Line 4.	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$13,730.00	This is the quoted amount. Please see Exhibit 6, line 2.	N/A	N/A

UHF - High Power, Side Mount, basic slot antenna, 714 kW input, directional,, elliptically or circularly polarized	\$216,800.00	\$216,800.00	This high- power, side-mount antenna has the same model number as the licensed KBCW(TV) antenna and is thus a direct post- transition channel substitute. See Exhibit 6, line 1.	N/A N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Auxiliary Antenna TUA- C4SP-12/40U-1-S	\$96,190.00	\$65,240.00		\$0.00	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	N/A	N/A
UHF – Broadband Panel, Side	\$0.00	\$0.00	The existing antenna is	N/A	N/A
Mount Auxiliary /Interim, 500 horizontally polarized			being re- tuned.		

New combiner, cost per channel (without antenna)	\$84,200.00	\$48,000.00	Please see Exhibit 7 Page 58. Combiner used by 4 stations; cost shared among 2 repacking stations.	N/A	N/A
Sub-total	\$360,430.00	\$335,010.00	N/A	\$0.00	N/A
Total for all systems	\$5,141,189.46	\$5,904,607.28	N/A	\$0.00	N/A

## **Transmission Line**

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$435,253.64	\$698,030.64		\$0.00	
RF Accessories	\$58,758.64	\$58,758.64	Coaxial Switch, Switch Controller, Test Load. (See Exhibit 3, Item D)	N/A	N/A
Rigid Transmission Line - copper, 8 3/16"	\$376,495.00	\$639,272.00	Irregular tower shape requires many elbows and hangers. See Exhibit 6, line 3.	N/A	N/A
Auxiliary Transmission Line	\$46,233.00	\$46,233.00		\$0.00	

Assd. Transmission Line	\$46,233.00	\$46,233.00	Repack to lower frequencies generally requires larger antennas with higher windloading. Structural reinforcement displaces lines of non- repacked stations. This cost reflects those costs. See Exhibit 7, page 47,	N/A	N/A
Sub-total	\$481,486.64	\$744,263.64	N/A	\$0.00	N/A
Total for all systems	\$5,141,189.46	\$5,904,607.28	N/A	\$0.00	N/A

## **Tower Equipment and Rigging Costs**

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$1,506,877.00	\$1,826,016.00		\$0.00	
Serious tower reinforcement /modifications	\$1,052,000.00	\$896,300.00	Please see Exhibit 10, Engineering and Shop Drawings, Steel Fabrication, Rigging Plan Review, and Project Management and Insurance and Exhibit 23 Remove old Waveguide Ladder. All estimates were divided equally between KRON, KGO, and KBCW.	N/A	N/A
Tower Mapping	\$13,877.00	\$13,877.00	Required to provide accurate input data to structural analysis. See Exhibit 9.	N/A	N/A

Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$770,839.00	Sutro Tower is not a typical structure. Includes removal and installation of transmission lines, switches, core drilling and core filling. Please see Exhibits 9, 10, and 11 for rigging estimates.	N/A	N/A
Structural engineering tower load study for a documented tower with candelabra	\$20,000.00	\$145,000.00	Sutro Tower is not a typical structure. (See Exhibit 8.)	N/A	N/A
Sub-total	\$1,506,877.00	\$1,826,016.00	N/A	\$0.00	N/A
Total for all systems	\$5,141,189.46	\$5,904,607.28	N/A	\$0.00	N/A

### **Outside Professional Services**

#### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$163,160.00	\$243,833.00		\$0.00	
RF Exposure Measurements	\$21,050.00	\$3,333.00	Please see Exhibit 14.	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$75,000.00	Please see Exhibit 14	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

## **Other Expenses**

### Cost Information

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$605,801.00	\$605,251.00		\$0.00	
VSWR Monitoring	\$96,125.00	\$96,125.00	VSWR Monitoring of antennas, transmission line, and combiner. Helps assure equipment won't be damaged by excessive transmitter power during fault conditions. See Exhibit 19.	N/A	N/A

KFOG Interim Antenna	\$63,037.00	\$63,037.00	Repack requires KFOG's antenna to be deactivated. Sutro attorney (see Exhibit 20) says repacking stations must pay	N/A	N/A
			pro rata costs (see last item of Exhibit 9 as well as Exhibits 21 and 22 - all divided by one-third).		
Legal Fees	\$8,333.00	\$8,333.00	Legal fees. See Exhibit 13.	N/A	N/A
Fork Lift Rental	\$25,636.00	\$25,636.00	Required to move equipment from storage to transmitter and combiner room, throughout site. See Exhibit 17.	N/A	N/A
Architectural Plans	\$25,554.00	\$25,554.00	Architectural Plans, Building Mapping, Update Plans. See Exhibit 16.	N/A	N/A

Alternate Site Studies	\$98,664.00	\$98,664.00	Pre, post and alternate site studies.	N/A	N/J
MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N//
Equipment Storage	\$20,833.00	\$20,833.00	Please see Exhibit 15.	N/A	N//
Disposal Costs (for equipment and other waste, net of any salvage value)	\$8,333.00	\$8,333.00	Please see exhibit 15.	N/A	N/A
Local Zoning	\$183,333.00	\$183,333.00	Please see Exhibit 13.	N/A	N/#
Equipment Delivery and Handling Charges	\$32,000.00	\$32,000.00	Please see Exhibit 15 and Exhibit 3.	N/A	N/#
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Public Relations	\$19,108.00	\$19,108.00	Public relations required for zoning hearings, neighbors, and government officials. See Exhibit 18.	N/A	N/#

Site Survey	\$12,295.00	\$12,295.00	Determine	N/A	N/A
One Ourvey	ψ12,235.00	ψ12,200.00	actual site	11/7	1 1/7
			conditions		
			and		
			determine		
			the		
			materials		
			and		
			components		
			required for		
			system		
			installation		
			/integration		
			of the		
			customers		
			site with the		
			transmitter		
			equipment.		
			See Exhibit		
			12.		
Sub-total	\$605,801.00	\$605,251.00	N/A	\$0.00	N/A
Total for all systems	\$5,141,189.46	\$5,904,607.28	N/A	\$0.00	N/A

Cost Information	Grand Total					
		Predetermined Cost Estimate Estimated Cost Ac		Actual Cost		
	Total for all systems	\$5,141,189.46	\$5,904,607.28	\$0.00		

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named entity acknowledges that all certifications and attached documentation are</li> </ol>	
		considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Andrew J. Siegel Assistant Secretary
	09/08/2017

#### Attachments