

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility | 71353 | Service: DTV | Call | WDSI-TV | Channel: 14 (UHF) |
|----------|---------|--------------|-------|---------|-------------------|
| ID: | I | | Sign: | | |
| File | 000002 | 8835 | | | |
| Number: | | | | | |
| FRN: 001 | 5435381 | Date | 02/16 | | |
| | | Submitted: | /2018 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|--|-----------------------------|----------------------------|---------------------------------|
| NEW AGE MEDIA OF TENNESSEE LICENSE, LLC | 1181 HIGHWAY 315 WILKES- BARRE, PA 18702 United States | +1 (570) 970- 5600 | jparente1966@gmail. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|---|--|-----------------------|--------------------------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Paul A. Cicelski , Esq . Lerman Senter PLLC | Paul Cicelski 2001 L Street NW Suite 400 Washington, DC 20036 United States | +1 (202) 416- 6756 | pcicelski@lermansenter. com | |

| Broadcaster | Question | Response |
|--|--|----------------|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | See Exhibit A. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | ABS TC30I1D | | |
| | | Year | 2006 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Single | | |
| | | Power Capacity | 30 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|--|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | ULXTE-6 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Liquid Cooled | | | |
| | | Solid State Power capacity | 4 kW | | | |
| | | Justification for New Transmitter | The current transmitter cannot be retuned because the transmitter manufacturer is no longer in business. | | | |

| Primary | Other Transmitter Costs | | | |
|-------------|-------------------------|---------------------------------------|------------|--|
| Transmitter | Section | Question | Response | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | |
| | | Switchgear (industrial 800 amp) | Yes | |
| | | Transformer (480V) | Yes | |
| | | Power | 300 kVA | |
| | | Rigid Conduit and Wiring | Yes | |
| | | Size | 2 inches | |
| | | Length | 800.0 feet | |
| | | | | |

| | Other Electrical Service | No |
|---|--|-----|
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | 10 |

Other Transmitter Cost Not Listed

Other Transmitter CoTransmitterInformation not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | |
|---------|---------------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | Existing Antenna Description | Type of change | Purchase New | | |
| | | Antenna Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is the existing antenna shared with another station or stations? | No | | |
| | | Is the existing antenna directional? | Yes | | |
| | | Is antenna in operating condition? | Yes | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | |
| | Existing Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Top Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 84.0 kW | | |
| | | | | | |

| Manufacturer | |
|--------------|---------------------|
| Model | ALP24M4- HSOC-40 |
| Year | 2006 |

| Primary | New Antenna Costs | | | | |
|---------|---------------------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | | |
| | New Antenna Manufacturer and Types | Class | Full Power | | |
| | | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Elliptical | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 47.5 kW | | |
| | | Manufacturer | | | |
| | | | | | |

| Model | TLP-16B c /VP-R |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Old antenna is a single channel antenna that canno be used fo the new post- auction channel. |

Primary Other Antenna Costs

| Antenna | Section | Question | Response |
|---------|--------------------------------|---|----------------------------|
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | | Туре | |
| | | Number of channels supported | N/A |
| | | Frequencies of channels supported | N/A |
| | | Frequency | N/A |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | | Broadband or Single Channel? | Single Channel |
| | | Feed Line Size | 4 1/16 inches inches |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary
AntennaOther Antenna Cost Not ListedInformation not provided.

| Interim | New Antenna Costs | | | | |
|---------|-------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Interim | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | Yes | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | | |
| | New Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Elliptical | | |
| | | Туре | Broadband Panel | | |
| | | Number of Stations Supported | 2 | | |
| | | Number of Panels/Bays | 8 | | |
| | | Lower Limit | 470.00 MHz | | |
| | | Upper Limit | 598.00 MHz | | |
| | | Design power capacity in use | 100.0 % | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 100.0 kW | | |
| | | Manufacturer | | | |
| | | Model | TFU-8WB- 1-R | | |
| | | Year | 2017 | | |

| Justification for New Antenna |
|-------------------------------|

Interim Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared Yes Antenna Antenna? Туре New Number of channels supported 2 RF channel Frequencies of channels supported N/A Frequency Do you need a combiner output splitter No /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex? Broadband or Single Channel? N/A Feed Line Size N/A Do you require the separate purchase of Yes **Side Mount Brackets** side mount brackets for an antenna? **Pattern Scatter Analysis** Do you require separate purchase of No pattern scatter analysis for a side mount high or medium power antenna?

Other Antenna Costs

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Enter a list of RF channel numbers.

RF Channel Number

14

23

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| ssion | Section | Question | Response |
|-----------------------|--|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Existing Transmission | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and | Manufacturer | Andrew |
| | Type | Туре | Flexible Air |
| | | Diameter | 4 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 654 feet per run |

Primary Other Transmission Line Expenses Not Listed

Other Transmission Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Existing Tower

| • | • | ••• | | | J |
|---|---|-----|----|----|---|
| Т | C |) N | /e | er | |

| Section | Question | Response |
|-----------------------------------|---|-------------------|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1042692 |
| Coordinates (NAD83 (| Latitude (NAD83) | 35° 12' 36.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 085° 16' 42.3" W- |
| | Overall Structure Height | 579.06 feet |
| | Support Structure Height | 529.85 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1985.87 feet |
| | | |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|---|
| Tower Owner | SpectraSite Communications LLC. through American Towers, LLC. |
| Date Constructed | 04/15/1999 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility IDCall SignService72060WFLI-TVDTV

Primary Tower Modification Costs

Tower

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Other Tower Expenses Not Listed Primary Tower

| Outside | Section | Question | Response |
|--------------|--|--|---|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 470 |
| | | Explanation | Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |

| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
|--|--|-----|
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ULXTE-6 | \$565,535.00 | \$548,175.00 | | \$0.00 | |
| Additional field engineering time, 10-30 days | \$63,100.00 | \$60,000.00 | N/A | N/A | N/A |
| Channel 14 Mask Filter | \$189,500.00 | \$180,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$20,800.00 | \$20,000.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 300 KVA | \$36,800.00 | \$35,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 4 kW | \$211,875.00 | \$211,875.00 | See Response to August 11 Inquiry. | N/A | N/A |
| Sub-total | \$565,535.00 | \$548,175.00 | N/A | \$0.00 | N/A |

Components

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Antenna TFU-8WB-1- R | \$349,080.00 | \$343,400.00 | | \$0.00 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, broadband panel, 8 bay,, 100 kW input, directional,, elliptically or circularly polarized | \$235,000.00 | \$235,000.00 | This is a Widelity Report Cost Catalog pre- fill cost, however, it did not pre-fill in this section for this cost. This is the corresponding piece of equipment's cost estimate. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| Primary Antenna TLP-16B c /VP-R | \$81,011.00 | \$78,801.00 | | \$0.00 | |
|--|-------------|-------------|---|--------|-----|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 48 kW input, directional,, elliptically or circularly polarized | \$36,301.00 | \$36,301.00 | See Response to August 11 Inquiry. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,100.00 | N/A | N/A | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|-------------|-----|
| Sub-total | \$430,091.00 | \$422,201.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,983,572.00 | \$1,913,757.00 | N/A | \$11,269.84 | N/A |

Components

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$0.00 | \$0.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,983,572.00 | \$1,913,757.00 | N/A | \$11,269.84 | N/A |

Components

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower GTOWER | \$644,100.00 | \$612,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Sub-total | \$644,100.00 | \$612,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,983,572.00 | \$1,913,757.00 | N/A | \$11,269.84 | N/A |

Components

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|--------------------------------|-------------------|-----------------------|----------------|--|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Outside Professional Services | \$220,150.00 | \$208,250.00 | | \$11,269.84 | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$122.00 | The \$122.35 line item from August 2017 should be removed due to a requested revision of this invoice by FCC staff. |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over | \$10,520.00 | \$10,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|-----|-----|
| 450 feet | | | | | |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,882.50 | N/A |
|---|-------------|-------------|-----|------------|--|
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$1,693.49 | The subtotal should no be greate than the estimated cost because the \$1,315.27 amount should be removed from this line item |
| Project management of the transition | \$74,260.00 | \$70,500.00 | N/A | \$4,931.85 | The \$91.7 line item from August 2017 should be removed due to a requested revision of this invoic by FCC staff. |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,640.00 | N/A |
|--|----------------|----------------|-----|-------------|-----|
| Sub-total | \$220,150.00 | \$208,250.00 | N/A | \$11,269.84 | N/A |
| Total for all systems | \$1,983,572.00 | \$1,913,757.00 | N/A | \$11,269.84 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. |
| | Amount: | \$122.35 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00 |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |

| ASR modification (prepare FCC Form 854) | Information not provided. | |
|--|-----------------------------------|--|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. | |
| NEPA Section 106 environmental review, if needed | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Consulting engineering cost \$1,882.50 |

| Prepare and or review | | |
|--------------------------------------|------------------------|--|
| reimbursement form | Component Description: | Portion of general repack matter invoice |
| | | attributable to this station - divided |
| | | by 93 stations. #461289 |
| | Amount: | \$1,311.48 |
| | Component Description: | Legal services |
| | Amount: | cost. \$230.00 |
| | Component Description: | Portion of general |
| | | repack matter invoice attributable to this station - divided |
| | Amount: | by 93 stations. \$1,315.27 |
| | Component Description: | Portion of general repack matter invoice attributable to this |
| | | station - divided by 93 stations. |
| | Amount: | \$152.01 |
| Project management of the transition | Component Description: | Portion of general |
| | | repack matter invoice attributable to this station - divided |
| | Amount: | by 98 stations. \$185.10 |
| | | |
| | | |
| | | |

| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$716.28 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.65 |
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$86.88 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$105.97 |

| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35 |
|-----------------------------------|--|
| Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$30.47 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.72 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50 |
| Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$999.04 |

| | Component Description: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$91.76 |
|--|-----------------------------------|--|
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$836.44 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$818.59 |
| | Component Description: Amount: | Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$943.95 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Consulting engineering cost. \$2,640.00 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Other Expenses | \$123,696.00 | \$123,131.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | See Exhibit J. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$28,050.00 | \$28,050.00 | See Response to August 11 Inquiry. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$20,000.00 | \$20,000.00 | See Exhibit J. | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Local Zoning | \$20,000.00 | \$20,000.00 | See Exhibit J. | N/A | N/A |
| Non-zoning permits | \$10,000.00 | \$10,000.00 | See Exhibit J. | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$28,566.00 | \$28,566.00 | See Response to August 11 Inquiry. | N/A | N/A |
|---|----------------|----------------|---|-------------|-----|
| Sub-total | \$123,696.00 | \$123,131.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,983,572.00 | \$1,913,757.00 | N/A | \$11,269.84 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | | |
|---------------------|-----------------------|--------------------------------|----------------|-------------|--|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | |
| | Total for all systems | \$1,983,572.00 | \$1,913,757.00 | \$11,269.84 | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--------------------------------------|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | John Parente CEO 02/16/2018 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|---------------|---|--------------------------------------|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ïed above. | John Parente CEO 02/16/2018 |

Attachments