

Federal Communications Commission

#### (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

| Facility<br>ID:  | 68695    | Service: DTV       | Call<br>Sign:  | KPXC-TV | Channel: 18 (UHF) |  |
|------------------|----------|--------------------|----------------|---------|-------------------|--|
| File<br>Number:  | 00000    | 28374              | Sign.          |         |                   |  |
| FRN: <b>00</b> : | 30297451 | Date<br>Submitted: | 04/04<br>/2018 |         |                   |  |

#### Applicant Name, Type, and Contact Information

#### Applicant Ap Information

| lion | Applicant  | Address   | Phone                       | Email                          | Applicant<br>Type |
|------|--|---|-----------------------------|--------------------------------|-------------------|
|      | ION MEDIA DENVER<br>LICENSE, INC.<br>Doing Business As:<br>ION MEDIA DENVER<br>LICENSE, INC. | Michael<br>Hubner<br>810<br>Seventh<br>Avenue<br>31st Floor<br>New<br>York, NY<br>10019<br>United<br>States | +1<br>(212)<br>603-<br>8407 | MichaelHubner@ionmedia.<br>com | Corporation       |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

| Preparer               | Preparer Contact Name and Information              | ct Name and Information |       |       |
|------------------------|--|-------------------------|-------|-------|
| Contact<br>Information | Applicant  | Address                 | Phone | Email |
|                        | The Preparer is same as the reimbursement contact. |                         |       |       |

| Broadcaster                              | Question   | Response   |
|--|--|--|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | No   |
|  | Briefly describe transition plan   | Relocate from ASR #1254146 to ASR<br>#1034537. No interim facilities needed.<br>Construct post-repack facilities at alternate<br>location pursuant to CP authorization.<br>Install new transmitter, RF system,<br>transmission line, and antenna on post-<br>repack channel. |

| Transmitters | Section                         | Question                                  | Response |
|--------------|---------------------------------|---|----------|
|              | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

| Primary     | Existing Transmitter Information    |  |                          |  |  |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section                             | Question   | Response                 |  |  |
|             | Existing Transmitter<br>Description | Type of change   | Purchase<br>New          |  |  |
|             |                                     | Use  | Primary<br>(Main)        |  |  |
|             |                                     | Description of Use   | N/A                      |  |  |
|             |                                     | Ownership  | Owned                    |  |  |
|             |                                     | Owner  | N/A                      |  |  |
|             |                                     | Site   | N/A                      |  |  |
|             |                                     | Is this transmitter currently shared with another station? | No                       |  |  |
|             |                                     | Is this transmitter currently in operating condition?      | Yes                      |  |  |
|             | Existing Transmitter                | Manufacturer   |                          |  |  |
|             | Manufacturer and Type               | Model  | Paragon                  |  |  |
|             |                                     | Year   | 2008                     |  |  |
|             |                                     | Туре   | Inductive<br>Output Tube |  |  |
|             |                                     | IOT Power Type   | Тwo                      |  |  |
|             |                                     | Power Capacity   | 50 kW                    |  |  |

#### **Existing Transmitter Information**

| Primary     | New Transmitter Costs |   |   |
|-------------|-----------------------|---|---|
| Transmitter | Section               | Question                                  | Response  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)   |
|             |                       | Change Type                               | Purchase<br>New   |
|             |                       | Is this a request for upgraded equipment? | Yes   |
|             |                       | Manufacturer                              |   |
|             |                       | Model                                     | THU9-16<br>EVO  |
|             |                       | Transmitter Type                          | Solid State   |
|             |                       |   | Liquid<br>Cooled  |
|             |                       | Solid State Power capacity                | 25.5 kW   |
|             |                       | Justification for New Transmitter         | Transmitter<br>replacement<br>is more cost<br>effective<br>then re-tune<br>of Paragon<br>transmitter.<br>See<br>attached<br>exhibit. See<br>attached<br>Transmitter<br>Upgrade<br>Disclaimer. |

| Other Transmitter Costs |                                       |  |  |  |
|-------------------------|---------------------------------------|--|--|--|
| Section                 | Question                              | Response   |  |  |
| Electrical Service      | Service Entrance (3 phases 800A 208V) | No   |  |  |
|                         | Switchgear (industrial 800 amp)       | Yes  |  |  |
|                         | Transformer (480V)                    | No   |  |  |
|                         | Power                                 | N/A  |  |  |
|                         |                                       | Section     Question       Electrical Service     Service Entrance (3 phases 800A 208V)       Switchgear (industrial 800 amp)     Transformer (480V) |  |  |

#### Other Transmitter Costs

|   | Rigid Conduit and Wiring   | No   |
|---|--|--|
|   | Size   | N/A  |
|   | Length   | N/A  |
|   | Other Electrical Service   | Yes  |
|   | Description  | Electrical<br>installation<br>for<br>replacement<br>transmitter. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes  |
|   | Туре   | Cooling<br>Only  |
|   | Size   | 10 tons  |
|   | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes  |
|   | Size   | 450.0<br>square feet   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

### Primary Other Transmitter Cost Not Listed Transmitter Name

| mitter | Name                          | Description  |  |
|--------|-------------------------------|--|--|
|        | Removal of existing equipment | Removal of existing transmitters and equipment / Site prep |  |
|        | RF Interconnect               | Interconnect between RF System and transmission line       |  |

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Add Antenna Information                   |   |                    |  |
|---------|---|---|--------------------|--|
| Antenna | Section                                   | Question  | Response           |  |
|         | Existing Antenna<br>Description           | Type of change  | Purchase<br>New    |  |
|         |   | Antenna Use   | Primary<br>(Main)  |  |
|         |   | Description of Use  | N/A                |  |
|         |   | Ownership   | Leased             |  |
|         |   | Owner   | Amercian<br>Tower  |  |
|         |   | Site  | N/A                |  |
|         |   | Is this antenna currently shared with any other stations?       | Yes                |  |
|         |   | Is this antenna directional?                                    | Yes                |  |
|         |   | Is antenna in operating condition?                              | Yes                |  |
|         |   | Is antenna located on or in close proximity to an antenna farm? | No                 |  |
|         | Existing Antenna<br>Manufacturer and Type | Class   | Full Power         |  |
|         |   | Mounting  | Top Mount          |  |
|         |   | Antenna position in stack                                       | Bottom             |  |
|         |   | Polarization  | Horizontal         |  |
|         |   | Туре  | Broadband<br>Panel |  |
|         |   | Number of Stations Supported                                    | 2                  |  |
|         |   | Number of Panels  | 14                 |  |
|         |   | Design power capacity in use                                    | 50.0 %             |  |
|         |   | Lower Limit   | 470.00 MHz         |  |
|         |   | Upper Limit   | 698.00 MHz         |  |
|         |   | Other Antenna Type  | N/A                |  |
|         |   | ERP: (Effective Radiated Power)                                 | 1000.0 kW          |  |

| Manufacturer |                       |
|--------------|-----------------------|
| Model        | TUD-C5-14<br>/70H-2-B |
| Year         | 2009                  |

#### Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 166510      | KPJR-TV   |

| Primary<br>Antenna | New Antenna Costs                     |  |                    |  |
|--------------------|---------------------------------------|--|--------------------|--|
|                    | Section                               | Question   | Response           |  |
|                    | New Antenna Description               | Use  | Primary<br>(Main)  |  |
|                    |                                       | Description of Use   | N/A                |  |
|                    |                                       | Change Type  | Purchase<br>New    |  |
|                    |                                       | Is this a request for upgraded equipment?                            | Yes                |  |
|                    |                                       | Ownership  | Owned              |  |
|                    |                                       | Owner  | N/A                |  |
|                    |                                       | Is antenna shared?   | No                 |  |
|                    |                                       | Is antenna directional?  | Yes                |  |
|                    |                                       | Will antenna be located on or in close proximity to an antenna farm? | No                 |  |
|                    | New Antenna<br>Manufacturer and Types | Class  | Full Power         |  |
|                    |                                       | Mounting   | Side Mount         |  |
|                    |                                       | Antenna position in stack  | Not in Stack       |  |
|                    |                                       | Polarization   | Elliptical         |  |
|                    |                                       | Туре   | Slotted<br>Coaxial |  |
|                    |                                       | Number of Stations Supported   | N/A                |  |
|                    |                                       | Number of Panels/Bays  | N/A                |  |
|                    |                                       | Lower Limit  | N/A                |  |
|                    |                                       | Upper Limit  | N/A                |  |
|                    |                                       | Design power capacity in use   | N/A                |  |
|                    |                                       | Other Antenna Type   | N/A                |  |
|                    |                                       | ERP: (Effective Radiated Power)                                      | 330.0 kW           |  |
|                    |                                       | Manufacturer   |                    |  |
|                    |                                       |  | 1                  |  |

| Model                         | TFU-18DSC<br>/VP-R C170                             |
|-------------------------------|---|
| Year                          | 2018  |
| Justification for New Antenna | Needed for<br>post-repack<br>channel<br>operations. |

| Primary<br>Antenna | Other Antenna Costs            |   |                           |  |
|--------------------|--------------------------------|---|---------------------------|--|
|                    | Section                        | Question  | Response                  |  |
|                    | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                        |  |
|                    |                                | Туре  |                           |  |
|                    |                                | Number of channels supported  | N/A                       |  |
|                    |                                | Frequencies of channels supported   | N/A                       |  |
|                    |                                | Frequency   | N/A                       |  |
|                    |                                | Do you need a combiner output splitter /switcher for dual feed lines?   | N/A                       |  |
|                    | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                       |  |
|                    |                                | Broadband or Single Channel?  | Single<br>Channel         |  |
|                    |                                | Feed Line Size  | 6 1/8<br>inches<br>inches |  |
|                    | Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                             | Yes                       |  |
|                    | Pattern Scatter Analysis       | Do you require separate purchase of<br>pattern scatter analysis for a side mount<br>high or medium power antenna? | Yes                       |  |
|                    | Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes                       |  |

#### Other Antenna Costs

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien                             | Question  | Response |
|--------------|---------------------------------------|---|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

| Primary     | Existing Transmission Line                             |  |                      |  |
|-------------|--|--|----------------------|--|
| Transmissio | n Line<br>Section                                      | Question   | Response             |  |
|             | Existing Transmission<br>Line Description              | Type of change   | Purchase<br>New      |  |
|             |  | Use  | Primary<br>(Main)    |  |
|             |  | Description of Use   | N/A                  |  |
|             |  | Ownership  | Leased               |  |
|             |  | Owner  | American<br>Tower    |  |
|             |  | Site   | N/A                  |  |
|             |  | Is the existing transmission line shared with another station or stations? | Yes                  |  |
|             |  | Is Transmission Line in operating condition?                               | Yes                  |  |
|             | Existing Transmission<br>Line Manufacturer and<br>Type | Manufacturer   |                      |  |
|             |  | Туре   | Rigid                |  |
|             |  | Diameter   | 7 3/16<br>inches     |  |
|             |  | Other Diameter   | N/A                  |  |
|             |  | Segment Length   | Broadband            |  |
|             |  | Other Segment Length   | N/A                  |  |
|             |  | Number of parallel runs  | 1                    |  |
|             |  | Length   | 1172 feet<br>per run |  |

#### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 166510      | KPJR-TV   |

| Primary     | New Transmission Line          |   |   |
|-------------|--------------------------------|---|---|
| Transmissio | n Line<br>Section              | Question                                  | Response  |
|             | New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)                                   |
|             |                                | Description of Use                        | N/A   |
|             |                                | Change Type                               | Purchase<br>New                                     |
|             |                                | Is this a request for upgraded equipment? | No  |
|             |                                | Туре                                      | Rigid   |
|             |                                | Diameter                                  | 6 1/8<br>inches                                     |
|             |                                | Other Diameter                            | N/A   |
|             |                                | Segment Length                            | 20 inches   |
|             |                                | Other Segment Length                      | N/A   |
|             |                                | Number of parallel runs                   | 1   |
|             |                                | Length                                    | 1100 feet<br>per run                                |
|             |                                | Justification for New Transmission Line   | Needed for<br>post-repack<br>channel<br>operations. |

Other Transmission Line Expenses Not Listed Transmission

| Tower                                | Section                                     | Question  | Response |
|--------------------------------------|---|---|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Primary<br>Tower | Add Tower                         |   |                      |  |
|------------------|-----------------------------------|---|----------------------|--|
|                  | Section                           | Question  | Response             |  |
|                  | Existing Tower                    | Type of change  | Modify Existing      |  |
|                  | Description                       | Tower Use   | Primary (Main)       |  |
|                  |                                   | Description of Use                                      | N/A                  |  |
|                  |                                   | Ownership   | Leased               |  |
|                  |                                   | Is this tower consider Complex?                         | No                   |  |
|                  |                                   | Is this tower currently shared with any other stations? | Yes                  |  |
|                  |                                   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |  |
|                  |                                   | Others Types of Users                                   | No                   |  |
|                  |                                   | Is tower documented for structural analysis?            | Yes                  |  |
|                  |                                   | Is tower compliant with Rev G?                          | Yes                  |  |
|                  | Existing Tower                    | Do you have a tower registration number?                | Yes                  |  |
|                  | Structure Registration            | ASR Number  | 1034537              |  |
|                  | Coordinates (NAD83 (              | Latitude (NAD83)  | 40° 05' 47.3" N-     |  |
|                  | North American Datum<br>of 1983)) | Longitude (NAD83)                                       | 104° 54' 05.9"<br>W- |  |
|                  |                                   | Overall Structure Height                                | 1169.93 feet         |  |
|                  |                                   | Support Structure Height                                | 1158.78 feet         |  |
|                  |                                   | Ground Elevation Above Mean Sea Level (AMSL)            | 5089.83 feet         |  |

| Structure Type   | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |
|------------------|---|
| Tower Owner      | Vertical Bridge<br>Towers, LLC  |
| Date Constructed | 06/01/1996  |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 59972       | KWOF      | FM      |

# Primary Tower Modification Costs

# SectionQuestionResponseEngineering StudyPlease what type of engineering study is<br/>required, if any:No study<br/>neededTower ReinforcementsPlease select whether tower reinforcements<br/>are needed:No<br/>reinforcements<br/>needed

# Primary Tower Rigging Costs

#### Tower

Tower

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Other Tower Expenses Not Listed

Primary Tower

| Name                   | Description            |
|------------------------|------------------------|
| Tower Structural Study | Tower Structural Study |

| Primary | Existing Tower  |   |   |  |  |
|---------|---|---|---|--|--|
| Tower   | Section   | Question  | Response  |  |  |
|         | Existing Tower<br>Description                             | Type of change  | Move<br>Equipment   |  |  |
|         |   | Tower Use   | Primary (Main)  |  |  |
|         |   | Description of Use                                      | N/A   |  |  |
|         |   | Ownership   | Leased  |  |  |
|         |   | Is this tower consider Complex?                         | No  |  |  |
|         |   | Is this tower currently shared with any other stations? | Yes   |  |  |
|         |   | One or more FM, AM or TV radio broadcaster(s)           | Yes   |  |  |
|         |   | Others Types of Users                                   | No  |  |  |
|         |   | Is tower documented for structural analysis?            | Unknown   |  |  |
|         |   | Is tower compliant with Rev G?                          | Unknown   |  |  |
|         | Existing Tower<br>Structure Registration                  | Do you have a tower registration number?                | Yes   |  |  |
|         |   | ASR Number  | 1254146   |  |  |
|         | Coordinates (NAD83 (<br>North American Datum<br>of 1983)) | Latitude (NAD83)  | 40° 05' 59.0" N-  |  |  |
|         |   | Longitude (NAD83)                                       | 104° 54' 04.0"<br>W-  |  |  |
|         |   | Overall Structure Height                                | 1158.78 feet  |  |  |
|         |   | Support Structure Height                                | 996.71 feet   |  |  |
|         |   | Ground Elevation Above Mean Sea Level (AMSL)            | 5089.83 feet  |  |  |
|         |   | Structure Type  | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |  |  |
|         |   | Tower Owner   | American<br>Towers, LLC   |  |  |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |  |
|-------------|-----------|---------|--|
| 166510      | KPJR-TV   | DTV     |  |

# Primary Tower Rigging Costs

#### Tower

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

Primary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Outside      | Section  | Question   | Response                          |
|--------------|--|--|-----------------------------------|
| Professional | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes                               |
|              |  | Number of Hours  | 180                               |
|              |  | Explanation  | Required<br>by tower<br>landlord. |
|              | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes                               |
|              |  | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes                               |
|              |  | For Auxiliary Facility   | No                                |
|              |  | For Main Facility  | Yes                               |
|              |  | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes                               |
|              |  | For Auxiliary Facility   | No                                |
|              |  | For Main Facility  | Yes                               |
|              |  | Prepare request for Special Temporary<br>Authority                           | Yes                               |
|              |  | Quantity   | 1                                 |
|              |  | Do you have Distributed Transmission<br>System engineering services?         | N/A                               |
|              |  | Critical Facility  | N/A                               |
|              |  | Terrain-Shielded Facility  | N/A                               |
|              | Attorney and Other<br>Outside Consulting                 | Prepare and file Form FCC Construction<br>Permit Application                 | Yes                               |
|              | Services   | For Auxiliary Facility   | No                                |
|              |  | For Main Facility  | Yes                               |
|              |  | Prepare and file Form FCC License to Cover Application                       | Yes                               |
|              |  | For Auxiliary Facility   | No                                |
|              |  |  |                                   |

|                                  | For Main Facility  | Yes |
|----------------------------------|--|-----|
|                                  | Prepare request for Special Temporary<br>Authority   | Yes |
|                                  | Quantity   | 1   |
|                                  | NEPA Section 106 environmental review  | Yes |
|                                  | Environmental Assessment   | Yes |
|                                  | ASR Modification   | Yes |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | Yes |
|                                  | RF exposure measurements   | Yes |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

Other Professional Services Expenses Not Listed Professional Services roostsided.

| Other    | Section                         | Question   | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|          |                                 | Is Remediation needed?   | No       |
|          | Facility Expenses               | Name   | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|          |                                 | Name   | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?  | Yes      |
|          | Permit and Filing Costs         | Local Zoning   | Yes      |
|          |                                 | Non-zoning permits   | Yes      |
|          |                                 | BLM or NFS Coordination  | No       |
|          |                                 | FCC Construction Permit Minor Change   | Yes      |
|          |                                 | FCC License to Cover Application   | Yes      |
|          |                                 | FCC Special Temporary Authority<br>Application   | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?  | Yes      |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?   | Yes      |

# Other Expenses Not Listed

**Expenses** Information not provided.

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual<br>Cost | Actual Co<br>Justificat |
|---|--------------------------------|-------------------|--|----------------|-------------------------|
| Primary<br>Transmitter<br>THU9-16<br>EVO  | \$1,130,693.06                 | \$773,273.56      |  | \$0.00         |                         |
| Other<br>Building<br>Addition<br>Size: 450.0  | \$6,593.06                     | \$6,593.06        | See attached<br>Centrum Construction<br>Inc. Quote #01.<br>Taxes of \$425.56<br>included in estimate.    | N/A            | N/A                     |
| 10 Ton<br>system  | \$38,900.00                    | \$37,000.00       | N/A  | N/A            | N/A                     |
| Switchgear<br>- industrial<br>800 amp   | \$38,200.00                    | \$10,960.40       | See attached<br>Cummins Quote<br>#4126000000078480.<br>Taxes of \$707.46<br>included in estimate.        | N/A            | N/A                     |
| RF<br>Interconnect  | \$25,000.00                    | \$25,000.00       | N/A  | N/A            | N/A                     |
| Removal of<br>existing<br>equipment   | \$25,000.00                    | \$25,000.00       | N/A  | N/A            | N/A                     |
| Other<br>Electrical<br>Service:<br>Electrical<br>installation<br>for<br>replacement<br>transmitter. | \$50,000.00                    | \$50,000.00       | N/A  | N/A            | N/A                     |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>21 - 31 kW                               | \$947,000.00                   | \$618,720.10      | See attached Rohde<br>& Schwarz Quote<br>#802-043463.2.<br>Taxes of \$39,936.10<br>included in estimate. | N/A            | N/A                     |

| Sub-total             | \$1,130,693.06 | \$773,273.56   | N/A | \$0.00      | N/A |
|-----------------------|----------------|----------------|-----|-------------|-----|
| Total for all systems | \$2,331,247.31 | \$1,674,815.33 | N/A | \$10,342.24 | N/A |

#### Components

Information not provided.

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|   | Predetermined | Estimated    | Estimated<br>Cost   | Actual | Actual Cost   |
|---|---------------|--------------|---|--------|---------------|
| Description   | Cost Estimate | Cost         | Justification   | Cost   | Justification |
| Primary<br>Antenna<br>TFU-18DSC<br>/VP-R C170   | \$274,440.00  | \$169,239.79 |   | \$0.00 |               |
| UHF -<br>Lower<br>Power<br>Side<br>Mount,<br>One<br>station<br>antenna<br>200-500<br>kW,<br>elliptically<br>or<br>circularly<br>polarized | \$227,000.00  | \$128,850.71 | The<br>estimated<br>cost has<br>been re-<br>entered due<br>to a technical<br>error with the<br>LMS form.<br>Per FCC<br>procedure,<br>we have re-<br>entered the<br>original cost<br>estimate that<br>ties to our<br>original<br>submission<br>while the<br>technical<br>issue is<br>resolved. | N/A    | N/A           |
| Sweep<br>test of<br>existing<br>antenna   | \$6,730.00    | \$6,837.85   | See attached<br>Dielectric<br>Quote<br>#700495CMZ-<br>1 (Revised).<br>Taxes of<br>\$437.85<br>included in<br>estimate.  | N/A    | N/A           |

| Side<br>mount<br>brackets<br>for high<br>power<br>antennas<br>(if not<br>included<br>in antenna<br>base cost)                            | \$23,150.00    | \$17,548.70    | See attached<br>Dielectric<br>Quote<br>#700495CMZ-<br>1 (Revised).<br>Taxes of<br>\$1,123.70<br>included in<br>estimate. | N/A         | N/A |
|--|----------------|----------------|--|-------------|-----|
| Elbow<br>complex,<br>single<br>channel,<br>at antenna<br>input, per<br>6 1/8.<br>feedline (if<br>needed)                                 | \$12,300.00    | \$11,002.53    | See attached<br>Dielectric<br>Quote<br>#700495CMZ-<br>1 (Revised).<br>Taxes of<br>\$704.53<br>included in<br>estimate.   | N/A         | N/A |
| Pattern<br>scatter<br>analysis<br>for side<br>mount high<br>/med<br>power<br>antennas<br>(if not<br>included<br>in antenna<br>base cost) | \$5,260.00     | \$5,000.00     | N/A  | N/A         | N/A |
| Sub-total  | \$274,440.00   | \$169,239.79   | N/A  | \$0.00      | N/A |
| Total for<br>all<br>systems  | \$2,331,247.31 | \$1,674,815.33 | N/A  | \$10,342.24 | N/A |

#### Components

Information not provided.

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Transmission<br>Line                   | \$222,200.00                   | \$168,811.43      |   | \$0.00         |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$222,200.00                   | \$168,811.43      | See attached<br>Dielectric<br>Quote<br>#700495CMZ-<br>1 (Revised).<br>Taxes of<br>\$10,809.53<br>included in<br>estimate. | N/A            | N/A                          |
| Sub-total   | \$222,200.00                   | \$168,811.43      | N/A   | \$0.00         | N/A                          |
| Total for all systems                             | \$2,331,247.31                 | \$1,674,815.33    | N/A   | \$10,342.24    | N/A                          |

#### Components

Information not provided.

#### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual<br>Cost | Actual Cost<br>Justification |
|--------------------------------------|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary<br>Tower<br>GTOWER           | \$213,974.25                   | \$116,467.55      |   | \$3,474.25     |                              |
| Tower<br>Structural<br>Study         | \$3,474.25                     | \$3,474.25        | See<br>attached<br>Vertical<br>Bridge<br>Quote #01.<br>Taxes of<br>\$224.25<br>included in<br>estimate.             | \$3,474.25     | N/A                          |
| Tall Tower<br>(greater<br>than 500') | \$210,500.00                   | \$112,993.30      | See<br>attached<br>Seacomm<br>Erectors<br>Quote<br>#18CO0001.<br>Taxes of<br>\$7,293.30<br>included in<br>estimate. | N/A            | N/A                          |
| Primary<br>Tower<br>GTOWER           | \$210,500.00                   | \$200,000.00      |   | \$0.00         |                              |
| Tall Tower<br>(greater<br>than 500') | \$210,500.00                   | \$200,000.00      | N/A   | N/A            | N/A                          |
| Sub-total                            | \$424,474.25                   | \$316,467.55      | N/A   | \$3,474.25     | N/A                          |
| Total for<br>all<br>systems          | \$2,331,247.31                 | \$1,674,815.33    | N/A   | \$10,342.24    | N/A                          |

#### Components

| Actual Information<br>Description | File Name                 |  |
|-----------------------------------|---------------------------|--|
| Tower Structural Study            |                           |  |
|                                   | Component Description:    | Cost of Tower<br>Structural Study.<br>Supporting<br>documentation<br>attached. This<br>invoice has been<br>paid.<br>\$3,474.25 |
| Tall Tower (greater than 500')    | Information not provided. |  |
| Tall Tower (greater than 500')    | Information not provided. |  |

#### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Outside<br>Professional<br>Services   | \$189,650.00                   | \$164,838.00      |                                    | \$6,867.99     |                              |
| RF Exposure<br>Measurements   | \$21,050.00                    | \$20,000.00       | N/A                                | N/A            | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed  | \$84,200.00                    | \$80,000.00       | N/A                                | N/A            | N/A                          |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice of<br>Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00                     | \$2,000.00        | N/A                                | N/A            | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)  | \$2,105.00                     | \$2,000.00        | N/A                                | N/A            | N/A                          |
| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or<br>for certain<br>structures over<br>450 feet                        | \$10,520.00                    | \$10,000.00       | N/A                                | N/A            | N/A                          |

| NEPA Section<br>106<br>environmental<br>review, if<br>needed  | \$6,310.00  | \$6,000.00 | N/A  | N/A        | N/A |
|---|-------------|------------|--|------------|-----|
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit<br>Application | \$3,155.00  | \$3,000.00 | N/A  | \$2,000.00 | N/A |
| Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development            | \$7,360.00  | \$5,000.00 | N/A  | \$125.00   | N/A |
| Project<br>management of<br>the transition  | \$28,440.00 | \$9,088.00 | See<br>Shared<br>Equipment<br>and AT<br>Exhibits for<br>more<br>information. | N/A        | N/A |
| Prepare and or<br>review<br>reimbursement<br>form   | \$2,630.00  | \$2,500.00 | N/A  | N/A        | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless        | \$2,630.00  | \$2,500.00 | N/A  | N/A        | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover                      | \$1,580.00  | \$1,500.00 | N/A  | N/A        | N/A |

| Total for all systems  | \$2,331,247.31           | \$1,674,815.33           | N/A        | \$10,342.24       | N/A        |
|--|--------------------------|--------------------------|------------|-------------------|------------|
| Sub-total  | \$189,650.00             | \$164,838.00             | N/A        | \$6,867.99        | N/A        |
| Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application                          |                          |                          |            |                   |            |
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization<br>Attorney Fees - | \$3,680.00<br>\$5,260.00 | \$7,000.00<br>\$5,000.00 | N/A<br>N/A | N/A<br>\$4,742.99 | N/A<br>N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations                     | \$4,210.00               | \$4,000.00               | N/A        | N/A               | N/A        |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application          | \$2,365.00               | \$2,250.00               | N/A        | N/A               | N/A        |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization  | \$2,050.00               | \$3,000.00               | N/A        | N/A               | N/A        |

#### Components

| Actual Information<br>Description | File Name                 |
|-----------------------------------|---------------------------|
| RF Exposure<br>Measurements       | Information not provided. |

| Comprehensive coverage verification via field study, if needed   | Information not provided.                 |  |
|--|---|--|
| FAA consultant, including<br>cost of preparing FAA Form<br>7460 (Notice of Proposed<br>Construction), if needed for<br>height increase | Information not provided.                 |  |
| ASR modification (prepare<br>FCC Form 854)   | Information not provided.                 |  |
| Environmental<br>Assessment, if triggered by<br>NEPA Section 106 review<br>or for certain structures<br>over 450 feet                  | Information not provided.                 |  |
| NEPA Section 106<br>environmental review, if<br>needed   | Information not provided.                 |  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application  | con<br>prep<br>eng<br>sect<br>Forr<br>sup | t of<br>ineering<br>sultant<br>paration of<br>ineering<br>tion of FCC<br>m 2100. Hourly<br>porting<br>umentation |
|  | atta                                      | ched. This<br>ice has been<br>I  |

| Perform engineering study<br>for new channel<br>assignment and antenna<br>development      | Component Description:    | Cost of<br>engineering<br>consultant work for<br>new channel<br>assignment and<br>antenna<br>development.<br>Hourly supporting<br>documentation<br>attached. This<br>invoice has been<br>paid.<br>\$62.50    |
|--|---------------------------|--|
|  | Component Description:    | Cost of<br>engineering<br>consultant for work<br>on new channel<br>assignment and<br>antenna<br>development.<br>Hourly supporting<br>documentation<br>attached. This<br>invoice has been<br>paid.<br>\$62.50 |
| Project management of the transition   | Information not provided. |  |
| Prepare and or review reimbursement form   | Information not provided. |  |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless     | Information not provided. |  |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application | Information not provided. |  |
| Prepare request for Special<br>Temporary Authorization                                     | Information not provided. |  |

| Attorney Fees -Prepare and<br>File FCC Form 2100<br>(main), License to Cover<br>Application     | Information not provided. |  |
|---|---------------------------|--|
| Attorney Fees - Negotiation<br>of lease and other matters<br>for shared locations               | Information not provided. |  |
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization              | Information not provided. |  |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction Permit<br>Application | Component Description:    | Invoice for KPXC's<br>portion of general<br>repack legal<br>expenses incurred<br>for 42 of the ION<br>repack stations for<br>period 2/1/2017 -<br>12/15/2017. Payee<br>has corresponded<br>with FCC staff.<br>Cover letter, hourly<br>supporting<br>documentation and<br>invoice attached.<br>\$4,742.99 |
|   | Component Description:    | Invoice for station's<br>portion of general<br>repack legal<br>expenses incurred<br>for 42 of the ION<br>repack stations for<br>period 2/1/2017 -<br>12/15/2017. Payee<br>has corresponded<br>with FCC staff and<br>has provided   |
|   |                           | corrected<br>supporting<br>documentation.  |

#### **Other Expenses**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual<br>Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Other<br>Expenses   | \$89,790.00                    | \$82,185.00       |  | \$0.00         |                              |
| MVPD<br>Notification of<br>Channel<br>Change  | \$1,600.00                     | \$1,600.00        | N/A  | N/A            | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$0.00                         | \$0.00            | The amount is<br>yet to be<br>determined<br>(TBD) and<br>ION will<br>submit on-air<br>announcement<br>costs when<br>finalized. | N/A            | N/A                          |
| Equipment<br>Storage  | \$10,000.00                    | \$10,000.00       | N/A  | N/A            | N/A                          |
| Equipment<br>Delivery and<br>Handling<br>Charges  | \$10,000.00                    | \$10,000.00       | N/A  | N/A            | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$15,000.00                    | \$15,000.00       | N/A  | N/A            | N/A                          |
| Non-zoning<br>permits   | \$15,000.00                    | \$15,000.00       | N/A  | N/A            | N/A                          |
| Local Zoning  | \$25,000.00                    | \$25,000.00       | N/A  | N/A            | N/A                          |

| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request | \$195.00       | \$190.00       | N/A | N/A         | N/A |
|---|----------------|----------------|-----|-------------|-----|
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application  | \$335.00       | \$325.00       | N/A | N/A         | N/A |
| FCC Filing<br>Fees - Form<br>2100 minor<br>change CP<br>application   | \$1,110.00     | \$1,070.00     | N/A | N/A         | N/A |
| DTV Medical<br>Facility<br>Notification                               | \$11,550.00    | \$4,000.00     | N/A | N/A         | N/A |
| Sub-total   | \$89,790.00    | \$82,185.00    | N/A | \$0.00      | N/A |
| Total for all systems   | \$2,331,247.31 | \$1,674,815.33 | N/A | \$10,342.24 | N/A |

#### Components

Information not provided.

| Cost<br>Information | Grand Total           |                                |                |             |  |
|---------------------|-----------------------|--------------------------------|----------------|-------------|--|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost |  |
|                     | Total for all systems | \$2,331,247.31                 | \$1,674,815.33 | \$10,342.24 |  |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section  | Question  | Response |
|---------------|--|---|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT. |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named</li> </ol>   |          |
|               |  | entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.  |          |
|               |  | 3. The above-named<br>entity acknowledges<br>the submission of the<br>information herein<br>creates no obligation<br>on the part of the<br>government to pay<br>any amount.   |          |
|               |  |   |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8.              | The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |   |
|-----------------|--|---|
| an aut<br>nameo | are, under penalty of perjury, that I am<br>horized representative of the above-<br>d applicant for the Authorization(s)<br>ed above.  | Mario<br>Vasquez<br>Vice<br>President -<br>Finance,<br>Operations<br>04/04/2018 |

| Certification | Section  | Question   | Response |
|---------------|--|--|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |  | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>  |          |
|               |  | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.   |          |
|               |  | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.   |          |
|               |  |  |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named<br>entity acknowledges<br>that overpayments or<br>payments in error<br>must be promptly<br>refunded to the<br>Commission.   |   |
|--|---|
| 9. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a prerequisite for<br>obtaining the<br>payments herein<br>requested. |   |
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.   | Mario<br>Vasquez<br>Vice<br>President -<br>Finance,<br>Operations<br>04/04/2018 |

#### Attachments