

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID:	416	Service: DTV	Call Sign:	WTAT-TV	Channel: 17 (UHF)
File Number:	000002	8882	Cigin		
FRN: 000	7282957	Date Submitted:	07/18 /2018		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
WTAT LICENSEE, LLC Doing Business As: WTAT LICENSEE, LLC	Lisa Asher 2000 W. 41ST STREET BALTIMORE, MD 21211 United States	+1 (410) 662- 9688	LAsher@cunninghambroadcasting. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Paul A. Cicelski , Esq . Lerman Senter PLLC	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
	Briefly describe transition plan	See Exhibit A.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter	Type of change	Lease New			
	Description	Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	Quantum QXD2			
		Year	2004			
		Туре	Inductive Output Tube			
		IOT Power Type	Two			
		Power Capacity	66 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Lease New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE-80			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	46.1 kW			
		Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.			

Primary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	Yes
		Power	150 kVA
		Rigid Conduit and Wiring	Yes
		Size	2 inches
		Length	400.0 feet
		Other Electrical Service	No
		Description	N/A

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

PrimaryOther Transmitter Cost Not ListedTransmitterInformation not provided.

Antennas	Section	Question	Response
	Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Antenna Section Response Existing Antenna Description Type of change Reture Existing Antenna Use Primary (Mair) Description of Use N/A Description of Use N/A Ownership Leased Owner Sinclair Properties LLC Site N/A Is the existing antenna shared with another station or stations? Yes Is antenna located on or in close proximity to an antenna farm? Yes Existing Antenna Manufacturer and Type Class Full Power Mounting Top Mount Top Mount Propertization Horizontal Borizontal Type Stations Supported 3 Mumber of Stations Supported 3 Parel	Primary	Existing Antenna Information					
Description K Existing Antenna Use Primary (Main) Description of Use N/A Ownership Leased Owner Sinclair Properties LLC Site N/A Is the existing antenna shared with another station or stations? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Existing Antenna Manufacturer and Type Class Full Power Manufacturer and Type Class Full Power Interna position in stack Bottom Polarization Type Broadband Panel Panel Number of Stations Supported 3 Antenna farm?	Antenna	Section	Question	Response			
Image: Construct on the second state of the second stat		-	Type of change				
Ownership Leased Owner Sinclair Properties LLC Site NA Site existing antenna shared with another station or stations? Yes Is the existing antenna directional? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Manufacturer and Type Class Full Power Notonting Top Mount Polarization Polarization Horizontal Horizontal Polarization Stoton Polarization Type Broadband Panel Panel Number of Stations Supported 3 A			Antenna Use				
Owner Sinclair Properties LLC Site N/A Is the existing antenna shared with another station or stations? Yes Is the existing antenna directional? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Existing Antenna Manufacturer and Type Class Full Power Mounting Top Mount Top Mount Polarization Bottom Horizontal Type Inveber of Stations Supported 3 Number of Panels 64 Station			Description of Use	N/A			
Froperties Properties Site N/A Is the existing antenna shared with another Yes Is the existing antenna directional? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity No Is antenna located on or in close proximity No Existing Antenna Manufacturer and Type Class Full Power Mounting Top Mounti Top Mounti Polarization Horizontal Horizontal Type Number of Stations Supported 3 Number of Panels 64 Mounting			Ownership	Leased			
Is the existing antenna shared with another station or stations? Yes Is the existing antenna directional? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Existing Antenna Manufacturer and Type Class Full Power Mounting Top Mount Top Mount Polarization Bottom Horizontal Type Investor Supported 3 Number of Stations Supported 64 States			Owner	Properties			
station or stations? Is the existing antenna directional? Yes Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Existing Antenna Manufacturer and Type Class Full Power Antenna position in stack Bottom Dominantent Interna position in stack Broadband Dominantent Interna position in stack Southom Dominantent Interna position in stack Broadband Dominantent Interna position in stack Southom Dominantent Interna position in stack Broadband Dominantent Interna position in stack Southom Dominantent Interna position in stack </td <td></td> <td></td> <td>Site</td> <td>N/A</td>			Site	N/A			
Is antenna in operating condition? Yes Is antenna located on or in close proximity to an antenna farm? No Existing Antenna Manufacturer and Type Class Full Power Mounting Top Mount Antenna position in stack Bottom Polarization Horizontal Type Broadband Panel Number of Stations Supported 3 Number of Panels 64				Yes			
Existing Antenna Manufacturer and TypeClassFull PowerMountingTop MountAntenna position in stackBottomPolarizationHorizontalTypeBroadband PanelNumber of Stations Supported3Number of Panels64			Is the existing antenna directional?	Yes			
Existing Antenna Manufacturer and TypeClassFull PowerMountingTop MountAntenna position in stackBottomPolarizationHorizontalTypeBroadband PanelNumber of Stations Supported3Number of Panels64			Is antenna in operating condition?	Yes			
Manufacturer and Type Mounting Top Mount Mounting Antenna position in stack Bottom Polarization Horizontal Type Broadband Number of Stations Supported 3 Number of Panels 64				No			
MountingTop MountAntenna position in stackBottomPolarizationHorizontalTypeBroadband PanelNumber of Stations Supported3Number of Panels64			Class	Full Power			
PolarizationHorizontalTypeBroadband PanelNumber of Stations Supported3Autor of Panels64		Manufacturer and Type	Mounting	Top Mount			
TypeBroadband PanelNumber of Stations Supported3Number of Panels64			Antenna position in stack	Bottom			
Number of Stations Supported 3 Number of Panels 64			Polarization	Horizontal			
Number of Panels 64			Туре				
			Number of Stations Supported	3			
Design power capacity in use 96.0 %			Number of Panels	64			
			Design power capacity in use	96.0 %			

	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	DIELECTRIC
	Model	TUD-P5SP- 16/48-1-B
	Year	2004

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
10587	WCBD-TV
9015	WCIV

Adjustment to Existing Antenna

Primary Antenna Section Question Response Sweep Test of Existing Do you need a sweep test of existing Yes Antenna antenna?

Other Antenna Costs Primary

Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
		Туре	New
		Number of channels supported	3
		Frequencies of channels supported	RF channel
		Frequency	N/A

Enter a list of RF channel numbers.

RF Channel Number 25 17 20

Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Transmission ^{Seffien}		Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

smissio	n Line Section	Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Leased
		Owner	Sinclair Properties LLC
		Site	N/A
		Is the existing transmission line shared with another station or stations?	Yes
		Is Transmission Line in operating condition?	Yes
-	Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
		Туре	Rigid
		Diameter	8 3/16 inches
		Other Diameter	N/A
		Segment Length	Broadband
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	2200 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
10587	WCBD-TV
9015	WCIV

Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	400
		Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission	N/A

	System engineering services?	
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Other Professional Services Expenses Not Listed Professional Services rootsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-80	\$1,547,150.00	\$1,478,100.00		\$0.00	
2" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$10,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,407,500.00	See Response to August 10 Inquiry.	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Sub-total	\$1,547,150.00	\$1,478,100.00	N/A	\$0.00	N/A
Total for all systems	\$1,914,036.00	\$1,829,381.00	N/A	\$14,608.75	N/A

Components

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUD-P5SP- 16/48-1-B	\$90,930.00	\$86,400.00		\$0.00	
UHF - High Power Top Mount Three Station broadband panel antenna horizontally polarized	\$0.00	\$0.00	This antenna need only be reswept.	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Sub-total	\$90,930.00	\$86,400.00	N/A	\$0.00	N/A
Total for all systems	\$1,914,036.00	\$1,829,381.00	N/A	\$14,608.75	N/A

Components

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$1,914,036.00	\$1,829,381.00	N/A	\$14,608.75	N/A

Components

Cost Tower Equipment and Rigging Costs

Information Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional	Predetermined Cost Estimate \$192,260.00	Estimated Cost \$181,750.00	Estimated Cost Justification	Actual Cost \$14,608.75	Actual Cost Justification
Services Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,505.29	The actual costs came out to more than the Widelity Report estimate.
Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$8,536.54	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Special Temporary Authorization					
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,882.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Comprehensive coverage	\$84,200.00	\$80,000.00	N/A	N/A	N/A

verification via field study, if needed					
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,462.50	N/A
Sub-total	\$192,260.00	\$181,750.00	N/A	\$14,608.75	N/A
Total for all systems	\$1,914,036.00	\$1,829,381.00	N/A	\$14,608.75	N/A

Components

Actual Information Description	File Name	
Prepare and or review reimbursement form	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$152.01
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$869.30

	Component Description:	Legal services cost.
	Amount:	\$172.50
		•
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
	Amount:	\$1,311.48
Project management of the transition	Component Description:	Portion of general
		repack matter invoice attributable to this station - divided by 98 stations.
	Amount: Component Description:	\$30.47 Portion of general
		repack matter invoice attributable to this station - divided by 93 stations.
	Amount:	\$86.88
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations.
	Amount:	\$185.10
	Component Description: Amount:	Legal Service Cost. #464347 \$115.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058 \$187.24
Component Description: Amount:	Legal services cost. #461821 \$202.70
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29
Component Description: Amount:	Legal services cost. #460952 \$513.00

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321 \$683.07
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$801.57
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$943.95
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.64
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$999.04
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$105.97
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.71
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$836.44
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$716.28

	Component Description: Amount:	Portion of general repack matter invoice attributable to thi station - divided by 93 stations. \$818.59
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost \$1,882.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759
	Amount:	\$99.92
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289
	Amount:	\$122.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Consulting engineering cost.
	Amount:	\$1,462.50

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,696.00	\$83,131.00		\$0.00	
MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$28,050.00	\$28,050.00	See Response to August 10 Inquiry.	N/A	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$28,566.00	\$28,566.00	See Response to August 10 Inquiry.	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A

Sub-total	\$83,696.00	\$83,131.00	N/A	\$0.00	N/A
Total for all systems	\$1,914,036.00	\$1,829,381.00	N/A	\$14,608.75	N/A

Components

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$1,914,036.00	\$1,829,381.00	\$14,608.75	

Reimbursem	envestialus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
Certification	Section Submission of Actual Cost Documentation Statements	 Question WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 4. The above-named entity acknowledges the submission of the information herein 	Kesponse

creates no obligation on the part of the government to pay any amount.

- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.
- 8. The above-named entity acknowledges that overpayments or payments in error

 must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. 	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Lisa Asher Secretary 07/18/2018

Attachments