



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **12499** | Service: **DTV** | Call **WPSG** | Channel: **33 (UHF)** |
ID: | Sign:
File **0000027372**
Number:
FRN: **0003742608** | Date **05/10**
Submitted: **/2018**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|---|---|-----------------------------|----------------|----------------|
| PHILADELPHIA TELEVISION STATION WPSG, INC. | Daniel G. Ryson 1725 DESALES ST NW SUITE 501 WASHINGTON, DC 20036 United States | +1 (202) 457- 4074 | DRYSON@CBS.COM | Corporation |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|----------------|
| Daniel G Ryson <i>Associate Director of Spectrum Management</i> <i>CBS</i> | Daniel G. Ryson 1725 DeSales Street NW Suite 501 Washington, DC 20036 United States | +1 (202) 457- 4074 | dryson@cbs.com |

**Broadcaster
Information
and
Transition
Plan**

| Question | | Response |
|--|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | | Yes |
| Briefly describe transition plan | | New side mount antenna for interim use will be installed on tower ASR 1023152 while new top mount stacked UHF ch 33 antenna is mounted on tower ASR 1035474. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | Sigma CD200P2 |
| | Year | 1999 |
| | Type | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTED-80 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 50.6 kW |
| | Justification for New Transmitter | Manufacturer cannot retune any IOT transmitters (Attachment 1) and the proposed solid-state transmitter (Attachment 2) is less expensive than a new IOT transmitter (Attachment 3). See Statement and Attachment 7 for additional justification. |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--|---|---|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | Length | 75.0 feet |
| | Other Electrical Service | Yes |
| | Description | 100 feet each of two-inch and three-inch conduit. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

**Primary
Transmitter**

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------------------|---|
| Shipping | Transmitter Shipping. See Attachment 18, Page 1. |
| RF Accessories, Switching | Various RF Accessories and Inside RF Switching required by repack transmitter. See Attachment 18, Item C. |
| Electrical Accessories | 150 kVA Transformer and Parallel Surge Suppressor. Required for reliable operation of primary transmitter. See Attachment 18, Item D. |

**Interim
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|------------------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | Maxiva ULXTE-40 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 25 kW |
| | Justification for New Transmitter | Interim transmitter for UHF 32 use while main transmitter, antenna, and T/L are replaced for operation on UHF 33. |

**Interim
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|---------------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 4 inches |
| | | |

| | | |
|--|---|---|
| | Length | 50.0 feet |
| | Other Electrical Service | Yes |
| | Description | One hundred feet each of two-inch and three-inch conduit. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Type | Cooling Only |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Shipping | Transmitter Shipping. See Attachment 4, Page 1. |
| Electrical Accessories | 150 kVA Transformer and Parallel Surge Suppressor. Required for reliable operation of primary transmitter. See Attachment 4, Item D. |

RF Accessories

Various RF Accessories required by repack transmitter. See Attachment 4, Item C.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|---|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 800.0 kW |
| | | |

| | |
|--------------|----------------------------|
| Manufacturer | |
| Model | TFU- 26GTH-R- C190SP |
| Year | 1999 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Types | Class | Full Power |
| | Mounting | Top Mount |
| | Antenna position in stack | Top |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 800.0 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|-------------------------------------|
| Model | TFU-26GTH /VP-R C190SP |
| Year | 2018 |
| Justification for New Antenna | Existing antenna cannot be retuned. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|--------------------------------|--|
| Wedding Cake Adapter | Mechanical adapter for top mounting in a stack. See Attachment 5. |
| Feed Through Components | Elbows, cut lengths and hangers required to route transmission line from antenna input through antenna below into tower. See Attachment 5. |

**Interim
Antenna**

New Antenna Costs

| Section | Question | Response |
|--|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Type | Class | Full Power |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 190.6 kW |
| | Manufacturer | |
| | Model | TFU-16WB /VP C160 |
| | Year | 2018 |

| | | |
|--|-------------------------------|---|
| | Justification for New Antenna | Off site use due to construction of post transition facility. |
|--|-------------------------------|---|

**Interim
Antenna**

Other Antenna Costs

| Section | Question | Response |
|---------------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1241 feet per run |

Primary **New Transmission Line**
Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1386 feet per run |
| | Justification for New Transmission Line | Existing segments incorrect match for new channel. |

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Interim
Transmission Line

New Transmission Line

| Section | Question | Response |
|-----------------------------|---|-----------------------------------|
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Type | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | Broadband |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 800 feet per run |
| | Justification for New Transmission Line | New interim site requires new T/L |

Interim
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

**Tower
Equipment
And
Rigging
Costs**

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

**Auxiliary
Tower**

Add Tower

| Section | Question | Response |
|---|---|-------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Post-Transition Primary |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1035474 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 40° 02' 33.0" N- |
| | Longitude (NAD83) | 075° 14' 32.0" W- |
| | Overall Structure Height | 1276.23 feet |
| | Support Structure Height | 1272.95 feet |

| | | |
|--|--|--|
| | Ground Elevation Above Mean Sea Level (AMSL) | 242.78 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | Tower Owner | ABC, INC. DBA = WPVI-TV |
| | Date Constructed | 10/23/1998 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 8616 | WPVI-TV | DTV |
| 25453 | KYW-TV | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| | | |
|-------------------------------------|-----------------------------------|-----|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

**Auxiliary
Tower**

Other Tower Expenses Not Listed

Information not provided.

Auxiliary Tower

Add Tower

| Section | Question | Response |
|---|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Auxiliary (Backup) |
| | Description of Use | Interim |
| | Ownership | Leased |
| | Is this tower consider Complex? | |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1023152 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 40° 02' 39.0" N- |
| | Longitude (NAD83) | 075° 14' 25.0" W- |
| | Overall Structure Height | 1116.13 feet |
| | Support Structure Height | 1112.85 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 252.29 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |
| | | |

| | | |
|--|------------------|-----------------------------|
| | Tower Owner | ABC INC DBA = WPVI-TV |
| | Date Constructed | 01/01/1957 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 25453 | KYW-TV | DTV |
| 8616 | WPVI-TV | DTV |

Auxiliary Tower

Tower Modification Costs

| Section | Question | Response |
|-----------------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Auxiliary Tower

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | Other |
| Helicopter Services Required | Are helicopter services required? | No |

| Auxiliary Tower | Other Tower Expenses Not Listed |
|--------------------|---------------------------------|
| | Information not provided. |

Primary Tower

Existing Tower

| Section | Question | Response |
|--|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1231524 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 40° 02' 30.1" N- |
| | Longitude (NAD83) | 075° 14' 10.1" W- |
| | Overall Structure Height | 1254.91 feet |
| | Support Structure Height | 1124.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 292.98 feet |
| | Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |

| | | |
|--|------------------|---|
| | Tower Owner | Global Tower, LLC. through American Towers, LLC |
| | Date Constructed | 11/02/2011 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 60560 | WUVP-DT | DTV |
| 65190 | WRTI | FM |
| 63153 | WCAU | DTV |
| 74213 | WXTU | FM |
| 51984 | WPPX-TV | DTV |
| 9622 | WOGL | FM |
| 28628 | WIP-FM | FM |
| 1283 | KJWP | DTV |
| 12211 | WPPZ-FM | FM |
| 30572 | WPHI-FM | FM |
| 28480 | WYBE | DTV |
| 51434 | WTDY-FM | FM |
| 7623 | WGTW-TV | DTV |

**Primary
Tower**

Tower Modification Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| | | |
|-----------------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|-------------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|----------------------------------|--|
| Site Coordination Meeting | Site coordination meetings with tower owner, other broadcasters, contractors, and vendors involved with the site deliveries and construction. See Attachment 9 Line 1-B-1. |
| Structural Engineering | Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. See Attachment 9 Line 3-A-1. |
| Tower Project Management | Project management fee from tower owner. Scheduling and management of the timelines and schedules occurring during the repack. See Attachment 9 Line 1-A-1. |

**Outside
Professional Services Costs**

| Section | Question | Response |
|---|--|--|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 250 |
| | Explanation | Company lacks sufficient internal resources. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |

| | | |
|--------------------------------------|--|-----|
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services not provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | No |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| | |
|-----------------------|----------------------------------|
| Other Expenses | Other Expenses Not Listed |
| | Information not provided. |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|---|--------------|---------------------------|
| Interim Transmitter Maxiva ULXTE-40 | \$1,220,343.36 | \$1,045,356.88 | | \$291,302.29 | |
| RF Accessories | <i>\$78,062.54</i> | \$78,062.54 | RF Accessories Required for Transmitter. Please See Attachment 4, Item C. | N/A | N/A |
| Shipping | <i>\$7,700.00</i> | \$7,700.00 | Transmitter Shipping. Please see Attachment 4, Page 1. | N/A | N/A |
| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
| 5 Ton system | \$20,250.00 | \$19,250.00 | Widely Cost Catalog estimate | N/A | N/A |
| Other Electrical Service: One hundred feet each of two-inch and three-inch conduit. | <i>\$7,400.00</i> | \$7,400.00 | Required to power transmitter equipment. | N/A | N/A |

| | | | | | |
|---|-----------------------|-----------------------|--|---------------------|-----|
| 4" Rigid Conduit and Wiring (Cost per foot) | \$5,050.00 | \$4,800.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | \$947,000.00 | \$780,763.52 | See Attachment 2, Items A, B, and E. | \$291,302.29 | N/A |
| Electrical Accessories | \$7,380.82 | \$7,380.82 | Transmitter Electrical Accessories. Includes Step-Down Transformer and Surge Suppressor. See Attachment 4, Item D. | N/A | N/A |
| Primary Transmitter ULXTED-80 | \$1,660,840.43 | \$1,659,465.43 | | \$502,839.60 | |
| 4" Rigid Conduit and Wiring (Cost per foot) | \$7,575.00 | \$7,200.00 | N/A | N/A | N/A |
| Other Electrical Service: 100 feet each of two-inch and three-inch conduit. | \$7,400.00 | \$7,400.00 | 100 feet each of two-inch and three-inch conduit. Widely Cost Catalog pricing used. | N/A | N/A |
| 5 Ton system | \$20,250.00 | \$19,250.00 | Widely Cost Catalog estimate | N/A | N/A |

| | | | | | |
|---|-----------------------|-----------------------|--|---------------------|------------|
| UHF - Liquid Cooled Solid State Transmitter 50.6 kW | \$1,388,470.00 | \$1,388,470.00 | This cost is for an IOT transmitter capable of meeting the HPol-only ERP. See Engineering Statement, Attachment 3, and Attachment 7. | \$502,839.60 | N/A |
| Shipping | \$17,300.00 | \$17,300.00 | Transmitter Shipping from Factory. See Attachment 18, Page 1. | N/A | N/A |
| Electrical Accessories | \$15,592.24 | \$15,592.24 | Transmitter Electrical Accessories. Includes Step-Down Transformer and Parallel Surge Suppressor. See Attachment 18 - Item D. | N/A | N/A |
| RF Accessories, Switching | \$204,253.19 | \$204,253.19 | RF Accessories and Switchless Combiner. Replaces Similar Existing Combiner. See Attachment 18 Item C. | N/A | N/A |
| Sub-total | \$2,881,183.79 | \$2,704,822.31 | N/A | \$794,141.89 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |
|------------------------------|----------------|----------------|-----|--------------|-----|

Components

| Actual Information | |
|---|--|
| Description | File Name |
| RF Accessories | Information not provided. |
| Shipping | Information not provided. |
| UHF inside RF system including switching | Information not provided. |
| 5 Ton system | Information not provided. |
| Other Electrical Service: One hundred feet each of two-inch and three-inch conduit. | Information not provided. |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
| UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW | <p>Component Description: 1/3 Down Payment, Interim Transmitter. See Quote Provided as Attachment 4.</p> <p>Amount: \$291,302.29</p> |
| Electrical Accessories | Information not provided. |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
| Other Electrical Service: 100 feet each of two-inch and three-inch conduit. | Information not provided. |
| 5 Ton system | Information not provided. |

| | |
|---|--|
| UHF - Liquid Cooled Solid State Transmitter 50.6 kW | <p>Component Description:</p> <p>Transmitter 1/3 Down Payment. See Attachment 19 and Attachment 18 - Revised Transmitter Quote Q-74288.</p> <p>Amount:</p> <p>\$502,839.60</p> |
| Shipping | Information not provided. |
| Electrical Accessories | Information not provided. |
| RF Accessories, Switching | Information not provided. |

**Cost
Information**

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|---------------------|---|---------------|------------------------------|
| Interim Antenna TFU-16WB /VP C160 | \$138,240.00 | \$135,328.00 | | \$0.00 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, One Station antenna . medium power (50- 200 kW), elliptically or circularly polarized | \$103,100.00 | \$101,928.00 | Please see Attachment 8, Line 1. The estimate includes a broadband elbow complex (Attachment 8, Line 3) and excludes vertical polarization cost. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |

| | | | | | |
|--|---------------------|---------------------|---|---------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Primary Antenna TFU-26GTH /VP-R C190SP | \$347,766.00 | \$275,609.00 | | \$0.00 | |
| Feed Through Components | \$20,906.00 | \$20,906.00 | Required elbows, cut lengths and hangers to route line from antenna input through antenna below into tower. See Attachment 5. | N/A | N/A |
| Wedding Cake Adapter | \$18,330.00 | \$18,330.00 | Required to top mount antenna in a stack. See Attachment 5. | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | See Attachment 5. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | See Attachment 5. | N/A | N/A |

| | | | | | |
|--|----------------|----------------|---|--------------|-----|
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$219,675.00 | See Attachment 5 Line 1 (cost of vertical polarization component subtracted from cost shown.) | N/A | N/A |
| Sub-total | \$486,006.00 | \$410,937.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-----------------------|------------------------------|---------------------|---------------------------|
| Interim Transmission Line | \$185,600.00 | \$153,130.60 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" broadband | \$185,600.00 | \$153,130.60 | See Attachment 8, Line 2. | N/A | N/A |
| Primary Transmission Line | \$279,972.00 | \$190,666.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1/8" | \$279,972.00 | \$190,666.00 | See Attachment 5 Line 6. | N/A | N/A |
| Sub-total | \$465,572.00 | \$343,796.60 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|---------------------|---|---------------|---------------------------|
| Primary Tower | \$456,355.00 | \$199,255.00 | | \$0.00 | |
| GTOWER | | | | | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$184,000.00 | Antenna to be removed is the top of a stack on a candelabra. Transmission line to be removed. See Attachment 9 Line 3-C-1. | N/A | N/A |
| Tower Project Management | <i>\$2,500.00</i> | \$2,500.00 | Project management fee from tower owner. Scheduling and management of the timelines and schedules occurring during the repack. See Attachment 9 Line 1-A-1. | N/A | N/A |

| | | | | | |
|---------------------------------|-------------------|------------|--|-----|-----|
| Site Coordination Meeting | \$1,667.00 | \$1,667.00 | Site coordination meetings with tower owner, other broadcasters, contractors, and vendors involved with the site deliveries and construction. See Attachment 9 Line 1-B-1. | N/A | N/A |
| Structural Engineering | \$4,888.00 | \$4,888.00 | Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. See Attachment 9 Line 3-A-1. | N/A | N/A |

| | | | | | |
|--|---------------------|---------------------|---|---------------|-----|
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$6,200.00 | Structural tower mapping to ensure the proper structural information is relayed to engineering for the rigorous structural assessment for the proposed repack equipment. See Attachment 9 line 3-A-1. | N/A | N/A |
| Auxiliary Tower TOWER | \$236,800.00 | \$112,500.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV (Facility ID 25453). | \$0.00 | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$100,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | N/A | N/A |
| Auxiliary Tower TOWER | \$868,300.00 | \$412,500.00 | | \$0.00 | |

| | | | | | |
|--|----------------|----------------|---|--------------|-----|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$200,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV (Facility ID 25453). Tower is complex due to stacked antennas. | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | \$0.00 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$200,000.00 | 50% of Widelity Cost Catalog pricing. Half of cost is shared with KYW-TV. | N/A | N/A |
| Sub-total | \$1,561,455.00 | \$724,255.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. |

| | |
|---|---|
| Tower Project Management | Information not provided. |
| Site Coordination Meeting | Information not provided. |
| Structural Engineering | Information not provided. |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Information not provided. |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | <div> <div> Component Description: </div> <div> Invoice is for a 50% Down payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG seeks reimbursement for only half of the Total Invoice Amount. </div> </div> <div> Amount: </div> <div> \$3,950.00 </div> |
| Tall Tower (greater than 500') | Information not provided. |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. |

| | |
|---|--|
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | <div> <div>Component Description:</div> <div>Invoice is for a 50% Down payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG seeks reimbursement for only half of the Total Invoice Amount.</div> </div> <div> <div>Amount:</div> <div>\$4,375.00</div> </div> |
| | <div> <div>Component Description:</div> <div>Invoice is for a 50% Down payment. Because this expense is shared with KYW-TV Facility ID 25453, WPSG seeks reimbursement for only half of the Total Invoice Amount.</div> </div> <div> <div>Amount:</div> <div>\$4,375.00</div> </div> |
| Major tower reinforcement /modifications | Information not provided. |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|-------------------|---------------------------|
| Outside Professional Services | \$58,905.00 | \$55,500.00 | | \$2,550.00 | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,375.00 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,175.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| | | | | | |
|---|----------------|----------------|-----|--------------|-----|
| Project management of the transition | \$39,500.00 | \$37,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Sub-total | \$58,905.00 | \$55,500.00 | N/A | \$2,550.00 | N/A |
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |

Components

| Actual Information | |
|--|--|
| Description | File Name |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <p>Component Description: Prepare FCC Form 2100 CP Application, Engineering Section.</p> <p>Amount: \$1,375.00</p> |
| Perform engineering study for new channel assignment and antenna development | <p>Component Description: Further interference study</p> <p>Amount: \$562.50</p> <p>Component Description: Preliminary interference study.</p> <p>Amount: \$612.50</p> |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. |

| | |
|---|---------------------------|
| Project management of the transition | Information not provided. |
| Prepare request for Special Temporary Authorization | Information not provided. |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| Other Expenses | \$53,080.00 | \$46,765.00 | | \$0.00 | |
| Equipment Delivery and Handling Charges | <i>\$15,000.00</i> | \$15,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$20,000.00</i> | \$20,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$5,250.00 | N/A | N/A | N/A |
| Local Zoning | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | <i>\$1,000.00</i> | \$1,000.00 | N/A | N/A | N/A |
| Sub-total | \$53,080.00 | \$46,765.00 | N/A | \$0.00 | N/A |

| | | | | | |
|------------------------------|----------------|----------------|-----|--------------|-----|
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | N/A | \$796,691.89 | N/A |
|------------------------------|----------------|----------------|-----|--------------|-----|

Components

Information not provided.

**Cost
Information**

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|--|-----------------------|--------------------|
| Total for all systems | \$5,506,201.79 | \$4,286,075.91 | \$796,691.89 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>05/10/2018</p> |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | <p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Andrew J Siegel <i>Assistant Secretary</i></p> <p>05/10/2018</p> |

Attachments