

Federal Communications Commission

### (REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

Facility ID: File Number:	I	Service: DTV	Call Sign:	WGIQ	Channel: 30 (UHF)
FRN: <b>00</b>	01750314	Date Submitted:	06/29 /2018		

#### Applicant Name, Type, and Contact Information

### Applicant Information

Applicant	Address	Phone	Email	Applicant Type
ALABAMA EDUCATIONAL TELEVISION COMMISSION Doing Business As: ALABAMA EDUCATIONAL TELEVISION COMMISSION	Windell L. Wood 2112 11TH AVENUE SOUTH SUITE 400 BIRMINGHAM, AL 35205 United States	+1 (800) 239- 5233	wwood@aptv. org	Government Entity

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Robert Gehman Consulting Engineer Kessler and Gehman Associates, Inc.	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332- 3157	bob@kesslerandgehman. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Replace transmitter, antenna and transmission line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Sigma CD3130P1		
		Year	2007		
		Туре	Inductive Output Tube		
		IOT Power Type	Single		
		Power Capacity	25 kW		

### **Existing Transmitter Information**

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	TBD			
		Transmitter Type	Inductive Output Tube			
		IOT Power Type	Single			
		Power capacity	25 kW			
		Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be retuned to the assigned channel. The purchase price of a new transmitter is based on a Proposal from Comark for an MSDC IOT as suggested by the FCC. See attachment.			

Other Transmitter Costs					
Section	Question	Response			
Electrical Service	Service Entrance (3 phases 800A 208V)	No			
	Switchgear (industrial 800 amp)	Yes			
	Transformer (480V)	Yes			
	Power	150 kVA			
	Rigid Conduit and Wiring	Yes			
	Size	3 inches			
	Length	100.0 feet			
	Other Electrical Service	No			
	Description	N/A			
HVAC Service	Does the replacement transmitter require HVAC Service?	No			
	Туре	N/A			
	Size	N/A			
	Other Size	N/A			
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No			
	Size	N/A			
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A			
	Is a channel 14 Mask Filer needed?	N/A			
	Is additional field engineering time needed?	N/A			
	Number of Days	N/A			
	Section Electrical Service	SectionQuestionElectrical ServiceService Entrance (3 phases 800A 208V)Switchgear (industrial 800 amp)Transformer (480V)PowerRigid Conduit and WiringSizeLengthOther Electrical ServiceDescriptionHVAC ServiceTypeSizeSizeCother SizeOther SizeTypeSize			

Primary Transmitter	Other Transmitter Cost Not Listed		
	Name	Description	
	Additional Interior RF System	Interior RF System Existing Transmitter to Interim Transmission line	

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information				
Antenna	Section	Question	Response		
	Existing Antenna Description	Type of change	Purchase New		
		Antenna Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is the existing antenna shared with another station or stations?	No		
		Is the existing antenna directional?	Yes		
		Is antenna in operating condition?	Yes		
	Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power		
	Manufacturer and Type	Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Slotted Coaxial		
		Number of Stations Supported	N/A		
		Number of Panels	N/A		
		Design power capacity in use	N/A		
		Lower Limit	N/A		
		Upper Limit	N/A		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	952.0 kW		

Manufacturer	
Model	TFU- 36DSC-R- P310BNT DC
Year	2007

Antenna	Section	Question	Response
	New Antenna	Use	Primary (Main
	Description	Description of Use	N/A
		Change Type	Purchase Nev
		Is this a request for upgraded equipment?	No
		Ownership	Owned
		Owner	N/A
		Is antenna shared?	No
		Is antenna directional?	Yes
		Will antenna be located on or in close proximity to an antenna farm?	No
	New Antenna	Class	Full Power
	Manufacturer and Types	Mounting	Side Mount
		Antenna position in stack	Not in Stack
		Polarization	Horizontal
		Туре	Slotted Coaxial
		Number of Stations Supported	N/A
		Number of Panels/Bays	N/A
		Lower Limit	N/A
		Upper Limit	N/A
		Design power capacity in use	N/A
		Other Antenna Type	N/A
		ERP: (Effective Radiated Power)	702.0 kW
		Manufacturer	
		Model	TBD
		Year	2018

ustification for New Antenna

## Primary Other Antenna Costs

Antenna

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	<b>s</b> Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Interim Antenna	New Antenna Costs			
	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna Manufacturer and Type	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	450.0 kW	
		Manufacturer		
		Model	TBD	
		Year	2018	

Justification for New Antenna	An interim
	antenna is
	necessary
	to keep
	station on
	the air
	during
	primary
	antenna
	replacement
	and for the
	duration of
	the
	assigned
	phase.
	Station will
	attempt to
	lease if
	leasing is available at
	time of
	acquisition.

## Interim Other Antenna Costs

#### Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

ransmissio	Section	Question	Response
	Existing Transmission Line Description	Type of change	Purchase New
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
		Is the existing transmission line shared with another station or stations?	No
		Is Transmission Line in operating condition?	Yes
	Existing Transmission	Manufacturer	
Line Manufacturer and Type		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	770 feet per run

## Primary Existing Transmission Line

Primary	New Transmission Lir	ne	
Transmissio	n Line Section	Question	Response
	New Transmission	Use	Primary (Main)
	Line Costs	Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	770 feet per run
		Justification for New Transmission Line	Sweep tests were performed for the assigned channel and the tests resulted in a recommendation to replace the line due to excessive VSWR.

# Primary Other Transmission Line Expenses Not Listed

Transmission to me tion not provided.

Interim	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line	Use	Interim	
	Costs	Description of Use	N/A	
		Change Type	Purchase New	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Segment Length	20'	
		Other Segment Length		
		Number of parallel runs	1	
		Length	710 feet per run	
		Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.	

Interim Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower				
Tower	Section	Question	Response		
	Existing Tower Description	Type of change	Modify Existing		
		Tower Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Is this tower consider Complex?	No		
		Is this tower currently shared with any other stations?	Yes		
		One or more FM, AM or TV radio broadcaster(s)	No		
		Others Types of Users	Yes		
		Is tower documented for structural analysis?	No		
		Is tower compliant with Rev G?	No		
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes		
		ASR Number	1036417		
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	31° 43' 05.0" N-		
	1983))	Longitude (NAD83)	085° 26' 03.0" W-		
		Overall Structure Height	726.70 feet		
		Support Structure Height	726.70 feet		
		Ground Elevation Above Mean Sea Level (AMSL)	586.94 feet		

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	Alabama Educational Television Commission
Date Constructed	01/01/1992

### Other Types of Users

Users

WBIQ microwave

## Primary Tower Modification Costs

i i i i i i i i i i i i i i i i i i i					
Tower	Section	Question	Response		
	Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower		
	Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed		

## Primary Tower Section

ower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

## Other Tower Expenses Not Listed Primary Tower

Information not provided.

Outside	Section	Question	Response
Professional	I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	157
		Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	18
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Other Professional Services Expenses Not Listed Professional Services roostsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

## Other Expenses Not Listed

**Expenses** Information not provided.

#### Transmitters

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter TBD	\$786,950.00	\$1,071,051.00		\$628,499.36	
Additional Interior RF System	\$140,000.00	\$140,000.00	N/A	\$56,248.63	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	\$27,021.23	Delete item \$27,571.99. Final
Single IOT system (25 kW)	\$578,000.00	\$865,551.00	The purchase price of a new transmitter is based on a Proposal from Comark for an MSDC IOT as recommended by the FCC. See attachment.	\$512,955.70	Delete item \$569,204.33. Final
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$32,273.80	Delete item \$33,304.69. Final
Sub-total	\$786,950.00	\$1,071,051.00	N/A	\$628,499.36	N/A
Total for all systems	\$2,562,656.00	\$2,694,645.99	N/A	\$1,063,108.11	N/A

Components

Actual Information Description	File Name	
Additional Interior RF System	Component Description: Amount:	Final \$56,248.63
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Transformer 3 phase/480v - 150 KVA	Component Description:	The freight for this item is in Other Expenses category for WGIQ
	Amount:	\$27,021.23
	Component Description:	Electrical connection of transmitter heat exchanger WGIQ
	Amount:	\$27,571.99
Single IOT system (25 kW)	Component Description:	Main/Primary Transmitter Option 3 Solid State Liquid. No response received bid request for IOT. See WGIQ Supporting Documentation for invoice 202775 attached. \$569,204.33
	Component Description: Amount:	Final \$512,955.70

Switchgear - industrial 800		
amp	Component Description:	Transmitter Electrical installation WGIQ
	Component Description:	\$32,273.80 Electrical
	Amount:	installation of transmitter WGIQ \$33,304.69
	Amount:	¢33,304.09

### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TBD	\$426,440.00	\$328,034.99		\$102,934.99	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A

UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$180,000.00	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$102,934.99	***System Notice: Estimate adjusted and locked because line has been superseded.	\$102,934.99	N/A
Primary Antenna TBD	\$227,440.00	\$225,100.00		\$244,560.56	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,075.00	Sweep measurements and report for existing antenna and line. This report confirmed the existing line can be used.
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$0.00	N/A

Sub-total Total for	\$653,880.00 \$2,562,656.00	\$553,134.99 \$2,694,645.99	N/A N/A	\$347,495.55 \$1,063,108.11	separately. N/A N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, horizontally polarized	\$180,000.00	\$180,000.00	N/A	\$239,485.56	This invoice item includes the side mount brackets, elbow complex, and sweep that are listed in other components that will not be invoiced
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00			

### Components

Actual Information	
Description	File Name

side mount high/med power antennas (if not included in antenna base cost)	Component Description:	The price of the pattern scatter analysis is include in Line 2: Interim Antenna System. This closes out thi component. N/A
Side mount brackets for high power antennas (if not included in antenna base	Component Description:	The price of the side mount
cost)		brackets are included in Line 2: Interim Antenna
		System. This closes out this component.
	Amount:	N/A
Elbow complex, single channel, at antenna input,		
per 6 1/8. feedline (if needed)	Component Description:	The price of the elbow complex is included in Line 2: Interim Antenna System. This closes out this
	Amount:	component. N/A
Sweep test of existing		
antenna	Component Description:	The price of the sweep is included
		in Line 2: Interim Antenna System. This closes out this component.
	Amount:	N/A

UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Component Description: Amount:	Interim antenna for WGIQ \$102,934.99
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Component Description: Amount:	Final \$102,934.99
Sweep test of existing antenna	Component Description:	The price of the sweep for the new antenna is included in Line 1: Main- Primary Antenna System. This closes out this component. See WGIQ Supporting Documentation for invoice 202775 attached.
	Amount:	N/A
	Component Description:	Sweep measurements and report for existing antenna and line. This report confirmed the existing line can be used.
	Amount:	\$5,075.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	The price of the elbow complex is included in Line 1: Main-Primary Antenna System. This closes out this component.
	Amount:	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	The price of the side mount brackets are included in Line 1: Main-Primary Antenna System. This closes out this component. N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description: Amount:	The price of the pattern scatter analysis is included in Line 1: Interim Antenna System. This closes out this component. N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, horizontally polarized	Component Description: Amount:	Final \$239,485.56
	Component Description:	Main-Primary Antenna System. See WGIQ Supporting Documentation for invoice 202775 attached. \$244,560.56

### **Transmission Line**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$143,420.00	\$136,320.00		\$34,528.78	
Rigid Transmission Line - copper, 6 1/8"	\$143,420.00	\$136,320.00	N/A	\$34,528.78	N/A
Primary Transmission Line	\$155,540.00	\$147,840.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$155,540.00	\$147,840.00	N/A	\$0.00	N/A
Sub-total	\$298,960.00	\$284,160.00	N/A	\$34,528.78	N/A
Total for all systems	\$2,562,656.00	\$2,694,645.99	N/A	\$1,063,108.11	N/A

### Components

Actual Information Description Fil

File Name

Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	Delete item \$34,528.78 with file name endingEQ APT.pdf
	Amount:	\$34,528.78
	Component Description:	Interim transmission line.
		See WGIQ
		Supporting Documentation for
		invoice 202775
		attached.
	Amount:	\$34,528.78
Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	WGIQ determined
		by a sweep that the
		existing
		transmission line
		can be used on the new channel.
		There are no costs
		except for the
		sweep included in
		the Antennas
		Category. This
		closes out this
		component. See
		Supporting
		Documentation.
	Amount:	N/A

### **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
	Predetermined	Estimated	Cost		Actual Cost
Description	Cost Estimate	Cost	Justification	Actual Cost	Justification
Primary Tower TOWER	\$657,800.00	\$625,000.00		\$14,000.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$14,000.00	Professional services associated with mapping, assessment of the tower, a structural analysis that failed, geotechnical investigation with structural reanalysis, and structural design drawings to solicit bids to modify the tower
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$400,000.00	N/A	N/A	N/A
Sub-total	\$657,800.00	\$625,000.00	N/A	\$14,000.00	N/A
Total for all systems	\$2,562,656.00	\$2,694,645.99	N/A	\$1,063,108.11	N/A

Components

Actual Information Description	File Name	
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Mapping, Maintenance & condition
	Amount:	assessment and structural analysis \$6,000.00
	Component Description:	Structural Design Drawings
	Amount:	\$4,000.00
	Component Description: Amount:	Geotechnical Investigation \$3,250.00
	Component Description:	Structural
	Amount:	Reanalysis \$750.00
Tall Tower (greater than 500')	Information not provided.	
Major tower reinforcement /modifications	Information not provided.	

# **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$91,516.00	\$88,300.00		\$12,000.00	
Additional Field Engineering Service, 18 Days	\$36,000.00	\$36,000.00	N/A	\$5,000.00	Technical Specifications for bidding the transmitter and antenna systems.
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Total for all systems	\$2,562,656.00	\$2,694,645.99	N/A	\$1,063,108.11	N/A
Sub-total	\$91,516.00	\$88,300.00	N/A	\$12,000.00	N/A
Project management of the transition	\$24,806.00	\$23,550.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	Preparation of Original FCC form 2100 Schedule 399
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,000.00	RF Allocation study for new channel assignment and antenna development
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,500.00	Prep of Original Schedule 399
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 18 Days	Component Description:	Bid Spec Post Transition WGIQ- TV. Technical specifications for bidding transmitter and antenna systems. \$5,000.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	FCC Form FCC Construction Perm application

Perform engineering study for new channel assignment and antenna development	Component Description:	Engineering Study for New Channel Assignment and antenna development
	Amount:	\$2,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Prepare FCC Form 399 for
	Amount:	Reimbursement - WGIQ \$2,500.00
Project management of the transition	Information not provided.	

# **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$73,550.00	\$73,000.00		\$26,584.42	
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	\$823.00	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	\$25,761.42	Delete item \$25,077.77
Sub-total	\$73,550.00	\$73,000.00	N/A	\$26,584.42	N/A
Total for all systems	\$2,562,656.00	\$2,694,645.99	N/A	\$1,063,108.11	N/A

### Components

Actual Information Description	File Name	
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description:	The price of Disposal associated with the transmitter project is included Line 3: Main/Primary Transmitter. See WGIQ Supporting Documentation for invoice 202775 attached. N/A
	Component Description:	Transmitter installation disposa WGIQ
	Amount:	\$823.00
Equipment Storage	Information not provided.	
DTV Medical Facility Notification	Information not provided.	

Equipment Delivery and		
Handling Charges	Component Description: Amount:	Transmitter delivery \$12,871.28
	Component Description:	Primary Antenna delivery
	Amount:	\$7,184.56
	Component Description:	This is the total cost of shipping the transmitter, main antenna and interim antenna and line. Shipping for electrical is included in the cost of the electrical component. See WGIQ Supporting Documentation for invoice 202775 attached.
	Amount:	\$25,002.77
	Component Description:	Transmitter Heat Exchanger Electrical delivery
	Amount:	\$550.76
	Component Description:	Transmitter Electrical delivery
	Amount:	\$1,030.89
	Component Description:	Interim Antenna and Line delivery
	Amount:	\$4,123.93

Cost	Grand Total					
Information	Predetermined Cost Estimate	Estimated Cost	Actual Cost			
	Total for all systems	\$2,562,656.00	\$2,694,645.99	\$1,063,108.11		

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Robert Gehman Consulting Engineer 06/29/2018

Certification	Section	Question	Response
Gertification	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

	The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an au name	are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) fied above.	Robert Gehman Consulting Engineer
		06/29/2018

# Attachments