

(REFERENCE COPY - Not for submission)

## FCC Form 399: Reimbursement Request

53465 Service: DTV Channel: 23 (UHF) Facility Call **WKCF** Sign:

0000026735

Number:

ID:

File

FRN: 0002538445 Date 08/02

> Submitted: /2018

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                       | Email               | Applicant<br>Type |
|--|--|-----------------------------|---------------------|-------------------|
| HEARST PROPERTIES INC. Doing Business As: HEARST PROPERTIES INC. | Mark J. Prak C/O BROOKS, PIERCE ET AL. P.O. BOX 1800 RALEIGH, NC 27602 United States | +1<br>(919)<br>839-<br>0300 | mprak@brookspierce. | Corporation       |

## Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |  |
|----------------|---------|-------|-------|--|
| [Confidential] |         |       |       |  |

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

| Applicant | Address | Phone | Email |
|-----------|---------|-------|-------|
|-----------|---------|-------|-------|

The Preparer is same as the reimbursement contact.

#### Broadcaster Information and Transition Plan

| Question   | Response              |
|--|-----------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes                   |
| Briefly describe transition plan   | see attached document |

#### **Transmitters**

| S | Section                         | Question                                  | Response |
|---|---------------------------------|---|----------|
|   | Transmitter Related<br>Expenses | Do you have transmitter related expenses? | Yes      |

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | DCX-2H                   |
|                                  | Year   | 2002                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Two                      |
|                                  | Power Capacity   | 45 kW                    |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-80   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid<br>Cooled   |
|                 | Solid State Power capacity                | 50.1 kW  |
|                 | Justification for New Transmitter         | Existing IOT txmtr cannot be converted to post-transition channel, see Comark Re-tune statement. An IOT replacement is more expensive than proposed SS txmtr. See attached Comark IOT Transmitter quote. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

| Electrical Service  | Service Entrance (3 phases 800A 208V)  | No         |
|---|--|------------|
|   | Switchgear (industrial 800 amp)  | Yes        |
|   | Transformer (480V)   | Yes        |
|   | Power  | 300 kVA    |
|   | Rigid Conduit and Wiring   | Yes        |
|   | Size   | 4 inches   |
|   | Length   | 150.0 feet |
|   | Other Electrical Service   | No         |
|   | Description  | N/A        |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No         |
|   | Туре   | N/A        |
|   | Size   | N/A        |
|   | Other Size   | N/A        |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No         |
|   | Size   | N/A        |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A        |
|   | Is a channel 14 Mask Filer needed?   | N/A        |
|   | Is additional field engineering time needed?   | N/A        |
|   | Number of Days   | N/A        |

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

| Name                   | Description   |
|------------------------|---|
| RF Accessories         | Additional RF components required for transmitter operatoin |
| Transmitter de-install | remove old transmitter                                      |
| Shipping               | Transmitter shipping  |

| Sales Tax              | transmitter sales tax                                 |
|------------------------|---|
| Electrical Accessories | Surge protection required by transmitter manufacturer |

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | Yes                |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |

| Manufacturer |                          |
|--------------|--------------------------|
| Model        | TFU-<br>24GTH<br>S180 DC |
| Year         | 2001                     |

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Horizontal         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 1000.0 kW          |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | TFU-24GIH-<br>RS180   |
|-------------------------------|---|
| Year                          | 2019  |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? | No                  |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response                    |
|-------------------------|--|-----------------------------|
| New Antenna Description | Use  | Interim                     |
|                         | Description of Use   | N/A                         |
|                         | Change Type  | Lease New                   |
|                         | Ownership  | Leased                      |
|                         | Owner  | American<br>Tower Corp.     |
|                         | Is antenna shared?   | Yes                         |
|                         | Is antenna directional?  | Yes                         |
|                         | Will antenna be located on or in close proximity to an antenna farm? | Yes                         |
| New Antenna             | Class  | Full Power                  |
| Manufacturer and Type   | Mounting   | Side Mount                  |
|                         | Antenna position in stack  | Not in Stack                |
|                         | Polarization   | Elliptical                  |
|                         | Туре   | Broadband<br>Slot           |
|                         | Number of Stations Supported   | 4                           |
|                         | Number of Panels/Bays  | 24                          |
|                         | Lower Limit  | 470.00 MHz                  |
|                         | Upper Limit  | 680.00 MHz                  |
|                         | Design power capacity in use   | 39.0 %                      |
|                         | Other Antenna Type   | N/A                         |
|                         | ERP: (Effective Radiated Power)                                      | 1000.0 kW                   |
|                         | Manufacturer   |                             |
|                         | Model  | TFU-24WB<br>/VP-1-R<br>S230 |

| Year                          | 2019   |
|-------------------------------|--|
| Justification for New Antenna | WKCF has no auxiliary antenna. Interim antenna needed while main antenna and transmission line are replaced. |

#### Interim Antenna

#### **Other Antenna Costs**

| Section                        | Question  | Response                  |
|--------------------------------|---|---------------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | Yes                       |
|                                | Туре  | New                       |
|                                | Number of channels supported  | 4                         |
|                                | Frequencies of channels supported   | Upper and lower frequency |
|                                | Frequency   | 488.0 MHz<br>- 608.0 MHz  |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | No                        |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                       |
|                                | Broadband or Single Channel?  | В                         |
|                                | Feed Line Size  | 6 1/8 inches              |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for an antenna?                                 | No                        |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                        |

| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |
|------------|--|-----|
|------------|--|-----|

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

| Name                  | Description                           |
|-----------------------|---------------------------------------|
| Combiner Installation | WKCF portion of combiner installation |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

#### **Existing Transmission Line**

| n Line<br>Settion                                | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                      |
|  | Туре   | Rigid                |
|  | Diameter   | 6 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 19 1/2 inches        |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1850 feet<br>per run |

#### Primary Transmiss

#### **New Transmission Line**

| n Line<br>Section              | Question                                  | Response   |
|--------------------------------|---|--|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)  |
|                                | Description of Use                        | N/A  |
|                                | Change Type                               | Purchase<br>New  |
|                                | Is this a request for upgraded equipment? | No   |
|                                | Туре                                      | Rigid  |
|                                | Diameter                                  | 6 1/8 inches   |
|                                | Other Diameter                            | N/A  |
|                                | Segment Length                            | 20 inches  |
|                                | Other Segment Length                      | N/A  |
|                                | Number of parallel runs                   | 1  |
|                                | Length                                    | 1850 feet<br>per run   |
|                                | Justification for New Transmission Line   | Current transmission line segment length is not compatible with post- transition channel and must be replaced. |

Primary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

#### Interim

#### **New Transmission Line**

| Transmission | n Line<br>Section     | Question                                | Response                              |
|--------------|-----------------------|---|---------------------------------------|
|              | New Transmission Line | Use                                     | Interim                               |
|              | Costs                 | Description of Use                      | N/A                                   |
|              |                       | Change Type                             | Lease New                             |
|              |                       | Туре                                    | Rigid                                 |
|              |                       | Diameter                                | 8 3/16 inches                         |
|              |                       | Segment Length                          | Broadband                             |
|              |                       | Other Segment Length                    |                                       |
|              |                       | Number of parallel runs                 | 1                                     |
|              |                       | Length                                  | 1525 feet<br>per run                  |
|              |                       | Justification for New Transmission Line | line needed<br>for interim<br>antenna |

#### Other Transmission Line Expenses Not Listed

| Interim     | erim                |   |
|-------------|---------------------|---|
| Transmissio | n Line<br>Name      | Description   |
|             | Combiner Connection | transmission line components and labor to connect transmitter to interim antenna combiner |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section                        | Question  | Response             |
|--------------------------------|---|----------------------|
| Existing Tower Description     | Type of change  | Modify Existing      |
|                                | Tower Use   | Primary (Main)       |
|                                | Description of Use                                      | N/A                  |
|                                | Ownership   | Leased               |
|                                | Is this tower consider Complex?                         | Candelabra           |
|                                | Is this tower currently shared with any other stations? | Yes                  |
|                                | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|                                | Others Types of Users                                   | Yes                  |
|                                | Is tower documented for structural analysis?            | Yes                  |
|                                | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower                 | Do you have a tower registration number?                | Yes                  |
| Structure Registration         | ASR Number  | 1212124              |
| Coordinates (NAD83 (           | Latitude (NAD83)  | 28° 35' 12.6" N-     |
| North American Datum of 1983)) | Longitude (NAD83)                                       | 081° 04' 57.5"<br>W- |
|                                | Overall Structure Height                                | 1682.07 feet         |
|                                | Support Structure Height                                | 1574.13 feet         |
|                                | Ground Elevation Above Mean Sea Level (AMSL)            | 66.93 feet           |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | American<br>Tower, LLC                                   |
| Date Constructed | 03/18/2002   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 5802        | WVEN-TV   | DTV     |
| 60018       | WACX      | DTV     |
| 9881        | WTGL      | DTV     |
| 24582       | WHLV-TV   | DTV     |

#### Other Types of Users

| Users   |  |
|---------|--|
| WOFT-LD |  |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                               |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for tower with candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Minor<br>Reinforcements<br>needed      |

#### Primary Tower

### **Tower Rigging Costs**

| Section                         | Question                          | Response   |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs             | Complex Tower                     | Candelabra |
| Helicopter Services<br>Required | Are helicopter services required? | No         |

#### Primary Tower

#### Other Tower Expenses Not Listed

| Name   | Description   |
|--|---|
| Tower Project Management                       | (10) hours on Modification project management and (10) hours for RF installation project management for a total of ten (10) days, |
| Ground and Building A-E Permit Drawing Package | The generation of a permitting drawing package for one (1) broadcasters /customers.   |
| Tower Permit Drawing Package                   | The generation of a permitting drawing package for one (1) broadcasters /customers.   |

#### Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 760   |
|  | Explanation  | On site management of transmitter installation, line-antenna replacement, and tower work. |
| Outside RF consulting Engineering Services         | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | Yes   |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | Yes   |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |
|  | Quantity   | 1   |
|  | Do you have Distributed Transmission System engineering services?            | N/A   |
|  | Critical Facility  | N/A   |
|  | Terrain-Shielded Facility  | N/A   |
| Attorney and Other Outside Consulting              | Prepare and file Form FCC Construction Permit Application                    | Yes   |
| Services   | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |

|                                  | Prepare and file Form FCC License to Cover Application                                     | Yes |
|----------------------------------|--|-----|
|                                  | For Auxiliary Facility   | No  |
|                                  | For Main Facility  | Yes |
|                                  | Prepare request for Special Temporary Authority  | Yes |
|                                  | Quantity   | 2   |
|                                  | NEPA Section 106 environmental review  | No  |
|                                  | Environmental Assessment   | No  |
|                                  | ASR Modification   | No  |
|                                  | FAA Consultation (including preparation of FAA Form 7460)                                  | No  |
|                                  | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                  | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services | Comprehensive coverage verification via field study  | No  |
|                                  | RF exposure measurements   | Yes |
|                                  | Additional Field Engineering Service   | No  |
|                                  | Number of Days   | N/A |
|                                  | Justification  | N/A |

| Outside     | Other Professional Services Expenses Not Listed |  |  |  |
|-------------|---|--|--|--|
| Professiona | I Services Costs                                | Description  |  |  |
|             | RF System Test                                  | Testing of the combiner to ensure all frequencies are tuned for optimal patterns per attached ATC documentation. |  |  |

| Site Coordination Meeting | Site coordination meetings with all broadcasters, contractors and vendors involved with the site project. |
|---------------------------|---|
| Transmitter Site Survey   | Transmitter planning survey & transmitter building drawings   |

## Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | Yes      |
|                                 | Non-zoning permits   | No       |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | No       |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

#### Other Expenses Not Listed

| Name                      | Description  |
|---------------------------|--|
| ATC one-time tower rental | ATC one-time tower rental during market repack period per attached ATC documentation |

## **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary<br>Transmitter<br>ULXTE-80                      | \$1,600,157.50                 | \$1,572,195.50    |  | \$902,218.61 |                              |
| Transmitter de-install                                  | \$23,058.00                    | \$23,058.00       | removal of old transmitter   | \$5,790.00   | N/A                          |
| Switchgear<br>- industrial<br>800 amp                   | \$38,200.00                    | \$36,300.00       | N/A  | N/A          | N/A                          |
| Transformer<br>3 phase<br>/480v - 300<br>KVA            | \$36,800.00                    | \$11,488.00       | N/A  | N/A          | N/A                          |
| 4" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot) | \$15,150.00                    | \$14,400.00       | N/A  | N/A          | N/A                          |
| Electrical<br>Accessories                               | \$1,943.00                     | \$1,943.00        | Transmitter manufacturer required surge protection per attached GatesAir quote | N/A          | N/A                          |
| Shipping  | \$13,500.00                    | \$13,500.00       | transmitter<br>shipping per<br>attached<br>GatesAir<br>quote                   | N/A          | N/A                          |

| Total for all systems  | \$3,982,772.10 | \$3,240,640.10 | N/A   | \$1,247,065.36 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Sub-total  | \$1,600,157.50 | \$1,572,195.50 | N/A   | \$902,218.61   | N/A |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>50.1 kW | \$1,297,531.50 | \$1,297,531.50 | GatesAir quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" definition. Also see attached document for transmitter size justification. | \$896,428.61   | N/A |
| RF<br>Accessories  | \$76,222.00    | \$76,222.00    | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote  | N/A            | N/A |
|  |                |                | sales tax per<br>attached<br>GatesAir   |                |     |

#### Components

| <b>Actual Information</b> |           |  |
|---------------------------|-----------|--|
| Description               | File Name |  |

| Transmitter de-install                      | Component Description:    | transmitter remova<br>to provide space<br>for repack |
|---|---------------------------|--|
|   | Amount:                   | transmitter<br>\$5,790.00                            |
| Switchgear - industrial 800 amp             | Information not provided. |  |
| Transformer 3 phase/480v - 300 KVA          | Information not provided. |  |
| 4" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |  |
| Electrical Accessories                      | Information not provided. |  |
| Shipping                                    | Information not provided. |  |
| Sales Tax                                   | Information not provided. |  |
| RF Accessories                              | Information not provided. |  |
| UHF - Liquid Cooled Solid                   |                           |  |
| State Transmitter 50.1 kW                   | Component Description:    | Transmitter 1st                                      |
|   | Amount:                   | deposit<br>\$151,024.44                              |
|   | Amount.                   | \$151,024. <del>44</del>                             |
|   | Component Description:    | Transmitter 2nd                                      |
|   | A                         | deposit  |
|   | Amount:                   | \$264,187.87   |
|   | Component Description:    | WKCF transmitter                                     |
|   |                           | one-third prior to                                   |
|   |                           | shipping. Invoice                                    |
|   |                           | with supporting                                      |
|   |                           | documentation.                                       |

## **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost Justification  | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Interim<br>Antenna<br>TFU-24WB<br>/VP-1-R<br>S230  | \$165,072.00                   | \$127,492.00      |   | \$0.00      |                              |
| Combiner<br>Installation   | \$2,775.00                     | \$2,775.00        | WKCF portion<br>of combiner<br>installation per<br>attached ATC<br>documentation:<br>WKCF Orlando<br>Bithlo 282644<br>Repack Cost<br>Estimates 6-19-<br>20181.pdf | N/A         | N/A                          |
| UHF - High<br>Power,<br>Side<br>Mount,<br>basic slot<br>antenna,<br>24 bay,,<br>1000 kW<br>input,<br>directional,,<br>elliptically<br>or circularly<br>polarized | \$57,667.00                    | \$57,667.00       | WKCF portion of interim antenna per attached revised ATC documentation: WKCF Orlando Bithlo 282644 Repack Cost Estimates 6-19- 20181.pdf                          | N/A         | N/A                          |
| Sweep test of existing antenna   | \$6,730.00                     | \$4,500.00        | N/A   | N/A         | N/A                          |
| New combiner, cost per channel (without antenna)   | \$84,200.00                    | \$57,150.00       | see WKCF<br>Orlando Bithlo<br>282644<br>Repack Cost<br>Estimates 6-19-<br>20181.pdf   | N/A         | N/A                          |

| Elbow<br>complex,<br>broadband,<br>at antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)               | \$13,700.00    | \$5,400.00     | N/A | N/A            | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Primary<br>Antenna<br>TFU-24GIH-<br>RS180  | \$266,030.00   | \$253,100.00   |     | \$186,999.75   |     |
| UHF - High<br>Power Top<br>Mount (200-<br>1000 kW),<br>One<br>station<br>antenna,<br>horizontally<br>polarized | \$247,000.00   | \$235,000.00   | N/A | \$186,999.75   | N/A |
| Sweep test of existing antenna   | \$6,730.00     | \$6,400.00     | N/A | \$0.00         | N/A |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)       | \$12,300.00    | \$11,700.00    | N/A | \$0.00         | N/A |
| Sub-total  | \$431,102.00   | \$380,592.00   | N/A | \$186,999.75   | N/A |
| Total for all systems  | \$3,982,772.10 | \$3,240,640.10 | N/A | \$1,247,065.36 | N/A |

#### Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Combiner Installation          | Information not provided. |

| UHF - High Power, Side<br>Mount, basic slot antenna,<br>24 bay,, 1000 kW input,<br>directional,, elliptically or<br>circularly polarized | Information not provided.       |  |
|--|---------------------------------|--|
| Sweep test of existing antenna   | Information not provided.       |  |
| New combiner, cost per channel (without antenna)   | Information not provided.       |  |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)  | Information not provided.       |  |
| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna, horizontally<br>polarized   | Component Description:  Amount: | Dielectric WKCF,<br>Main Antenna;<br>9.19.2017;<br>\$186,999.75<br>payments 1&2 -<br>45%<br>\$186,999.75 |
| Sweep test of existing antenna   | Information not provided.       |  |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)   | Information not provided.       |  |

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification  | Actual Cost    | Actual Cos<br>Justificatio |
|---|--------------------------------|-------------------|--|----------------|----------------------------|
| Interim<br>Transmission<br>Line                                     | \$648,134.60                   | \$204,359.60      |  | \$0.00         |                            |
| Combiner<br>Connection  | \$39,659.60                    | \$39,659.60       | cost per ATC Documentation: WKCF Orlando Bithlo 282644 Repack Cost Estimates 6-19- 20181.pdf     | N/A            | N/A                        |
| Rigid<br>Transmission<br>Line -<br>copper, 8 3<br>/16"<br>broadband | \$608,475.00                   | \$164,700.00      | per attached ATC documentation: WKCF Orlando Bithlo 282644 Repack Cost Estimates 6-19- 20181.pdf | N/A            | N/A                        |
| Primary<br>Transmission<br>Line                                     | \$373,700.00                   | \$355,200.00      |  | \$132,934.50   |                            |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8"                   | \$373,700.00                   | \$355,200.00      | N/A  | \$132,934.50   | N/A                        |
| Sub-total   | \$1,021,834.60                 | \$559,559.60      | N/A  | \$132,934.50   | N/A                        |
| Total for all systems   | \$3,982,772.10                 | \$3,240,640.10    | N/A  | \$1,247,065.36 | N/A                        |

#### Components

| Actual Information Description | File Name                 |
|--------------------------------|---------------------------|
| Combiner Connection            | Information not provided. |

| Rigid Transmission Line - copper, 8 3/16" broadband | Information not provided. |  |  |
|---|---------------------------|--|--|
| Rigid Transmission Line - copper, 6 1/8"            | Component Description:    | WKCF Dielectric transmission line payments 1&2 - |  |
|   | Amount:                   | 45%; \$132,934.50<br>\$132,934.50                |  |

## **Cost Information**

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|   | Predetermined | Estimated                  | Estimated Cost   |                       | Actual Cost   |
|---|---------------|----------------------------|--|-----------------------|---------------|
| Description Primary   | \$610,900.00  | \$438,160.00               | Justification  | Actual Cost<br>\$0.00 | Justification |
| Tower<br>GTOWER   | ψυ 10,300.00  | ψ <del>τ</del> υο, ι ου.υυ |  | φυ.υυ                 |               |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00  | \$400,000.00               | see attached<br>tower rigging<br>explanation   | N/A                   | N/A           |
| Tower<br>Project<br>Management  | \$2,500.00    | \$2,500.00                 | per attached<br>ATC<br>documentation   | N/A                   | N/A           |
| Ground and Building A-E Permit Drawing Package  | \$4,700.00    | \$4,700.00                 | per attached<br>ATC<br>documentation   | N/A                   | N/A           |
| Tower Permit Drawing Package  | \$4,700.00    | \$4,700.00                 | per attached<br>ATC<br>documentation   | N/A                   | N/A           |
| Minor tower reinforcement /modifications  | \$158,000.00  | \$17,500.00                | N/A  | N/A                   | N/A           |
| Structural engineering tower load study for a documented tower with candelabra        | \$20,000.00   | \$8,760.00                 | per attached ATC documentation: WKCF Orlando Bithlo 282644 Repack Cost Estimates 6-19- 20181.pdf | N/A                   | N/A           |
| Sub-total   | \$610,900.00  | \$438,160.00               | N/A  | \$0.00                | N/A           |

| Total for all | \$3,982,772.10 | \$3,240,640.10 | N/A | \$1,247,065.36 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems       |                |                |     |                |     |

## Components

Information not provided.

## **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual Co |
|--|-----------------------------|-------------------|---|-------------|-----------|
| Outside<br>Professional<br>Services  | \$208,348.00                | \$181,268.00      |   | \$24,912.50 |           |
| Transmitter<br>Site Survey   | \$20,600.00                 | \$20,600.00       | Transmitter planning survey & transmitter building drawings   | \$20,600.00 | N/A       |
| Site<br>Coordination<br>Meeting  | \$1,000.00                  | \$1,000.00        | per attached<br>ATC<br>documentation  | N/A         | N/A       |
| RF System<br>Test  | \$3,333.00                  | \$3,333.00        | Testing of the combiner to ensure all frequencies are tuned for optimal patterns per attached ATC documentation: WKCF Orlando Bithlo 282644 Repack Cost Estimates 6-19-20181.pdf. | N/A         | N/A       |
| RF Exposure<br>Measurements  | \$21,050.00                 | \$20,000.00       | N/A   | N/A         | N/A       |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00                  | \$3,500.00        | N/A   | N/A         | N/A       |

| Attorney Fees - Negotiation of lease and other matters for shared locations  | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                                  | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                               | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,535.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization  | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00   | \$2,050.00   | N/A | N/A        | N/A |
|---|--------------|--------------|-----|------------|-----|
| Address<br>transition<br>timing and<br>coordination<br>issues w/<br>other stations<br>and wireless                      | \$2,630.00   | \$2,500.00   | N/A | N/A        | N/A |
| Prepare and or review reimbursement form  | \$2,630.00   | \$2,500.00   | N/A | N/A        | N/A |
| Project<br>management<br>of the transition  | \$120,080.00 | \$100,000.00 | N/A | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00   | \$1,500.00   | N/A | N/A        | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | \$3,155.00   | \$3,000.00   | N/A | \$2,012.50 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00     | \$7,000.00     | N/A | \$2,300.00     | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total  | \$208,348.00   | \$181,268.00   | N/A | \$24,912.50    | N/A |
| Total for all systems  | \$3,982,772.10 | \$3,240,640.10 | N/A | \$1,247,065.36 | N/A |

## Components

| Actual Information Description  | File Name                      |   |
|---|--------------------------------|---|
| Transmitter Site Survey   | Component Description: Amount: | WKCF GatesAir<br>Site survey<br>\$20,600.00 |
| Site Coordination Meeting   | Information not provided.      |   |
| RF System Test  | Information not provided.      |   |
| RF Exposure Measurements  | Information not provided.      |   |
| Attorney Fees - Prepare and File request for Special Temporary Authorization                    | Information not provided.      |   |
| Attorney Fees - Negotiation of lease and other matters for shared locations                     | Information not provided.      |   |
| Attorney Fees -Prepare and<br>File FCC Form 2100 (main),<br>License to Cover Application        | Information not provided.      |   |
| Attorney Fees - Prepare and<br>File FCC Form 2100 (main),<br>Construction Permit<br>Application | Information not provided.      |   |

|   | Amount:                   | Form 2100,<br>Construction<br>Permit Application<br>\$2,012.50 |
|---|---------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | Component Description:    | Prepare<br>engineering<br>section of FCC                       |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | Information not provided. |  |
| Project management of the transition  | Information not provided. |  |
| Prepare and or review reimbursement form  | Information not provided. |  |
| Address transition timing and coordination issues w/ other stations and wireless  | Information not provided. |  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. |  |
| Prepare request for Special<br>Temporary Authorization  | Information not provided. |  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | Information not provided. |  |

Perform engineering study for new channel assignment and antenna development

Component Description: WKCF

engineering study for new channel assignment

**Amount:** \$125.00

Component Description: engineering study

for new channel assignment

**Amount:** \$800.00

**Component Description:** engineering study

for new channel assignment

**Amount:** \$1,375.00

# **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated Cost<br>Justification   | Actual Cost | Actual Co<br>Justificati |
|---|-----------------------------|-------------------|---|-------------|--------------------------|
| Other<br>Expenses   | \$110,430.00                | \$108,865.00      |   | \$0.00      |                          |
| MVPD<br>Notification of<br>Channel<br>Change              | \$2,500.00                  | \$2,500.00        | Attorney assistance in coordinating MVPD notification   | N/A         | N/A                      |
| Equipment<br>Storage                                      | \$30,500.00                 | \$30,500.00       | Estimate for 1 year of antenna storage. See attached Dielectric document.   | N/A         | N/A                      |
| Equipment Delivery and Handling Charges                   | \$4,500.00                  | \$4,500.00        | per attached<br>ATC<br>documentation:<br>WKCF Orlando<br>Bithlo 282644<br>Repack Cost<br>Estimates 6-19-<br>20181.pdf | N/A         | N/A                      |
| Local Zoning  | \$750.00                    | \$750.00          | per attached<br>ATC<br>documentation  | N/A         | N/A                      |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00                    | \$190.00          | N/A   | N/A         | N/A                      |
| FCC Filing Fees - Form 2100 license to cover application  | \$335.00                    | \$325.00          | N/A   | N/A         | N/A                      |

| Total for all systems                                   | \$3,982,772.10 | \$3,240,640.10 | N/A   | \$1,247,065.36 | N/A |
|---|----------------|----------------|---|----------------|-----|
| Sub-total   | \$110,430.00   | \$108,865.00   | N/A   | \$0.00         | N/A |
| ATC one-time<br>tower rental                            | \$57,600.00    | \$57,600.00    | ATC one-time tower rental during market repack period per attached ATC documentation. | N/A            | N/A |
| Develop and air announcement of upcoming channel change | \$2,500.00     | \$2,500.00     | Attorney<br>review to<br>ensure FCC<br>compliance                                     | N/A            | N/A |
| DTV Medical<br>Facility<br>Notification                 | \$11,550.00    | \$10,000.00    | N/A   | N/A            | N/A |

## Components

Information not provided.

# Cost Information

### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,982,772.10                 | \$3,240,640.10 | \$1,247,065.36 |

| Reimbursem | entestiatus  | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

## Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. John Drain Hearst Television SVP Chief Financial Officer

08/02/2018

#### **Attachments**