

Federal Communications Commission

| (REFERENCE (| COPY - Not for s | ubmissio | n) | |
|----------------|-----------------------|----------|---------|----------|
| FCC Forr | n 399: | | | |
| Reimburs | Reimbursement Request | | | |
| Facility 64592 | Service: DTV | Call | WFLA-TV | Channel: |
| ID: | | Sign: | | |
| 7 (High VHF) | File 0000 | 028513 | | |
| | Number: | | | |

11/05

/2018

Date

Submitted:

Applicant Name, Type, and Contact Information

FRN: 0009961889

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|---|----------------------|-----------------------|-------------------|
| Nexstar Broadcasting, Inc. | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 United States | +1 (972) 373-8800 | eryder@nexstar. tv | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|---|--|-----------------------|-----------------------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | Elizabeth Ryder General Counsel Nexstar Broadcasting, Inc. | Elizabeth Ryder 545 E. John Carpenter Freeway Suite 700 Irving, TX 75062 | +1 (972) 373- 8800 | eryder@nexstar. tv | |
| | | United States | | | |

| Broadcaster | Question | Response |
|--|--|---|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| | Briefly describe transition plan | Replace transmitter, antenna and transmission line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. See attached. |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | |
|-------------|-------------------------------------|--|-------------------|--|
| Transmitter | er Section | Question | Response | |
| | Existing Transmitter Description | Type of change | Purchase New | |
| | | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is this transmitter currently shared with another station? | No | |
| | | Is this transmitter currently in operating condition? | Yes | |
| | Existing Transmitter | Manufacturer | | |
| | Manufacturer and Type | Model | Platinum-i | |
| | | Year | 1999 | |
| | | Туре | Solid State | |
| | | Solid State Cooling | Air Cooled | |
| | | Solid State Power Capacity | 16 kW | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | TBD | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Air Cooled | | |
| | | Solid State Power capacity | 20.7 kW | | |
| | | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|----------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | Yes | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 150 kVA | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | | | | |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| Primary | Other Transmitter Cost Not Listed | | | |
|-------------|-----------------------------------|---|--|--|
| Transmitter | Name | Description | | |
| | Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line | | |
| | Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch | | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | | |
|---------|---|--|--------------------------|--|--|--|--|
| Antenna | Section | Question | Response | | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | | |
| | | Antenna Use | Primary (Main) | | | | |
| | | Description of Use | N/A | | | | |
| | | Ownership | Owned | | | | |
| | | Owner | N/A | | | | |
| | | Site | N/A | | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | | |
| | | Is the existing antenna directional? | No | | | | |
| | | Is antenna in operating condition? | Yes | | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | Yes | | | | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | | | | |
| | | Mounting | Top Mount | | | | |
| | | Antenna position in stack | Not in Stack | | | | |
| | | Polarization | Circular | | | | |
| | | Туре | Other | | | | |
| | | Number of Stations Supported | N/A | | | | |
| | | Number of Panels | N/A | | | | |
| | | Design power capacity in use | N/A | | | | |
| | | Lower Limit | N/A | | | | |
| | | Upper Limit | N/A | | | | |
| | | Other Antenna Type | Travelling Wave C-Pol | | | | |
| | | ERP: (Effective Radiated Power) | 32.0 kW | | | | |
| | | | | | | | |

| Manufacturer | |
|--------------|---------|
| Model | TCL-6A7 |
| Year | 1999 |

| ntenna | Section | Question | Response |
|--------|---------------------------------------|--|--------------------|
| | New Antenna | Use | Primary (Mair |
| | Description | Description of Use | N/A |
| | | Change Type | Purchase Nev |
| | | Is this a request for upgraded equipment? | No |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Is antenna shared? | No |
| | | Is antenna directional? | No |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| | New Antenna Manufacturer and Types | Class | Full Power |
| | | Mounting | Top Mount |
| | | Antenna position in stack | Not in Stack |
| | | Polarization | Elliptical |
| | | Туре | Slotted Coaxial |
| | | Number of Stations Supported | N/A |
| | | Number of Panels/Bays | N/A |
| | | Lower Limit | N/A |
| | | Upper Limit | N/A |
| | | Design power capacity in use | N/A |
| | | Other Antenna Type | N/A |
| | | ERP: (Effective Radiated Power) | 36.0 kW |
| | | Manufacturer | |
| | | Model | THV series |
| | | Year | 2018 |

Other Antenna Costs Primary

Antenna

| | 41.00 | | | | | |
|--|-------|--|--|--|--|--|
| | | | | | | |

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 3 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Interim | New Antenna Costs | | | | | | |
|---------|--------------------------------------|--|--------------------|--|--|--|--|
| Antenna | Section | Question | Response | | | | |
| | New Antenna Description | Use | Interim | | | | |
| | | Description of Use | N/A | | | | |
| | | Change Type | | | | | |
| | | Ownership | Owned | | | | |
| | | Owner | N/A | | | | |
| | | Is antenna shared? | No | | | | |
| | | Is antenna directional? | No | | | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | Yes | | | | |
| | New Antenna Manufacturer and Type | Class | Full Power | | | | |
| | | Mounting | Side Mount | | | | |
| | | Antenna position in stack | Bottom | | | | |
| | | Polarization | Elliptical | | | | |
| | | Туре | Slotted Coaxial | | | | |
| | | Number of Stations Supported | N/A | | | | |
| | | Number of Panels/Bays | N/A | | | | |
| | | Lower Limit | N/A | | | | |
| | | Upper Limit | N/A | | | | |
| | | Design power capacity in use | N/A | | | | |
| | | Other Antenna Type | N/A | | | | |
| | | ERP: (Effective Radiated Power) | 32.0 kW | | | | |
| | | Manufacturer | | | | | |
| | | Model | TLS-V8BB | | | | |
| | | Year | 2018 | | | | |
| | | | 1 | | | | |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | rent if |
| | renting is |
| | available at |
| | time of |
| | acquisition. |

Interim

Other Antenna Costs

Antenna

| Section | Question | Response |
|--------------------------|---|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | S |
| | Feed Line Size | 3 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Other Antenna Cost Not Listed

Antenna Information not provided.

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| ransmissio | Section | Question | Response |
|------------|--|--|----------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | | Туре | Rigid |
| | | Diameter | 3 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1700 feet per run |

Primary Existing Transmission Line

| Primary | New Transmission Line | | | | | | |
|-------------|--------------------------------|---|---|--|--|--|--|
| Transmissio | n Line Section | Question | Response | | | | |
| | New Transmission Line Costs | Use | Primary (Main) | | | | |
| | | Description of Use | N/A | | | | |
| | | Change Type | Purchase New | | | | |
| | | Is this a request for upgraded equipment? | No | | | | |
| | | Туре | Rigid | | | | |
| | | Diameter | 3 1/8 inches | | | | |
| | | Other Diameter | N/A | | | | |
| | | Segment Length | 20 inches | | | | |
| | | Other Segment Length | N/A | | | | |
| | | Number of parallel runs | 1 | | | | |
| | | Length | 1660 feet per run | | | | |
| | | Justification for New Transmission Line | The line should be compatible with the assigned channel. A new line is included in case the performance is unacceptable on the assigned channel. The station will utilize the existing line if the sweep tests confirm acceptable performance. | | | | |

Primary Other Transmission Line Expenses Not Listed

Transmission to metion not provided.

| Interim | New Transmission Line | | | |
|-------------|--------------------------------|---|--|--|
| Transmissio | Section | Question | Response | |
| | New Transmission Line Costs | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Туре | Flexible Air | |
| | | Diameter | 3 inches | |
| | | Segment Length | N/A | |
| | | Other Segment Length | | |
| | | Number of parallel runs | 1 | |
| | | Length | 1500 feet per run | |
| | | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to rent if renting is available at time of acquisition. | |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | | |
|---------|---|---|----------------------|--|--|
| Tower | Section | Question | Response | | |
| | Existing Tower Description | Type of change | Modify Existing | | |
| | | Tower Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Leased | | |
| | | Is this tower consider Complex? | Candelabra | | |
| | | Is this tower currently shared with any other stations? | Yes | | |
| | | One or more FM, AM or TV radio broadcaster(s) | No | | |
| | | Others Types of Users | Yes | | |
| | | Is tower documented for structural analysis? | No | | |
| | | Is tower compliant with Rev G? | Yes | | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | | |
| | Registration | ASR Number | 1028292 | | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 27° 50' 33.0" N- | | |
| | 1983)) | Longitude (NAD83) | 082° 15' 44.0" W- | | |
| | | Overall Structure Height | 1572.82 feet | | |
| | | Support Structure Height | 1499.00 feet | | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 75.13 feet | | |
| | | | | | |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Tampa Tower General Partnership |
| Date Constructed | 01/01/1987 |

Other Types of Users

Users

Many RPU ant

Many microwave

Primary Tower Modification Costs

| • | | ••• | | ••• | , |
|---|---|-----|---|-----|----------|
| Т | 0 | W | e | r | |

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower Section

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|--|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 299 |
| | | Explanation | Schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel or personnel trained in project management for such complex projects. Internal accounting and Project management. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | - | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|--|--|-----|
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | | |

| RF exposure measurements | No |
|--------------------------------------|---|
| Additional Field Engineering Service | Yes |
| Number of Days | 17 |
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Other Professional Services Expenses Not Listed Professional Services rCostsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| - | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| Other Expenses | Other Expenses Not Listed | | | |
|-------------------|---------------------------|---|--|--|
| | Name | Description | | |
| | Sales Tax | Sales and use tax on goods and services | | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter TBD | \$694,950.00 | \$665,500.00 | | \$0.00 | |
| High VHF - Air Cooled Solid State Transmitter 16.6 . 20.7 kW | \$526,000.00 | \$500,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$75,000.00 | \$75,000.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$694,950.00 | \$665,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,698,647.00 | \$2,339,275.00 | N/A | \$116,012.46 | N/A |

Components

Information not provided.

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|-------------|------------------------------|
| Interim Antenna TLS-V8BB | \$100,715.00 | \$82,535.00 | | \$57,361.50 | |
| Pattern scatter analysis for side mount high /med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$5,760.00 | Adjusted down from 22,000. See Dielectric quote 700385CMZ- 2 attached. | \$5,184.00 | N/A |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | \$7,600.00 | \$7,400.00 | N/A | N/A | N/A |

| High VHF - High Power Side Mount One Station elliptically or circularly polarized | \$57,975.00 | \$57,975.00 | Adjusted down from 207,000. See Dielectric quote 700385CMZ- 2 attached. | \$52,177.50 | N/A |
|---|--------------|--------------|--|-------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Primary Antenna THV series | \$388,330.00 | \$387,800.00 | | \$5,575.00 | |
| High VHF - High Power Top Mount One Station elliptically or circularly polarized | \$374,000.00 | \$374,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,575.00 | N/A |
| Elbow complex, single channel, at antenna | \$7,600.00 | \$7,400.00 | N/A | N/A | N/A |
| input, per 3 1/8. feedline (if needed) | | | | | |

Components

| Actual Information Description | File Name | |
|---|---------------------------|--|
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | Information not provided. | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: | Side mount bracket, line 3 of invoice, installment #1 |
| | Amount: | \$2,592.00 |
| | Component Description: | Mounting brackets, line 3 of invoice, installment #2 |
| | Amount: | \$2,592.00 |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | Information not provided. | |
| High VHF - High Power Side Mount One Station elliptically or circularly polarized | Component Description: | Antenna component, line 1 of invoice, |
| | Amount: | installment #1 \$26,088.75 |
| | Component Description: | Antenna component, line 1 of invoice, installment #2 |
| | Amount: | \$26,088.75 |

| Sweep test of existing antenna | Information not provided. | |
|---|-----------------------------------|--------------------------|
| High VHF - High Power Top Mount One Station elliptically or circularly polarized | Information not provided. | |
| Sweep test of existing antenna | Component Description: Amount: | Sweep test \$5,575.00 |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | Information not provided. | |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$88,500.00 | \$84,000.00 | | \$7,765.76 | |
| Flexible Air Transmission Line - dielectric, 3" | \$88,500.00 | \$84,000.00 | N/A | \$7,765.76 | N/A |
| Primary Transmission Line | \$172,640.00 | \$164,340.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 3 1/8" | \$172,640.00 | \$164,340.00 | N/A | N/A | N/A |
| Sub-total | \$261,140.00 | \$248,340.00 | N/A | \$7,765.76 | N/A |
| Total for all systems | \$2,698,647.00 | \$2,339,275.00 | N/A | \$116,012.46 | N/A |

Components

Actual Information Description

File Name

| Flexible Air Transmission Line - dielectric, 3" | Component Description: | Transmission line, lines 4-21 of |
|--|---------------------------|--|
| | Amount: | invoice, installment #2 \$3,882.88 |
| | Component Description: | Transmission line components, installment #1 |
| | Amount: | \$3,882.88 |
| Rigid Transmission Line - copper, 3 1/8" | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Tower TOWER | \$868,300.00 | \$575,000.00 | | \$27,685.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | This is a candelabra tower and the rigging will be complex. | \$11,685.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$6,000.00 | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$150,000.00 | This is our share (50%) of the anticipated costs to being the tower into structural conformance to G spec. | \$10,000.00 | N/A |
| Sub-total | \$868,300.00 | \$575,000.00 | N/A | \$27,685.00 | N/A |
| Total for all systems | \$2,698,647.00 | \$2,339,275.00 | N/A | \$116,012.46 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|--|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | Interim antenna installation, installment #1 \$11,685.00 |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Tower analysis \$6,000.00 |
| Major tower reinforcement /modifications | Component Description: Amount: | Deposit as agreed per Nexstar Commitment Letter and Coast to Coast Tower Service \$10,000.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$116,162.00 | \$111,600.00 | | \$17,625.20 | |
| Project management of the transition | \$47,242.00 | \$44,850.00 | N/A | \$5,125.20 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$3,000.00 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |
| Additional Field Engineering Service, 17 Days | \$34,000.00 | \$34,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$7,000.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Sub-total | \$116,162.00 | \$111,600.00 | N/A | \$17,625.20 | N/A |
| Total for all | \$2,698,647.00 | \$2,339,275.00 | N/A | \$116,012.46 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------------|-----------------------------------|--|
| Project management of the transition | Component Description: Amount: | Project management services 7.28.18 through 9.28.18 \$225.00 |
| | Amount. | \$223.00 |
| | Component Description: | Project management services 5.26.18 through 6.29.18 |
| | Amount: | \$225.00 |
| | Component Description: | Project Management for Structural Analysis and Tower Modifications for services from June 30, 2018 through July 27, 2018. \$375.00 |
| | Component Description: | Prepare FCC Schedule 387, item 6 from invoice summary |
| | Amount: | \$150.00 |
| | Component Description: | Prepare FCC Schedule 387, item 5 from invoice |
| | Amount: | summary \$300.00 |
| | | |

| | Component Description: Amount: | Project management, item 1 from invoice summary \$1,575.00 |
|---|-----------------------------------|---|
| | Component Description: | Items 7 and 8 from invoice summary |
| | Amount: | \$2,050.20 |
| | Component Description: | Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from January 27, 2018 through February 23, 2018. \$225.00 |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Prepare FCC Form 2100, item 4 from |
| | Amount: | invoice summary \$3,000.00 |
| Prepare and or review reimbursement form | Component Description: Amount: | Prepare reimbursement form, item 2 from invoice summary \$2,500.00 |
| Additional Field Engineering Service, 17 Days | Information not provided. | |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
|---|-----------------------------------|---|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Perform engineering study, item 3 from invoice summary \$7,000.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$269,050.00 | \$268,500.00 | | \$0.00 | |
| Sales Tax | \$149,000.00 | \$149,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,500.00 | \$6,500.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Sub-total | \$269,050.00 | \$268,500.00 | N/A | \$0.00 | N/A |

| Total for all | \$2,698,647.00 | \$2,339,275.00 | N/A | \$116,012.46 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

Components

Information not provided.

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$2,698,647.00 | \$2,339,275.00 | \$116,012.46 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Elizabeth Ryder General Counsel |
| | 11/05/2018 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. Elizabeth Ryder General Counsel | | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
|--|---------------|--|-------|
| | an au name | thorized representative of the above- d applicant for the Authorization(s) | Ryder |

Attachments