

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 37808 Service: DTV Call WLFG Channel: 14 (UHF)

ID:

Sign:

File **0000028111** 

Number:

FRN: **0002058089** Date **10/18** 

Submitted: /2018

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
Living Faith Ministries, Inc. Doing Business As: Living Faith Ministries, Inc.	P.O. Box 1867 Abingdon, VA 24210 United States	+1 (276) 676-3806	mike@livingfaithtv. com	Corporation

### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Timothy Z Sawyer Technical Consultant Mullaney Engineering, Inc.	4937 G - Green Valley Road Monrovia, MD 21770 United States	+1 (301) 921- 0115	mullaney@mullengr. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached exhibit titled "WLFG Exhibit for Modified Transition Plan (August 2018)".

#### **Transmitters**

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Primary Transmitter

#### **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	QXD2
	Year	2001
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60.0 kW

#### Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Existing tx cannot be rechanneled -210 MHz change in frequency. IOT operation not available, manufacturer no longer in business. See attached letter from manufacturer dated January 1, 2017.

#### Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Switchgear (industrial 800 amp)	Yes

	Transformer (480V)	No
	Transionner (400v)	INO
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet
	Other Electrical Service	Yes
	Description	Transmitter disconnect service panel
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

#### Primary Transmitter

#### **Other Transmitter Cost Not Listed**

•	Name	Description
	RF Components for Install	RF components and installation for main transmitter
	Transmitter Building Modification	See GatesAir Proposal Q-75623
	Install Ch 14 filter and Mask	Install Ch 14 filter and transmitter mask filter

Old Transmitter Removal	Remove old transmitter from site
RF Accessories	See GatesAir Proposal Q-77816
Channel 14 Cost Not Listed	Additional Engineering
RF Consultant	Provide installation support services and review of associated systems during the installation of the primary transmitter
Mask Filter System	See GatesAir Proposal Q-77816
Electrical	See GatesAir Proposal Q-77816
Installation and Proof	See GatesAir Proposal Q-77816

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Not in Stack Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	2050-32BT (1.25)
Year	1998

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Primary (Main) N/A Purchase
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	Full Power Top Mount Not in Stack Horizontal Slotted Coaxial N/A N/A N/A N/A N/A N/A N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	479.0 kW
	Manufacturer	

Model	ATW22H5- HTO12-14H
Year	2018
Justification for New Antenna	EXISTING ANTENNA CAN NOT BE RETUNED - CURRENTLY CH 49 - MOVING TO CH 14, 210 MHZ CHANGE IN FREQ.

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Side Mount  Not in Stack  Horizontal  Slotted Coaxial
	Polarization	
	Туре	
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	120.0 kW
	Manufacturer	
	Model	AL120-49- PM
	Year	2018

Justification for New Antenna	Interim
	Antenna
	will be
	necessary if
	expense for
	new tower
	is not
	approved in
	time for
	timely
	construction
	of new
	tower by
	Phase 2
	deadline.

#### Interim Antenna

#### **Other Antenna Costs**

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

Name	Description
Transmission Line Connectors	Transmission line interior interconnect segments and RF components (couplers /flanges)

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

#### **Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	Owned  N/A  N/A  No  n? Yes  Rigid  6 1/8
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run

#### **New Transmission Line**

Primary Transmission

Seithen	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	250 feet per run
	Justification for New Transmission Line	NEW LINE SEGMENT LENGTH REQUIRED FOR CHANNEL CHANGE FROM CH 49 (OLD 19-3 /4' SEGMENTS) TO CHANNEL 14 (NEW 20' SEGMENTS)

Description

Other Transmission Line Expenses Not Listed

Primary Other Transmission Line

Transmission Line Bridge	Cost estimated; actual length will determine
	actual cost.

#### Interim

#### **New Transmission Line**

Transmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Flexible Air
		Diameter	4 inches
		Segment Length	N/A
		Other Segment Length	
		Number of parallel runs	1
		Length	150 feet per
		Justification for New Transmission Line	Transmission line for required interim antenna operation.

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

#### Primary Tower

#### **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	No
	ASR Number	
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	36° 49' 47.3 N-
	Longitude (NAD83)	082° 04' 44.4" W-
	Overall Structure Height	200.00 feet
	Support Structure Height	200.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	4180.00 fee

Structure Type	LTOWER - Lattice Tower
Tower Owner	LIVING FAITH MINISTRIES, INC.
Date Constructed	01/01/1995

#### Primary Tower

#### **Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	143.10 feet
	Justification for New Tower	Please see attached exhibit titled "WLFG - Exhibit for New Tower Justification (September 2018)"

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

#### Primary Tower

#### Other Tower Expenses Not Listed

Name	Description
Weather Conditions	Winter weather conditions restricting access and crew working conditions
Soil Conditions	Actual Soil Conditions versus assumed standard soil conditions

#### Outside Professional

Section	Question	Response
Services Costs Outside Project  Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	CONSULTING SERVICES DURING TRANSITION STATION DOES NOT HAVE RESOURCES ON STAFF
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

## Professional Services Costs

# Outside Other Professional Services Expenses Not Listed

Services Costs	Description
Additional Repack Legal Services Not Otherwise Specified in Form 399	Non-catalog legal services such as review of quarterly transition status reports and other miscellaneous non-catalog legal fees.

Interim Antenna Considerations	Consulting Engineer Interim Antenna
	Operations Analysis

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

#### Other Expenses Not Listed

Name	Description
Land Mobile Mitigation Group E Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group E Stations
Land Mobile Mitigation Group F Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group F Stations
Land Mobile Mitigation Group B Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group B Stations
AC Line Conditioners	Electrical Surge Suppressor - for Solid State Transmitter
Land Mobile Mitigation Expenses Engineering Evaluation	Preliminary Estimate of LM Filters/RF Traps /Mitigation Engineering Evaluation
Land Mobile Mitigation Group A Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group A Stations
Site Security	Site security service for tower location while construction is underway
Land Mobile Mitigation Group C Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group C Stations
Land Mobile Mitigation Group D Stations	Preliminary Estimate of LM Filters/RF Traps /Mitigation Expenses Group D Stations

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$1,108,800.37	\$1,106,300.37		\$340,673.54	
Installation and Proof	\$58,543.75	\$58,543.75	N/A	\$19,319.43	N/A
Electrical	\$9,007.62	\$9,007.62	N/A	\$2,972.51	N/A
Mask Filter System	\$71,421.66	\$71,421.66	N/A	\$23,569.17	N/A
RF Consultant	\$10,000.00	\$10,000.00	N/A	\$2,250.00	N/A
Channel 14 Cost Not Listed	\$2,500.00	\$2,500.00	N/A	\$550.70	N/A
RF Accessories	\$63,987.22	\$63,987.22	N/A	\$21,115.78	N/A
Old Transmitter Removal	\$4,500.00	\$4,500.00	N/A	N/A	N/A
Install Ch 14 filter and Mask	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Transmitter Building Modification	\$7,866.00	\$7,866.00	N/A	N/A	N/A
RF Components for Install	\$6,000.00	\$6,000.00	N/A	N/A	N/A

Sub-total	\$1,108,800.37	\$1,106,300.37	N/A	\$340,673.54	N/A
Additional field engineering time, 2 days	<i>\$7.00.00</i>	Ų/GSIGG	Notice: Estimate adjusted and locked because line has been superseded. ***FIELD TUNING OF SPECIAL CHANNEL 14 FILTER AND PROOF 2- ON-SITE DAYS	ψ100.00	
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$818,624.12 \$750.00	\$818,624.12 \$750.00	N/A ***System	\$270,145.95 \$750.00	N/A N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	\$0.00	N/A
Other Electrical Service: Transmitter disconnect service panel	\$3,500.00	\$3,500.00	N/A	N/A	N/A

Actual Information Description	File Name	
Installation and Proof	Component Description:	Installation and Proof for ULXTE- 50 Transmitter per Quote Q-77816
	Amount:	\$19,319.43
Electrical		
	Component Description:	Electrical for ULXTE-50 Transmitter per Quote Q-77816
	Amount:	\$2,972.51
Mask Filter System		
	Component Description:	Mask Filter System for ULXTE- 50 Transmitter per Quote Q-77816
	Amount:	\$23,569.17
RF Consultant		
	Component Description:	Repack Channel 14 transmission RF system review; RF power calculations for transmitter sizing.
	Amount:	\$2,250.00

Channal 4.4 Coat Not Listed		
Channel 14 Cost Not Listed		
	Component Description:	Additional cost
		information not listed
	Amount:	\$208.60
	Allount	Ψ200.00
	Component Description:	Additional cost
	pulled the second pulled the s	information not
		listed
	Amount:	\$342.10
RF Accessories		
	Component Description:	RF Accessories for
		ULXTE-50
		Transmitter per
	Amount:	Quote Q-77816 \$21,115.78
	Amount.	φ21,113.70
Old Transmitter Removal	Information not provided.	
Install Ch 14 filter and Mask	Information not provided.	
Transmitter Building Modification	Information not provided.	
RF Components for Install	Information not provided.	
Other Electrical Service: Transmitter disconnect service panel	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 31.7 kW	Component Description:	New ULXTE-50
		Transmitter per
		Quote Q-77816
	Amount:	\$270,145.95

Channel 14 -- Additional field engineering time, 2 days

Component Description: Engineering

consulting services directly related to repack DTV Channel 14 minimum

transmitter power

output

requirements, system loss calculations, land mobile channel filter, and system gains worksheet.

**Amount:** \$750.00

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

<b>Description Interim</b>	Predetermined Cost Estimate \$121,130.00	Estimated Cost \$116,400.00	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Antenna AL120-49-PM	, ,	, ,,		•	
Transmission Line Connectors	\$25,000.00	\$25,000.00	N/A	N/A	N/A
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna ATW22H5- HTO12-14H	\$266,030.00	\$149,986.00		\$131,886.00	
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A

Power Top Mount (200- 1000 kW), One station antenna, horizontally polarized  Sweep test \$6,730.00 \$6,400.00 N/A N/A N of existing antenna  Sub-total \$387,160.00 \$266,386.00 N/A \$131,886.00 N						
of existing antenna  Sub-total \$387,160.00 \$266,386.00 N/A \$131,886.00 N  Total for all \$2,681,254.12 \$2,558,495.12 N/A \$838,583.41 N	Power Top Mount (200- 1000 kW), One station antenna, horizontally	\$247,000.00	\$131,886.00	N/A	\$131,886.00	N/A
<b>Total for all</b> \$2,681,254.12 \$2,558,495.12 N/A \$838,583.41 N	of existing	\$6,730.00	\$6,400.00	N/A	N/A	N/A
	Sub-total	\$387,160.00	\$266,386.00	N/A	\$131,886.00	N/A
•		\$2,681,254.12	\$2,558,495.12	N/A	\$838,583.41	N/A

#### Components

Actual Information Description	File Name	
Transmission Line Connectors	Information not provided.	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	Information not provided.	
Sweep test of existing antenna	Information not provided.	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	
UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized	Component Description:  ERI Top-Mour Antenna ATW22H5- HTO12-14H Amount:  \$131,886.00	nt
Sweep test of existing antenna	Information not provided.	

## **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$11,100.00	\$10,500.00		\$0.00	
Flexible Air Transmission Line - dielectric, 4"	\$11,100.00	\$10,500.00	N/A	N/A	N/A
Primary Transmission Line	\$75,500.00	\$73,000.00		\$43,792.60	
Rigid Transmission Line - copper, 6 1/8"	\$50,500.00	\$48,000.00	N/A	\$43,792.60	N/A
Transmission Line Bridge	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Sub-total	\$86,600.00	\$83,500.00	N/A	\$43,792.60	N/A
Total for all systems	\$2,681,254.12	\$2,558,495.12	N/A	\$838,583.41	N/A

#### Components

Actual Information Description	File Name	
Flexible Air Transmission Line - dielectric, 4"	Information not provided.	
Rigid Transmission Line - copper, 6 1/8"	Component Description: Amount:	Transmission Line System \$43,792.60
Transmission Line Bridge	Information not provided.	

# Cost Information

### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$0.00	\$0.00		\$0.00	
Primary Tower	\$646,873.75	\$644,573.75		\$256,336.87	
New tower	\$512,673.75	\$512,673.75	N/A	\$256,336.87	N/A
Weather Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Soil Conditions	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Short Tower (less than 500')	\$84,200.00	\$81,900.00	N/A	N/A	N/A
Sub-total	\$646,873.75	\$644,573.75	N/A	\$256,336.87	N/A
Total for all systems	\$2,681,254.12	\$2,558,495.12	N/A	\$838,583.41	N/A

#### Components

Actual Information Description	File Name	
New tower		
	Component Description:	Custom Tower and Foundation and Tower Installation
	Amount:	\$256,336.87
Weather Conditions	Information not provided.	

Soil Conditions	Information not provided.
Short Tower (less than 500')	Information not provided.

### **Cost Information**

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$94,930.00	\$103,750.00		\$60,231.90	
Interim Antenna Considerations	\$5,000.00	\$5,000.00	N/A	\$3,581.25	N/A
Additional Repack Legal Services Not Otherwise Specified in Form 399	\$25,000.00	\$25,000.00	Additional expenses were incurred as indicated in the attached invoices.	\$17,307.15	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,541.40	N/A

Total for all systems	\$2,681,254.12	\$2,558,495.12	N/A	\$838,583.41	N/A
Sub-total	\$94,930.00	\$103,750.00	N/A	\$60,231.90	N/A
or review reimbursement form			expenses were incurred as indicated in the attached invoices.		expenses were incurred as indicated in the attached invoices.
management of the transition  Prepare and	\$2,630.00	\$25,000.00	Additional	\$24,777.10	Additional
Perform engineering study for new channel assignment and antenna development  Project	\$7,360.00 \$15,800.00	\$7,000.00 \$15,000.00	N/A	\$7,000.00 \$2,025.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$3,000.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

#### Components

Actual Information Description	File Name	
Interim Antenna Considerations	Component Description:  Amount:	Interim Antenna operation review of possible reduced power operation; considerations with regards to tower loading. \$1,950.00
	Component Description:  Amount:	Design parameters and antenna mounting elevations optimization of interim antenna \$1,631.25
Additional Repack Legal Services Not Otherwise Specified in Form 399	Component Description:  Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees \$581.00
	Component Description:  Amount:	Non-Catalog Legal Services such as review of quarterly transition status reports and other miscellaneous non- catalog legal fees. \$940.30

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,501.90

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$1,711.70

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,441.60

Component Description: Non-Catalog Legal

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

**Amount:** \$5,391.70

Component Description:	Non-Catalog Legal
------------------------	-------------------

Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees.

**Amount:** \$518.50

**Component Description:** Non-Catalog Legal

> Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$114.20

**Component Description:** Non-Catalog Legal

> Services such as review of quarterly transition status reports and other miscellaneous noncatalog legal fees

Amount: \$1,106.25

RF Exposure Information not provided. Measurements

Attorney Fees - Prepare Information not provided. and File request for Special **Temporary Authorization** 

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Information not provided.

Attorney Fees - Prepare and File FCC Form 2100	Component Description	Attornov Food
(main), Construction Permit Application	Component Description:	Attorney Fees - Prepare and File
T P T T T T T T T T T T T T T T T T T T		FCC Form 2100
	A	CP.
	Amount:	\$2,367.80
	Component Description:	Attorney Fees -
		Prepare and File
		FCC Form 2100
	A	CP.
	Amount:	\$173.60
Prepare request for Special	Information not provided.	
Temporary Authorization		
Prepare engineering	Information not provided.	
section of FCC Form 2100		
(main), License to Cover Application		
Prepare engineering section of FCC Form 2100		
(main), Construction Permit	Component Description:	Prepare
Application		engineering section
		of FCC Form 2100 CP Application
	Amount:	\$3,000.00
		40,000.00
Perform engineering study		
for new channel	Component Description:	Perform
assignment and antenna		engineering digital
development		channel study for
		new channel
		assignment and
		antenna
		development for selected channel.
	Amount:	selected channel.

Project management of the transition	Component Description:	Project status,
		tower analysis,
		vendor selection
	Amount:	\$2,025.00
Prepare and or review		
eimbursement form	Component Description:	Prepare and or
		review
		reimbursement
		form.
	Amount:	\$2,334.90
	Component Description:	Prepare and or
		review
		reimbursement form.
	Amount:	\$2,121.40
		Ψ=,.=σ
	Component Description:	Prepare budget for
		FCC Form 399
		including
		reimbursement for
		expenses including
		vendor review and
		technical
		justification.
	Amount:	\$2,500.00
	Component Description:	Prepare and or
		review
		reimbursement forn
	Amount:	\$354.70
	Component Description:	Prepare and or
		review
		reimbursement forn
	Amount:	\$14,561.80

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$356.00

Component Description: Prepare and or

review

reimbursement

form.

**Amount:** \$1,133.70

Component Description: Prepare and or

review

reimbursement form

**Amount:** \$1,414.60

## **Cost Information**

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$272,690.00	\$272,085.00		\$5,662.50	
Land Mobile Mitigation Group D Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group C Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group A Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Expenses Engineering Evaluation	\$25,000.00	\$25,000.00	Please see attachment.	\$5,662.50	N/A
AC Line Conditioners	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Land Mobile Mitigation Group B Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group F Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A
Land Mobile Mitigation Group E Stations	\$25,000.00	\$25,000.00	Please see attachment.	N/A	N/A

MVPD Notification of Channel Change	\$1,000.00	\$1,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$20,000.00	\$20,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	LOCAL ELECTRICAL PERMITS AND DRAWINGS	N/A	N/A

Site Security	\$8,500.00	\$8,500.00	N/A	N/A	N/A
Sub-total	\$272,690.00	\$272,085.00	N/A	\$5,662.50	N/A
Total for all systems	\$2,681,254.12	\$2,558,495.12	N/A	\$838,583.41	N/A

### Components

Actual Information		
Description	File Name	
Land Mobile Mitigation Group D Stations	Information not provided.	
Land Mobile Mitigation Group C Stations	Information not provided.	
Land Mobile Mitigation Group A Stations	Information not provided.	
Land Mobile Mitigation Expenses Engineering Evaluation	Component Description:	Land Mobile and Mask Filter
	Amount:	design review \$4,612.50
	Component Description:	Channel 14 Land Mobile adjacent filter protection
	Amount:	research. \$1,050.00
AC Line Conditioners	Information not provided.	
Land Mobile Mitigation Group B Stations	Information not provided.	
Land Mobile Mitigation Group F Stations	Information not provided.	
Land Mobile Mitigation Group E Stations	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	

Develop and air announcement of upcoming channel change	Information not provided.
Equipment Delivery and Handling Charges	Information not provided.
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Non-zoning permits	Information not provided.
Site Security	Information not provided.

# Cost Information

#### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,681,254.12	\$2,558,495.12	\$838,583.41

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Michael Smith President

10/18/2018

#### **Attachments**