

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 46728 Service: DTV Call WCAX-TV Channel: 20 (UHF)

ID:

Sign:

File **0000028424**

Number:

FRN: **0018223693** Date **12/01**

Submitted: /2018

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|----------------------|---------------------------------|------------------------------|
| GRAY TELEVISION LICENSEE, LLC | WCAX PO Box 4508 ATLANTA, GA 30319 United States | +1 (404) 504-9828 | robert. folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---------------------------|--|-----------------------|------------------------------|
| Samuel Harington Widelity | 4031 University Dr Ste. 100 Fairfax, VA 22030 United States | +1 (339) 222- 8107 | sam.hariton@widelity. com |

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|---|
| Briefly describe transition plan | WCAX-TV will transition from Channel 22 to the newly assigned Channel 20. This will impact WPTZ which shares the tower and antenna |

Transmitters Section Question Response Transmitter Related Expenses Do you have transmitter related expenses? Yes

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PWR60D2 |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 60 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-60 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 38.4 kW |
| | Justification for New Transmitter | There is no room available to perform a retune of the existing IOT transmitter. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| Size | | N/A |
| | Length | N/A |
| | | |

| | Other Electrical Service | Yes |
|---|--|---|
| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmittor

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|---|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE-30 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 19.2 kW |
| | Justification for New Transmitter | Needed to broadcast during transition period because the existing IOT must be removed to allow for the installation of the interim transmitter. |

Interim Transmitter

Other Transmitter Costs

| No |
|-----|
| |
| No |
| No |
| N/A |
| No |
| |

| | Size | N/A |
|---|--|--|
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | The new transmitter require reconfigura of the electrical service on site. The electrical w cost has be estimated based on verbal guidance from local electrical electrical electrical contractors |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | Yes |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|----------------------|--|
| UHF Inside RF System | UHF Inside RF System including switching |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Bottom |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels | 40 |
| | Design power capacity in use | 100.0 % |
| | Lower Limit | 470.00 MH |

| Upper Limit | 710.00 MHz |
|---------------------------------|--------------------------------|
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 443.0 kW |
| Manufacturer | Dielectric |
| Model | TUP-04 /C4SP-10 /40H-2-R |
| Year | 2006 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57476 | WPTZ |

Primary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 470.0 MHz - 698.0 MHz |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|---------------------------|-----------------------------|
| Lower Power Elbow Complex | 3 1/8" line feed, broadband |

Auxiliary Antenna

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change | Retune Existing |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | Yes |
| | Is this antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Тор |
| | Polarization | Horizontal |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 2 |
| | Number of Panels | 8 |

| Design power capacity in use | 100.0 % |
|---------------------------------|---------------------|
| Lower Limit | 470.00 MHz |
| Upper Limit | 710.00 MHz |
| Other Antenna Type | N/A |
| ERP: (Effective Radiated Power) | 76.6 kW |
| Manufacturer | Dielectric |
| Model | TUP-04-2 /8U-1-R |
| Year | 2006 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57476 | WPTZ |

Auxiliary Antenna

Adjustment to Existing Antenna

| Section | Question | Response |
|-----------------------------------|---|----------|
| Sweep Test of Existing Antenna | Do you need a sweep test of existing antenna? | Yes |

Auxiliary Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|--|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 3 |
| | Frequencies of channels supported | Upper and lower frequency |

| Frequency | 470.0 MHz |
|-----------|-------------|
| | - 698.0 MHz |

Auxiliary Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Add Transmission Line

Auxiliary Transmission

| n Line Section | Question | Response |
|--|--|-----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | Backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 500 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57476 | WPTZ |

New Transmission Line

Auxiliary Transmissio

| on Line Settion | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Auxiliary (Backup) |
| | Description of Use | Backup |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 500 feet per run |
| | Justification for New Transmission Line | Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing lines |

Auxiliary Other Transmission Line Expenses Not Listed

Transmission to inetion not provided.

Add Transmission Line

Primary Transmission

| Section | Question | Response |
|--|--|-------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmission currently shared with any other stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 3 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |

Other Segment Length

Number of parallel runs

Length

N/A

450 feet per run

1

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57476 | WPTZ |

New Transmission Line

| Primary |
|--------------------|
| Transmissio |

| Section | Question | Response |
|-----------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 3 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 450 feet per run |
| | Justification for New Transmission Line | Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing |

Primary Other Transmission Line Expenses Not Listed

| Transmission Line | | Description | |
|-------------------|----------------------------------|--|--|
| | Sweep Existing Transmission Line | Sweep test of existing transmission line | |

lines

Existing Transmission Line

Primary Transmission

| n Line Section | Question | Response |
|--|--|-------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 450 feet |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 57476 | WPTZ |

New Transmission Line

| Primary |
|--------------------|
| Transmissio |

| on Line Section | Question | Response |
|--------------------------------|---|---|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | Broadband |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 450 feet per run |
| | Justification for New Transmission Line | Line sweep determined that flange summing occurs in band for repacked channel 20 eliminating chances to reuse any of the existing lines |

Primary Other Transmission Line Expenses Not Listed

Transmission loinetion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower Structure | Do you have a tower registration number? | No |
| Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 44° 31' 32.19" N- |
| | Longitude (NAD83) | 072° 48' 56.4" W- |
| | Overall Structure Height | 185.00 feet |
| | Support Structure Height | 130.00 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 4166.67 feet |
|--|----------------------|
| Structure Type | MTOWER - Monopole |
| Tower Owner | WCAX-TV |
| Date Constructed | 01/01/2005 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 57476 | WPTZ | DTV |

Other Types of Users

| Users | |
|---------|--|
| WEZF FM | |
| WVPS FM | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Response |
|----------|
| |

| Tower Rigging Costs | Complex Tower | Terrain constrained |
|---------------------------------|-----------------------------------|---------------------|
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------------|---------------------------------------|
| Corrosion analysis | Corrosion analysis |
| Tower structural analysis | Structural analysis of existing tower |
| Move Equipment | Replace transmission lines |

Outside Professional

| Section | Question | Response |
|--|--|----------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|---------------|
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | Yes |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |
| _ | issues w/ other stations and wireless providers Comprehensive coverage verification via field study RF exposure measurements Additional Field Engineering Service Number of Days | No Yes No N/A |

Outside
Professional Services Expenses Not Listed
Professional Services © pstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | Yes |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-------|-----------------------|
| Taxes | State and Local Taxes |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|--|--------------|------------------------------|
| Interim Transmitter ULXTE-30 | \$974,728.00 | \$845,852.00 | | \$212,955.87 | |
| UHF Inside RF System | \$70,000.00 | \$70,000.00 | N/A | N/A | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$73,228.00 | \$73,228.00 | See quote, amended to be added to this document per FCC request dated 8/14 /17 (complete response narrative attached as well). The physical build for the interim /permanent transmitter solution drove the cost of quote. | \$30,555.00 | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$562,624.00 | N/A | \$182,400.87 | N/A |

| UHF inside RF system including switching | \$147,500.00 | \$140,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Primary Transmitter ULXTE-60 | \$1,498,000.00 | \$1,190,665.00 | | \$0.00 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,165,665.00 | N/A | N/A | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$2,472,728.00 | \$2,036,517.00 | N/A | \$212,955.87 | N/A |
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| UHF Inside RF System | Information not provided. |

| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local | Component Description: Amount: | Labor and material \$16,055.00 |
|---|---------------------------------|---|
| electrical contractors. | Component Description: Amount: | materials & installation of the electrical service to the interim UHF transmitter \$14,500.00 |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | Component Description: Amount: | ULXTE-30 Transmitter \$182,400.87 |
| UHF inside RF system including switching | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Information not provided. | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|---|---------------|--------------|---|--------|---------------|
| Description Primary Antenna TUP-04 /C4SP-10 /40H-2-R | \$656,565.00 | \$261,652.00 | Justification | \$0.00 | Justification |
| Lower Power Elbow Complex | \$4,935.00 | \$4,935.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$10,317.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$240,000.00 | Catalog cost listed as 80k per channel | N/A | N/A |
| UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | Ghost antenna inserted by form, cannot remove. This is a bug. | N/A | N/A |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
|---|----------------|----------------|--|--------------|-----|
| Auxiliary Antenna TUP-04-2 '8U-1-R | \$648,880.00 | \$252,220.00 | | \$0.00 | |
| UHF - High Power Top Mount (200-1000 kW), Two Station broadband panel antenna, horizontally polarized | \$547,000.00 | \$0.00 | Ghost antenna, cannot be removed. This is a bug. | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$240,000.00 | Catalog cost listed as 80k per channel | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$5,820.00 | N/A | N/A | N/A |
| Sub-total | \$1,305,445.00 | \$513,872.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

Information not provided.

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$57,500.00 | \$49,708.00 | | \$3,490.25 | |
| Sweep Existing Transmission Line | \$3,500.00 | \$3,500.00 | See invoice | \$3,490.25 | N/A |
| Rigid Transmission Line - copper, 3 1 /8" broadband | \$54,000.00 | \$46,208.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$104,400.00 | \$82,542.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$104,400.00 | \$82,542.00 | N/A | N/A | N/A |
| Auxiliary Transmission Line | \$81,500.00 | \$66,711.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" broadband | \$81,500.00 | \$66,711.00 | N/A | N/A | N/A |
| Sub-total | \$243,400.00 | \$198,961.00 | N/A | \$3,490.25 | N/A |
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Sweep Existing Transmission Line | Component Description: Amount: | Sweep test of all transmission lines \$3,490.25 |
| Rigid Transmission Line - copper, 3 1/8" broadband | Information not provided. | |
| Rigid Transmission Line - copper, 6 1/8" broadband | Information not provided. | |
| Rigid Transmission Line - copper, 4 1/16" broadband | Information not provided. | |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower MTOWER | Predetermined Cost Estimate \$655,940.00 | Estimated Cost \$292,640.00 | Estimated Cost Justification | Actual Cost \$9,750.00 | Actual Cost Justification |
|--|--|-----------------------------------|---|---------------------------|------------------------------|
| Tower structural analysis | \$2,500.00 | \$2,500.00 | See invoice | \$2,500.00 | N/A |
| Corrosion analysis | \$1,500.00 | \$1,500.00 | See invoice | \$1,500.00 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,000.00 | N/A | \$5,750.00 | N/A |
| Move Equipment | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Tower Helicopter Lift | \$46,640.00 | \$46,640.00 | May require helicopter to delivery equipment and transmission line to transmitter site. | N/A | N/A |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$80,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Sub-total | \$655,940.00 | \$292,640.00 | N/A | \$9,750.00 | N/A |
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|---------------------------------|--|
| Tower structural analysis | Component Description: Amount: | Engineering Evaluation \$1,250.00 |
| | Component Description: Amount: | Engineering Evaluation \$1,250.00 |
| Corrosion analysis | | |
| | Component Description: Amount: | Level 1 Corrosion Risk Analysis \$750.00 |
| | Component Description: Amount: | Level 1 Corrosion Risk Analysis \$750.00 |
| | | |

| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Tower Mapping \$2,875.00 |
|---|--------------------------------|-----------------------------|
| Tor tower load study | Component Description: Amount: | Tower Mapping \$2,875.00 |
| Move Equipment | Information not provided. | |
| Tower Helicopter Lift | Information not provided. | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Minor tower reinforcement /modifications | Information not provided. | |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$210,325.00 | \$189,750.00 | | \$53,869.48 | |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$0.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$1,250.00 | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|---|------------|------------|-----|------------|-----|
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$0.00 | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | \$0.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$187.50 | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$2,983.33 | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | \$7,455.00 | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$142,200.00 | \$135,000.00 | N/A | \$41,993.65 | N/A |
| Sub-total | \$210,325.00 | \$189,750.00 | N/A | \$53,869.48 | N/A |
| Total for all | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
|---|---------------------------|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Email re: lifting of anti-collusion rule, time of FCC letter; emails re: FCC letter, next steps; Email re: WPTZ |
| | Amount: | \$600.00 |
| | Component Description: | Emails, review draft 2100, send draft to Gray. File 2100. |
| | Amount: | \$650.00 |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | review engineering portions and related exhibits of "90 day" FCC CP application \$187.50 |
|--|---------------------------------|---|
| Perform engineering study for new channel assignment and antenna | Component Description: | Perform |
| development | | engineering study for new channel |
| | | assignment |
| | Amount: | \$1,500.00 |
| | Component Description: | Engineering Study |
| | | for New Channel |
| | Amount: | Assignment \$1,283.33 |
| | | |
| | Component Description: | Email duTreil re |
| | | issues in repacking |
| | Amount: | application \$200.00 |
| Prepare and or review reimbursement form | Information not provided. | |
| Address transition timing and coordination issues w/ | Information not provided. | |

| RF Exposure | | |
|--|---------------------------------|--|
| Measurements | Component Description: | Provide 2 RF Specialists from GTI to attend the WCAX Mt. Mansfield tower site & Perform RF measurements to identify OET 65 issues. |
| | Amount: | \$5,355.00 |
| | Component Description: Amount: | Consultation on regulatory compliance at base station. |
| | Amount: | \$2,100.00 |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Project management of the transition | | |
| | Component Description: Amount: | Project Management \$1,891.25 |
| | | |
| | Component Description: | Project |
| | Amount: | management \$2,951.90 |
| | Component Description: | Project |
| | Amount: | Management \$2,624.35 |
| | Component Description: Amount: | Project Mgt \$2,507.30 |
| | | - |

Component Description:

Project Management

Amount:

\$1,857.60

Component Description:

Amount:

Project Mgt

\$718.30

Component Description:

Project

Amount:

Management \$2,111.25

Component Description: Pro

Project

Amount:

Management

\$2,515.60

Component Description:

Amount:

Project Mgt

\$3,763.95

Component Description:

Amount:

Project Mgt

\$28.20

Component Description:

Amount:

Project Mgt \$2,381.30

Component Description:

Project

Management

Amount: \$2,498.65

Component Description:

Project

Amount:

Management

\$1,912.75

Component Description:

Project

Amount:

management \$2,330.15 Component Description: Project

Management

Amount: \$2,442.90

Component Description: Project

Management

Amount: \$1,869.35

Component Description: Project

management

Amount: \$1,328.55

Component Description: Transition Related

Project

Management Costs

Amount: \$3,300.00

Component Description: Project

Management

Amount: \$2,158.05

Component Description: Project Mgt

Amount: \$802.25

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|------------------------------|-------------|---------------------------|
| Other Expenses | \$255,172.00 | \$247,057.00 | | \$0.00 | |
| Equipment Storage | \$12,000.00 | \$12,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| BLM or NFS Coordination | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Non-zoning permits | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$3,490.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Taxes | \$171,482.00 | \$171,482.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| Sub-total | \$255,172.00 | \$247,057.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | N/A | \$280,065.60 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$5,143,010.00 | \$3,478,797.00 | \$280,065.60 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

12/01/2018

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard Assistant Secretary

12/01/2018

Attachments