



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **69753** | Service: **DCA** | Call **KVER-CD** | Channel: **27 (UHF)** |
ID: | Sign:
File **0000028330**
Number:
FRN: **0001529627** | Date **01/03**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-------------------|-------------------------|---------------------------|
| ENTRAVISION HOLDINGS, LLC | Entravision Communications | +1 (310) 447-3870 | mboelke@entravision.com | Limited Liability Company |
| Doing Business As: ENTRAVISION HOLDINGS, LLC | SUITE 6000W 2425 OLYMPIC BLVD SANTA MONICA, CA 90404 United States | | | |

Reimbursement Contact Information

Reimbursement Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|---|-------------------|------------------------|
| Samuel Hariton <i>Widely</i> | 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widely.com |

**Broadcaster
Information
and
Transition
Plan**

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | The plan is for KVER-CD to replace the existing Channel 41 system with a new Channel 27 antenna, new 1-5/8" line, and a new transmitter. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

**Primary
Transmitter**

Existing Transmitter Information

| Section | Question | Response |
|---|--|-----------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | UAX-1000ATRK37D |
| | Year | 2014 |
| | Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1.25 kW |

**Primary
Transmitter**

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE-3R37 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1.2 kW |
| | Justification for New Transmitter | New transmitter is necessary because the existing transmitter is not capable of being economically returned as because doing so requires shipping the transmitter back to the manufacturer |

**Primary
Transmitter**

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |

| | | |
|--|---|--|
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | Description | The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Type | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

| | |
|--------------------|--|
| Primary | Other Transmitter Cost Not Listed |
| Transmitter | Information not provided. |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Primary Antenna

Existing Antenna Information

| Section | Question | Response |
|--|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | Yes |
| Existing Antenna Manufacturer and Type | Class | Class A |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | | |

| | |
|--------------|--------------------|
| Manufacturer | |
| Model | ALP12L3- HSW-41 |
| Year | 2014 |

Primary
Antenna

New Antenna Costs

| Section | Question | Response |
|------------------------------------|--|-----------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | Yes |
| New Antenna Manufacturer and Types | Class | Class A |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Type | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 11.3 kW |
| | Manufacturer | |
| | | |

| | |
|-------------------------------|--|
| Model | TLP-12-R C160 |
| Year | 2017 |
| Justification for New Antenna | A new antenna is necessary because the existing antenna cannot be retuned to the new channel and is not capable of broadcasting on channel 25. |

Primary Antenna

Other Antenna Costs

| Section | Question | Response |
|------------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Type | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |

| | | |
|---------------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

**Primary
Antenna**

Other Antenna Cost Not Listed

| Name | Description |
|----------------------------|--|
| Side Mount Brackets | Bug in Cost section. Including Side Mount Brackets here. |

Transmission Line

| Section | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary
Transmission Line

Existing Transmission Line

| Section | Question | Response |
|---|--|------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Type | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 120 feet per run |

Primary
Transmission Line

New Transmission Line

| Section | Question | Response |
|------------------------------------|---|--|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Type | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 120 feet per run |
| | Justification for New Transmission Line | Buying new transmission line allows KVER to install and power the new antenna on the new transmitter without an extended period of time off-air. |

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|-------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | No |
| | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 33° 51' 56.7" N- |
| | Longitude (NAD83) | 116° 26' 01.4" W- |
| | Overall Structure Height | 114.00 feet |
| | Support Structure Height | 94.00 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1542.00 feet |

| | | |
|--|------------------|------------------------------|
| | Structure Type | LTOWER - Lattice Tower |
| | Tower Owner | Insite Wireless Group |
| | Date Constructed | 01/01/1996 |

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 11747 | KEZN | FM |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary
Tower

Other Tower Expenses Not Listed

| Name | Description |
|---------------------|---|
| Structural Analysis | Structural Analysis to be completed after mapping complete. |

**Outside
Professional Services Costs**

| Section | Question | Response |
|---|--|--|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 712 |
| | Explanation | KVER-CD does not have sufficient resource capacity and expertise in house to handle all of the reimbursement filing by the construction deadline of Phase 3 on June 21, 2019. KVER-CD will hire an outside firm to ensure a timely and well managed transition |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |

| | | |
|---|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |

| | | |
|--|---------------|-----|
| | Justification | N/A |
|--|---------------|-----|

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
Services provided.

Other Expenses

| Section | Question | Response |
|-------------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

| | |
|-----------------------|---|
| Other Expenses | Other Expenses Not Listed Information not provided. |
|-----------------------|---|

Cost
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter UAXTE-3R37 | \$146,000.00 | \$140,000.00 | | \$46,720.78 | |
| Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost. | <i>\$20,000.00</i> | \$20,000.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$120,000.00 | N/A | \$46,720.78 | N/A |
| Sub-total | \$146,000.00 | \$140,000.00 | N/A | \$46,720.78 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | | | | | |
|---|---|-------------------------------|-------------|----------------|-------------|
| <p>Other Electrical Service: The new main transmitter will require reconfiguration of the electrical service on site. Based on verbal guidance from local electrical contractors, KVER-CD estimated the electrical work cost.</p> | <p>Information not provided.</p> | | | | |
| <p>UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW</p> | <table> <tr> <td data-bbox="710 488 1141 604">Component Description:</td><td data-bbox="1141 488 1428 604">Transmitter</td></tr> <tr> <td data-bbox="710 604 1141 696">Amount:</td><td data-bbox="1141 604 1428 696">\$46,720.78</td></tr> </table> | Component Description: | Transmitter | Amount: | \$46,720.78 |
| Component Description: | Transmitter | | | | |
| Amount: | \$46,720.78 | | | | |

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---------------------------------------|--------------|------------------------------|
| Primary Antenna TLP-12-R C160 | \$55,030.00 | \$76,870.00 | | \$28,082.70 | |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | \$26,300.00 | \$48,370.00 | Dielectric Quote Attached | \$28,082.70 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,500.00 | Quote from Chuck Britt attached | N/A | N/A |
| Side Mount Brackets | <i>\$22,000.00</i> | \$22,000.00 | N/A | N/A | N/A |
| Sub-total | \$55,030.00 | \$76,870.00 | N/A | \$28,082.70 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------|-----------|
|-----------------------------------|-----------|

| | |
|--|---|
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic | <div> <div> Component Description: UHF Low-Medium Power Side Mount </div> <div> Amount: \$14,041.35 </div> </div> <div> <div> Component Description: UHF-Low-Medium Power Side Mount Antenna </div> <div> Amount: \$14,041.35 </div> </div> |
| Sweep test of existing antenna | Information not provided. |
| Side Mount Brackets | Information not provided. |

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|-----------------------------------|--------------|---------------------------|
| Primary Transmission Line | \$3,960.00 | \$3,594.52 | | \$3,235.06 | |
| Flexible Air Transmission Line - dielectric, 1 5/8" | \$3,960.00 | \$3,594.52 | Based on quote from Manufacturer. | \$3,235.06 | N/A |
| Sub-total | \$3,960.00 | \$3,594.52 | N/A | \$3,235.06 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

| Actual Information Description | File Name |
|---|--|
| Flexible Air Transmission Line - dielectric, 1 5/8" | <div><div>Component Description:</div><div>Amount:</div><div>Component Description:</div><div>Amount:</div></div> <div><div>KVER-310-New Primary Transmission Line</div><div>\$1,617.53</div><div>New Transmission Line</div><div>\$1,617.53</div></div> |

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|----------------|--|--------------|---------------------------|
| Primary Tower LTOWER | \$122,500.00 | \$118,360.00 | | \$2,081.40 | |
| Structural Analysis | <i>\$12,000.00</i> | \$12,000.00 | N/A | \$2,081.40 | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$81,360.00 | Based on quote by Tower installation firm. | N/A | N/A |
| Sub-total | \$122,500.00 | \$118,360.00 | N/A | \$2,081.40 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| | |
|---|--|
| Structural Analysis | Component Description: Broadcast Tower Structural Analysis-KVER Amount: \$2,081.40 |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Tower mapping and prep of doc necessary for tower load study Amount: \$10,940.59 |
| Short Tower (less than 500') | Information not provided. |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|---------------------|------------------------------|--------------------|---------------------------|
| Outside Professional Services | \$162,736.00 | \$155,112.50 | | \$41,147.20 | |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Project management of the transition | \$112,496.00 | \$106,800.00 | N/A | \$37,147.20 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| | | | | | |
|--|--------------|--------------|--|--------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$437.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,562.50 | See invoices. Cost overrun due to station changing antenna manufacturer after initial CP work by consulting engineers. | \$3,562.50 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Sub-total | \$162,736.00 | \$155,112.50 | N/A | \$41,147.20 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

| Actual Information | |
|--------------------------|---------------------------|
| Description | File Name |
| RF Exposure Measurements | Information not provided. |

| | | |
|--|---|----------------------------------|
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Project Management \$1,709.10 |
| | Component Description: Amount: | Project Management \$1,721.30 |
| | Component Description: Amount: | Project Management \$2,492.40 |
| | Component Description: Amount: | Project management \$2,034.20 |
| | Component Description: Amount: | Project management \$1,053.15 |
| | Component Description: Amount: | Project management \$1,310.85 |
| | Component Description: Amount: | Project Management \$2,927.35 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project management |
| Amount: | \$778.60 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$2,023.60 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$3,427.90 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$1,608.80 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$2,466.70 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$1,398.40 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$3,022.00 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project management |
| Amount: | \$1,821.95 |

| | |
|-------------------------------|--------------------|
| Component Description: | Project Management |
| Amount: | \$2,496.90 |

| | | |
|--|---|--|
| | Component Description: Amount: | Project Management \$1,874.25 |
| | Component Description: Amount: | Project Management \$1,637.85 |
| | Component Description: Amount: | Project management \$148.20 |
| | Component Description: Amount: | Project management \$1,193.70 |
| Prepare and or review reimbursement form | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Engineering study work for new channel assignment including antenna development \$437.50 |

| | | | | | | | | | |
|--|--|-------------------------------|---|----------------|------------|-------------------------------|---|----------------|------------|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | <table> <tr> <td>Component Description:</td><td>Preparation of the engineering section of FCC Form 2100</td></tr> <tr> <td>Amount:</td><td>\$1,625.00</td></tr> </table> <table> <tr> <td>Component Description:</td><td>Preparation of the engineering section of FCC Form 2100</td></tr> <tr> <td>Amount:</td><td>\$1,937.50</td></tr> </table> | Component Description: | Preparation of the engineering section of FCC Form 2100 | Amount: | \$1,625.00 | Component Description: | Preparation of the engineering section of FCC Form 2100 | Amount: | \$1,937.50 |
| Component Description: | Preparation of the engineering section of FCC Form 2100 | | | | | | | | |
| Amount: | \$1,625.00 | | | | | | | | |
| Component Description: | Preparation of the engineering section of FCC Form 2100 | | | | | | | | |
| Amount: | \$1,937.50 | | | | | | | | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | | | | | | | | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|--------------------|------------------------------|---------------|---------------------------|
| Other Expenses | \$61,190.00 | \$60,585.00 | | \$0.00 | |
| MVPD Notification of Channel Change | <i>\$500.00</i> | \$500.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Local Zoning | <i>\$5,000.00</i> | \$5,000.00 | N/A | N/A | N/A |
| Non-zoning permits | <i>\$2,500.00</i> | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$10,000.00</i> | \$10,000.00 | N/A | N/A | N/A |

| | | | | | |
|--|--------------------|--------------|-----|--------------|-----|
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Sub-total | \$61,190.00 | \$60,585.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$551,416.00 | \$554,522.02 | N/A | \$132,207.73 | N/A |

Components

Information not provided.

**Cost
Information****Grand Total**

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|------------------------------|--|-----------------------|--------------------|
| Total for all systems | \$551,416.00 | \$554,522.02 | \$132,207.73 |

Reimbursement Status

| Question | Response |
|--|-----------------|
| The facility has ceased operating on its pre-auction channel. | No |
| Construction of final facilities or all necessary modifications are complete. | No |
| All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p> | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| | |
|---|---|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>01/03/2019</p> |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | <ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | |
|--|---|
| <p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p> | |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p> | <p>Manuel Cavazos , III . <i>EVP - Director of Technology</i></p> <p>01/03/2019</p> |

Attachments