

Federal Communications Commission

# (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facil	ity 61217	Service: DTV	Call	WNKY	Channel: 24 (UHF)
ID:			Sign:		
File	00000	25350			
Num	ber:				
FRN	0026650200	Date	01/02		
		Submitted:	/2019		

#### Applicant Name, Type, and Contact Information

#### Applicant Information

Applicant	Address	Phone	Email	Applican Type
MARQUEE BROADCASTING KENTUCKY, INC.	Patricia R Lane 4400 BROOKEVILLE ROAD BROOKEVILLE, MD 20833 United States	+1 (301) 661- 9610	patricia_lane@marqueebroadcasting. com	Corporati

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information				
Contact Information	Applicant	Address	Phone	Email	
	Patricia R Lane President Marquee Broadcasting Kentucky, Inc.	4400 Brookeville Road Brookeville, MD 20833 United States	+1 (301) 661-9610	patricia_lane@marqueebroadcasting. com	
		United States			

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Replace transmitter, antenna, feedline, and strengthen tower to hold new antenna and comply with Rev G. Detailed transition plan attached.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	HX HU5000AD			
		Year	2007			
		Туре	Solid State			
		Solid State Cooling	Air Cooled			
		Solid State Power Capacity	5 kW			

# **Existing Transmitter Information**

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	No			
		Manufacturer				
		Model	THU9evo-3			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	4.9 kW			
		Justification for New Transmitter	Existing transmitter is not frequency agile. New transmitter will allow coordination with linked stations during testing phase and ensure the station meets the deadline for converting to its new channel.			

Primary Transmitter	Other Transmitter Costs				
	Section	Question	Response		
	Electrical Service	Service Entrance (3 phases 800A 208V)	No		

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Estimated electrical and building modification required to install new transmitter
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Side Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	120.0 kW			

Manufacturer	
Model	SWMP16PN /16
Year	2009

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	120.0 kW	
		Manufacturer		
		Model	Pending	

Year	2019
Justification for New Antenna	Existing
	antenna wi
	not support
	operation
	on the new
	channel.
	Pending
	completion
	of tower
	study, the
	plan is to
	mount the
	new
	antenna
	above the
	existing
	one,
	allowing for
	testing of
	new
	channel
	prior to
	conversion
	deadline.

# Primary Other Antenna Costs Antenna Section

nna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
		Broadband or Single Channel?	N/A

	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Other Antenna Cost Not Listed

Primary Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissi	on Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	No	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Flexible Air	
		Diameter	3 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	500 feet per run	

**Existing Transmission Line** 

Primary	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Flexible Air
		Diameter	3 inches
		Other Diameter	N/A
		Segment Length	N/A
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	575 feet per run
		Justification for New Transmission Line	Plan to install new antenna and feedline above existing antenna, which eliminates the need for interim facilities.

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# **Existing Tower**

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower	Type of change	Modify Existing	
	Description	Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	No	
		One or more FM, AM or TV radio broadcaster(s)	N/A	
		Others Types of Users	N/A	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	Unknown	
_	Existing Tower	Do you have a tower registration number?	Yes	
	Structure Registration	ASR Number	1042998	
	Coordinates (NAD83 (	Latitude (NAD83)	37° 02' 05.5" N-	
	North American Datum of 1983))	Longitude (NAD83)	086° 10' 40.9" W-	
		Overall Structure Height	501.96 feet	
		Support Structure Height	499.99 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	836.93 feet	

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	MMK License LLC
Date Constructed	10/04/2016

# Primary Tower Section Qu

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

# Primary Tower Section

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower	Other Tower Expenses Not Listed			
	Name	Description		
	Tower Rigging	Tower rigging for installation of new antenna and feedline		

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	80
		Explanation	Project management and coordination of tower strengthening, installation of new equipment, and testing.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	No

	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

# Outside Other Professional Services Expenses Not Listed

Professional	Services Costs	Description	
	Site Survey	Transition assessment	
	Site prep	Return trip for site prep, etc.	

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

#### **Other Expenses Not Listed**

Other Expenses	Other Expenses Not Listed			
	Name	Description		
	Lease Negotiations	Estimate for legal work related to negotiating with tenants on tower		

# Transmitters

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-3	\$296,815.00	\$236,105.26		\$163,925.26	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$212,790.26	Original transmitter is being replaced with a lower cost Anywave transmitter. System components and installation materials are obtained from various sources. See explanation uploaded as "WNKY Main Transmitter Updated Quote Explanation. pdf"	\$140,610.26	N/A

Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	\$23,315.00	\$23,315.00	See Electrical quote attached as WNKY Transmitter Electrical Work.	\$23,315.00	N/A
Sub-total	\$296,815.00	\$236,105.26	N/A	\$163,925.26	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

# Components

Actual Information	
Description	File Name

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description: Amount:	Deposit for Main Transmitter. \$72,180.00
	Component Description:	Balance due against quote 180513WNKY for kit of installation materials.
	Amount:	\$1,800.00
	Component Description:	Deposit for Main Transmitter RF System
	Amount:	\$26,358.16
	Component Description:	Deposit for Main Transmitter Installation Kit
	Amount:	\$2,700.00
	Component Description:	Final Payment for RF System Components
	Amount:	\$17,572.10
	Component Description:	Transmitter installation services as quoted in quote number 180512WNKY.
	Amount:	\$20,000.00
Other Electrical Service: Estimated electrical and building modifications required to install new transmitter	Component Description:	Invoice against proposal uploaded as WNKY

sit for Main mitter lation Kit 0.00

Electrical Work.pdf

\$23,315.00

Amount:

transmitter

#### Antennas

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna Pending	\$96,130.00	\$91,400.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized	\$89,400.00	\$85,000.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	Used Widelity estimate	N/A	N/A
Sub-total	\$96,130.00	\$91,400.00	N/A	\$0.00	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

# Components

Information not provided.

## **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$33,925.00	\$32,200.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$33,925.00	\$32,200.00	N/A	N/A	N/A
Sub-total	\$33,925.00	\$32,200.00	N/A	\$0.00	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

#### Components

Information not provided.

# **Tower Equipment and Rigging Costs**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$461,100.00	\$301,860.00		\$22,860.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$21,860.00	See attached quote from ERI.	\$22,860.00	The tower failed initial analysis. Minimal additional work was required to determine reinforcement possibilities. The tower must be replaced, and the 399 budget will be updated when the replacement proposal is received.
Tower Rigging	\$80,000.00	\$80,000.00	Preliminary estimate pending completion of tower mapping and structural analysis. To be updated.	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$0.00	N/A	N/A	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$200,000.00	Installing second antenna and feedline, which eliminates the need for interim facilities, and strengthening tower to meet Rev G.	N/A	N/A
Sub-total	\$461,100.00	\$301,860.00	N/A	\$22,860.00	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

## Components

Actual Information	
Description	File Name

Structural engineering tower		
load study for well	<b>Component Description:</b>	Additional trip was
documented tower		required to check
		for drilling rig
		access to guy
		anchors. See
		proposal number
		20180724-790
		uploaded as "268
		05-4-17-2018.pdf
	Amount:	\$600.00
	Component Description:	Tower
		reinforcement
		analysis that
		indicated early on
		that the tower
		must be replaced
		Please read the
		cover letter for
		details.
	Amount:	\$400.00
	Component Description:	50% deposit for
		tower mapping
		and structural
		study.
	Amount:	\$10,930.00
		• • • • • • • •
	Component Description:	Final payment for
		tower study.
	Amount:	\$10,930.00
Tower Rigging	Information not provided.	
Tall Tower (greater than 500')	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	

# **Outside Professional Services**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$52,246.80	\$59,876.80		\$38,587.30	
Project management of the transition	\$12,640.00	\$24,000.00	Number of hours required for project management were underestimated. Original estimate was for engineering project management only. However, customer was unable to navigate the 399, so invoice upload and 399 maintenance was added to project management.	\$17,025.00	N/A
Additional Legal Services	\$4,100.00	\$4,100.00	Estimate 10 hours of additional legal services to review forms and associated emails and phone calls.	\$1,949.00	N/A
Site prep	\$8,000.00	\$8,000.00	To accurately reflect actual costs for this service.	\$8,000.00	N/A
Site Survey	\$2,526.80	\$2,526.80	N/A	\$2,526.80	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$2,376.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,980.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$1,942.50	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$0.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,788.00	See detailed description on Garvey Schubert Barer invoices.
Sub-total	\$52,246.80	\$59,876.80	N/A	\$38,587.30	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

## Components

Actual Information Description	File Name	
Project management of the transition	Component Description:	Project Management fees for work performed in August 2018.
	Amount:	\$1,200.00
	Component Description:	Project Management Fees for November 2018
	Amount:	\$1,462.50
	Component Description:	Project management fees incurred in December 2018
	Amount:	\$2,212.50
	Component Description:	Project Management Fees for June and July, 2018. NOTE - the invoice is 2 pages long.
	Amount:	\$1,275.00

**Component Description:** Project \$225.00 **Component Description:** Project for May 2018. Amount: \$1,162.50 **Component Description:** Project Amount: \$675.00 **Component Description:** Project Management \$975.00 Project request. Amount: \$750.00 **Component Description:** Project \$1,200.00 **Component Description:** Project Amount: \$3,037.50

Amount:

**Component Description:** 

Management fees. Revised per admin

management in September 2018.

Management fees for October 2018

Amount:

Management in January 2018.

**Management Fees** 

Management fees.

Amount:

	Component Description:	Project management fees. Added detail to invoice per fund
	Amount:	admin request. \$2,850.00
Additional Legal Services		
	Component Description:	Repack related
		legal fees.
	Amount:	\$270.00
	Component Description:	To correct typo on
		Form number.
	Amount:	\$287.00
	Component Description:	Repack related
		legal services.
	Amount:	\$432.00
	Component Description:	Repack related
	A	legal fees.
	Amount:	\$54.00
	Component Description:	Review post
		auction transition
		status report (form 387)
	Amount:	\$150.00
	Component Description:	Repack Related
		Legal fees.
	Amount:	\$756.00

Site prep		
	Component Description:	Site preparation service to prepare site to receive transmitter and RF System. Walk through with electrical contractor. This is the total for this category. Changed type from receipt to invoice at reviewer's request. \$8,000.00
Site Survey		
	Component Description:	Cover letter explaining site survey
	Amount:	\$2,526.80
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and		
File FCC Form 2100 (main), Construction Permit	Component Description:	Form 2100 legal fees.
Application	Amount:	\$1,944.00
	Component Description:	Form 2100 legal
	Amount:	fees. \$432.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Final antenna analysis and file CP \$2,980.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Review of FCC notification and filing process related to new channel
	Amount:	\$370.00
	Component Description: Amount:	Work related to new antenna study \$786.25
	Component Description:	Work on antenna and structural compatibility \$786.25
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	¢. 66.26
Prepare and or review reimbursement form	Component Description: Amount:	Review and revise 399 form to correct licensee information, post sale. Attorney fee. \$492.00
	Component Description: Amount:	Legal fees. \$216.00
	Component Description: Amount:	Legal fees. \$1,080.00

## **Other Expenses**

## Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$42,925.00	\$33,735.00		\$6,068.38	
Lease Negotiations	\$2,000.00	\$2,000.00	Preliminary estimate pending tower inspection. Cost of legal work related to negotiating changes in leases with existing tenants on tower.	N/A	N/A
Local Zoning	\$0.00	\$0.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,565.00	Estimate from DTVNotification is uploaded as "EST-001399 DTVNotification estimate for Medical Facility Notification.pdf"	\$2,565.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$0.00	N/A	N/A	N/A

Disposal	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Costs (for equipment and other waste, net of any salvage value)					
Equipment Delivery and Handling Charges	\$12,000.00	\$12,000.00	N/A	\$1,658.38	N/A
Develop and air announcement of upcoming channel change	\$5,000.00	\$5,000.00	Production of announcements	N/A	N/A
MVPD Notification of Channel Change	\$1,845.00	\$1,845.00	Station does not have sufficient staff to handle this task in house. Estimate from DTV Notification is uploaded as "EST-001400 DTVNotification Estimate for MVPD Notification. pdf".	\$1,845.00	N/A
Sub-total	\$42,925.00	\$33,735.00	N/A	\$6,068.38	N/A
Total for all systems	\$983,141.80	\$755,177.06	N/A	\$231,440.94	N/A

## Components

Actual Information Description	File Name
Lease Negotiations	Information not provided.
Local Zoning	Information not provided.

Notification	Component Description:	Fees for Medica Facilities notifications.
	Amount:	\$2,565.00
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Equipment Delivery and Handling Charges	Component Description:	Forklift & pallet truck required to off-load new transmitter & remove unused equipment to be able to place ne transmitter. See cover letter. \$1,658.38
Develop and air announcement of upcoming channel change	Information not provided.	
MVPD Notification of Channel Change	Component Description: Amount:	Fees for MVPD Notification Services \$1,845.00

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$983,141.80	\$755,177.06	\$231,440.94	

Reimbursem	envestialus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	EDWARD J MURLATT Project Manager 01/02/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

6	B. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.	
ę	D. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
an a nam	clare, under penalty of perjury, that I am uthorized representative of the above- ed applicant for the Authorization(s) ified above.	EDWARD J MURLATT Project Manager 01/02/2019

## Attachments

.....