



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **51241** | Service: **DTV** | Call **KALO** | Channel: **18 (UHF)** |
ID: | Sign:
File **0000026151**
Number:
FRN: **0019041623** | Date **01/18**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
KALO TV, INC.	Brent Keane P.O. BOX 1256 HONOLULU, HI 96807 United States	+1 (808) 596-4417	Brent@KALOTV.COM	Not-for-Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Anne Goodwin Crump <i>FCC Attorney</i> <i>Fletcher, Heald & Hildreth, P. L.C.</i>	Anne Goodwin Crump 1300 N 17th St. 11th Floor Arlington, VA 22209 United States	+1 (703) 812-0426	crump@fhhlaw.com

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		Yes
Briefly describe transition plan		Modified plan. KALO will move to nearby site. Will require new electrical and HVAC system, transmitter, and transmission system in existing building. Will share with KKAI the combiner, external transmission line, antenna, and new wooden support pole.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DXD-10U
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	2.0 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	TMU-9
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	1.2 kW
	Justification for New Transmitter	Existing Pineapple Technology Transmitter unsupported (company out-of-business) and cannot be retuned.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	60.0 feet

	Other Electrical Service	Yes
	Description	New service panel, small conduit, and electrical outlets.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	150.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ACT-TRN-5X-U-28-C
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.2 kW
	Justification for New Transmitter	Existing Pineapple Transmitter is no longer supported - company is out of business and there are no engineers to retune. This Interim transmitter is required to accommodate channel repack while permanent location undergoes construction and preparation.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
---------	----------	----------

Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter

Other Transmitter Cost Not Listed

Name	Description
Interim Transmitter Installation	Includes installation of interim transmitter and removal of existing transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels	8
	Design power capacity in use	67.0 %
	Lower Limit	470.00 MHz
	Upper Limit	800.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	5.0 kW

	Manufacturer	
	Model	955518
	Year	2009

**Facility ID's and Call Signs of
all stations with whom the
antenna is shared.**

Facility ID	Call Sign
3246	KAAH-TV

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Top
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	2
	Number of Panels/Bays	12
	Lower Limit	470.00 MHz
	Upper Limit	620.00 MHz
	Design power capacity in use	4.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	50.0 kW
	Manufacturer	

Model	JUHD 10/2 (20 panel) Narrow Cardioid
Year	2018
Justification for New Antenna	Current antenna is 18 years old, cannot accommodate new channel, and is not retunable. New antenna to be shared by two or more stations.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Type	New
	Number of channels supported	2
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Enter a list of RF channel numbers.

RF Channel Number
29
18

**Primary
Antenna**

Other Antenna Cost Not Listed
Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Middle
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels/Bays	4
	Lower Limit	494.00 MHz
	Upper Limit	500.00 MHz
	Design power capacity in use	60.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	74.0 kW
	Manufacturer	
	Model	K723147
	Year	2018

	Justification for New Antenna	Interim antenna required while permanent location undergoes construction and preparation for transition.
--	-------------------------------	--

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Foam
	Diameter	1 5/8 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	105 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
3246	KAAH-TV

Primary
Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Flexible Air
	Diameter	3 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	128 feet per run
	Justification for New Transmission Line	Moving to site shared with KKAI. Costs lower than existing site. Old transmission line is 12 - 14 years old, deteriorated from exposure to weather, can't be bent again, and is too short to reuse.

Primary
Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Interior Transmission Line	Line from KALO-TV transmitter room to KKAI-TV transmitter room combiner. Approximately 60' 1-5/8" hard line.

Interim **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	7/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	200 feet per run
	Justification for New Transmission Line	Interim transmission line required while permanent location undergoes construction and preparation.

Interim **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Construct New
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1218023
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	21° 23' 33.6" N-
	Longitude (NAD83)	158° 05' 48.1" W-
	Overall Structure Height	198.82 feet
	Support Structure Height	198.82 feet
	Ground Elevation Above Mean Sea Level (AMSL)	2280.48 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Salem Media of Hawaii
	Date Constructed	10/03/2000

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
10950	KAIM-FM	FM
38244	KDDB	FM
3246	KAAH-TV	DTV
16745	KQMQ-FM	FM
36242	KORL-FM	FM
81538	KLHT-FM	FM
51241	KALO	DTV

Primary
Tower

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Primary (Main)
	Description of Use	N/A
	Is this a request for upgraded equipment?	No
	Height	100.00 feet
	Justification for New Tower	Existing pole is termite-ridden and unable to support new mounts and hanging of new transmission line.

Primary
Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	Yes

Primary
Tower

Other Tower Expenses Not Listed

Name	Description
Pole Installation Expenses	Site preparation (clearing, hole drilling, concrete), rigging, shipping

**Interim
Tower****Tower Construction Costs**

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	198.82 feet
	Justification for New Tower	KALO-TV will renew lease with Salem Media on their existing tower for the duration of their interim period. The primary transmission location will not be completed in time for the Phase 2 cut over date . KALO-TV IS NOT CONSTRUCTING A NEW INTERIM TOWER.

**Interim
Tower****Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower****Other Tower Expenses Not Listed**

Name	Description
Interim Tower Rigging	Cost to install and remove interim equipment. Please see attached OPM Services LLC Quote rev 5 and cover letter for KALO interim site

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	950
	Explanation	KALO does not have its own engineering staff. Consultants will provide filing, technical installation, and communication with MVPDs for permanent and interim sites. Involves travel from California. Involves new station owner and new shared use agreement.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	36

	Justification	Installation of the transmitter and supporting systems. 2 persons, one local, one traveling. Estimated 8 days for interim site alone.
--	---------------	---

Outside Professional Services Costs

Other Professional Services Expenses Not Listed

Name	Description
File for STL PCN and STL FCC License	Required for interim transmission site to function legally and without loss of market.
RF Upgrade Engineering and FCC Filing	Required for interim transmission site to function legally and without loss of market.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Legal Work	Required to create Shared Use Agreement, assist with leases, utility agreements. New station ownership.
TRAVEL - GSA - Per Person Per Trip	Required to bring appropriately trained staff and support to interim transmission site in a timely manner - estimated at \$4,750 per person per trip.
ASI-to-IP converter, Dektec DTE-3120	Required to maintain interim transmission site without loss of market
STL transmitter and receiver, SAF or equiv. 7 GHz	Required to maintain interim transmission site without loss of market

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ACT-TRN-5X-U-28-C	\$138,000.00	\$66,280.00		\$0.00	
Interim Transmitter Installation	<i>\$12,000.00</i>	\$12,000.00	Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$54,280.00	Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
Primary Transmitter TMU-9	\$183,800.00	\$195,250.00		\$19,359.65	
1.5" Rigid Conduit and Wiring	<i>\$4,550.00</i>	\$4,550.00	Electrical meter and service from main.	N/A	N/A

Other Electrical Service: New service panel, small conduit, and electrical outlets.	\$8,000.00	\$8,000.00	Reusing room that had been stripped of electrical system. New 240 VAC single-phase system, breaker panel, conduit, six outlets. Very remote Hawaii location.	N/A	N/A
5 Ton system	\$20,250.00	\$19,700.00	Redundant split-system, 5 ton. OPM to provide quote.	N/A	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$138,000.00	OPM to provide quote.	N/A	N/A
Other -- Building Addition Size: 150.0	\$25,000.00	\$25,000.00	Modifying Pre-WWII building to construct transmitter room for KALO at shared primary transmission site. OPM to provide Quote.	\$19,359.65	N/A
Sub-total	\$321,800.00	\$261,530.00	N/A	\$19,359.65	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Actual Information	
Description	File Name
Interim Transmitter Installation	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Information not provided.
1.5" Rigid Conduit and Wiring	Information not provided.
Other Electrical Service: New service panel, small conduit, and electrical outlets.	Information not provided.
5 Ton system	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	Information not provided.
Other -- Building Addition Size: 150.0	<p>Component Description: Renovate 2nd floor room in WWII Building</p> <p>Amount: \$19,359.65</p>

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna K723147	\$89,400.00	\$8,500.00		\$0.00	
UHF - Lower Power Side Mount, One station antenna - medium power (50-200 kW), horizontally polarized	\$89,400.00	\$8,500.00	Used Kathrein antenna - Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
UHF " Broadband Panel, Side Mount Auxiliary /Interim, 74 horizontally polarized	<i>\$0.00</i>	\$0.00	PHANTOM ANTENNA, PLEASE IGNORE /DELETE	N/A	N/A
Primary Antenna JUHD 10/2 (20 panel) Narrow Cardioid	\$295,350.00	\$361,500.00		\$0.00	

New combiner, cost per channel (without antenna)	\$84,200.00	\$144,000.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install and commissioning. KALO cost will be \$72,000.00 plus shipping and install and commissioning	N/A	N/A
UHF - High Power, Side Mount, broadband panel, 12 bay,, 50 kW input, directional,, horizontally polarized	\$188,000.00	\$188,000.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install and commissioning. KALO cost will be \$94,000.00 plus shipping and install and commissioning	N/A	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$29,500.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install and commissioning. KALO cost will be \$14,750.00 plus shipping and install and commissioning	N/A	N/A
Sub-total	\$384,750.00	\$370,000.00	N/A	\$0.00	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Information not provided.

**Cost
Information**

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$3,600.00	\$5,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 7/8"	\$3,600.00	\$5,000.00	Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
Primary Transmission Line	\$24,272.00	\$52,720.00		\$0.00	
Flexible Air Transmission Line - dielectric, 3"	\$7,552.00	\$36,000.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install. KALO cost will be \$18,000.00 plus shipping and install.	N/A	N/A

Interior Transmission Line	\$16,720.00	\$16,720.00	Please see attached OPM Quote KALO09211A - 60 feet 1-5 /8" EIA line between transmitter and combiner, includes connectors and support.	N/A	N/A
Sub-total	\$27,872.00	\$57,720.00	N/A	\$0.00	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Information not provided.

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$0.00	\$0.00		\$0.00	
Interim Tower	\$100,200.00	\$31,000.00		\$0.00	
Interim Tower Rigging	<i>\$16,000.00</i>	\$16,000.00	Rigging costs for interim equipment on existing tower. Please see attached OPM Services LLC Quote rev 5 and cover letter for interim site	N/A	N/A
New tower	<i>\$0.00</i>	\$0.00	KALO-TV will not be constructing a new interim tower. This category is a limitation of LMS. PLEASE IGNORE.	N/A	N/A

Short Tower (less than 500')	\$84,200.00	\$15,000.00	KALO-TV will extend the lease on their existing tower. They are not constructing a new tower. Please see attached OPM Services LLC Quote rev 5 and cover letter for interim site	N/A	N/A
Primary Tower	\$324,200.00	\$321,900.00		\$0.00	
Pole Installation Expenses	\$29,000.00	\$29,000.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install. KALO cost will be \$14,500.00 plus shipping and install.	N/A	N/A
Tower Helicopter Lift	\$23,000.00	\$23,000.00	KKAI to provide quote. This will be a 50% shared cost. KALO cost will be \$11,500.00.	N/A	N/A

Short Tower (less than 500')	\$84,200.00	\$81,900.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install. KALO cost will be \$40,950.00 plus shipping and install.	N/A	N/A
New tower	\$188,000.00	\$188,000.00	KKAI to provide quote. This will be a 50% shared cost plus shipping and install. KALO cost will be \$94,000.00 plus shipping and install.	N/A	N/A
Sub-total	\$424,400.00	\$352,900.00	N/A	\$0.00	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Information not provided.

**Cost
Information**

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$363,320.00	\$573,435.00		\$0.00	
RF Upgrade Engineering and FCC Filing	<i>\$4,250.00</i>	\$4,250.00	Please see attached quote from OPM Services LLC regarding interim transmission site costs.	N/A	N/A
File for STL PCN and STL FCC License	<i>\$7,800.00</i>	\$7,800.00	May be required for interim site. Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A

Additional Field Engineering Service, 36 Days	\$61,000.00	\$61,000.00	Please see attached quote from OPM Services LLC regarding interim transmission site costs. KALO anticipates 8 days of work for interim site alone. KALO has no Operations and Engineering staff. All field services will be performed by third party.	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$13,200.00	Please see attached proposal from Smith and Fisher - Power Density Survey of Constructed KALO-DT on Channel 18	N/A	N/A

Comprehensive coverage verification via field study, if needed	\$84,200.00	\$35,000.00	OPM to provide quote. KALO has no Operations and Engineering staff. All field coverage pre /post signal survey will be performed by third party.	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,200.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$5,750.00	Required revision due to shared use agreement and new station ownership. Please see attached proposal from Smith & Fisher for additional \$750 budget increase from previously approved amount.	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$6,750.00	OPM to provide quote. Please see Smith and Fisher Proposal for Preparation of the Engineering Portion of the FCC Application for Interim Facility for additional 1,750.00 budget increase.	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,200.00	Required revisions due to new ownership and shared use agreement.	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,300.00	N/A	N/A	N/A
Project management of the transition	\$150,100.00	\$405,925.00	Please see Widely quote and OPM quotes, including increase due to addition of interim site. Substantial costs due to transition of ownership, transition to shared site, travel to and from San Diego. Coordination with other parties at the site.	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,560.00	OPM to provide quote.	N/A	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$12,000.00	OPM to provide quote for three trips to the location to coordinate with other stations. KALO has no on-site Operations and Engineering staff.	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Sub-total	\$363,320.00	\$573,435.00	N/A	\$0.00	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Information not provided.

**Cost
Information**

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$138,840.00	\$130,091.00		\$0.00	
STL transmitter and receiver, SAF or equiv. 7 GHz	<i>\$35,000.00</i>	\$35,000.00	May be Required for interim transmission site. Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
ASI-to-IP converter, Dektec DTE- 3120	<i>\$2,500.00</i>	\$2,500.00	Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A
TRAVEL - GSA - Per Person Per Trip	<i>\$42,750.00</i>	\$42,750.00	Required in order to accommodate staff and personnel for proper installation of interim transmission site. Please see attached OPM Services LLC Quote rev 3 and cover letter for KALO interim site	N/A	N/A

Legal Work	\$27,000.00	\$27,000.00	Generation of Shared Use Agreement, lease documents, review of revised Form 399.	N/A	N/A
MVPD Notification of Channel Change	\$300.00	\$300.00	2 hours labor.	N/A	N/A
Develop and air announcement of upcoming channel change	\$6,000.00	\$6,000.00	Please see attached quote # 1030 from PJ Video - Independent producer to be used for the announcements.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$2,836.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$200.00	FCC filing fee effective September 2018	N/A	N/A
Equipment Storage	\$1,800.00	\$1,800.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	FCC Filing Fee as of September 2018	N/A	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	\$5,500.00	\$5,500.00	Hauling and disposal of used antennas and feedline.	N/A	N/A
Equipment Delivery and Handling Charges	\$4,800.00	\$4,800.00	Delivery to storage and to very remote Hawaiian location.	N/A	N/A
Sub-total	\$138,840.00	\$130,091.00	N/A	\$0.00	N/A
Total for all systems	\$1,660,982.00	\$1,745,676.00	N/A	\$19,359.65	N/A

Components

Information not provided.

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,660,982.00	\$1,745,676.00
			\$19,359.65

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

	<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
	<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Tom Jordan <i>Secretary</i> <i>/Treasurer</i> <i>/Chief</i> <i>Financial Officer</i></p> <p>01/18/2019</p>

Attachments