



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **710** | Service: **DTV** | Call **WGIQ** | Channel: **30 (UHF)**
ID: | Sign:
File **0000027860**
Number:
FRN: **0001750314** | Date **02/05**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ALABAMA EDUCATIONAL TELEVISION COMMISSION	Windell L. Wood	+1 (800) 239-5233	wwood@aptv.org	Government Entity
Doing Business As:	2112 11TH AVENUE SOUTH SUITE 400 BIRMINGHAM, AL 35205 United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Robert Gehman <i>Consulting Engineer</i> <i>Kessler and Gehman Associates, Inc.</i>	Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States	+1 (352) 332-3157	bob@kesslerandgehman.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace transmitter, antenna and transmission line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Sigma CD3130P1
	Year	2007
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	25 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-20
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	12.9 kW
	Justification for New Transmitter	The manufacturer of the existing IOT transmitter advises that the transmitter cannot be re- tuned to the assigned channel. The purchase price of a new transmitter is based on a Proposal from Comark for an MSDC IOT as suggested by the FCC. See attachment.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Additional Interior RF System	Interior RF system to enable installation of new Transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	952.0 kW

Manufacturer	
Model	TFU- 36DSC-R- P310BNT DC
Year	2007

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	702.0 kW
	Manufacturer	
	Model	TFU-29JSC /VP- RP310BNT

Year	2018
Justification for New Antenna	The existing primary antenna is a single channel slotted coaxial which cannot accommodate the assigned channel. The proposed antenna includes vertical polarization making it an Upgrade

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Sweep Line		Sweep of existing transmission line

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	450.0 kW
	Manufacturer	
	Model	TUA-P2-9 /18M-1-S
	Year	2018

	Justification for New Antenna	An interim antenna is necessary to keep station on the air during primary antenna replacement and for the duration of the assigned phase. Station will attempt to lease if leasing is available at time of acquisition.
--	-------------------------------	---

**Interim
Antenna**

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	3 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line	Section	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	770 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Information not provided.

Interim Transmission Line

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	4 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	710 feet per run
	Justification for New Transmission Line	An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1036417
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	31° 43' 05.0" N-
	Longitude (NAD83)	085° 26' 03.0" W-
	Overall Structure Height	726.70 feet
	Support Structure Height	726.70 feet
	Ground Elevation Above Mean Sea Level (AMSL)	586.94 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Alabama Educational Television Commission
	Date Constructed	01/01/1992

Other Types of Users

Users

WBIQ microwave

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed
Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	157
	Explanation	It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	Yes

Number of Days	18
Justification	It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services.

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**
None were provided.

**Other
Expenses**

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses	Other Expenses Not Listed Information not provided.
-----------------------	---

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-20	\$614,498.63	\$698,442.27		\$642,193.64	
Switchgear - industrial 800 amp	\$38,200.00	\$32,273.80	N/A	\$32,273.80	Delete item \$33,304.69. Final
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$27,021.23	Electrical installation. Based on a sealed bid administered by the State of Alabama	\$27,021.23	Delete item \$27,571.99. Final
Additional Interior RF System	\$56,248.63	\$56,248.63	***System Notice: Estimate adjusted and locked because line has been superseded.***	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$582,898.61	Total cost of Transmitter, installation, and all equipment, materials and shipping. Cost based on sealed bids administered by the State of Alabama. The baseline cost for comparison is the Comark 25 kW IOT at \$865,551.00.	\$582,898.61	Cost was obtained via sealed bids administered by the State of Alabama
Sub-total	\$614,498.63	\$698,442.27	N/A	\$642,193.64	N/A
Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A

Components

Actual Information	
Description	File Name
Switchgear - industrial 800 amp	Component Description: Electrical installation of transmitter WGIQ Amount: \$33,304.69 Component Description: Transmitter Electrical installation WGIQ Amount: \$32,273.80

Transformer 3 phase/480v - 150 KVA	Component Description: The freight for this item is in Other Expenses category for WGIQ Amount: \$27,021.23 Component Description: Electrical connection of transmitter heat exchanger WGIQ Amount: \$27,571.99
Additional Interior RF System	Component Description: Interior RF System is included in transmitter invoice Amount: N/A
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Component Description: Solid State Liquid Cooled Transmitter and Electrical Transformer Amount: \$582,898.61

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TUA-P2-9 /18M-1-S	\$226,980.00	\$102,934.99		\$102,934.99	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,033.33	N/A	\$0.00	N/A
Sweep test of existing antenna	\$6,730.00	\$4,977.78	Sweep of interim antenna system	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	\$7,600.00	\$1,279.44	N/A	\$0.00	N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	\$189,500.00	\$79,644.44	N/A	\$102,934.99	The invoice 202775C is to replace 202775, which has been requested to be denied.

Primary Antenna TFU-29JSC /VP- RP310BNT	\$244,168.89	\$244,560.56		\$251,745.12	
Sweep Line	\$4,977.78	\$4,977.78	Sweep of Existing Line	\$0.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,555.56	Sealed bids administered by State of Alabama	\$0.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$14,941.11	Sealed bids administered by the State of Alabama	\$0.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, elliptically or circularly polarized	\$197,011.11	\$197,011.11	Upgrade Primary Elliptical Polarized Antenna	\$246,670.12	Invoice 202775B is a replacement for 202775, which has been requested to be denied

Sweep test of existing antenna	\$6,730.00	\$5,075.00	Sweep of new antenna	\$5,075.00	Sweep measurements and report for existing antenna and line. This report confirmed the existing line can be used.
Sub-total	\$471,148.89	\$347,495.55	N/A	\$354,680.11	N/A
Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A

Components

Actual Information	
Description	File Name
Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:
	Side mount Brackets are included in the Interim Antenna invoice
	Amount:
	N/A
	Component Description:
	Side mount brackets for Interim Antenna
	Amount:
	\$17,033.33

Sweep test of existing antenna	Component Description: The price of the sweep is included in Line 2: Interim Antenna System. This closes out this component. Amount: N/A Component Description: Sweep is included in the Interim Antenna invoice Amount: N/A
Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed)	Component Description: Elbow Complex is included in the Interim Antenna invoice Amount: N/A
UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized	Component Description: Interim antenna for WGIQ Amount: \$102,934.99 Component Description: Interim Antenna, including sweep, brackets and elbow complex. Amount: \$102,934.99
Sweep Line	Component Description: Sweep is included in the primary antenna invoice Amount: N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description: Side mount brackets are included in the primary antenna invoice Amount: N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Elbow complex is included in the primary antenna invoice Amount: N/A
UHF - High Power, Side Mount, basic slot antenna, 702 kW input, directional,, elliptically or circularly polarized	Component Description: Above cost is for Baseline Antenna with Horizontal polarization, including brackets, sweep, elbow complex and freight Amount: \$246,670.12
Sweep test of existing antenna	Component Description: Added in error Amount: N/A Component Description: Sweep measurements and report for existing antenna and line. This report confirmed the existing line can be used. Amount: \$5,075.00

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$52,540.00	\$34,528.78		\$38,652.71	
Flexible Air Transmission Line - dielectric, 4"	\$52,540.00	\$34,528.78	N/A	\$38,652.71	This invoice 202775C is a replacement for 202775, which has been requested to be denied.
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$52,540.00	\$34,528.78	N/A	\$38,652.71	N/A
Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 4"	Component Description: New Interim Transmission Line, including freight Amount: \$38,652.71

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$657,800.00	\$338,406.02		\$198,537.61	
Major tower reinforcement /modifications	\$421,000.00	\$184,537.61	N/A	\$184,537.61	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$14,000.00	N/A	\$14,000.00	Professional services associated with mapping, assessment of the tower, a structural analysis that failed, geotechnical investigation with structural reanalysis, and structural design drawings to solicit bids to modify the tower
Tall Tower (greater than 500')	\$210,500.00	\$139,868.41	N/A	\$0.00	N/A
Sub-total	\$657,800.00	\$338,406.02	N/A	\$198,537.61	N/A
Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A

Components

Actual Information		
Description	File Name	
Major tower reinforcement /modifications	Component Description:	Actual Additional Tower Modifications WGIQ
	Amount:	\$109,616.96
	Component Description:	FCC Tower Modifications WGIQ
	Amount:	\$74,920.65
Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study	Component Description:	Structural Design Drawings
	Amount:	\$4,000.00
	Component Description:	Geotechnical Investigation
	Amount:	\$3,250.00
	Component Description:	Mapping, Maintenance & condition assessment and structural analysis
	Amount:	\$6,000.00
	Component Description:	Structural Reanalysis
	Amount:	\$750.00
Tall Tower (greater than 500')	Information not provided.	

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$91,516.00	\$88,300.00		\$12,000.00	
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Additional Field Engineering Service, 18 Days	\$36,000.00	\$36,000.00	N/A	\$5,000.00	Technical Specifications for bidding the transmitter and antenna systems.
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,500.00	Prep of Original Schedule 395
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,000.00	RF Allocation study for new channel assignment and antenna development
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$2,500.00	Preparation of Original FCC form 2100 Schedule 395
Project management of the transition	\$24,806.00	\$23,550.00	N/A	N/A	N/A
Sub-total	\$91,516.00	\$88,300.00	N/A	\$12,000.00	N/A
Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A

Components

Actual Information	
Description	File Name
Prepare request for Special Temporary Authorization	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Additional Field Engineering Service, 18 Days	Component Description: Bid Spec Post Transition WGIQ-TV. Technical specifications for bidding transmitter and antenna systems. Amount: \$5,000.00
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: FCC Form FCC Construction Permit application Amount: \$2,500.00

Perform engineering study for new channel assignment and antenna development	Component Description: Engineering Study for New Channel Assignment and antenna development Amount: \$2,000.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.
Prepare and or review reimbursement form	Component Description: Prepare FCC Form 399 for Reimbursement - WGIQ Amount: \$2,500.00
Project management of the transition	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$83,550.00	\$83,000.00		\$1,581.65	
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Equipment Storage	<i>\$10,000.00</i>	\$10,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	<i>\$0.00</i>	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	<i>\$35,000.00</i>	\$35,000.00	The freight charges are higher than were anticipated in the planning and estimating stages of the repack.	\$1,581.65	Delete item \$25,077.77
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$25,000.00</i>	\$25,000.00	N/A	\$0.00	N/A
MVPD Notification of Channel Change	<i>\$2,000.00</i>	\$2,000.00	N/A	N/A	N/A
Sub-total	\$83,550.00	\$83,000.00	N/A	\$1,581.65	N/A

Total for all systems	\$1,971,053.52	\$1,590,172.62	N/A	\$1,247,645.72	N/A
------------------------------	----------------	----------------	-----	----------------	-----

Components

Actual Information	
Description	File Name
DTV Medical Facility Notification	Information not provided.
Equipment Storage	Information not provided.
Develop and air announcement of upcoming channel change	Information not provided.

Equipment Delivery and
Handling Charges

Component Description: This is the total cost of shipping the transmitter, main antenna and interim antenna and line. Shipping for electrical is included in the cost of the electrical component. See WGIQ Supporting Documentation for invoice 202775 attached.

Amount: \$25,002.77

Component Description: Delivery is included in the Transmitter invoice

Amount: N/A

Component Description: Delivery is included in the Interim Transmission Line invoice

Amount: N/A

Component Description: Transmitter Heat Exchanger
Electrical delivery

Amount: \$550.76

Component Description: Transmitter
Electrical delivery

Amount: \$1,030.89

Component Description: Delivery is included in the Primary Antenna invoice

Amount: N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	<table> <tr> <td data-bbox="708 98 1114 600"> Component Description: </td><td data-bbox="1114 98 1428 600"> The price of Disposal associated with the transmitter project is included Line 3: Main/Primary Transmitter. See WGIQ Supporting Documentation for invoice 202775 attached. </td></tr> <tr> <td data-bbox="708 600 1114 734"> Amount: </td><td data-bbox="1114 600 1428 734"> N/A </td></tr> <tr> <td data-bbox="708 734 1114 965"> Component Description: </td><td data-bbox="1114 734 1428 965"> Disposal is included in the Transmitter invoice </td></tr> <tr> <td data-bbox="708 965 1114 965"> Amount: </td><td data-bbox="1114 965 1428 965"> N/A </td></tr> </table>	Component Description:	The price of Disposal associated with the transmitter project is included Line 3: Main/Primary Transmitter. See WGIQ Supporting Documentation for invoice 202775 attached.	Amount:	N/A	Component Description:	Disposal is included in the Transmitter invoice	Amount:	N/A
Component Description:	The price of Disposal associated with the transmitter project is included Line 3: Main/Primary Transmitter. See WGIQ Supporting Documentation for invoice 202775 attached.								
Amount:	N/A								
Component Description:	Disposal is included in the Transmitter invoice								
Amount:	N/A								
MVPD Notification of Channel Change	Information not provided.								

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$1,971,053.52	\$1,590,172.62
			\$1,247,645.72

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert Gehman <i>Consulting Engineer</i> 02/05/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.	Robert Gehman <i>Consulting Engineer</i> 02/05/2019

Attachments