

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File | 9054 S | Service: DTV 27053 | Call Sign: | WFXB | Channel: 36 (UHF) |
|-------------------------|----------|------------------------------|---------------|------|--------------------------|
| Number: | | | | | |
| FRN: 00 | 05017900 | Date | 02/21 | | |
| | | Submitted: | /2019 | | |

Applicant Name, Type, and Contact Information

Applicant Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-------------------------|------------------------|
| SPRINGFIELD BROADCASTING PARTNERS Doing Business As: SPRINGFIELD BROADCASTING PARTNERS | Beverly B. Poston ONE TELEVISION PLACE CHARLOTTE, NC 28205 United States | +1 (704) 372- 4434 | BPoston@bahakel. com | General Partnership |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Preparer Contact Name and Information

| Contact Information | Applicant | Address | Phone | Email |
|------------------------|---|---|-----------------------|-------------------------|
| | M. Anne Swanson Legal Counsel Wilkinson Barker Knauer LLP | M. Anne Swanson 1800 M Street NW Suite 800N Washington, DC 20036 United States | +1 (202) 383- 3342 | ASwanson@wbklaw. com |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Install new interim antenna on tower for interim operations on existing channel, remove existing primary antenna from the tower. Install new primary antenna, install new primary transmitter. See Exhibit A |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Information | | | | |
|-------------|-------------------------------------|--|---|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | DCX-2(IOX /DCX Product Family) | | |
| | | Year | 2006 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Two | | |
| | | Power Capacity | 40 kW | | |

| Primary | New Transmitter Costs | | | |
|-------------|-----------------------|---|--|--|
| Transmitter | Section | Question | Response | |
| | New Transmitter | Use | Primary (Main) | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | Yes | |
| | | Manufacturer | | |
| | | Model | HPTV-PRLX- U24 | |
| | | Transmitter Type | Solid State | |
| | | Solid State Cooling | Liquid Cooled | |
| | | Solid State Power capacity | 40 kW | |
| | | Justification for New Transmitter | Manufacturer is not able to re-tune existing primary XMTR. New XMTR is required to operate on reassigned channel. New XMTR is upgrade to solid state. The cost of solid state XMTR is less than IOT and also below predetermined cost. See Exhibit B. | |

| Primary | Other Transmitter Costs | | |
|-------------|-------------------------|---------------------------------------|----------|
| Transmitter | Section | Question | Response |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | | |

| | Switchgear (industrial 800 amp) | No |
|---|--|--|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 500.0 feet |
| | Other Electrical Service | Yes |
| | Description | Circuit breakers and disconnects for transmitter, pumps, and heat exhangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit H. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | | - |

| Is additional field engineering time needed? | N/A |
|--|-----|
| Number of Days | N/A |
| | |

| Primary Transmitter | Other Transmitter Cost Not Listed | | |
|------------------------|--|--|--|
| | Name | Description | |
| | Site Design and Survey by Manufacturer | Cost for site design and survey by manufacturer to determine electrical, HVAC, and space considerations for new primary transmitter and RF system. See Exhibit C. (Survey itself is in Exhibit B.) | |

| Antennas Section | Section Question | | Response |
|------------------|------------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | Yes | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | |

| Manufacturer | |
|--------------|-------------------------|
| Model | TFU- 26GTH-R T180 |
| Year | 2006 |

| Primary | New Antenna Costs | | | | |
|---------|-------------------------|--|--------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | No | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna | Class | Full Power | | |
| | Manufacturer and Types | Mounting | Top Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Slotted Coaxial | | |
| | | Number of Stations Supported | N/A | | |
| | | Number of Panels/Bays | N/A | | |
| | | Lower Limit | N/A | | |
| | | Upper Limit | N/A | | |
| | | Design power capacity in use | N/A | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 1000.0 kW | | |
| | | Manufacturer | | | |
| | | | 1 | | |

| Model | TFU- 30GTH-R 6T180 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing primary antenna is on a fixed channel and cannot be re- tuned. New primary antenna is required to operate primary facility on reassigned channel. See Exhibi D. |

Other Antenna Costs

Primary Antenna

| Section | Question | Response |
|--------------------------------|---|-------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |

| | Feed Line Size | 6 1/8 inches inches |
|--------------------------|---|---------------------------|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Other Antenna Cost Not Listed

Antenna Informatio

Information not provided.

| Interim | New Antenna Costs | Antenna Costs | | |
|---------|-------------------------|--|----------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 8 | |
| | | Lower Limit | 470.00 MHz | |
| | Upper Limit | 698.00 MHz | | |
| | | Design power capacity in use | 100.0 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 218.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-8WB- 1-R C160 | |
| | | Year | 2018 | |
| | | | I | |

| Justification for New Antenna | Station has |
|-------------------------------|-------------|
| | no existing |
| | auxiliary |
| | antenna. |
| | New interin |
| | antenna is |
| | required to |
| | operate on |
| | existing |
| | channel |
| | while |
| | primary |
| | antenna is |
| | removed |
| | from tower |
| | and new |
| | primary |
| | antenna is |
| | installed. |
| | See Exhibi |
| | E Revised |
| | 2-26-18. |

0

Interim

| Other Antenna Costs |
|---------------------|
| |

Antenna

| Section | Question | Response |
|--------------------------|---|------------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

| Interim | Other Antenna Cost Not Listed | |
|---------|-------------------------------|---|
| Antenna | Name | Description |
| | Reducer | Reducer to connect interim transmission line to elbow complex. See Exhibit E. |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line Primary Existing Transmission

| smissio | n Line Section | Question | Response |
|---------|--|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| _ | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | Length | 1568 feet per run | |

Other Transmission Line Expenses Not Listed Other Transmission Transmission

| Interim | New Transmission Line | | |
|-------------|-----------------------|---|--|
| Transmissio | n Line Section | Question | Response |
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | 20' |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 1500 feet per run |
| | | Justification for New Transmission Line | New interim transmission line is required for use with new interim antenna while existing primary antenna is removed from tower and new primary antenna is installed. See Exhibit E. |

| Transmissio | Name | Description | |
|-------------|----------------------|--|--|
| | Waveguide Transition | Waveguide transition to connect existing RF system to interim transmission line for interim operations. See Exhibit E. | |

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Existing Tower

| E | ection xisting Tower escription | Question Type of change Tower Use Description of Use | Response Modify Existing Primary (Main) |
|---|---|--|---|
| | - | Tower Use | |
| U | escription | | Primary (Main) |
| | | Description of Use | |
| | | | N/A |
| | | Ownership | Owned |
| | | Is this tower consider Complex? | No |
| | | Is this tower currently shared with any other stations? | No |
| | | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | | Others Types of Users | N/A |
| | | Is tower documented for structural analysis? | Yes |
| | | Is tower compliant with Rev G? | No |
| | Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| 5 | | ASR Number | 1013613 |
| | Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 34° 11' 20.0" N- |
| | | Longitude (NAD83) | 079° 10' 59.0" W- |
| | | Overall Structure Height | 1533.12 feet |
| | | Support Structure Height | 1475.05 feet |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 76.11 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|---|
| Tower Owner | Springfield Independent Television Co., Inc. |
| Date Constructed | 02/05/2007 |

Primary Tower Modification Costs

Tower

Tower

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Other Tower Expenses Not Listed

Tower Information not provided.

| Outside | Section | Question | Response |
|--------------|--|--|---|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 480 |
| | | Explanation | Reassigned station does not have sufficient qualified internal personnel for project management. It is estimated that outside project management will be required for 60 days while new antennas, transmission line, and transmitter are installed. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | Yes |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|--|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|--|--|
| | WFXB Additional Repack Related Legal Services | Attorneys Fees - Repack requirements (vendor contracts, refinancing, tax, affiliation agreements, equipment selection /justification). See Exhibit G. |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|--------------------------------|-------------------|-----------------------|----------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Transmitter HPTV-PRLX- U24 | \$1,508,800.00 | \$1,130,932.00 | | \$1,056,150.40 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,095,632.00 | N/A | \$1,040,850.40 | N/A |
| Site Design and Survey by Manufacturer | \$15,300.00 | \$15,300.00 | N/A | \$15,300.00 | N/A |
| Other Electrical Service: Circuit breakers and disconnects for transmitter, pumps, and heat exhangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit H. | \$7,500.00 | \$7,500.00 | N/A | N/A | N/A |

| 2" Rigid Conduit and Wiring (Cost per foot) | \$13,000.00 | \$12,500.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$1,508,800.00 | \$1,130,932.00 | N/A | \$1,056,150.40 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

| Actual Information Description | File Name | |
|---|-----------------------------------|---|
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | Invoice for 35% Deposit on Digital Transmitter. \$383,471.20 |
| | Component Description: | WFXB Transmitter Third |
| | Amount: | Payment \$328,689.60 |
| | Component Description: | WFXB Transmitter |
| | Amount: | Second Payment \$328,689.60 |
| Site Design and Survey by | | |
| Manufacturer | Component Description: | Down payment for Site Survey and Design. |
| | Amount: | \$2,000.00 |
| | Component Description: | Final payment for Site Survey and |
| | Amount: | Design. \$13,300.00 |

| Other Electrical Service: Circuit breakers and disconnects for transmitter, pumps, and heat exhangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit H. | Information not provided. |
|--|---------------------------|
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Antenna TFU-8WB-1- R C160 | \$208,643.00 | \$60,843.00 | | \$54,758.70 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Reducer | \$1,463.00 | \$1,463.00 | N/A | \$1,316.70 | N/A |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$8,055.00 | N/A | \$7,249.50 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$44,925.00 | N/A | \$40,432.50 | N/A |
| Primary Antenna TFU- 30GTH-R 6T180 | \$266,030.00 | \$230,582.50 | | \$207,524.26 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,297.50 | N/A | \$9,267.76 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$213,885.00 | N/A | \$192,496.50 | N/A |
| Sub-total | \$474,673.00 | \$291,425.50 | N/A | \$262,282.96 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|---|
| Sweep test of existing antenna | Component Description: | WFXB Interim Antenna Repack Sweep Second Payment |
| | Amount: | \$2,880.00 |
| | Component Description: | WFXB Interim Antenna Repack Sweep First Payment |
| | Amount: | \$2,880.00 |

| Reducer | | |
|--|------------------------|--|
| | Component Description: | WFXB Interim Reducer Second |
| | Amount: | Payment \$658.35 |
| | Component Description: | WFXB Interim Reducer First Payment |
| | Amount: | \$658.35 |
| Elbow complex, broadband, | | |
| at antenna input, per 4 1/16. feedline (if needed) | Component Description: | WFXB Interim Elbow Complex |
| | Amount: | Second Payment \$3,624.75 |
| | Component Description: | WFXB Interim Elbow Complex |
| | Amount: | First Payment \$3,624.75 |
| UHF - Lower Power Side | | |
| Mount, One station - 200-500 kW, horizontally polarized | Component Description: | WFXB Interim Antenna Second |
| | Amount: | Payment \$20,216.25 |
| | Component Description: | WFXB Interim Antenna First Payment |
| | Amount: | \$20,216.25 |

| Sweep test of existing antenna | Component Description: | WFXB Main Antenna Repack Sweep Second |
|--|-----------------------------------|---|
| | Amount: | Payment \$2,880.00 |
| | Component Description: | WFXB Main Antenna Repack Sweep First |
| | Amount: | Payment \$2,880.00 |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | WFXB Main Antenna Elbow Complex Second |
| | Amount: | Payment \$4,633.88 |
| | Component Description: | WFXB Main Antenna Elbow Complex First |
| | Amount: | Payment \$4,633.88 |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | Component Description: Amount: | WFXB Main Antenna Second Payment \$96,248.25 |
| | Component Description: | WFXB Main |
| | Amount: | Antenna First Payment \$96,248.25 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$303,000.00 | \$205,795.80 | | \$185,216.22 | |
| Rigid Transmission Line - copper, 6 1/8" | \$303,000.00 | \$205,795.80 | N/A | \$185,216.22 | N/A |
| Waveguide Transition | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$0.00 | \$0.00 | | \$0.00 | |
| Sub-total | \$303,000.00 | \$205,795.80 | N/A | \$185,216.22 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Rigid Transmission Line - copper, 6 1/8" | Component Description: | WFXB Interim Swivel Flange Transmission Line |
|---|-----------------------------------|---|
| | Amount: | Second Payment \$1,856.25 |
| | Component Description: | WFXB Interim Rigid Transmission Line Second Payment |
| | Amount: | \$90,751.86 |
| | Component Description: Amount: | WFXB Interim Swivel Flange Transmission Line First Payment \$1,856.25 |
| | Component Description: | WFXB Interim Rigid Transmission Line First Payment |
| | Amount: | \$90,751.86 |
| Waveguide Transition | Information not provided. | |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|--|
| Primary Tower GTOWER | \$527,100.00 | \$458,435.00 | | \$157,367.50 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$150,435.00 | N/A | \$75,217.50 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$9,150.00 | See Exhibit J, Exhibit K, revised invoices, and WFXB From 399 Amendment 2-20-18 |
| Tower Helicopter Lift | \$146,000.00 | \$146,000.00 | See Attached WFXB VTS Quote 17085-SC- REV-1 | \$73,000.00 | N/A |
| Sub-total | \$527,100.00 | \$458,435.00 | N/A | \$157,367.50 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Tall Tower (greater than 500') | Component Description: | WFXB Tower |
|---|-------------------------------|------------------------|
| | | Crew Down |
| | Amount: | Payment \$75,217.50 |
| | | φr0,211.00 |
| Minor tower reinforcement /modifications | Information not provided. | |
| Structural engineering tower | | |
| load study for well | Component Description: | Invoice for Level |
| documented tower | | 1 Corrosion Risk |
| | | Analysis on tower |
| | Amount: | \$1,250.00 |
| | Component Description: | Invoice for |
| | | ground anchor |
| | | inspection and |
| | | site walk |
| | Amount: | \$500.00 |
| | Component Description: | Invoice for Tower |
| | Semberrant Beeeriktion | Structural |
| | | Analysis |
| | Amount: | \$7,400.00 |
| Tower Helicopter Lift | | |
| | Component Description: | WFXB Tower |
| | | Helicopter Lift |
| | | Down Payment |
| | Amount: | \$73,000.00 |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|--|
| Outside Professional Services | \$130,655.00 | \$124,250.00 | | \$26,440.90 | |
| WFXB Additional Repack Related Legal Services | \$12,000.00 | \$12,000.00 | N/A | \$11,138.40 | Please see WFXB Form 399 Amendment 2-20-18 and WFXB Form 399 Amendment 2-26-18 |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
|--|------------|------------|-----|----------|-----|
| Cover Application | | | | | |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$978.00 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
|---|------------|------------|-----|------------|---|
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,875.00 | Please see attached revised invoices #240515, #240347, #240676, #240208, and WFXB Form 399 Amendment 2-20-18 |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$12,449.50 | See Exhibit I and WFXB Form 399 Amendment 2-26-18 |
|---|----------------|----------------|-----|----------------|--|
| Project management of the transition | \$75,840.00 | \$72,000.00 | N/A | N/A | N/A |
| Sub-total | \$130,655.00 | \$124,250.00 | N/A | \$26,440.90 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| WFXB Additional Repack Related Legal Services | Component Description: Amount: | WFXB Post- Auction Repack Legal Services. \$1,930.90 |
| | Component Description: | WFXB Post- Auction Repack Legal Services. |
| | Amount: | \$819.00 |
| | Component Description: | WFXB Post- Auction Repack Legal Services. |
| | Amount: | \$8,388.50 |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
|--|-----------------------------------|---|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Construction Permit Legal Issues. \$498.00 |
| | Component Description: | Construction Permit Legal Issues. |
| | Amount: | \$480.00 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|---------------------------|---|
| Perform engineering study for new channel assignment and antenna development | Component Description: | Engineering study work for new channel assignment and antenna development. |
| | Amount: | \$1,500.00 |
| | Component Description: | Engineering study work for new channel assignment and antenna development. |
| | Amount: | \$312.50 |
| | Component Description: | Engineering study work for new channel assignment and antenna development. |
| | Amount: | \$62.50 |
| | Component Description: | Engineering study work for new channel assignment and antenna development. |
| | Amount: | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |

| Prepare and or review | | |
|--------------------------------------|-------------------------------|------------------------------|
| reimbursement form | Component Description: | WFXB Post- |
| | | Auction Repack |
| | | Legal Services. |
| | Amount: | \$4,619.00 |
| | Component Description: | WFXB Post- |
| | | Auction Repack |
| | | Legal Services. |
| | Amount: | \$175.00 |
| | Component Description: | |
| | Component Description: | WFXB Post- Auction Repack |
| | | Legal Services. |
| | Amount: | \$3,276.00 |
| | Component Description: | WFXB Post- |
| | Component Description: | Auction Repack |
| | | Legal Services re- |
| | | submitted |
| | Amount: | \$175.50 |
| | Component Description: | WFXB Post- |
| | Component Description. | Auction Repack |
| | | Legal Services. |
| | Amount: | \$1,592.00 |
| | Component Description: | WFXB Post- |
| | | Auction Repack |
| | | Legal Services. |
| | Amount: | \$1,123.00 |
| | Component Description: | WFXB Post- |
| | | Auction Legal |
| | | Services. |
| | Amount: | \$1,664.00 |
| Project management of the transition | Information not provided. | |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other Expenses | \$58,793.00 | \$58,228.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$13,500.00 | \$13,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$30,713.00 | \$30,713.00 | See Exhibit B and Form 399 Amendment Document. | N/A | N/A |
| Non-zoning permits | \$500.00 | \$500.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |

| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$58,793.00 | \$58,228.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$3,003,021.00 | \$2,269,066.30 | N/A | \$1,687,457.98 | N/A |

Components

Information not provided.

| Cost | Grand Total | | | |
|-------------|-----------------------|--------------------------------|----------------|----------------|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$3,003,021.00 | \$2,269,066.30 | \$1,687,457.98 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|--|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Beverly Poston President 02/21/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|---------------|---|--|
| 9. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ried above. | Beverly Poston President 02/21/2019 |

Attachments