

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 53921 | Service: DTV | Call Sign: | WXII-TV | Channel: 16 (UHF) |
|-----------------|----------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 6725 | | | |
| FRN: 00 | 02538445 | Date Submitted: | 02/28 /2019 | | |

Applicant Name, Type, and Contact Information

Information Applicant Applicant Address Email Phone Туре HEARST P.O. BOX +1 (919) mprak@brookspierce. Corporation **PROPERTIES INC.** 1800 839com 0300 Doing Business As: RALEIGH, Hearst Properties Inc. NC 27602 United States

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | | |
|------------------------|--|---------|-------|-------|--|
| Contact Information | Applicant | Address | Phone | Email | |
| | The Preparer is same as the reimbursement contact. | | | | |

| Broadcaster | Question | Response |
|-------------|----------|----------|
| Information | | |
| and | | |
| Transition | | |
| Plan | | |

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
|--|-----------------------|
| Briefly describe transition plan | see attached document |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Existing Transmitter Info | er Information | | | |
|-------------|-------------------------------------|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | Yes | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter | Manufacturer | | | |
| | Manufacturer and Type | Model | Sigma CD3100P2 | | |
| | | Year | 2001 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Тwo | | |
| | | Power Capacity | 42 kW | | |

Facility ID's and Call Signs of all stations with whom the transmitter is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35385 | WCWG |

Existing Transmitter Information

| Primary | New Transmitter Costs | | |
|-------------|-----------------------|---|---|
| Transmitter | Section | Question | Response |
| | New Transmitter | Use | ResponsePrimary (Main)Purchase NewYesULXTE-60Solid StateLiquid CooledSolid StateLiquid CooledSolid StateSa kWExisting IOT transmitter cannot be converted to post- transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See attached |
| | | Change Type | |
| | | Is this a request for upgraded equipment? | Yes |
| | | Manufacturer | |
| | | Model | ULXTE-60 |
| | | Transmitter Type | Solid State |
| | | Solid State Cooling | |
| | | Solid State Power capacity | 38 kW |
| | | Justification for New Transmitter | transmitter cannot be converted to post- transition channel, see GatesAir EOL and HTV IOT to Solid-State Justification statements. An IOT replacement is more expensive than proposed SS transmitter. See |

| Primary | Other Transmitter Costs | | | | |
|-------------|---|--|--|-----|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No | | |
| | | Switchgear (industrial 800 amp) | 208V)NoNoNoYes300 kVANoN/AN/AN/AYesYesImage: Service | | |
| | | Transformer (480V) | Yes | | |
| | | Power | 300 kVA | | |
| | | Rigid Conduit and Wiring | No | | |
| | | Size | N/A | | |
| | | Length | N/A | | |
| | | Other Electrical Service | Yes | | |
| | | Description | installation electrical | | |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No | | |
| | | Туре | N/A | | |
| | | Size | N/A | | |
| | | Other Size | N/A | | |
| | Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No | | |
| | | Size | N/A | | |
| | Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A | | |
| | | Is a channel 14 Mask Filer needed? | N/A | | |
| | | | Is additional field engineering time needed? | N/A | |
| | | Number of Days | N/A | | |

| Primary | Other Transmitter Cost Not Listed | | |
|-------------|--------------------------------------|---|--|
| Transmitter | Name | Description | |
| | Transmitter installation incidentals | Installation equipment, supplies, etc. | |
| | Transmitter de-install | remove old transmitter | |
| | Shipping | transmitter shipping | |
| | Sales Tax | transmitter sales tax | |
| | Change Orders 3-6 | Required adjustments to transmitter configuration | |
| | Electrical Accessories | manufacturer required surge protection | |
| | Change Orders 1 and 2 | Required adjustments to transmitter configuration | |
| | Additional RF components | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. | |

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | Yes | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 815.0 kW | |
| | | | - | |

| Manufacturer | |
|--------------|--------------------|
| Model | TFU-30- DSC-R04 |
| Year | 2001 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35385 | WCWG |

| Primary | New Antenna Costs | | | |
|--|-------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | No | |
| New Antenna Manufacturer and ⁻ | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | | Class | Full Power | |
| | Manufacturer and Types | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 640.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-30- DSC-R04 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Current antenna is channel specific and cannot be used on post- transition channel. Antenna must be replaced. |

Response

No

N/A

N/A

N/A

N/A

Yes

Single Channel

Primary Other Antenna Costs

| Primary Antenna | | | |
|--------------------|--------------------------------|---|--|
| | Section | Question | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | | Туре | |
| | | Number of channels supported | |
| | | Frequencies of channels supported | |
| | | Frequency | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | |
| | | Broadband or Single Channel? | |
| | | Feed Line Size | |

Feed Line Size6 1/8
inchesSide Mount BracketsDo you require the separate purchase of
side mount brackets for a high power
antenna?Yes

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

| Name | Description | |
|--------------------------|--|--|
| Additional RF components | transformer, elbow & custom line section | |
| Sales Tax | antenna sales tax | |
| Shipping | antenna shipping | |

| Interim | New Antenna Costs | | | |
|---------|--------------------------------------|--|-----------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Interim | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | Yes | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Type | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Broadband Slot | |
| | | Number of Stations Supported | 1 | |
| | | Number of Panels/Bays | 24 | |
| | | Lower Limit | 470.00 MHz | |
| | | Upper Limit | 698.00 MHz | |
| | | Design power capacity in use | 62.3 % | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 815.0 kW | |
| | | Manufacturer | | |
| | | Model | TFU-24WB- 1-R C160 | |
| | | Year | 2019 | |

| Justification for New Antenna | The |
|-------------------------------|---------------|
| | proposed |
| | interim |
| | antenna is |
| | broadband |
| | and can be |
| | used for |
| | both pre |
| | and post |
| | transition |
| | channels |
| | and is |
| | required to |
| | facilitate a |
| | smooth and |
| | on-time |
| | transition to |
| | the |
| | assigned |
| | post- |
| | transition |
| | channel. |

Response

No

N/A

N/A

| Interim Antenna | Other Antenna Costs | | |
|--------------------|--------------------------------|---|--|
| | Section | Question | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | | Туре | |
| | | Number of channels supported | |
| | | Frequencies of channels supported | |
| | | Frequency | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | |

| | Frequency | N/A | |
|---------------------|---|--------------|--|
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | of Yes | |
| | Broadband or Single Channel? | В | |
| | Feed Line Size | 6 1/8 inches | |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No | |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|-----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Interim Antenna

| Name | Description |
|-----------------------|---|
| Change Order 1 | additional elbows to connect transmitter |
| Sales Tax | antenna sales tax |
| Impedence Transformer | transformer to match antenna to transmission line |
| Shipping | antenna shipping |

| Transmission ^{Seffien} | | Question | Response |
|---------------------------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Existing Transmission Line

Transmission

| ssion | Section | Question | Response |
|-------|--|--|---------------------|
| | Existing Transmission Line Description | Type of change | Utilize Existing |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| Line | | Is the existing transmission line shared with another station or stations? | Yes |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | Dielectric |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 650 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 35385 | WCWG |

Other Transmission Line Expenses Not Listed Transmission

Transmission Line Sweep

| Description |
|--|
| line sweep to determine if line will work with post-transition channel |

New Transmission Line Transmission Line

| ransmissior | n Section | Question | Response |
|-------------|-----------------------|---|--|
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 500 feet per run |
| | | Justification for New Transmission Line | Line required to support interim antenna |

| Interim | Other Transmission Line Expenses No | t Listed |
|-------------|-------------------------------------|-----------------------------|
| Transmissic | n Line | Description |
| | Sales Tax | transmission line sales tax |

.. . . .

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| mary | Existing | Tower |
|------|----------|-------|
| | | |

| Primary Tower | Existing Tower | | | |
|------------------|---|---|------------------------|--|
| | Section | Question | Response | |
| | Existing Tower Description | Type of change | Modify Existing | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | Terrain Constrained | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | No | |
| | | Others Types of Users | Yes | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure | Do you have a tower registration number? | Yes | |
| | Registration | ASR Number | 1008241 | |
| | Coordinates (NAD83 (North American Datum of | Latitude (NAD83) | 36° 22' 31.0" N- | |
| | 1983)) | Longitude (NAD83) | 080° 22' 25.0" W- | |
| | | Overall Structure Height | 682.73 feet | |
| | | Support Structure Height | 579.39 feet | |
| | | | | |

| Ground Elevation Above Mean Sea Level (AMSL) | 2399.91 feet |
|---|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | Hearst Properties Inc. |
| Date Constructed | 01/01/1953 |

Other Types of Users

Users

NOAA Wthr Radio

Commercial 2way

Primary Tower Section Qu

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower Rigging Costs

| Tower | Section | Question | Response |
|-------|---------------------------------|-----------------------------------|------------------------|
| | Tower Rigging Costs | Complex Tower | Terrain constrained |
| | Helicopter Services Required | Are helicopter services required? | No |

| Primary Tower | Other Tower Expenses Not Listed | | |
|------------------|---------------------------------|---|--|
| | Name | Description | |
| | Telephone line relocation | Dropping and reinstalling telephone lines on utility poles required to complete tower modifications | |
| | Transmitter Site Land Survey | Land survey required for relocating power lines | |
| | Tower site clearing | Remove trees and other objects to allow tower modifications and guy wire replacements | |
| | Tower Consulting | tower consulting and tower project management | |
| | Power line relocation | Relocate power lines - needed to perform tower modifications | |
| | Generator rental | Generator rental and fuel needed to complete guy wire replacement | |

| Outside | Section | Question | Response |
|--------------|--|--|----------|
| Professional | I Services Costs Outside Project Management Services | Do you require outside project management services? | No |
| | | Number of Hours | N/A |
| | | Explanation | N/A |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| | Services | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | - | Prepare and file Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | | |

| | Prepare request for Special Temporary Authority | Yes |
|----------------------------------|--|-----|
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside Other Professional Services Expenses Not Listed

| Professional | Services Costs | Description |
|--------------|----------------------------|--|
| | Transmitter Site Survey | Transmitter planning survey & transmitter building drawings |
| | Non-Catalog legal expenses | Non-Catalog expenses for legal advice and services, including financial/reimbursement review, transition reporting, transition procedures, and other transition-related issues |

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | No |
| | | Is Remediation needed? | No |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | Yes |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | Yes |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------------|--------------------------------|-------------------|---|----------------|------------------------------|
| Primary Transmitter ULXTE-60 | \$1,820,223.64 | \$1,318,594.85 | | \$1,165,643.79 | |
| Additional RF components | \$67,893.22 | \$67,893.22 | Additional RF components required for transmitter operation and integration into current RF environment per GatesAir quote. | \$67,893.19 | N/A |
| Change Orders 1 and 2 | \$27,144.45 | \$27,144.45 | Required changes to transmitter configuration | \$27,144.45 | N/A |
| Electrical Accessories | \$1,942.49 | \$1,942.49 | manufacturer required surge protection | \$1,942.49 | N/A |
| Change Orders 3-6 | \$5,012.70 | \$5,012.70 | additional equipment for transmitter installation | \$5,012.70 | N/A |
| Sales Tax | \$79,251.68 | \$79,251.68 | transmitter sales tax per attached GatesAir quote | N/A | N/A |

| de-installold transmitter per GatesAir quoteTransmitter installation incidentals\$4,000.00\$4,000.00transmitter installation incidentals\$414.30N.Other Electrical Service: transmitter installation electrical service\$91,400.00Transmitter electrical design and installation services.\$44,300.00N.UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW\$1,473,000.00\$999,698.41GatesAir quote sections A, B & E. This is the transmitter, installation and proof per the FCC "transmitter" definition.\$999,698.41N.Transformer 3 phase (480v - 300 KVA\$36,800.00\$8,472.80N/A\$8,472.80N/A | Total for all systems | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |
|--|---|----------------|----------------|--|----------------|-----|
| Image: state s | Sub-total | \$1,820,223.64 | \$1,318,594.85 | N/A | \$1,165,643.79 | N/A |
| Transmitter de-install\$22,779.10removal of old transmitter per GatesAir quoteN/ANTransmitter installation incidentals\$4,000.00transmitter installation incidentals\$414.30NOther Electrical service\$91,400.00\$91,400.00Transmitter installation installation installation services.\$44,300.00NUHF - Liquid Cooled Solid State Transmitter isstallation installation installation installation installation installation installation service.\$1,473,000.00\$999,698.41GatesAir quote\$999,698.41UHF - Liquid Cooled Solid State Transmitter isstallation and proof per the FCC "transmitter"\$1,473,000.00\$999,698.41GatesAir quote sections A, B\$999,698.41 | 3 phase /480v - 300 | \$36,800.00 | \$8,472.80 | N/A | \$8,472.80 | N/A |
| Attached GatesAir quoteTransmitter de-install\$22,779.10removal of | Liquid Cooled Solid State Transmitter | \$1,473,000.00 | \$999,698.41 | quote sections A, B & E. This is the transmitter, mask filter, installation and proof per the FCC "transmitter" | \$999,698.41 | N/A |
| Attached GatesAir quoteAttached GatesAir quoteTransmitter de-install\$22,779.10removal of old transmitter per GatesAir quoteN/AN/ATransmitter installation\$4,000.00\$4,000.00transmitter installation\$414.30N/A | Electrical Service: transmitter installation electrical | \$91,400.00 | \$91,400.00 | electrical design and installation | \$44,300.00 | N/A |
| attached GatesAir quoteTransmitter de-install\$22,779.10\$22,779.10removal of old transmitter per GatesAir | installation | \$4,000.00 | \$4,000.00 | installation | \$414.30 | N/A |
| attached GatesAir | | \$22,779.10 | \$22,779.10 | old transmitter per GatesAir | N/A | N/A |
| | Shipping | \$11,000.00 | \$11,000.00 | shipping per attached GatesAir | \$10,765.45 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------------|---------------------------|---|
| Additional RF components | Component Description: | WXII transmitter delivery - RF |
| | Amount: | accessories \$67,893.19 |
| Change Orders 1 and 2 | | |
| | Component Description: | WXII transmitter change orders 1 and 2 |
| | Amount: | \$27,144.45 |
| Electrical Accessories | Component Description | WXII transmitter |
| | Component Description: | delivery - surge protector |
| | Amount: | \$1,942.49 |
| Change Orders 3-6 | Component Description: | WXII transmitter |
| | | change orders Q- 78302; Q-79465; Q-79580; Q-80213 |
| | Amount: | \$5,012.70 |
| Sales Tax | Information not provided. | |
| Shipping | Component Description: | WXII Transmitter |
| | Amount: | shipping \$10,765.45 |
| Transmitter de-install | Information not provided. | |
| Transmitter installation incidentals | Component Description: | WXII fork lift for |
| | Amount: | transmitter delivery revised \$414.30 |
| | | |

| Other Electrical Service: transmitter installation electrical service | Component Description: Amount: | WXII transmitter electrical installation \$38,300.00 |
|---|-----------------------------------|---|
| | Component Description: Amount: | WXII transmitter electrical installation design \$6,000.00 |
| | | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | WXII transmitter installation & proof \$59,761.65 |
| | Component Description: Amount: | Transmitter 2nd deposit \$215,264.19 |
| | Component Description: | WXII transmitter delivery - transmitter & |
| | Amount: | mask filter \$228,912.49 |
| | Component Description: Amount: | Transmitter 1st deposit \$117,919.58 |
| | Component Description: | WXII main transmitter 3 prior to ship |
| | Amount: | \$377,840.50 |

| Transformer 3 phase/480v - 300 KVA | Component Description: | WXII transmitter delivery- |
|---------------------------------------|------------------------|----------------------------|
| | | transformer |
| | Amount: | \$8,472.80 |
| | | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Antenna TFU-24WB- 1-R C160 | Predetermined Cost Estimate \$205,303.35 | Estimated Cost \$203,243.35 | Estimated Cost Justification | Actual Cost \$177,362.49 | Actual Cost Justification |
|--|--|-----------------------------------|--|-----------------------------|------------------------------|
| Shipping | \$8,729.85 | \$8,729.85 | antenna shipping per attached Dielectric quote and shipping for custom cut T /L pieces | \$3,119.85 | N/A |
| Impedence Transformer | \$727.50 | \$727.50 | required to match antenna to transmission line | \$0.00 | N/A |
| Sales Tax | \$11,576.00 | \$11,576.00 | estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75% | N/A | N/A |
| Change Order 1 | \$3,360.00 | \$3,360.00 | additional elbows needed for antenna installation | \$3,360.00 | N/A |

| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$11,970.00 | see interim antenna quote | \$0.00 | N/A |
|--|--------------|--------------|---|--------------|--|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 24 bay,, 815 kW input, directional,, horizontally polarized | \$160,480.00 | \$160,480.00 | antenna cost per attached Dielectric quote | \$164,482.64 | Progress payments include accessories not itemized See invoice explanation in Attachment |
| Primary Antenna TFU-30- DSC-R04 | \$253,140.00 | \$249,408.00 | | \$108,429.75 | |
| Shipping | \$10,317.00 | \$10,317.00 | antenna shipping | \$0.00 | N/A |
| Sales Tax | \$14,486.00 | \$14,486.00 | estimated antenna sales tax based on North Carolina state and | \$0.00 | N/A |

| Additional RF components | \$6,532.00 | \$6,532.00 | custom line section, elbow & custom line section. Lines 4, 13 & 14 on attached Dielectric quote | \$0.00 | N/A |
|---|----------------|----------------|--|----------------|-----|
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$21,750.00 | N/A | \$0.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | N/A | \$0.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 640 kW input, horizontally polarized | \$179,625.00 | \$179,625.00 | antenna price per attached Dielectric quote | \$108,429.75 | N/A |
| Sub-total | \$458,443.35 | \$452,651.35 | N/A | \$285,792.24 | N/A |
| Total for | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |

Components

| Description | File Name | |
|---|---------------------------|---|
| Shipping | Component Description: | WXII shipping for custom length transmission line |
| | Amount: | sections \$3,119.85 |
| Impedence Transformer | Information not provided. | |
| Sales Tax | Information not provided. | |
| Change Order 1 | | |
| | Component Description: | WXII interim antenna CO1 additional elbows |
| | Amount: | \$3,360.00 |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. | |
| Sweep test of existing antenna | Component Description | WXII interim |
| | Component Description: | antenna and line sweep |
| | Amount: | \$6,400.00 |

| Component Description: Amount: | WXII Dielectric Interim Antenna payment 1&2 equals 45% see invoice terms 82,241.32 \$82,241.32 |
|-----------------------------------|---|
| Component Description: Amount: | WXII Dielectric Interim Antenna payment 3 according to terms, invoice type prepayment2 45%; 82,241.32 \$82,241.32 |
| Information not provided. | |
| Component Description: | WXII Dielectric Main antenna Payment 10% down and 35% with order equals 45% \$108,429.75 \$108,429.75 |
| | Amount: Component Description: Amount: Information not provided. Information not provided. Information not provided. Information not provided. Information not provided. |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|----------------|------------------------------|
| Interim Transmission Line | \$121,147.00 | \$90,939.70 | | \$78,795.94 | |
| Sales Tax | \$5,147.00 | \$5,147.00 | estimated antenna sales tax based on North Carolina state and local sales tax rate of 6.75% | N/A | N/A |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$116,000.00 | \$85,792.70 | see interim antenna quote | \$78,795.94 | N/A |
| Primary Transmission Line | \$3,677.90 | \$3,677.90 | | \$3,677.90 | |
| Transmission Line Sweep | \$3,677.90 | \$3,677.90 | Transmission line sweep to determine if transmission line will work with post- transition channel. | \$3,677.90 | N/A |
| Sub-total | \$124,824.90 | \$94,617.60 | N/A | \$82,473.84 | N/A |
| Total for all systems | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |

Components

| Actual Information Description | File Name | |
|---|-------------------------------|-------------------|
| Sales Tax | Information not provided. | |
| Rigid Transmission Line - copper, 6 1/8" broadband | | |
| copper, o 1/o broadband | Component Description: | WXII Dielectric |
| | | Interim |
| | | transmission line |
| | | payments 10% |
| | | down and 35% |
| | | with order equals |
| | | 45% 38,606.72 |
| | Amount: | \$38,606.72 |
| | Component Description: | WXII Dielectric |
| | | Interim |
| | | Transmission line |
| | | payment 45% prior |
| | | to delivery |
| | | 38,606.72 |
| | Amount: | \$38,606.72 |
| | Component Description: | WXII interim |
| | | transmission line |
| | | custom length |
| | | sections |
| | Amount: | \$1,582.50 |
| Transmission Line Sweep | | |
| | Component Description: | WXII transmission |
| | | line sweep |
| | Amount: | \$3,677.90 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Tower TOWER | \$1,665,831.99 | \$1,551,877.09 | | \$1,193,195.92 | |
| Generator rental | \$13,767.04 | \$13,767.04 | Total of generator rental and fuel used. | \$13,767.04 | N/A |
| Telephone line relocation | \$1,770.00 | \$1,770.00 | required for tower modifications | \$1,770.00 | N/A |
| Transmitter Site Land Survey | \$18,500.00 | \$18,500.00 | Land Survey required for power line relocation | \$15,058.00 | N/A |
| Tower site clearing | \$38,500.00 | \$38,500.00 | Remove items blocking power line relocation and tower modifications. | \$38,475.00 | N/A |
| Tower Consulting | \$6,250.00 | \$6,250.00 | tower consulting estimate per attached quote | \$6,235.83 | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$350,000.00 | N/A | N/A | N/A |

| Serious tower reinforcement /modifications | \$1,052,000.00 | \$1,009,645.10 | TCI Tower Modification costs | \$1,009,645.10 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$6,800.00 | N/A |
| Power line relocation | \$101,444.95 | \$101,444.95 | Power line relocation required for tower modifications (guy wire replacement) | \$101,444.95 | N/A |
| Sub-total | \$1,665,831.99 | \$1,551,877.09 | N/A | \$1,193,195.92 | N/A |
| Total for all systems | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|---|
| Generator rental | | |
| | Component Description: | WXII generator |
| | | rental |
| | Amount: | \$9,617.46 |
| | Component Description: Amount: | WXII rental generator fuel 1 \$2,724.23 |
| | Component Description: | WXII rental generator fuel 2 |
| | Amount: | \$1,425.35 |
| | | |

| Telephone line relocation | | |
|---------------------------|------------------------|------------------------------------|
| | Component Description: | WXII telephone line removal and |
| | | reinstall revised |
| | Amount: | \$1,770.00 |
| Transmitter Site Land | | |
| Survey | Component Description: | WXII Invoice with |
| | | cover letter for |
| | | land survey |
| | | required for power |
| | | line relocation. |
| | | Supporting quote |
| | | provided. |
| | Amount: | \$15,058.00 |
| Tower site clearing | | |
| | Component Description: | WXII land clearing |
| | | 2 rev |
| | Amount: | \$1,725.00 |
| | Component Description | removed of tower |
| | Component Description: | removal of tower blocking power |
| | | line relocation. |
| | | supporting quote |
| | | provided. |
| | Amount: | \$12,000.00 |
| | | |
| | Component Description: | WXII land clearing |
| | | 1 rev |
| | Amount: | \$24,750.00 |

| Tower Consulting | _ | |
|---|---------------------------|------------------------------|
| | Component Description: | WXII tower |
| | Amount: | consulting 5 rev \$300.00 |
| | Amount: | \$300.00 |
| | Component Description: | WXII Tower |
| | | consultant trave |
| | | invoice for on-sit |
| | | visit. NOTE: One |
| | | half of airfare an |
| | Amount: | full lodging. \$847.83 |
| | Anount. | ψ0 4 7.05 |
| | Component Description: | WXII tower |
| | | consulting 3 |
| | | revised |
| | Amount: | \$450.00 |
| | Component Description: | WXII tower |
| | | consulting 2 |
| | Amount: | \$4,538.00 |
| | Component Description: | WXII tower |
| | | consulting 4 |
| | Amount: | \$100.00 |
| Complex Tower (includes, for example, those with candelabras and/or stacked | Information not provided. | |
| antennas) Serious tower reinforcement | | |
| /modifications | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

| Component Description: | Invoice for 50% of tower mod quote less MOU deposit. See attached quote "TCI-17- 050F - Hearst WXII 576ft Winston Salem NC - Mod Maint. LC2 10.31.17.pdf". Also see "WXII TCI down payment explanation.pdf". \$352,995.00 |
|-----------------------------------|---|
| Component Description: Amount: | WXII tower modification permit - CO3 \$6,250.00 |
| Component Description: Amount: | WXII tower modification CO2 \$59,386.60 |
| Component Description: | WXII TCI tower mod MOU invoice. See attached MOU "TCI MOU 8- 28-17 TCI.PDF" for support. Also see "WXII TCI down payment explanation.pdf". |
| Amount: | \$101,200.00 |
| Component Description: | WXII tower modifications |
| Amount: | completion \$268,788.00 |

| | Component Description: | WXII tower modification weather days |
|---|------------------------|--|
| | Amount: | \$39,347.50 |
| | Component Description: | WXII portion of TCI tower modifications |
| | | deposit. This and TCI invoice 8263 comprise the 50% down payment pe |
| | | quote payment terms. |
| | Amount: | \$101,200.00 |
| | Component Description: | WXII tower |
| | Amount: | modifications 3 \$181,678.00 |
| Structural engineering tower | | |
| load study for well documented tower | Component Description: | WXII Tower Geotechnical |
| | | study invoice. Supporting quote |
| | Amount: | provided. \$5,400.00 |
| | Component Description: | WXII Geotechnica |
| | | study access road |
| | Amount: | \$1,400.00 |
| Power line relocation | | |
| | Component Description: | invoice for power line relocation. Supporting quote |
| | | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cc |
|---|---------------|-------------|--|-------------|------------|
| Description | Cost Estimate | Cost | Justification | Actual Cost | Justificat |
| Outside Professional Services | \$102,300.00 | \$98,350.00 | | \$45,669.45 | |
| Non-Catalog legal expenses | \$20,000.00 | \$20,000.00 | Non-Catalog expenses for legal advice and services, including financial /reimbursement review, transition reporting, transition procedures, and other transition- related issues | \$15,518.56 | N/A |
| Transmitter Site Survey | \$20,600.00 | \$20,600.00 | Transmitter planning survey & transmitter building drawings per attached quote | \$20,600.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | \$1,726.40 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$1,864.13 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | \$850.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$1,600.00 | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,712.50 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$1,797.86 | N/A |
| Sub-total | \$102,300.00 | \$98,350.00 | N/A | \$45,669.45 | N/A |
| Total for all systems | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|------------------------|-----------------------------|
| Non-Catalog legal expenses | | |
| | Component Description: | WXII non-catalog legal 2 |
| | Amount: | \$3,690.02 |
| | Component Description: | WXII non-catalog |
| | Amount: | legal 1 \$11,828.54 |
| Transmitter Site Survey | | |
| | Component Description: | WXII Field Serivce |
| | | Gates Air, 7/25 |
| | Americante | /2016 \$20,600 |
| | Amount: | \$20,600.00 |

| RF Exposure Measurements | Information not provided. | |
|--|---------------------------|---|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: | WXII Prepare and File request for Special Temporary Authorization |
| | Amount: | \$1,726.40 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | WXII Prepare and File FCC Form 2100, Construction |
| | Amount: | Permit Application 2 \$1,054.53 |
| | Component Description: | WXII Prepare and File FCC Form 2100, Construction Permit Application |
| | | |

| Prepare request for Special Temporary Authorization | Component Description: | WXII RF consultin interim antenna fo STA |
|---|---------------------------|--|
| | Amount: | \$100.00 |
| | Component Description: | WXII RF Consulting interim antenna STA |
| | Amount: | \$750.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | WXII RF Consulting prepare |
| | Amount: | CP engineering \$1,600.00 |
| Perform engineering study for new channel | Component Description: | WXII RF |
| assignment and antenna development | | Consulting engineering study invoice 1 |
| | Amount: | \$1,062.50 |
| | Component Description: | WXII RF Consulting engineering study |
| | Amount: | invoice 2 \$650.00 |
| Address transition timing and coordination issues w/ | Information not provided. | |

| Prepare and or review | | |
|-----------------------|-------------------------------|------------------|
| reimbursement form | Component Description: | WXII Prepare and |
| | | /or review |
| | | reimbursement |
| | | Form 399 2 |
| | Amount: | \$300.06 |
| | | |
| | Component Description: | WXII Prepare and |
| | | /or review |
| | | reimbursement |
| | | Form 399 |
| | Amount: | \$1,497.80 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$48,690.00 | \$47,085.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | need BP quote | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | need BP quote | N/A | N/A |
| Equipment Storage | \$30,500.00 | \$30,500.00 | antenna storage estimate. See attached Dielectric document. | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |

| DTV Medical Facility Notification | \$11,550.00 | \$10,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$48,690.00 | \$47,085.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$4,220,313.88 | \$3,563,175.89 | N/A | \$2,772,775.24 | N/A |

Components

Information not provided.

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$4,220,313.88 | \$3,563,175.89 | \$2,772,775.24 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. | The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---------------|--|---|
| an au name | are, under penalty of perjury, that I am thorized representative of the above- d applicant for the Authorization(s) ied above. | John Drain Hearst Television SVP Chief Financial Officer |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. | |
|--|---|
| 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested. | |
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Douglas Durkee Hearst Television Manager of Spectrum Repack |
| | 02/28/2019 |

Attachments