

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: | 14050 | Service: DTV | Call Sign: | WCCT-TV | Channel: 33 (UHF) |
|------------------|----------|--------------------|----------------|---------|-------------------|
| File Number: | 000002 | 8238 | Ū | | |
| FRN: 00 2 | 28358455 | Date Submitted: | 03/12 /2019 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-------------------------------|---------------------------------|
| TRIBUNE BROADCASTING HARTFORD, LLC Doing Business As: TRIBUNE BROADCASTING HARTFORD, LLC | Dean Maluski 285 BROAD STREET HARTFORD, CT 06115 United States | +1 (860) 527- 6161 | dmaluski@tribunemedia. com | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Name and Information Preparer Contact Applicant Address Phone Email Information Bill Vanduynhoven, Bill +1 (404) 312-BillV@Tribunemedia. Vanduynhov. Vanduynhoven 8693 com 2211 Rabbit Director of Engineering operations Hill Cir Tribune broadcasting Dacula, GA 30019 **United States**

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | Replace antenna and replace shared Transmission line with new transmission line. Replace transmitter |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Auxiliary | Add Transmitter Information | | | | |
|-------------|---|--|-----------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Auxiliary (Backup) | | |
| | | Description of Use | Auxiliary | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | Ultimate 8K8 | | |
| | | Year | 2010 | | |
| | | Туре | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power Capacity | 6 kW | | |

Add Transmitter Information

| Auxiliary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|---|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Auxiliary (Backup) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | No | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-10 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 6.2 kW | | |
| | | Justification for New Transmitter | Current transmitter is not supported or re- tunable as stated by the manufacturer | | |

Auxiliary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|---------------------------------------|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | | |

| | Other Electrical Service | Yes |
|---|--|-----------------------|
| | Description | Electrical Install |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Primary | Existing Transmitter Information | | | | |
|-------------|---|--|--------------------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Existing Transmitter Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is this transmitter currently shared with another station? | No | | |
| | | Is this transmitter currently in operating condition? | Yes | | |
| | Existing Transmitter Manufacturer and Type | Manufacturer | | | |
| | | Model | DCX-2 | | |
| | | Year | 2000 | | |
| | | Туре | Inductive Output Tube | | |
| | | IOT Power Type | Two | | |
| | | Power Capacity | 40 kW | | |

Existing Transmitter Information

| Primary | New Transmitter Costs | | | | |
|-------------|-----------------------|---|--|--|--|
| Transmitter | Section | Question | Response | | |
| | New Transmitter | Use | Primary (Main) | | |
| | | Change Type | Purchase New | | |
| | | Is this a request for upgraded equipment? | Yes | | |
| | | Manufacturer | | | |
| | | Model | ULXTE-30 | | |
| | | Transmitter Type | Solid State | | |
| | | Solid State Cooling | Liquid Cooled | | |
| | | Solid State Power capacity | 18 kW | | |
| | | Justification for New Transmitter | Current transmitter can not be re-tuned as stated by Manufacturer | | |

| Primary | Other Transmitter Costs | | | | |
|-------------|-------------------------|---------------------------------------|------------|--|--|
| Transmitter | Section | Question | Response | | |
| | Electrical Service | Service Entrance (3 phases 800A 208V) | Yes | | |
| | | Switchgear (industrial 800 amp) | Yes | | |
| | | Transformer (480V) | No | | |
| | | Power | N/A | | |
| | | Rigid Conduit and Wiring | Yes | | |
| | | Size | 2 inches | | |
| | | Length | 100.0 feet | | |
| | | Other Electrical Service | No | | |
| | | | | | |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | |
|---------|---------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | Existing Antenna Description | Type of change | Purchase New | |
| | | Antenna Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Site | N/A | |
| | | Is the existing antenna shared with another station or stations? | No | |
| | | Is the existing antenna directional? | No | |
| | | Is antenna in operating condition? | Yes | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | |
| | Existing Antenna | Class | Full Power | |
| | Manufacturer and Type | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels | N/A | |
| | | Design power capacity in use | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 50.0 kW | |

| Manufacturer | |
|--------------|-----------------------|
| Model | TFU-10JTH /VP-R O4 |
| Year | 2008 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | No | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Top Mount | |
| | | Antenna position in stack | Тор | |
| | | Polarization | Elliptical | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 70.0 kW | |
| | | Manufacturer | | |
| | | | 1 | |

| Model | TFU-11JTH /VP-R 04 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Current antenna wil not work on assigned frequency |

| Primary | Other Antenna Costs | | | |
|---------|--------------------------------|---|----------------------------|--|
| Antenna | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No | |
| | | Туре | | |
| | | Number of channels supported | N/A | |
| | | Frequencies of channels supported | N/A | |
| | | Frequency | N/A | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | N/A | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | Single Channel | |
| | | Feed Line Size | 4 1/16 inches inches | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes | |

Other Antenna Costs

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

| Interim | New Antenna Costs | | | | |
|---------|-------------------------|--|-------------------|--|--|
| Antenna | Section | Question | Response | | |
| | New Antenna Description | Use | Interim | | |
| | | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Is antenna shared? | Yes | | |
| | | Is antenna directional? | Yes | | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | | |
| | New Antenna | Class | Full Power | | |
| | Manufacturer and Type | Mounting | Side Mount | | |
| | | Antenna position in stack | Not in Stack | | |
| | | Polarization | Horizontal | | |
| | | Туре | Broadband Slot | | |
| | | Number of Stations Supported | 3 | | |
| | | Number of Panels/Bays | 16 | | |
| | | Lower Limit | 470.00 MHz | | |
| | | Upper Limit | 665.00 MHz | | |
| | | Design power capacity in use | 95.0 % | | |
| | | Other Antenna Type | N/A | | |
| | | ERP: (Effective Radiated Power) | 500.0 kW | | |
| | | Manufacturer | | | |
| | | Model | TFU -WB16 | | |
| | | Year | 2019 | | |

| Justification for New Antenna | Temporary antenna to use during construction and |
|-------------------------------|--|
| | transition. |

| Interim Antenna | Other Antenna Costs | | | |
|--------------------|--------------------------------|---|--------------|--|
| | Section | Question | Response | |
| | Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes | |
| | | Туре | New | |
| | | Number of channels supported | 3 | |
| | | Frequencies of channels supported | RF channel | |
| | | Frequency | N/A | |
| | | Do you need a combiner output splitter /switcher for dual feed lines? | No | |
| | Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes | |
| | | Broadband or Single Channel? | В | |
| | | Feed Line Size | 6 1/8 inches | |
| | Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No | |
| | Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No | |
| | Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes | |

Other Antenna Costs

Enter a list of RF channel numbers.

RF Channel Number

20 31

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|---------------------|---|
| Lease Cost | Tower lease cost for adding temporary antenna per station |
| Combiner connection | Interim antenna combiner connection and mounting |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| Primary Transmissio | Existing Transmission Line | | | | |
|------------------------|--|--|----------------------|--|--|
| | n Line Section | Question | Response | | |
| | Existing Transmission Line Description | Type of change | Purchase New | | |
| | | Use | Primary (Main) | | |
| | | Description of Use | N/A | | |
| | | Ownership | Owned | | |
| | | Owner | N/A | | |
| | | Site | N/A | | |
| | | Is the existing transmission line shared with another station or stations? | Yes | | |
| | | Is Transmission Line in operating condition? | Yes | | |
| | Existing Transmission Line Manufacturer and Type | Manufacturer | | | |
| | | Туре | Rigid | | |
| | | Diameter | 7 3/16 inches | | |
| | | Other Diameter | N/A | | |
| | | Segment Length | 19 1/2 inches | | |
| | | Other Segment Length | N/A | | |
| | | Number of parallel runs | 1 | | |
| | | Length | 1375 feet per run | | |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Existing Transmission Line

| Facility ID | Call Sign |
|-------------|-----------|
| 14050 | WCCT-TV |
| 147 | WTIC-TV |

| Primary Transmissio | New Transmission Line | | |
|------------------------|--------------------------------|---|----------------------|
| | New Transmission Line Costs | Question | Response |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1420 feet per run |

| Justification for New Transmission Line | Current |
|---|--------------|
| | shared line |
| | is not |
| | supported |
| | and will not |
| | work on |
| | new |
| | channel. |
| | Also tower |
| | will not |
| | support |
| | heavier line |
| | With the |
| | new |
| | channel |
| | assignment |
| | WCCT and |
| | WTIC |
| | cannot |
| | share a |
| | transmissio |
| | line. |

Other Transmission Line Expenses Not Listed Transmission

| Interim Transmissio | New Transmission Line | | | | |
|------------------------|-----------------------|---|--|--|--|
| | New Transmission Line | Question | Response | | |
| | | Use | Interim | | |
| | Costs | Description of Use | N/A | | |
| | | Change Type | Purchase New | | |
| | | Туре | Rigid | | |
| | | Diameter | 6 1/8 inches | | |
| | | Segment Length | Broadband | | |
| | | Other Segment Length | | | |
| | | Number of parallel runs | 1 | | |
| | | Length | 1200 feet per run | | |
| | | Justification for New Transmission Line | Transmission line for temporary operation Will be installed by WTIC. | | |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Existing Tower

| • | | ••• | | | J |
|---|---|-----|----|---|----------|
| Т | Ċ |)N | /e | r | |

| Section | Question | Response |
|--------------------------------|---|--|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (| Latitude (NAD83) | 41° 42' 13.0" N- |
| NAD83 (North American Datum | Longitude (NAD83) | 072° 49' 55.0" W- |
| of 1983)) | Overall Structure Height | 1338.89 feet |
| | Support Structure Height | 1291.98 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 709.97 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| | Tower Owner | COMMUNICATIONS SITE MANAGEMENT, LLC |
|--|------------------|---|
| | Date Constructed | 09/01/1984 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 1900 | WZMX | FM |
| 147 | WTIC-TV | DTV |
| 13602 | WEDH | DTV |
| 66465 | WTIC-FM | FM |
| 1910 | WRCH | FM |

Primary Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower Rigging Costs

Tower

Tower

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | Yes |

| Primary | rimary Other Tower Expenses Not Listed | |
|---------|--|---|
| Tower | Name | Description |
| | Weather delays | Delays in construction due to weather |
| | Additional Insurance | Insurance increase required by Site owner |

| Outside | Section | Question | Response |
|--------------|--|--|--------------------------------------|
| Professional | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 100 |
| | | Explanation | Landlord management of project |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | Yes |
| | | Quantity | 2 |
| | | Do you have Distributed Transmission System engineering services? | N/A |
| | | Critical Facility | N/A |
| | | Terrain-Shielded Facility | N/A |
| | Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | No |
| | Services | For Auxiliary Facility | N/A |
| | | For Main Facility | N/A |
| | | Prepare and file Form FCC License to Cover Application | No |
| | | For Auxiliary Facility | N/A |
| | | | |

| | For Main Facility | N/A |
|----------------------------------|--|-----------------------|
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 10 |
| | Justification | Intermodulation study |

Outside Other Professional Services Expenses Not Listed Professional Services roopstsided.

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | | Is Remediation needed? | Yes |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | No |
| | | Non-zoning permits | No |
| | | BLM or NFS Coordination | No |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | No |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | No |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter ULXTE-30 | \$739,200.00 | \$692,500.00 | | \$418,280.20 | |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$2,600.00 | \$2,500.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | \$684,000.00 | \$640,000.00 | N/A | \$418,280.20 | N/A |
| Auxiliary Transmitter ULXTE-10 | \$298,500.00 | \$255,000.00 | | \$112,732.84 | |
| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | \$273,500.00 | \$230,000.00 | N/A | \$112,732.84 | N/A |

| Other Electrical Service: Electrical Install | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Sub-total | \$1,037,700.00 | \$947,500.00 | N/A | \$531,013.04 | N/A |
| Total for all systems | \$2,879,505.00 | \$2,109,020.00 | N/A | \$840,578.58 | N/A |

Components

| Actual Information Description | File Name | |
|--|-----------------------------------|---|
| Service entrance 3 phase /800 amp/208 volt | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW | Component Description: Amount: | 3rd Payment ULXTE-30 \$132,969.13 |
| | Component Description: | Deposit for Primary Transmitter ULXTE-30 |
| | Amount: | \$140,620.08 |
| | Component Description: | Second payment for ULXTE-30 |
| | Amount: | \$144,690.99 |

| UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW | Component Description: Amount: | 2nd payment for ULXTE-10 \$55,911.19 |
|--|-----------------------------------|--|
| | Component Description: | Deposit for Aux Antenna ULXTE |
| | Amount: | 10 \$56,821.65 |
| Other Electrical Service: Electrical Install | Information not provided. | |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TFU -WB16 | \$176,630.00 | \$72,000.00 | | \$0.00 | |
| Combiner connection | \$7,000.00 | \$7,000.00 | N/A | N/A | N/A |
| Lease Cost | \$65,000.00 | \$65,000.00 | N/A | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$0.00 | N/A | N/A | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$0.00 | N/A | N/A | N/A |
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | \$0.00 | \$0.00 | N/A | N/A | N/A |

| Primary Antenna TFU-11JTH /VP-R 04 | \$305,800.00 | \$162,720.00 | | \$139,902.74 | |
|--|----------------|----------------|-----|--------------|-----|
| UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized | \$289,500.00 | \$147,000.00 | N/A | \$124,875.00 | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$9,320.00 | N/A | \$9,267.74 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| Sub-total | \$482,430.00 | \$234,720.00 | N/A | \$139,902.74 | N/A |
| Total for all systems | \$2,879,505.00 | \$2,109,020.00 | N/A | \$840,578.58 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Combiner connection | Information not provided. |
| Lease Cost | Information not provided. |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |
| New combiner, cost per channel (without antenna) | Information not provided. |

| antenna | | |
|---|-----------------------------------|--|
| UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized | Information not provided. | |
| UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized | Component Description: Amount: | deposit - VPOL Components \$5,973.75 |
| | Component Description: | INPUT COMPLE 4-50 EHT \$7,526.25 |
| | Component Description: Amount: | VPOL Components \$5,973.75 |
| | Component Description: | deposit ANT TFU 11JTH/VP-R 04 (SP) CH 33 |
| | Amount: | \$48,937.50 |
| | Component Description: | ANT TFU- 11JTH /VP-R 04 (SP) CH 33 |
| | Amount: | \$48,937.50 |
| | Component Description: | deposit - INPUT COMPLEX 4-50 EHT |
| | Amount: | \$7,526.25 |

| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | Component Description: Amount: | elbow complex \$4,633.87 |
|--|-----------------------------------|-----------------------------|
| | Component Description: | deposit - elbow complex |
| | Amount: | \$4,633.87 |
| Sweep test of existing | | |
| antenna | Component Description: | deposit - Eng or site |
| | Amount: | \$2,880.00 |
| | Component Description: | Eng on site |
| | Amount: | \$2,880.00 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|------------------------------|------------------------------------|------------------------------|------------------------------|
| Interim Transmission Line | \$278,400.00 | \$0.00 | | \$0.00 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$278,400.00 | \$0.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$286,840.00 | \$205,000.00 | | \$169,662.80 | |
| | | | | | |
| Rigid Transmission Line - copper, 6 1/8" | \$286,840.00 | \$205,000.00 | N/A | \$169,662.80 | N/A |
| Transmission Line - | \$286,840.00 \$565,240.00 | \$205,000.00 \$205,000.00 | N/A N/A | \$169,662.80 \$169,662.80 | N/A N/A |

Components

| Actual Information Description | File Name |
|--|---------------------------|
| Rigid Transmission Line - copper, 6 1/8" broadband | Information not provided. |

| Rigid Transmission Line - copper, 6 1/8" | Component Description: Amount: | 6-1-8" 75 OHM - 1443 FT \$82,511.42 |
|---|-----------------------------------|--|
| | Component Description: Amount: | deposit - T/L 6-75 EIA LENGTH 15' TO 20' FIXED FLG 1 END/ SWIVEL FLG 1 \$2,319.98 |
| | Component Description: Amount: | deposit - 6-1-8" 75 OHM - 1443 FT \$82,511.42 |
| | Component Description: | T/L 6-75 EIA LENGTH 15' TO 20' FIXED FLG 1 END/ SWIVEL FLG 1 |
| | Amount: | \$2,319.98 |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Description Primary Tower TOWER | \$644,600.00 | \$586,800.00 | Justincation | \$0.00 | Justification |
| Additional Insurance | \$19,000.00 | \$19,000.00 | Included in tower quote | N/A | N/A |
| Weather delays | \$34,000.00 | \$34,000.00 | Actual costs | N/A | N/A |
| Tower Helicopter Lift | \$0.00 | \$0.00 | Included in Tower quote | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$521,800.00 | As quoted by Vendor. Includes Helicopter lift | N/A | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$0.00 | Included in tower quote | N/A | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | N/A | N/A |
| Sub-total | \$644,600.00 | \$586,800.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,879,505.00 | \$2,109,020.00 | N/A | \$840,578.58 | N/A |

Components

Information not provided.

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$58,045.00 | \$45,500.00 | | \$0.00 | |
| Project management of the transition | \$15,800.00 | \$15,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |

| RF Exposure Measurements | \$21,050.00 | \$11,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Additional Field Engineering Service, 10 Days | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Sub-total | \$58,045.00 | \$45,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$2,879,505.00 | \$2,109,020.00 | N/A | \$840,578.58 | N/A |

Components

Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$91,490.00 | \$89,500.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$11,000.00 | \$11,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Impact study | \$7,890.00 | \$7,500.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$91,490.00 | \$89,500.00 | N/A | \$0.00 | N/A |

| Total for all | \$2,879,505.00 | \$2,109,020.00 | N/A | \$840,578.58 | N/A |
|---------------|----------------|----------------|-----|--------------|-----|
| systems | | | | | |

Components

Information not provided.

| Cost | Grand Total | | | | | | |
|-------------|-----------------------|--------------------------------|----------------|--------------|--|--|--|
| Information | | Predetermined Cost Estimate | Estimated Cost | Actual Cost | | | |
| | Total for all systems | \$2,879,505.00 | \$2,109,020.00 | \$840,578.58 | | | |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|---|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|---|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Bill VanDuynhoven Director Engineering Operations 03/12/2019 |

Attachments