

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 147 Service: DTV Call WTIC-TV Channel: 34 (UHF)

ID:

Sign:

File **0000028235** 

Number:

FRN: **0028358455** Date **03/12** 

Submitted: /2019

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
TRIBUNE BROADCASTING HARTFORD, LLC Doing Business As: TRIBUNE BROADCASTING HARTFORD, LLC	Dean Maluski 285 BROAD STREET HARTFORD, CT 06115 United States	+1 (860) 527- 6161	dmaluski@tribunemedia. com	Limited Liability Company

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

า	Applicant	Address	Phone	Email
•	Bill Vanduynhoven , Vanduynhov . Director of Engineering operations Tribune Broadcasting	Bill Vanduynhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312- 8693	BillV@Tribunemedia. com

#### Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Replace Antenna via Helicopter and transmission line Replace transmitter Install Interim antenna

#### Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

#### Auxiliary Transmitter

#### **Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Retune Existing
	Use	Auxiliary (Backup)
	Ownership	Owned
	Owner	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	Axcera
Manufacturer and Type	Model	Inovator HX HU5000BD
	Year	2009

Туре	Solid State
Solid State Cooling	Air Cooled
Solid State Power capacity	5 kW

# Auxiliary Transmitter

# **Retuning Transmitter Costs**

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	10 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

# Auxiliary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No

	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

# Auxiliary Transmitter Unformation not provided.

**Other Transmitter Cost Not Listed** 

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	PowerCD P1
	Year	2005
	Туре	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

# Primary Transmitter

#### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-72
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	44 kW
	Justification for New Transmitter	Current transmitter can not make the required power, adding additional PA cabinets is not an option since they are no longer manufactured.

# Primary Transmitter

#### **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	HVAC Service Does the replacement transmitter require HVAC Service?	
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitted Other Transmitter Cost Not Listed

Transmitter Information not provided.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

#### **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	495.0 kW

Manufacturer	
Model	TFU-18DSC /VP-R O4 C170
Year	2004

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Bottom
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	565.0 kW
	Manufacturer	

Model	TFU-18DSC /VP-R C170
Year	2019
Justification for New Antenna	Current antenna will not operate on assigned channel

#### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Broadband
	Feed Line Size	7 3/16 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Other Antenna Cost Not Listed** 

Information not provided.

#### Interim Antenna

#### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	3
	Number of Panels/Bays	16
	Lower Limit	470.00 MHz
	Upper Limit	665.00 MHz
	Design power capacity in use	95.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1500.0 kW
	Manufacturer	
	Model	TFU-WB16
	Year	2020

Justification for New Antenna	Antenna for operation during tower work for 3 stations. WTIC will install the antenna

#### Interim Antenna

#### **Other Antenna Costs**

Section Question		Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes
	Туре	New
	Number of channels supported	3
	Frequencies of channels supported	RF channel
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	No
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	В
	Feed Line Size	6 1/8 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Enter a list of RF channel numbers.

**RF Channel Number** 

45			
20			
31			

#### Interim Antenna

#### **Other Antenna Cost Not Listed**

Name	Description
Interim WX delays	Weather delays during install
Lease cost	Temporary lease for Interim antenna
Interim Instantiation	Install interim antenna
Insurance	Additional charge to meet Owner insurance requirement

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

#### **Existing Transmission Line**

#### Primary Transmission

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	
Line Manufacturer and Type	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1375 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
14050	WCCT-TV

#### **New Transmission Line**

Primary Transmissio

New Transmission Line		
on Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1375 feet per run
	Justification for New Transmission Line	Current shared transmission line is no longer supported by manufacturer and will not work on new channel. Station cannot share with line with WCCT on new assigned

channels.

# Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

#### Interim

#### **New Transmission Line**

ransmissio	n Line Section	Question	Response
	New Transmission Line	Use	Interim
	Costs	Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	6 1/8 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
		Length	1200 feet per run
	Justification for New Transmission Line	Transmission line for temporary operation during antenna changes.	

**Other Transmission Line Expenses Not Listed** 

Transmission loine tion not provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

### Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower	Do you have a tower registration number?	No
Structure Registration	ASR Number	
Coordinates (	Latitude (NAD83)	41° 42' 13.0" N-
NAD83 (North American Datum	Longitude (NAD83)	072° 49' 55.0" W-
of 1983))	Overall Structure Height	1338.89 feet
	Support Structure Height	1291.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	COMMUNICATIONS SITE MANAGEMENT, LLC
Date Constructed	09/01/1984

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
66465	WTIC-FM	FM
1910	WRCH	FM
1900	WZMX	FM
14050	WCCT-TV	DTV
13602	WEDH	DTV

#### Primary Tower

#### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

#### Primary Tower

#### **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

# Primary Tower

# Other Tower Expenses Not Listed

Name	Description
Weather delays	Days the crew can not work due to weather

#### Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	100
	Explanation	Management services by Landlord
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	No
Services	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare and file Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

Other Expenses Not Listed

**Expenses** Information not provided.

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-72	\$1,530,800.00	\$1,455,000.00		\$991,750.06	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,400,000.00	N/A	\$991,750.06	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$5,000.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Auxiliary Transmitter Inovator HX HU5000BD	\$134,560.00	\$42,000.00		\$0.00	
Single frequency agile exciter	\$21,050.00	\$20,000.00	N/A	N/A	N/A
10 kW mask filter	\$8,310.00	\$7,000.00	N/A	N/A	N/A

	<b>#</b> 405 000 00	<b>#45</b> 000 00	N1/A	N1/A	N1/A
UHF and	\$105,200.00	\$15,000.00	N/A	N/A	N/A
VHF -					
minor					
banding					
issues					
Sub-total	\$1,665,360.00	\$1,497,000.00	N/A	\$991,750.06	N/A
Total for	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A
all					
systems					

#### Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	Component Description: Amount:	Transmitter Deposit \$342,317.91
	Component Description: Amount:	3rd payment for primary transmitter \$297,183.13
	Component Description: Amount:	second payment for ULXTE-72 \$352,249.02
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Information not provided.	
Single frequency agile exciter	Information not provided.	
10 kW mask filter	Information not provided.	
UHF and VHF - minor banding issues	Information not provided.	

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-WB16	\$590,670.00	\$572,440.00		\$157,792.50	
Insurance	\$54,940.00	\$54,940.00	Tower owner requested insurance above the standard amount. This is an additional cost.	N/A	N/A
Interim Instantiation	\$248,650.00	\$248,650.00	Installation and tower upgrade to accommodate Interim antenna will be used by 3 stations	N/A	N/A
Lease cost	\$65,000.00	\$65,000.00	Tower lease for Interim antenna	N/A	N/A
Interim WX delays	\$15,525.00	\$15,525.00	Actual cost	N/A	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$13,000.00	N/A	\$0.00	N/A

New combiner, cost per channel (without antenna)	\$84,200.00	\$67,000.00	N/A	\$60,300.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 1500 kW input, directional,, horizontally	\$101,925.00	\$101,925.00	N/A	\$91,732.50	N/A
Primary Antenna TFU-18DSC /VP-R C170	\$182,730.00	\$175,400.00		\$153,321.76	
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$17,000.00	N/A	\$14,782.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$5,760.00	N/A
Elbow complex,	\$16,850.00	\$16,000.00	N/A	\$11,144.26	N/A

UHF - High	\$136,000.00	\$136,000.00	N/A	\$121,635.00	N/A
Power,					
Side					
Mount,					
basic slot					
antenna,					
565 kW					
input,					
directional,,					
elliptically					
or circularly					
polarized					
Sub-total	\$773,400.00	\$747,840.00	N/A	\$311,114.26	N/A
Total for	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A
all systems					

# Components

Actual Information Description	File Name	
Insurance	Information not provided.	
Interim Instantiation	Information not provided.	
Lease cost	Information not provided.	
Interim WX delays	Information not provided.	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Component Description:  Amount:	this was put here by mistake and I can't delete it. That is why the dollar amount is zero. N/A

New combiner, cost per channel (without antenna)	Component Description:	Combiners for Interim Antenna deposit
	Amount:	\$30,150.00
	Component Description:	Combiners for Interim Antenna
	Amount:	2nd payment \$30,150.00
Sweep test of existing		
antenna	Component Description:	Engineer on site for sweep test 2nd payment
	Amount:	\$2,880.00
	Component Description:	Engineer on site
		for sweep test
	Amount:	deposit \$2,880.00
UHF - High Power, Side		
Mount, basic slot antenna, 16 bay,, 1500 kW input,	Component Description:	2nd payment for
directional,, horizontally		Interim Antenna
polarized	Amount:	\$45,866.25
	Component Description:	deposit for interim
	Amarint	Antenna
	Amount:	\$45,866.25

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:  Amount:	2nd payment for Side mount brackets \$7,391.25
	7 uniodini	Ç.,001.20
	Component Description:	Deposit for Side mount brackets
	Amount:	\$7,391.25
Sweep test of existing		
antenna	Component Description:	Eng. for sweep test on site - 2nd
	Amount:	payment \$2,880.00
	Component Description:	Eng. for sweep
	Amount:	test on site deposit \$2,880.00
Elbow complex, broadband,		
at antenna input, per 7 3/16. feedline (if needed)	Component Description:	Elbow Complex 7 3/16 75 OHM feedline - 2nd
	Amount:	payment \$5,572.13
	Component Description:	Elbow Complex 7 3/16 75 OHM
		feedline deposit.

UHF - High Power, Side Mount, basic slot antenna, 565 kW input, directional,, elliptically or circularly polarized

Component Description: 2nd payment

**VPOL** 

Components

**Amount:** \$7,627.50

Component Description: 2nd payment for

Primary Antenna

**Amount:** \$53,190.00

Component Description: deposit for VPOL

Components

**Amount:** \$7,627.50

Component Description: Deposit for

Primary Antenna

**Amount:** \$53,190.00

## **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$278,400.00	\$240,000.00		\$173,748.96	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$278,400.00	\$240,000.00	N/A	\$173,748.96	N/A
Primary Transmission Line	\$398,750.00	\$260,000.00		\$235,482.96	
Rigid Transmission Line - copper, 7 3 /16"	\$398,750.00	\$260,000.00	N/A	\$235,482.96	N/A
Sub-total	\$677,150.00	\$500,000.00	N/A	\$409,231.92	N/A
Total for all systems	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A

## Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 6 1/8" broadband

**Component Description:** 2nd payment for T

/L 6-75 EIA Length 15' to 20' fixed flg

1 end/swivel

**Amount:** \$4,567.50

Component Description: 2nd payment for

Rigid

Transmission Line

- Copper

**Amount:** \$82,306.98

Component Description: Deposit payment

for T/L 6-75 EIA Length 15' to 20' fixed flg 1 end

/swivel

**Amount:** \$4,567.50

Component Description: Deposit for Rigid

Transmission line -

copper 6 1/8

**Amount:** \$82,306.98

Rigid Transmission Line - copper, 7 3/16"

Component Description: 2nd payment for

Transmission line

**Amount:** \$109,353.25

Component Description: 2nd payment for

fixed flg 1 and end

/swivel

**Amount:** \$3,017.25

Component Description: through complex

WTIC 6-1/8" 50 OHM EIA feed -2nd payment

**Amount:** \$5,370.75

Component Description: through complex

WTIC 6-1/8" 50 OHM EIA feed -

deposit

**Amount:** \$5,370.75

Component Description: deposit for fixed flg

1 and end/swivel

**Amount:** \$3,017.25

Component Description: Deposit for

Transmission line

**Amount:** \$109,353.71

## **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$591,600.00	\$501,500.00		\$0.00	
Weather delays	\$0.00	\$0.00	N/A	N/A	N/A
Tower Helicopter Lift	\$0.00	\$0.00	Included in Tower quote	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$80,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$409,500.00	N/A	N/A	N/A
Sub-total	\$591,600.00	\$501,500.00	N/A	\$0.00	N/A
Total for all systems	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A

## Components

Information not provided.

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$53,045.00	\$49,500.00		\$0.00	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Project management of the transition	\$15,800.00	\$15,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Sub-total  Total for all	\$53,045.00	\$49,500.00	N/A	\$0.00	N/A
	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A
engineering section of FCC Form 2100 (main), Construction Permit Application	\$53.045.00	\$49,500,00	N/Λ	\$0.00	N/Λ

## Components

Information not provided.

## **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$131,490.00	\$129,500.00		\$0.00	
MVPD Notification of Channel Change	\$11,000.00	\$11,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$15,000.00	\$15,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	N/A	N/A	N/A
AM Pattern Disturbance Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A

AM Pattern Disturbance Remedy	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Sub-total	\$131,490.00	\$129,500.00	N/A	\$0.00	N/A
Total for all systems	\$3,892,045.00	\$3,425,340.00	N/A	\$1,712,096.24	N/A

## Components

Information not provided.

## **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,892,045.00	\$3,425,340.00	\$1,712,096.24

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

#### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

# Bill VanDuynhoven Director Engineering Operations

03/12/2019

#### **Attachments**