

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 49236 Service: DCA Call WDNN-CD Channel: 20 (UHF)

Sign:

0000028692

Number:

ID:

File

FRN: **0027847094** Date **03/25**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|----------------------|------------------|-------------------|
| NORTH GEORGIA TELEVISION Doing Business As: NORTH GEORGIA TELEVISION | Deborah Boyd PO Box 1740 Dalton, GA 30721 United States | +1 (706) 278-9713 | dboyd@wdnntv.com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

The Preparer is same as the reimbursement contact.

Broadcaster Information and Transition Plan Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|--|
| Briefly describe transition plan | WDNN-CD & WDGA-CD share the same transmitter room, combiner and antenna. |

| Transmitters | Section | Question | Response |
|--------------|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|---|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter Manufacturer and Type | Manufacturer | |
| | Model | 560 |
| | Year | 2009 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 0.5 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TRN-5X-4D- U-C |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 0.5 kW |
| | Justification for New Transmitter | Old transmitter not readily tunable over required span. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | No |

| | Description | N/A |
|---|--|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | Yes |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 5.92 kW |

| Manufacturer | |
|--------------|------|
| Model | SL-8 |
| Year | 2009 |

Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 49235 | WDGA-CD |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | Yes |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 2 |
| | Number of Panels/Bays | 1 |
| | Lower Limit | 506.00 MHz |
| | Upper Limit | 572.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 3.28 kW |
| | Manufacturer | |
| | | |

| Model | JA/MS-8 /D20-D30 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | ANTENNA IS SHARED BY TWO CHANNELS. OLD ANTENNA WILL NOT WORAK FOR THE NEW SHARED CHANNELS 20 & 30. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 2 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 506.0 MHz - 572.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
|--------------------------|---|----|
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | No |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Primary Transmission

| n Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | Yes |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Flexible Foam |
| | Diameter | 1 5/8 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 150 feet per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 49235 | WDGA-CD |

Primary

New Transmission Line

| Transmissio | n Seithen | Question | Response |
|-------------|---|---|-------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Flexible Foam |
| | | Diameter | 1 5/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 150 feet per |
| | Justification for New Transmission Line | Transmission lines have been damaged in previous storms and unreliable. | |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | No |

Outside Professional

| Section | Question | Response |
|--|--|-------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 30 |
| | Explanation | No in house capability. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | No |
| Services | For Auxiliary Facility | N/A |

| | For Main Facility | N/A |
|----------------------------------|--|---|
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 3 |
| | Justification | Contract engineer to install and turn on equipment. |

Outside

Other Professional Services Expenses Not Listed

Professional Services Costs

Labor install antenna and transmission line

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | No |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|------------|--|
| Dehydrator | Dryline Dehydrator 19" rack mountable,50 /60Hz |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter TRN-5X-4D-U-C | \$21,000.00 | \$21,000.00 | | \$18,456.20 | |
| UHF - Air Cooled Solid State Transmitter 0.5 kW | \$21,000.00 | \$21,000.00 | N/A | \$18,456.20 | N/A |
| Sub-total | \$21,000.00 | \$21,000.00 | N/A | \$18,456.20 | N/A |
| Total for all systems | \$178,509.00 | \$79,936.00 | N/A | \$49,293.70 | N/A |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| UHF - Air Cooled Solid State Transmitter 0.5 kW | Component Description: Amount: | Invoice is for Transmitter and for combiner the amount requested is for transmitter with discount plus shipping and handling \$18,456.20 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Antenna JA /MS-8/D20-D30 | \$102,915.00 | \$22,215.00 | | \$16,430.00 | |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$3,500.00 | N/A | \$2,275.00 | N/A |
| UHF - Lower Power, Side Mount, Class A, basic slot antenna, 1 bay,, 3 kW input, horizontally polarized | \$18,715.00 | \$18,715.00 | N/A | \$14,155.00 | N/A |
| Sub-total | \$102,915.00 | \$22,215.00 | N/A | \$16,430.00 | N/A |
| Total for all systems | \$178,509.00 | \$79,936.00 | N/A | \$49,293.70 | N/A |

Components

| Actual Information Description | File Name | |
|--|--------------------------------|------------------------|
| New combiner, cost per channel (without antenna) | Component Description: Amount: | Combiner \$2,275.00 |

UHF - Lower Power, Side Mount, Class A, basic slot antenna, 1 bay,, 3 kW input, horizontally polarized

Component Description: Antenna 24750

Freight 3560 Total 28310 50 percent for WDNN is 14155 other 50 percent

is on WDGA

Amount: \$14,155.00

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|----------------|---|
| Primary Transmission Line | \$3,600.00 | \$2,400.00 | | \$2,421.50 | |
| Flexible Foam Transmission Line - dielectric, 1 5 /8" | \$3,600.00 | \$2,400.00 | N/A | \$2,421.50 | The tower was damaged in a storm and snapped above the current antenna position. Another tower on the other side of the current transmitter building has space available but is 25 ft further away. |
| Sub-total | \$3,600.00 | \$2,400.00 | N/A | \$2,421.50 | N/A |
| Total for all systems | \$178,509.00 | \$79,936.00 | N/A | \$49,293.70 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

Flexible Foam Transmission Line - dielectric, 1 5/8"

Component Description: Transmission Line

is 4843 50 percent on WDNN and 50 percent on WDGA Cost is 43 more than estimated because antenna had to be moved due to damage in storm See cover

letter for explanation

Amount: \$2,421.50

Tower Equipment and Rigging Costs

Cost Information

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | Actual | Actual Cost |
|--|---------------|-------------|-------------------|------------|---------------|
| Description | Cost Estimate | Cost | Justification | Cost | Justification |
| Outside Professional Services | \$31,965.00 | \$22,600.00 | | \$8,850.00 | |
| Tower Labor | \$10,000.00 | \$10,000.00 | N/A | \$3,500.00 | N/A |
| Additional Field Engineering Service, 3 Days | \$2,500.00 | \$2,500.00 | N/A | \$1,750.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$1,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$2,000.00 | N/A | \$2,000.00 | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$1,600.00 | N/A | \$1,600.00 | N/A |
|--|--------------|-------------|-----|-------------|-----|
| Project management of the transition | \$4,740.00 | \$4,000.00 | N/A | N/A | N/A |
| Sub-total | \$31,965.00 | \$22,600.00 | N/A | \$8,850.00 | N/A |
| Total for all systems | \$178,509.00 | \$79,936.00 | N/A | \$49,293.70 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Tower Labor | Component Description: Amount: | Install Antenna on Tower \$3,500.00 |
| Additional Field Engineering Service, 3 Days | Component Description: Amount: | Field Engineer \$1,750.00 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Engineer study for new channel assignment WDNN \$2,000.00 |

| Prepare and or review reimbursement form | Component Description: Amount: | Prepare and review reimbursement to transition \$1,600.00 |
|--|--------------------------------|---|
| | Component Description: | Prepare reimbursement |
| | Amount: | form WDNN \$1,600.00 |
| Project management of the transition | Information not provided. | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Other Expenses | \$19,029.00 | \$11,721.00 | | \$3,136.00 | |
| Dehydrator | \$3,136.00 | \$3,136.00 | Dehydrator needed to keep water from getting into line because of the kind of wire used. | \$3,136.00 | N/A |
| Develop and air announcement of upcoming channel change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$4,292.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$1,898.00 | \$1,898.00 | N/A | N/A | N/A |
| Sub-total | \$19,029.00 | \$11,721.00 | N/A | \$3,136.00 | N/A |
| | | | | | |

| Total for all | \$178,509.00 | \$79,936.00 | N/A | \$49,293.70 | N/A |
|---------------|--------------|-------------|-----|-------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|--|---------------------------------|---|
| Dehydrator | Component Description: Amount: | Dehydrator will be used by WDNN and WDGA on same antenna \$3,136.00 |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$178,509.00 | \$79,936.00 | \$49,293.70 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Deborah Boyd , Boyd . Secretary

03/25/2019

Attachments