

Federal Communications Commission

(REFERENCE COPY	- Not for submission)
-----------------	-----------------------

# FCC Form 399: Reimbursement Request

Facility ID:	55083	Service: DTV	Call Sign:	KXLA	Channel: 51 (UHF)
File Number:	000002	27093			
FRN: <b>00</b>	07519408	Date Submitted:	04/12 /2019		

#### Applicant Name, Type, and Contact Information

#### Applicant Information

Applicant	Address	Phone	Email	Applicant Type
RANCHO PALOS VERDES BROADCASTERS, INC.	Ronald L. Ulloa 2323 CORINTH AVENUE LOS ANGELES, CA 90064 United States	+1 (310) 478- 0055	rulloa@kxlatv. com	Corporation

#### Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

## Preparer Ontact Name and Information

Contact Information	Applicant	Address	Phone	Email
	<b>Greg Best</b> Consulting Engineer Greg Best Consulting, Inc.	16100 Outlook Ave. Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	File Interim STA. Replace interim backup antenna, transmitter & line. Install and sweep primary T-Line & antenna. Remove & replace primary transmitter .

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information			
Transmitter	Section	Question	Response	
	Existing Transmitter Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is this transmitter currently shared with another station?	No	
		Is this transmitter currently in operating condition?	Yes	
	Existing Transmitter Manufacturer and Type	Manufacturer		
		Model	Innovator	
		Year	2006	
		Туре	Inductive Output Tube	
		IOT Power Type	Two	
		Power Capacity	60 kW	

### **Existing Transmitter Information**

Primary	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Primary (Main)	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
	-	Manufacturer		
		Model	ULXTE-50	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	32 kW	
		Justification for New Transmitter	Existing transmitter manufacturer is no longer in business and it is not possible to retune the existing transmitter to the repacked channel.	

#### Other Transmitter Costs

Primary Transmitter	Other Transmitter Costs			
	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	No	
		Switchgear (industrial 800 amp)	Yes	
		Transformer (480V)	No	
		Power	N/A	
		Rigid Conduit and Wiring	Yes	
		Size	3 inches	

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

### Other Transmitter Cost Not Listed

PrimaryOther Transmitter CoTransmitterInformation not provided.

Interim	New Transmitter Costs			
Transmitter	Section	Question	Response	
	New Transmitter	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase	
		Manufacturer		
		Model	ULXTE-50	
		Transmitter Type	Solid State	
		Solid State Cooling	Liquid Cooled	
		Solid State Power capacity	32 kW	
		Justification for New Transmitter	Existing backup transmitter cannot be converted to repacked channel per manufacturer and manufacturer is no longer in business.	

## Interim Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	Yes
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	Yes
		Size	3 inches
		Length	200.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

# Interim Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	Yes	
		Is the existing antenna directional?	Yes	
-		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	Yes	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Horizontal	
		Туре	Broadband Panel	
		Number of Stations Supported	4	
		Number of Panels	30	
		Design power capacity in use	90.0 %	
		Lower Limit	578.00 MHz	
		Upper Limit	700.00 MHz	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	1000.0 kW	

Manufacturer	
Model	PHP30CA- CH51
Year	2006

#### Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
24518	KDOC-TV
14000	KJLA
4328	KOCE-TV

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	Yes	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna Manufacturer and Types	Class	Full Power	
		Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	670.0 kW	
		Manufacturer		
		Model	ATW24H6- HSC170-30H	
		Year	2018	

Justification for New Antenna	Existing
	antenna
	cannot be
	converted to
	repacked
	channel per
	manufacturer.
	Quotes are
	provided for
	both Hpol and
	Epol antennas
	to clarify the
	cost
	differential and
	reimbursemer
	request. KXLA
	expects to be
	reimbursed fo
	Hpol only
	costs.

### Primary Other Antenna Costs Antenna Section

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Primary Other Antenna Cost Not Listed

Antenna Information not provided.

Interim	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Interim	
		Description of Use	N/A	
		Change Type	Purchase New	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	Yes	
	New Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Side Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	670.0 kW	
		Manufacturer		
		Model	ATW24H6- HSC170-30H	
		Year	2018	

Justification for New Antenna	Existing
	antenna
	cannot be
	converted to
	repacked
	channel per
	manufacturer.
	Quotes are
	provided for
	both Hpol and
	Epol antennas
	to clarify the
	cost
	differential and
	reimbursemer
	request.

# Interim Other Antenna Costs

Antenna

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

# Interim Other Antenna Cost Not Listed

Antenna Information not provided.

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Fransmissio	n Line	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	Yes	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission	Manufacturer		
	Line Manufacturer and Type	Туре	Flexible Air	
		Diameter	5 inches	
		Other Diameter	N/A	
		Segment Length	N/A	
		Other Segment Length	N/A	
		Number of parallel runs	4	
		Length	410 feet per run	

#### Facility ID's and Call Signs of all stations with whom the transmission line is shared.

**Existing Transmission Line** 

Facility ID	Call Sign
14000	KJLA
24518	KDOC-TV
4328	KOCE-tv

Primary	New Transmission Line			
Transmissio	n Line Section	Question	Response	
	New Transmission Line Costs	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Туре	Rigid	
		Diameter	6 1/8 inches	
		Other Diameter	N/A	
		Segment Length	Broadband	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	450 feet per run	
		Justification for New Transmission Line	See attached document on station transmission line systems and justification for new equipment purchase.	

Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line		
Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Interim
		Description of Use	N/A
		Change Type	Purchase New
		Туре	Rigid
		Diameter	6 1/8 inches
		Segment Length	Broadband
		Other Segment Length	
		Number of parallel runs	1
	Length	400 feet per run	
		Justification for New Transmission Line	See attached T-Line system description documentation regarding existing transmission line system and justification for purchase.

Interim Other Transmission Line Expenses Not Listed

Transmission hometion not provided.

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary	Existing Tower

Primary Tower	Section	Question	Response
	Existing Tower Description	Type of change	Modify Existing
		Tower Use	Primary (Main)
		Description of Use	N/A
		Ownership	Leased
		Is this tower consider Complex?	No
		Is this tower currently shared with any other stations?	Yes
		One or more FM, AM or TV radio broadcaster(s)	Yes
		Others Types of Users	No
		Is tower documented for structural analysis?	Yes
		Is tower compliant with Rev G?	Yes
	Existing Tower Structure Registration	Do you have a tower registration number?	Yes
		ASR Number	1221073
	Coordinates (NAD83 ( North American Datum of	Latitude (NAD83)	34° 13' 35.3" N-
1983))	1983))	Longitude (NAD83)	118° 04' 00.9" W-
		Overall Structure Height	403.87 feet
		Support Structure Height	399.93 feet
		Ground Elevation Above Mean Sea Level (AMSL)	5709.90 feet

Structure Type	LTOWER - Lattice Tower
Tower Owner	American Towers, LLC.
Date Constructed	07/15/2001

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
14000	KJLA	DTV
1234	KACV-FM	FM
4328	KOCE-TV	DTV
24518	KDOC-TV	DTV

## Primary Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

# Primary Tower Rigging Costs

### Tower

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

### Other Tower Expenses Not Listed

Primary Tower Information not provided.

Interim	Tower Construction Costs	5	
Tower	Section	Question	Response
	Construct New Tower	Use	Interim
		Description of Use	N/A
		Height	99.10 feet
		Justification for New Tower	Interim antenna cannot be mounted on Main antenna tower

# Interim Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

Interim Tower

Tower

### Other Tower Expenses Not Listed

Name	Description
structal engineering and mapping	cost for mapping Interim tower

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	160
		Explanation	Coordination with vendors, other stations, and logistics due to site conditions.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	1
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	No
		For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside	utside Other Professional Services Expenses Not Listed	
Professiona	Services Costs	Description
	Other Engineering Services	Other RF Engineering Services for the transition

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	No
		BLM or NFS Coordination	Yes
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	Yes
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
		Does this relocation require MVPD Notification of a Channel Change?	Yes

#### Other Expenses Not Listed

Other Expenses	Other Expenses Not Listed		
	Name	Description	
	Sales or Use tax	Sales/use tax for purchases. KXLA receives a special rate of 3.75%.	

### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined	Estimated	Estimated Cost		Actual Cost
Description Interim Transmitter ULXTE-50	Cost Estimate \$1,052,573.23	Cost \$1,050,073.23	Justification	Actual Cost \$983,605.69	Justification
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 32 kW	\$1,003,973.23	\$1,003,973.23	change order for the load and cooling system	\$983,605.69	N/A
Primary Transmitter ULXTE-50	\$1,071,471.53	\$1,068,971.53		\$988,550.80	
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 32 kW	\$1,022,871.53	\$1,022,871.53	change order required for the switch and load	\$988,550.80	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	N/A	N/A

Sub-total	\$2,124,044.76	\$2,119,044.76	N/A	\$1,972,156.49	N/A
Total for all systems	\$3,939,753.76	\$3,471,251.41	N/A	\$2,478,871.75	N/A

#### Components

Actual Information Description	File Name	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 32 kW	Component Description: Amount:	ULXTE-50 Transmitter \$320,790.72
	Component Description: Amount:	2nd 1/3 payment for interim transmitter \$334,657.74
	Component Description: Amount:	1/3 down payment \$324,368.50
	Component Description: Amount:	Field Service, TV \$3,788.73
Switchgear - industrial 800 amp	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 32 kW	Component Description:	2nd 1/3 main
	component Description.	transmitter
		payment
	Amount:	\$340,957.18
	Component Description:	KXLA-1st Primary
		Transmitter-UHF
		Liquid Cooled
		Solid State
		\$7,654.00
	Amount:	\$3,865.27
	Component Description:	UXLTE-50 Main
		Transmitter
	Amount:	\$319,359.85
	Component Description:	1/3 down payment
	Amount:	\$324,368.50
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ATW24H6- HSC170- 30H	\$247,000.00	\$244,810.00		\$162,207.20	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,750.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	\$211,860.00	\$211,860.00	ERI proposal 20180124- 863 like-for- like cost of \$189,860, plus \$22,00 for est taxes & freight. KXLA expects to pay for the difference between the Hpol and Epol antenna.	\$144,729.80	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$10,577.40	N/A

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$4,550.00	ERI Proposal 20180124- 863, dated 1/24/18 and Greg Best Consulting, Inc. invoice 1142 (both uploaded to LMS)	\$3,150.00	N/A
Primary Antenna ATW24H6- HSC170- 30H	\$259,300.00	\$256,960.00		\$147,741.82	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$2,100.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$9,675.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,750.00	N/A
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	\$211,860.00	\$211,860.00	ERI proposal 20180124- 864 like-for- like cost of \$189,860, plus \$22,00 for est taxes & freight. KXLA expects to pay for the difference between the Hpol and Epol antenna.	\$132,216.82	N/A
Sub-total Total for	\$506,300.00 \$3,939,753.76	\$501,770.00 \$3,471,251.41	N/A N/A	\$309,949.02 \$2,478,871.75	N/A N/A
all systems	······	···		· , ·· -, - · ··· · ·	

### Components

Actual Information
Description File Name

	Component Description:	KXLA Interim Antenna Sweep Test
	Amount:	\$1,875.00
	Component Description:	KXLA Interim Antenna Sweep Test
	Amount:	\$625.00
	Component Description:	30% payment for Interim sweep test
	Amount:	\$1,875.00
	Component Description:	Interim Antenna Sweep Test
	Amount:	\$1,875.00
UHF - High Power, Side		
Mount, basic slot antenna, 670 kW input, directional,,	Component Description:	10% net invoice Interim Antenna
elliptically or circularly polarized	Amount:	\$5,036.00
	Component Description: Amount:	Interim Antenna \$83,121.80
	Component Description:	30% payment for Interim antenna
	Amount:	\$61,608.00
	Component Description:	30% Payment for Interim Antenna
	Amount:	per proposal: 20180124-863 \$61,608.00

Side mount brackets for high power antennas (if not included in antenna base	Component Description:	KXLA Interim Antenna Side
cost)	Amount:	Mount Brackets \$1,500.00
	Component Description:	Interim Antenna Side Mount
	Amount:	Brackets \$6,077.40
	Component Description:	KXLA Interim Antenna Side
	Amount:	Mount Brackets \$4,500.00
	Component Description:	30% payment for Interim side mounts
	Amount:	\$4,500.00

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description:	KXLA-280-Interim Antenna - Pattern
	Amount:	Scatter Analysis \$1,050.00
	Component Description:	KXLA Interim Antenna Patter Scatter Analysis
	Amount:	\$1,050.00
	Component Description:	KXLA Interim Antenna Patter
	Amount:	Scatter Analysis \$350.00
	Component Description:	30% payment for Interim scatter study
	Amount:	\$1,050.00
	Component Description:	Interim Antenna Patter Scatter Analysis
	Amount:	\$1,050.00

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Component Description:	KXLA Primary Antenna Patter Scatter Analysis
	Amount:	\$350.00
	Component Description:	KXLA Primary Antenna Patter
	Amount:	Scatter Analysis \$1,050.00
	Component Description:	KXLA Primary
		Antenna Patter Scatter Analysis
	Amount:	\$1,050.00
	Component Description:	30% payment for Main scatter study
	Amount:	\$1,050.00

Side mount brackets for high power antennas (if not included in antenna base cost)	Component Description:	KXLA Primary Antenna Side Mount Brackets
	Amount:	\$5,175.00
	Component Description:	KXLA Primary Antenna Side
	Amount:	Mount Brackets \$1,500.00
	Component Description:	KXLA Primary Antenna Side
	Amount:	Mount Brackets \$4,500.00
	Component Description:	30% payment for Main side mounts
	Amount:	\$4,500.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.	

Sweep test of existing antenna	Component Description: Amount:	KXLA Primary Antenna Sweep Test \$1,875.00
	Component Description:	KXLA Primary Antenna Sweep
	Amount:	Test \$625.00
	Component Description:	KXLA Primary Antenna Sweep Test
	Amount:	\$1,875.00
	Component Description:	30% payment for Main system sweep
	Amount:	\$1,875.00

UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	30% payment ES Main Antenna \$67,646.62
	Component Description:	10% net invoice
		primary Antenna
	Amount:	\$5,325.90
	Component Description:	30% Payment for
		primary Antenna
		per proposal
		20180124-864
	Amount:	\$64,570.20
	Component Description:	30% deposit of
		Main antenna
	Amount:	\$64,570.20

### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$92,800.00	\$89,999.21		\$57,414.98	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$92,800.00	\$89,999.21	Electronics Research, Inc. Invoices KXLA-003 and KXLA- 008	\$57,414.98	N/A
Primary Transmission Line	\$104,400.00	\$99,450.00		\$54,349.01	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$104,400.00	\$99,450.00	N/A	\$54,349.01	N/A
Sub-total	\$197,200.00	\$189,449.21	N/A	\$111,763.99	N/A
Total for all systems	\$3,939,753.76	\$3,471,251.41	N/A	\$2,478,871.75	N/A

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 6 1/8" broadband	Component Description: Amount:	KXLA Interim Transmission Line \$8,146.05
	Component Description: Amount:	KXLA Interim Transmission Line \$24,438.16
	Component Description: Amount:	Interim Transmission Line \$32,976.82
	Component Description: Amount:	30% payment for Interim transmission line \$24,438.16
Rigid Transmission Line - copper, 6 1/8" broadband	Component Description: Amount:	KXLA Primary Transmission Line \$28,761.68
	Component Description: Amount:	KXLA Primary Transmission Line \$8,529.11
	Component Description: Amount:	KXLA Primary Transmission Line \$25,587.33
	Component Description:	30% payment for Main transmission
	Amount:	line \$25,587.33

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower LTOWER	\$254,800.00	\$129,449.94		\$23,760.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$49,449.94	per cost estimate from ATC	\$23,760.00	N/A
Short Tower (less than 500')	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$0.00	N/A	N/A	N/A
Interim Tower	\$474,950.00	\$53,950.00		\$29,517.50	
structal engineering and mapping	\$53,950.00	\$53,950.00	Structural and Mapping cost	\$29,517.50	N/A
New tower	\$0.00	\$0.00	N/A	\$0.00	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$0.00	N/A	N/A	N/A
Sub-total	\$729,750.00	\$183,399.94	N/A	\$53,277.50	N/A

Total for all	\$3,939,753.76	\$3,471,251.41	N/A	\$2,478,871.75	N/A
systems					

Actual Information Description	File Name	
Structural engineering tower load study for well documented tower	Component Description: Amount:	Broadcast Tower Mapping, Broadcast Structural \$22,320.00
	Component Description: Amount:	Broadcast structural \$1,440.00
Short Tower (less than 500')	Information not provided.	
Minor tower reinforcement /modifications	Information not provided.	

structal engineering and		
mapping	<b>Component Description:</b>	KXLA-490-Interim
		Tower - Structura
		Engineering Load
		Study and Tower
		Mapping
	Amount:	\$1,137.50
	Component Description:	KXLA-Interim
		Tower - Structura
		Engineering Load
		Study and Tower
		Mapping
	Amount:	\$1,560.00
	Component Description:	Broadcast Tower
		Mapping,
		Broadcast
		Structural
	Amount:	\$26,820.00
New tower	Information not provided.	
Complex Tower (includes,	Information not provided.	
for example, those with		
candelabras and/or stacked		
antennas)		

# **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services	Predetermined Cost Estimate \$143,515.00	Estimated Cost \$239,208.50	Estimated Cost Justification	Actual Cost \$30,974.75	Actual Cost Justification
Other Engineering Services	\$3,325.00	\$3,325.00	Please see the attached invoices from Greg Best Consulting, Inc. #973 and #993	\$3,159.60	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$2,450.00	Greg Best Consulting Invoice #1110	\$2,450.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,137.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,300.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$5,008.50	Greg Best Consulting Invoice #1047, #1101, #1110, #993, #1071	\$5,008.50	N/A
Project management of the transition	\$25,280.00	\$123,675.00	KXLA Widelity Strategic Support quote	\$12,919.15	N/A
Sub-total	\$143,515.00	\$239,208.50	N/A	\$30,974.75	N/A
Total for all systems	\$3,939,753.76	\$3,471,251.41	N/A	\$2,478,871.75	N/A

Actual Information Description	File Name	
Other Engineering Services		
	Component Description:	Cover Dismantling of KXLA analog transmitter at your Mt. Wilson site
	Amount:	\$2,809.60
	Component Description:	KXLA-590-Other
		Engineering
		Services
	Amount:	\$175.00
	Component Description:	KXLA-590-Other
		Engineering
		Services
	Amount:	\$175.00
Comprehensive coverage verification via field study, if needed	Information not provided.	

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Prepare request for Special Temporary Authorization	Component Description:	Service through 8- 4-18. Interim STA extra exhibits and conference with FCC regarding STA facility potential interference with Mexican stations. \$1,225.00
	Component Description: Amount:	KXLA-530-RF Eng - Special Temporary Authorization \$1,225.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description:	Repack Engineering Services. Creation and upload of
		exhibits for CP mod for revised antenna. Creation of supplemental exhibit for "largest station in the
	Amount:	market" comparison. \$1,137.50

for new channel assignment	Component Description:	Engineering
and antenna development		repack services
		from 8-1-18 to 9-1-
		18 performed by
		Greg Best for
		KXLA.
	Amount:	\$1,050.00
	Component Description:	KXLA-530-RF Eng
		- Engineering
		Study for New
		Channel
		Assignment
	Amount:	\$1,050.00
	Component Description:	Engineering
		Engineering repack services 10-
		1-18 through 11-2-
		18 performed by
		Greg Best.
	Amount:	\$1,750.00
	Component Description:	KXLA-530-RF Eng
		- Engineering Study for New
		Channel
		Assignment
	Amount:	\$1,575.00
	Component Description:	Engineering
		Repack Service
		11-30-17 through
		12/31/17
		performed by Greg Best
	Amount:	\$875.00
Advant transition timing		
Address transition timing and coordination issues w/	Information not provided.	
other stations and wireless		
Prepare and or review		

**Component Description:** Professional Services \$458.50 Amount: **Component Description:** Repack Engineering Service 4-1-18 through 4/18/18 performed by Greg Best. Amount: \$1,050.00 **Component Description:** Service thru 11/2 /17. Repack engineering Services Assist with response to FCC regarding 399 form verification. Amount: \$612.50 **Component Description:** Repack Engineering Service 5-2-18 through 6-1-18 performed by Greg Best. Amount: \$525.00 **Component Description:** "Repack Engineering Services 2-1-18 through 3/2/18 performed by Greg Best. KXLA 399 form revision and FCC support." Amount: \$1,050.00

	Component Description:	Repack Engineering Service from 6-1- 18 through 6-31- 18 performed by
	Amount:	Greg Best. \$787.50
	Component Description:	Engineering Repack Service 1-
		1-18 through 2/3 /18 performed by Greg Best.
	Amount:	\$525.00
Project management of the transition		
	Component Description:	Project
		Management
	Amount:	\$7,098.20
	Component Description:	Project
		Management
	Amount:	\$5,820.95

# **Other Expenses**

### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$238,944.00	\$238,379.00		\$750.00	
Sales or Use tax	\$174,864.00	\$174,864.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$3,500.00	\$3,500.00	N/A	N/A	N/A
Equipment Storage	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$40,000.00	\$40,000.00	N/A	\$750.00	N/A
BLM or NFS Coordination	\$5,000.00	\$5,000.00	N/A	N/A	N/A
Local Zoning	\$2,000.00	\$2,000.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Sub-total	\$238,944.00	\$238,379.00	N/A	\$750.00	N/A
Total for all systems	\$3,939,753.76	\$3,471,251.41	N/A	\$2,478,871.75	N/A

Actual Information Description	File Name	
Sales or Use tax	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
Equipment Storage	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Labor and equipment to remove 4 each 3500 pound electrical transformers \$750.00
BLM or NFS Coordination	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$3,939,753.76	\$3,471,251.41	\$2,478,871.75

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		<ol> <li>The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>The above-named</li> </ol>	
		entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<ol> <li>The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</li> </ol>	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	eddie hernandez Director of Engineering 04/12/2019

Certification	Section	Question	Response
Certification	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		<ol> <li>The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> </ol>	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<ul> <li>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</li> <li>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</li> </ul>	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	eddie hernandez Director of Engineering
	04/12/2019

# Attachments