

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility 13938 Service: DTV Call WUPL Channel: 17 (UHF)

ID: Sign:

File **0000028057** 

Number:

FRN: **0013697719** Date **04/03** 

Submitted: /2019

# Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant  | Address  | Phone                | Email                 | Applicant<br>Type |
|--|--|----------------------|-----------------------|-------------------|
| BELO TV, INC.  Doing Business As:  BELO TV, INC. | Law Department<br>TEGNA Inc.<br>7950 Jones<br>Branch Drive<br>McLean, VA<br>22107<br>United States | +1 (703)<br>873-6600 | lawdept@tegna.<br>com | Corporation       |

# Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant   | Address   | Phone                | Email                          |
|---|---|----------------------|--------------------------------|
| Jeffrey Johnson ,<br>Johnson .<br>Vice President<br>Projects<br>TEGNA Media | Jeffrey Johnson<br>7950 Jones<br>Branch Drive<br>McLean, VA<br>22102<br>United States | +1 (703)<br>873-6736 | repackreimbursement@tegna. com |

## Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | WUPL will be transitioning to a new primary facility per their new assignment. this will include a new primary antenna, transmission line and transmitter. During this transition WUPL will need to construct an interim facility. |

# **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

# Primary Transmitter

# **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | CD3200P2                 |
|                                  | Year   | 2004                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Two                      |
|                                  | Power Capacity   | 50 kW                    |

# Primary Transmitter

## **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Primary<br>(Main)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE-60  |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 38.0 kW   |
|                 | Justification for New Transmitter         | Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 30.7 kW based on initial 90-day filing CP. This would require a ULXTE-50. A 1-Step-Up is the ULXTE-60 and is therefore reimbursable. |

# Primary Transmitter

## **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |

|   | Switchgear (industrial 800 amp)  | No   |
|---|--|--|
|   | Transformer (480V)   | No   |
|   | Power  | N/A  |
|   | Rigid Conduit and Wiring   | Yes  |
|   | Size   | 3 inches   |
|   | Length   | 100.0 feet   |
|   | Other Electrical Service   | Yes  |
|   | Description  | Additional electrical services required fo transmitter installation including heat exchangers transforme cooling pumps, etc. |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | Yes  |
|   | Туре   | Cooling Or   |
|   | Size   | 5 tons   |
|   | Other Size   | N/A  |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes  |
|   | Size   | 100.0 squa   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A  |
|   | Is a channel 14 Mask Filer needed?   | N/A  |
|   | Is additional field engineering time needed?   | N/A  |
|   | Number of Days   | N/A  |

**Other Transmitter Cost Not Listed** 

Primary
Transmitter Information not provided.

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

# **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | No                 |
|                              | Is the existing antenna directional?                             | Yes                |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Horizontal         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 1000.0 kW          |

| Manufacturer |                         |
|--------------|-------------------------|
| Model        | TUD-C5SP-<br>10/50U-2-B |
| Year         | 2004                    |

## **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | Yes                |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | Yes                |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Elliptical         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 848.0 kW           |
|                         | Manufacturer   |                    |
|                         |  | 1                  |

| Model                         | TFU-<br>21JSC-R<br>C180                  |
|-------------------------------|--|
| Year                          | 2019                                     |
| Justification for New Antenna | Old<br>antenna<br>cannot be<br>re-tuned. |

## **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                                       | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?  | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No                  |
| Pattern Scatter Analysis       | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No                  |
| Sweep Test                     | Do you require the sweep testing of transmission line and antenna?  | Yes                 |

#### **Other Antenna Cost Not Listed**

| Name     | Description |
|----------|-------------|
| Shipping | \$6,800     |

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Primary Transmission Line

# **Existing Transmission Line**

| n Line<br>Section                      | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | No                   |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission                  | Manufacturer   |                      |
| Line Manufacturer and Type             | Туре   | Rigid                |
|  | Diameter   | 6 1/8 inches         |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 19 1/2 inches        |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1000 feet<br>per run |

# Primary Transmission

## **New Transmission Line**

| on Line<br>Section             | Question                                  | Response                  |
|--------------------------------|---|---------------------------|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)         |
|                                | Description of Use                        | N/A                       |
|                                | Change Type                               | Purchase<br>New           |
|                                | Is this a request for upgraded equipment? | No                        |
|                                | Туре                                      | Rigid                     |
|                                | Diameter                                  | 6 1/8 inches              |
|                                | Other Diameter                            | N/A                       |
|                                | Segment Length                            | 20 inches                 |
|                                | Other Segment Length                      | N/A                       |
|                                | Number of parallel runs                   | 1                         |
|                                | Length                                    | 1000 feet<br>per run      |
|                                | Justification for New Transmission Line   | Old line will not work on |

new channel.

# **Primary**

# Other Transmission Line Expenses Not Listed

| Transmission | Naine         | Description   |
|--------------|---------------|---|
|              | TX Line Sweep | Sweep required to verify post-transition channel measures well on new line. |

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

# Primary Tower

# **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                                | Type of change  | Modify Existing      |
|   | Tower Use   | Primary (Main)       |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Leased               |
|   | Is this tower consider Complex?                         | Candelabra           |
|   | Is this tower currently shared with any other stations? | No                   |
|   | One or more FM, AM or TV radio broadcaster(s)           | N/A                  |
|   | Others Types of Users                                   | N/A                  |
|   | Is tower documented for structural analysis?            | No                   |
|   | Is tower compliant with Rev G?                          | Unknown              |
| Existing Tower  | Do you have a tower registration number?                | No                   |
| Structure Registration                                    | ASR Number  |                      |
| Coordinates (NAD83 (<br>North American Datum<br>of 1983)) | Latitude (NAD83)  | 29° 55′ 13.1″ N-     |
|   | Longitude (NAD83)                                       | 090° 01' 28.5"<br>W- |
|   | Overall Structure Height                                | 1033.78 feet         |
|   | Support Structure Height                                | 936.67 feet          |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 1031.00 feet         |

| Structure Type   | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner      | Spectra Site Communication                               |
| Date Constructed | 04/01/1987   |

# Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response  |
|----------------------|--|---|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>undocumented<br>/poorly<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed                                     |

# Primary Tower

# **Tower Rigging Costs**

| Section                         | Question                          | Response   |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs             | Complex Tower                     | Candelabra |
| Helicopter Services<br>Required | Are helicopter services required? | No         |

# Primary Tower

# Other Tower Expenses Not Listed

| Name | Description |
|------|-------------|
|      |             |

| Top Plate | Moving from existing tower to WWL tower.        |
|-----------|---|
|           | Will share tower expenses with WWL. This        |
|           | will result in significant savings to FCC. Top- |
|           | plate and/or bolt pattern may not work for      |
|           | new top-mount antenna.                          |

# Outside Professional

| Section  | Question   | Response  |
|--|--|---|
| Services Costs Outside Project Management Services  Outside RF consulting Engineering Services | Do you require outside project management services?                          | Yes   |
|  | Number of Hours  | 1096  |
|  | Explanation  | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increase. |
|  | Perform engineering study for new channel assignment and antenna development | Yes   |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|  | For Auxiliary Facility   | No  |
|  | For Main Facility  | Yes   |
|  | Prepare request for Special Temporary Authority                              | Yes   |

|                                       | Quantity   | 2   |
|---------------------------------------|--|-----|
|                                       | Do you have Distributed Transmission   | N/A |
|                                       | System engineering services?   |     |
|                                       | Critical Facility  | N/A |
|                                       | Terrain-Shielded Facility  | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| Services                              | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                       | For Auxiliary Facility   | No  |
|                                       | For Main Facility  | Yes |
|                                       | Prepare request for Special Temporary Authority  | Yes |
|                                       | Quantity   | 2   |
|                                       | NEPA Section 106 environmental review  | No  |
|                                       | Environmental Assessment   | No  |
|                                       | ASR Modification   | Yes |
|                                       | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                       | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                       | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|                                       | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services      | Comprehensive coverage verification via field study  | Yes |
|                                       | RF exposure measurements   | Yes |
|                                       | Additional Field Engineering Service   | Yes |
|                                       |  | '   |

| Number of Days | 25   |
|----------------|--|
| Justification  | \$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

#### Outside Professional

# Other Professional Services Expenses Not Listed

| al Services Costs |                            | Description  |  |
|-------------------|----------------------------|--|--|
|                   | Other Legal Services       | Other Legal Services related to the DTV Repack       |  |
|                   | Other Engineering Services | Other Engineering Services related to the DTV Repack |  |

# Other Expenses

| Section                         | Question   |     |
|---------------------------------|--|-----|
| AM Pattern Disturbance          | Is an Impact Study needed?   | Yes |
|                                 | Is Remediation needed?   | Yes |
| Facility Expenses               | Name   | N/A |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A |
|                                 | Name   | N/A |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes |
| Permit and Filing Costs         | Local Zoning   | Yes |
|                                 | Non-zoning permits   | Yes |
|                                 | BLM or NFS Coordination  | No  |
|                                 | FCC Construction Permit Minor Change   | Yes |
|                                 | FCC License to Cover Application   | Yes |
|                                 | FCC Special Temporary Authority Application  | Yes |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
|                                 | Does this relocation require Equipment Storage?  | Yes |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes |

# Other Expenses

# Other Expenses Not Listed

| Name           | Description                    |  |
|----------------|--------------------------------|--|
| Internal labor | Local and Corporate Labor Cost |  |

# **Cost Information**

## **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|  |                             |                   | Estimated  |              |                              |
|--|-----------------------------|-------------------|--|--------------|------------------------------|
| Description  | Predetermined Cost Estimate | Estimated<br>Cost | Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
| Primary<br>Transmitter<br>ULXTE-60   | \$1,548,450.00              | \$1,200,914.50    |  | \$558,055.59 |                              |
| Other<br>Building<br>Addition<br>Size: 100.0   | \$25,000.00                 | \$25,000.00       | New pad<br>required for<br>heat<br>exchangers,<br>transformers,<br>pumps, etc.<br>Equipment<br>must also be<br>shielded.           | N/A          | N/A                          |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$25,000.00                 | \$25,000.00       | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | N/A          | N/A                          |
| UHF - Liquid<br>Cooled Solid<br>State<br>Transmitter<br>35 - 50 kW   | \$1,473,000.00              | \$1,126,764.50    | N/A  | \$558,055.59 | N/A                          |
| 3" Rigid<br>Conduit and<br>Wiring (Cost<br>per foot)   | \$5,200.00                  | \$4,900.00        | N/A  | N/A          | N/A                          |

| 5 Ton system          | \$20,250.00    | \$19,250.00    | Additional<br>HVAC<br>required for<br>operation of | N/A          | N/A |
|-----------------------|----------------|----------------|--|--------------|-----|
|                       |                |                | new air-<br>cooled solid-<br>state                 |              |     |
|                       |                |                | transmitter<br>while still                         |              |     |
|                       |                |                | operating<br>with main<br>transmitter              |              |     |
|                       |                |                | during<br>testing<br>period.                       |              |     |
| Sub-total             | \$1,548,450.00 | \$1,200,914.50 | N/A  | \$558,055.59 | N/A |
| Total for all systems | \$3,774,682.00 | \$2,647,069.91 | N/A  | \$805,417.21 | N/A |

## Components

| Actual Information Description   | File Name                 |
|--|---------------------------|
| Other Building Addition<br>Size: 100.0   | Information not provided. |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | Information not provided. |

| UHF - Liquid Cooled Solid                      |                           |                   |
|--|---------------------------|-------------------|
| State Transmitter 35 - 50 kW                   | Component Description:    | Gates inv         |
| KVV  |                           | #JW30004449-1A    |
|  |                           | Transmitter pmt 2 |
|  |                           | UL20190403jgv3    |
|  | Amount:                   | \$186,018.53      |
|  | Component Description:    | Inv JW30004449-1  |
|  |                           | WUPL Transmitter  |
|  |                           | UL20180713jg v1   |
|  | Amount:                   | \$372,037.06      |
| 3" Rigid Conduit and<br>Wiring (Cost per foot) | Information not provided. |                   |
| 5 Ton system                                   | Information not provided. |                   |

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Antenna TFU-21JSC- R C180   | Predetermined<br>Cost Estimate<br>\$562,330.00 | Estimated<br>Cost<br>\$280,026.41 | Estimated<br>Cost<br>Justification  | Actual Cost<br>\$165,868.42 | Actual Cost<br>Justification |
|---|--|-----------------------------------|---|-----------------------------|------------------------------|
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00                                   | \$175,949.25                      | Cost estimate is for Items 1, 3 and 4 on Dielectric's Quote 700394CMZ- 3 in attached file "Die 462986979 MAN00847 181218 190125 Antenna and line pmt 1 158394- 49 v1.pdf" | \$79,177.16                 | N/A                          |
| Sweep test of existing antenna  | \$6,730.00                                     | \$6,400.00                        | per<br>Dielectric<br>quotes   | \$2,880.00                  | N/A                          |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)                          | \$12,300.00                                    | \$11,700.00                       | N/A   | \$4,634.10                  | N/A                          |
| Shipping  | \$6,800.00                                     | \$6,800.00                        | N/A   | N/A                         | N/A                          |

| UHF - High   | \$247,000.00   | \$79,177.16    | ***System   | \$79,177.16  | N/A |
|--------------|----------------|----------------|-------------|--------------|-----|
| Power Top    |                |                | Notice:     |              |     |
| Mount        |                |                | Estimate    |              |     |
| (200-1000    |                |                | adjusted    |              |     |
| kW), One     |                |                | and locked  |              |     |
| station      |                |                | because     |              |     |
| antenna,     |                |                | line has    |              |     |
| horizontally |                |                | been        |              |     |
| polarized    |                |                | superseded. |              |     |
|              |                |                | ***         |              |     |
| Sub-total    | \$562,330.00   | \$280,026.41   | N/A         | \$165,868.42 | N/A |
| Total for    | \$3,774,682.00 | \$2,647,069.91 | N/A         | \$805,417.21 | N/A |
| all          |                |                |             |              |     |
|              |                |                |             |              |     |

# Components

| Actual Information Description  | File Name                      |   |
|---|--------------------------------|---|
| UHF - High Power Top<br>Mount (200-1000 kW),<br>One station antenna,<br>elliptically or circularly<br>polarized | Component Description:         | Die inv #MAN00847<br>Antenna feed thru<br>pmt 1<br>UL20190219jgv1   |
|   | Amount:                        | \$8,395.31  |
|   | Component Description: Amount: | Die inv #MAN00847<br>Antenna pmt 1<br>UL20190219jgv1<br>\$63,390.60 |
|   | Component Description:         | Die inv #MAN00847<br>Side mt brackets<br>pmt 1<br>UL20190219jgv1    |
|   | Amount:                        | \$7,391.25  |

| Sweep test of existing<br>antenna  | Component Description:    | Die inv #MAN00847<br>Sweep pmt 1                    |
|--|---------------------------|---|
|  | Amount:                   | UL20190219jgv1<br>\$2,880.00                        |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if                       | Component Description:    | Die inv #MAN00847                                   |
| needed)  | Amount:                   | Elbow complex pmt<br>1 UL20190219jgv1<br>\$4,634.10 |
| Shipping   | Information not provided. |   |
| UHF - High Power Top<br>Mount (200-1000 kW),<br>One station antenna,<br>horizontally polarized | Component Description:    | Die inv #MAN00847<br>Antenna feed thru<br>pmt 1     |
|  | Amount:                   | UL20190219jgv1<br>\$8,395.31                        |
|  | Component Description:    | Die inv #MAN00847<br>Antenna pmt 1                  |
|  | Amount:                   | UL20190219jgv1<br>\$63,390.60                       |
|  | Component Description:    | Die inv #MAN00847<br>Side mt brackets               |
|  | Amount:                   | pmt 1<br>UL20190219jgv1<br>\$7,391.25               |

# **Cost** Information

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                       | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Transmission<br>Line                   | \$208,400.00                   | \$198,400.00      |                                    | \$63,366.98  |                              |
| TX Line<br>Sweep                                  | \$6,400.00                     | \$6,400.00        | N/A                                | N/A          | N/A                          |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8" | \$202,000.00                   | \$192,000.00      | N/A                                | \$63,366.98  | N/A                          |
| Sub-total   | \$208,400.00                   | \$198,400.00      | N/A                                | \$63,366.98  | N/A                          |
| Total for all systems                             | \$3,774,682.00                 | \$2,647,069.91    | N/A                                | \$805,417.21 | N/A                          |

# Components

| Actual Information Description           | File Name                 |   |
|--|---------------------------|---|
| TX Line Sweep                            | Information not provided. |   |
| Rigid Transmission Line - copper, 6 1/8" | Component Description:    | Die inv #MAN00847<br>TX line pmt 1<br>UL20190219jgv1      |
|  | Amount:                   | \$61,047.00   |
|  | Component Description:    | Die inv #MAN00847<br>Fixed flange pmt 1<br>UL20190219jgv1 |
|  | Amount:                   | \$2,319.98  |

# **Cost Information**

# **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Tower GTOWER   | \$880,800.00                   | \$425,000.00      |                                    | \$0.00      |                              |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                    | \$12,500.00       | Shared<br>expense<br>with WWL.     | N/A         | N/A                          |
| Major tower reinforcement /modifications   | \$421,000.00                   | \$200,000.00      | Shared<br>expense<br>with WWL.     | N/A         | N/A                          |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas)                                      | \$421,000.00                   | \$200,000.00      | Shared<br>expense<br>with WWL.     | N/A         | N/A                          |

| Top Plate             | \$12,500.00    | \$12,500.00    | Existing    | N/A          | N/A |
|-----------------------|----------------|----------------|-------------|--------------|-----|
| •                     | . ,            | ,              | top-plate   |              |     |
|                       |                |                | and/or bolt |              |     |
|                       |                |                | pattern     |              |     |
|                       |                |                | may not     |              |     |
|                       |                |                | work for    |              |     |
|                       |                |                | new top-    |              |     |
|                       |                |                | mount       |              |     |
|                       |                |                | antenna.    |              |     |
|                       |                |                | Shared      |              |     |
|                       |                |                | expense     |              |     |
|                       |                |                | with WWL.   |              |     |
| Sub-total             | \$880,800.00   | \$425,000.00   | N/A         | \$0.00       | N/A |
| Total for all systems | \$3,774,682.00 | \$2,647,069.91 | N/A         | \$805,417.21 | N/A |

# Components

Information not provided.

# **Cost Information**

## **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                         | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost | Actual Cos<br>Justificatio |
|-------------------------------------|--------------------------------|-------------------|---|-------------|----------------------------|
| Outside<br>Professional<br>Services | \$407,928.00                   | \$391,750.00      |   | \$14,856.22 |                            |
| Other<br>Engineering<br>Services    | \$12,150.00                    | \$12,150.00       | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased | \$2,162.50  | N/A                        |
| Other Legal<br>Services             | \$10,000.00                    | \$10,000.00       | Other Legal<br>Services<br>related to the<br>DTV Repack   | \$348.80    | N/A                        |

| Additional Field<br>Engineering<br>Service, 25<br>Days   | \$62,500.00 | \$62,500.00 | \$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
|--|-------------|-------------|--|-----|-----|
| RF Exposure<br>Measurements  | \$21,050.00 | \$10,000.00 | Shared cost with WWL-TV.   | N/A | N/A |
| Comprehensive coverage verification via field study, if needed   | \$84,200.00 | \$80,000.00 | Per Widelity<br>estimate   | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00  | \$2,000.00  | N/A  | N/A | N/A |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00  | \$2,000.00  | N/A  | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization               | \$7,360.00 | \$7,000.00 | Per Widelity<br>estimate | N/A | N/A |
|--|------------|------------|--------------------------|-----|-----|
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations | \$4,210.00 | \$4,000.00 | N/A                      | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application        | \$2,365.00 | \$2,250.00 | Per Widelity<br>estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application     | \$5,260.00 | \$5,000.00 | Per Widelity<br>estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application          | \$1,580.00 | \$1,500.00 | Per Widelity<br>estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application       | \$3,155.00 | \$3,000.00 | Per Widelity<br>estimate | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development     | \$7,360.00 | \$7,000.00  | Per Widelity<br>estimate   | N/A        | N/A |
|--|------------|-------------|--|------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00  | N/A  | N/A        | N/A |
| Prepare and or review reimbursement form   | \$2,630.00 | \$13,450.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has | \$3,200.00 | N/A |

| Project               | \$173,168.00   | \$164,400.00   | Fewer PM       | \$9,144.92   | N/A |
|-----------------------|----------------|----------------|----------------|--------------|-----|
| management of         |                |                | tasks are      |              |     |
| the transition        |                |                | needed &       |              |     |
|                       |                |                | OES & 399      |              |     |
|                       |                |                | work are       |              |     |
|                       |                |                | needed, so the |              |     |
|                       |                |                | PM total has   |              |     |
|                       |                |                | been reduced   |              |     |
|                       |                |                | to             |              |     |
|                       |                |                | \$150x1096hrs  |              |     |
|                       |                |                | (\$164400),a   |              |     |
|                       |                |                | new OES        |              |     |
|                       |                |                | component      |              |     |
|                       |                |                | has been       |              |     |
|                       |                |                | created &      |              |     |
|                       |                |                | funded with    |              |     |
|                       |                |                | part of the \$ |              |     |
|                       |                |                | removed from   |              |     |
|                       |                |                | PM,& "Prepare  |              |     |
|                       |                |                | & or review    |              |     |
|                       |                |                | reimbursement  |              |     |
|                       |                |                | form" has      |              |     |
|                       |                |                | been increased |              |     |
| Prepare               | \$4,100.00     | \$3,000.00     | Per Widelity   | N/A          | N/A |
| request for           |                |                | estimate       |              |     |
| Special               |                |                |                |              |     |
| Temporary             |                |                |                |              |     |
| Authorization         |                |                |                |              |     |
| Sub-total             | \$407,928.00   | \$391,750.00   | N/A            | \$14,856.22  | N/A |
| Total for all systems | \$3,774,682.00 | \$2,647,069.91 | N/A            | \$805,417.21 | N/A |

### Components

| Actual Information Description | File Name              |                   |
|--------------------------------|------------------------|-------------------|
| Other Engineering Services     |                        |                   |
|                                | Component Description: | Osborn inv #29840 |
|                                |                        | Other Eng Srvcs   |
|                                |                        | UL20190326jgv1    |
|                                | Amount:                | \$2,162.50        |
|                                |                        |                   |

| Other Legal Services   | Component Description:    | Covington inv<br>#60796723 Various<br>Legal |
|--|---------------------------|---|
|  | Amount:                   | UL20181024jgv1<br>\$348.80                  |
| Additional Field<br>Engineering Service, 25<br>Days  | Information not provided. |   |
| RF Exposure<br>Measurements  | Information not provided. |   |
| Comprehensive coverage verification via field study, if needed   | Information not provided. |   |
| FAA consultant, including<br>cost of preparing FAA<br>Form 7460 (Notice of<br>Proposed Construction), if<br>needed for height increase | Information not provided. |   |
| ASR modification (prepare FCC Form 854)  | Information not provided. |   |
| Attorney Fees - Prepare<br>and File request for<br>Special Temporary<br>Authorization  | Information not provided. |   |
| Attorney Fees -<br>Negotiation of lease and<br>other matters for shared<br>locations   | Information not provided. |   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application  | Information not provided. |   |
| Attorney Fees - Prepare<br>and File FCC Form 2100<br>(main), Construction<br>Permit Application  | Information not provided. |   |

| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application    | Information not provided. |   |
|---|---------------------------|---|
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction<br>Permit Application | Information not provided. |   |
| Perform engineering study<br>for new channel<br>assignment and antenna<br>development         | Information not provided. |   |
| Address transition timing and coordination issues w/ other stations and wireless              | Information not provided. |   |
| Prepare and or review reimbursement form  | Component Description:    | Osborn inv #29001<br>Amend 399 Form<br>UL20190326jgv1 |
|   | Amount:                   | \$3,200.00  |

| Project management of the transition                      |                           |  |
|---|---------------------------|--|
| ne transition   | Component Description:    | Inv 29218 WUPL<br>Proj Mgt 180428-<br>180525       |
|   | Amount:                   | UL20180706jg v1<br>\$300.00                        |
|   | Component Description:    | Osborn inv #29840                                  |
|   | Component Bescription.    | Proj mgt 180526-<br>180629                         |
|   | Amount:                   | UL20190326jgv1<br>\$1,387.50                       |
|   | Component Description:    | Osborn inv #26017<br>Prof srvcs 170607 -<br>170728 |
|   | Amount:                   | UL20181107jg v1<br>\$7,157.42                      |
|   | Component Description:    | Osborn inv #28591<br>Proj mgt thru<br>180330       |
|   | Amount:                   | UL20190326jgv1<br>\$150.00                         |
|   | Component Description:    | Osborn inv #29001<br>Proj mgt 180331-<br>180427    |
|   | Amount:                   | UL20190326jgv1<br>\$150.00                         |
| Prepare request for<br>Special Temporary<br>Authorization | Information not provided. |  |

## **Cost Information**

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification   | Actual Cost | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Other<br>Expenses                                       | \$166,774.00                   | \$150,979.00      |  | \$3,270.00  |                              |
| MVPD Notification of Channel Change                     | \$6,000.00                     | \$6,000.00        | Prepare notification for MVPD's on upcoming changes and testing windows.           | N/A         | N/A                          |
| Develop and air announcement of upcoming channel change | \$6,000.00                     | \$6,000.00        | 150\$ for 40<br>hours to<br>shoot,<br>produce and<br>edit<br>informational<br>spot | \$3,270.00  | N/A                          |
| Equipment<br>Storage                                    | \$15,000.00                    | \$15,000.00       | 2 flat bed<br>trailer for 6<br>month per<br>Dielectric<br>rate card.               | N/A         | N/A                          |
| Equipment Delivery and Handling Charges                 | \$25,000.00                    | \$25,000.00       | N/A  | N/A         | N/A                          |

| \$7,890.00  | \$3,750.00                               | Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL.                               | N/A  | N/A  |
|-------------|--|--|--|--|
| \$21,050.00 | \$10,000.00                              | Station less<br>than 5 km<br>from KKNO-<br>AM, WYLD-<br>AM, WODT-<br>AM, WWL-<br>AM, &<br>KGLA-AM<br>sites. Costs<br>shared with<br>WWL. | N/A  | N/A  |
| \$11,550.00 | \$11,000.00                              | Per Widelity estimate  | N/A  | N/A  |
| \$1,110.00  | \$1,070.00                               | N/A  | N/A  | N/A  |
| \$335.00    | \$325.00                                 | per Widelity<br>estimate   | N/A  | N/A  |
| \$195.00    | \$190.00                                 | Per Widelity estimate  | N/A  | N/A  |
|             | \$21,050.00<br>\$11,550.00<br>\$1,110.00 | \$21,050.00 \$10,000.00<br>\$11,550.00 \$11,000.00<br>\$1,110.00 \$1,070.00<br>\$335.00 \$325.00   | than 5 km from KKNO-AM, WYLD-AM, WODT-AM, WWL-AM, & KGLA-AM sites. Costs shared with WWL.  \$21,050.00 \$10,000.00 Station less than 5 km from KKNO-AM, WYLD-AM, WODT-AM, WWL-AM, & KGLA-AM sites. Costs shared with WWL.  \$11,550.00 \$11,000.00 Per Widelity estimate  \$1,110.00 \$1,070.00 N/A  \$335.00 \$325.00 per Widelity estimate | than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL.  \$21,050.00 \$10,000.00 Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WODT- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL.  \$11,550.00 \$11,000.00 Per Widelity estimate N/A  \$335.00 \$325.00 per Widelity N/A  \$195.00 \$190.00 Per Widelity N/A |

| Local Zoning         \$900.00         Local construction permit a 3 cents per \$100 of construction cost.           Non-zoning permits         \$25,000.00         \$25,000.00         N/A         N/A         N/A         N/A           Disposal Costs (for equipment and other waste, net of any salvage value)         \$21,744.00         \$21,744.00         N/A         N/A         N/A         N/A           Sub-total         \$166,774.00         \$150,979.00         N/A         \$3,270.00         N/A           Total for all systems         \$3,774,682.00         \$2,647,069.91         N/A         \$805,417.21         N/A |  |                |                |   |              |     |
|---|--|----------------|----------------|---|--------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value)         \$25,000.00         N/A         N/A         N/A         N/A           Internal labor         \$21,744.00         \$21,744.00         N/A         N/A         N/A         N/A           Sub-total         \$166,774.00         \$150,979.00         N/A         \$3,270.00         N/A           Total for all         \$3,774,682.00         \$2,647,069.91         N/A         \$805,417.21         N/A   | Local Zoning                                     | \$900.00       | \$900.00       | construction permit a 3 cents per \$100 of construction | N/A          | N/A |
| Costs (for equipment and other waste, net of any salvage value)  Internal labor \$21,744.00 \$21,744.00 N/A N/A N/A  Sub-total \$166,774.00 \$150,979.00 N/A \$3,270.00 N/A  Total for all \$3,774,682.00 \$2,647,069.91 N/A \$805,417.21 N/A   | =  | \$25,000.00    | \$25,000.00    | N/A   | N/A          | N/A |
| Sub-total         \$166,774.00         \$150,979.00         N/A         \$3,270.00         N/A           Total for all         \$3,774,682.00         \$2,647,069.91         N/A         \$805,417.21         N/A   | Costs (for equipment and other waste, net of any | \$25,000.00    | \$25,000.00    | N/A   | N/A          | N/A |
| <b>Total for all</b> \$3,774,682.00 \$2,647,069.91 N/A \$805,417.21 N/A   | Internal labor                                   | \$21,744.00    | \$21,744.00    | N/A   | N/A          | N/A |
|   | Sub-total  | \$166,774.00   | \$150,979.00   | N/A   | \$3,270.00   | N/A |
|   |  | \$3,774,682.00 | \$2,647,069.91 | N/A   | \$805,417.21 | N/A |

### Components

| Actual Information Description                          | File Name                       |   |
|---|---------------------------------|---|
| MVPD Notification of<br>Channel Change                  | Information not provided.       |   |
| Develop and air announcement of upcoming channel change | Component Description:  Amount: | 2C Media inv<br>#203806 Creation<br>of channel change<br>announcement<br>UL20181016jgv1<br>\$3,270.00 |
| Equipment Storage                                       | Information not provided.       |   |
| Equipment Delivery and Handling Charges                 | Information not provided.       |   |
| AM Pattern Disturbance<br>Impact study                  | Information not provided.       |   |

| AM Pattern Disturbance<br>Remedy  | Information not provided. |
|---|---------------------------|
| DTV Medical Facility<br>Notification  | Information not provided. |
| FCC Filing Fees - Form<br>2100 minor change CP<br>application                     | Information not provided. |
| FCC Filing Fees - Form<br>2100 license to cover<br>application                    | Information not provided. |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request                   | Information not provided. |
| Local Zoning  | Information not provided. |
| Non-zoning permits  | Information not provided. |
| Disposal Costs (for<br>equipment and other<br>waste, net of any salvage<br>value) | Information not provided. |
| Internal labor  | Information not provided. |

# Cost Information

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$3,774,682.00                 | \$2,647,069.91 | \$805,417.21 |

| Reimbursem | entestatus   | Response |
|------------|--|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

04/03/2019

#### **Attachments**