

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

| Facility ID: File | 4354 s | Service: DTV 27973 | Call Sign: | WPCT | Channel: 33 (UHF) |
|-------------------------|----------|-----------------------|----------------|------|--------------------------|
| Number: | | | | | |
| FRN: 00 | 04941621 | Date Submitted: | 05/11 /2019 | | |

Applicant Name, Type, and Contact Information

Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|------------------------------------|-------------------|
| BEACH TV PROPERTIES, INC. Doing Business As: BEACH TV PROPERTIES, INC. | Byron J. Colley, Jr. 8317 Front Beach Road Suite 23 PANAMA CITY BEACH, FL 32407 United States | +1 (850) 234- 2773 | jud. colley@tripsmarter. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

| Preparer | Preparer Contact Name and Information | | | |
|------------------------|--|---------|-------|-------|
| Contact Information | Applicant | Address | Phone | Email |
| | The Preparer is same as the reimbursement contact. | | | |

| Broadcaster | Question | Response |
|--|--|--|
| Information and Transition Plan | Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| | Briefly describe transition plan | PLEASE SEE 08152017 PROJECT SUMMARY PDF WITH ATTACHED STRUCTURAL ANALYSIS AND MAJOR PROJECT COSTS DOCUMENTATION |

| Transmitters | Section | Question | Response |
|--------------|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

| Primary | Add Transmitter Information | | | | | |
|-------------|-------------------------------------|--|-------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | Existing Transmitter Description | Type of change | Purchase New | | | |
| | | Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is this transmitter currently shared with another station? | No | | | |
| | | Is this transmitter currently in operating condition? | Yes | | | |
| | Existing Transmitter | Manufacturer | | | | |
| | Manufacturer and Type | Model | AT72-1KO | | | |
| | | Year | 2014 | | | |
| | | Туре | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power Capacity | 1 kW | | | |

| Primary | New Transmitter Costs | | | | | |
|-------------|-----------------------|---|----------------------------------|--|--|--|
| Transmitter | Section | Question | Response | | | |
| | New Transmitter | Use | Primary (Main) | | | |
| | | Change Type | Purchase New | | | |
| | | Is this a request for upgraded equipment? | No | | | |
| | | Manufacturer | | | | |
| | | Model | TMx9 | | | |
| | | Transmitter Type | Solid State | | | |
| | | Solid State Cooling | Air Cooled | | | |
| | | Solid State Power capacity | 1.2 kW | | | |
| | | Justification for New Transmitter | Needed for the transition. | | | |

Primary Other Transmitter Costs

| Transmitter | Section | Question | Response |
|-------------|--------------------|--|----------|
| | Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | | Switchgear (industrial 800 amp) | No |
| | | Transformer (480V) | No |
| | | Power | N/A |
| | | Rigid Conduit and Wiring | No |
| | | Size | N/A |
| | | Length | N/A |
| | | Other Electrical Service | Yes |
| | | Description | 120/240 |
| | HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | | | - |

| | Туре | N/A |
|---|--|----------------------|
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 250.0 square feet |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Antennas Section | | Question | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela | ated Expenses | Do you have antenna related expenses? | Yes |

| Primary | Existing Antenna Information | | | | | |
|---------|---------------------------------|--|--------------------|--|--|--|
| Antenna | Section | Question | Response | | | |
| | Existing Antenna Description | Type of change | Purchase New | | | |
| | | Antenna Use | Primary (Main) | | | |
| | | Description of Use | N/A | | | |
| | | Ownership | Owned | | | |
| | | Owner | N/A | | | |
| | | Site | N/A | | | |
| | | Is the existing antenna shared with another station or stations? | No | | | |
| | | Is the existing antenna directional? | Yes | | | |
| | | Is antenna in operating condition? | Yes | | | |
| | | Is antenna located on or in close proximity to an antenna farm? | No | | | |
| | Existing Antenna | Class | Full Power | | | |
| | Manufacturer and Type | Mounting | Side Mount | | | |
| | | Antenna position in stack | Not in Stack | | | |
| | | Polarization | Horizontal | | | |
| | | Туре | Slotted Coaxial | | | |
| | | Number of Stations Supported | N/A | | | |
| | | Number of Panels | N/A | | | |
| | | Design power capacity in use | N/A | | | |
| | | Lower Limit | N/A | | | |
| | | Upper Limit | N/A | | | |
| | | Other Antenna Type | N/A | | | |
| | | ERP: (Effective Radiated Power) | 132.0 kW | | | |

| Manufacturer | |
|--------------|----------------|
| Model | SWLP24D /46 |
| Year | 1995 |

| Primary | New Antenna Costs | | | |
|---------|---------------------------------------|--|--------------------|--|
| Antenna | Section | Question | Response | |
| | New Antenna Description | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Ownership | Owned | |
| | | Owner | N/A | |
| | | Is antenna shared? | No | |
| | | Is antenna directional? | Yes | |
| | | Will antenna be located on or in close proximity to an antenna farm? | No | |
| | New Antenna Manufacturer and Types | Class | Full Power | |
| | | Mounting | Side Mount | |
| | | Antenna position in stack | Not in Stack | |
| | | Polarization | Horizontal | |
| | | Туре | Slotted Coaxial | |
| | | Number of Stations Supported | N/A | |
| | | Number of Panels/Bays | N/A | |
| | | Lower Limit | N/A | |
| | | Upper Limit | N/A | |
| | | Design power capacity in use | N/A | |
| | | Other Antenna Type | N/A | |
| | | ERP: (Effective Radiated Power) | 101.0 kW | |
| | | Manufacturer | | |
| | | | | |

| Model | ATC BCH320D 33 |
|-------------------------------|--|
| Year | 2017 |
| Justification for New Antenna | Old antenna cannot be retuned. Station understands that it will be reimbursed only for the cost of a horizontal polarization antenna. Please see Exhibit for further explanation and cost justification. |

Other Antenna Costs Primary Antenna Section Question Response **Combiner for Shared** Do you need a Combiner for a Shared No Antenna Antenna? Туре N/A Number of channels supported Frequencies of channels supported N/A Frequency N/A Do you need a combiner output splitter N/A /switcher for dual feed lines? **Elbow Complex** Do you require the separate purchase of No the Elbow Complex? N/A Broadband or Single Channel? Feed Line Size N/A

| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
|--------------------------|---|-----|
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Primary Antenna

Other Antenna Cost Not Listed

| Name | Description |
|-------------------------|---|
| Cable Head-end antennas | Antenna replacements on the new re-pack channel for the head-end system |

| Transmissior | n Seffien | Question | Response |
|--------------|---------------------------------------|---|----------|
| | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

| ransmissio | n Section | Question | Response |
|------------|---|--|---------------------|
| | Existing Transmission Line Description | Type of change | Purchase New |
| | | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Ownership | Owned |
| | | Owner | N/A |
| | | Site | N/A |
| | | Is the existing transmission line shared with another station or stations? | No |
| | | Is Transmission Line in operating condition? | Yes |
| | Existing Transmission | Manufacturer | |
| | Line Manufacturer and Type | Туре | Flexible Air |
| | | Diameter | 1 5/8 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 205 feet per run |

Primary Existing Transmission Line

| Primary | New Transmission Line | | | |
|-------------|--------------------------------|---|---|--|
| Transmissio | n Line Section | Question | Response | |
| | New Transmission Line Costs | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Change Type | Purchase New | |
| | | Is this a request for upgraded equipment? | No | |
| | | Туре | Flexible Air | |
| | | Diameter | 3 inches | |
| | | Other Diameter | N/A | |
| | | Segment Length | N/A | |
| | | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 | |
| | | Length | 225 feet per run | |
| | | Justification for New Transmission Line | Need new transmission line for new tower and antenna. | |

Other Transmission Line Expenses Not Listed Transmission

| Tower | Section | Question | Response |
|--------------------------------------|---|---|----------|
| Equipment And Rigging Costs | Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

| marv | Existing | Tower |
|------|----------|-------|
|------|----------|-------|

| Primary | Existing Tower | | | |
|---------|---|---|----------------------|--|
| Tower | Section | Question | Response | |
| | Existing Tower Description | Type of change | Construct New | |
| | | Tower Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Ownership | Owned | |
| | | Is this tower consider Complex? | No | |
| | | Is this tower currently shared with any other stations? | Yes | |
| | | One or more FM, AM or TV radio broadcaster(s) | Yes | |
| | | Others Types of Users | No | |
| | | Is tower documented for structural analysis? | Yes | |
| | | Is tower compliant with Rev G? | No | |
| | Existing Tower Structure Registration Coordinates (<u>NAD83</u> (North American Datum of 1983)) | Do you have a tower registration number? | No | |
| | | ASR Number | | |
| | | Latitude (NAD83) | 30° 10' 53.4" N- | |
| | | Longitude (NAD83) | 085° 46' 48.0" W- | |
| | | Overall Structure Height | 170.00 feet | |
| | | Support Structure Height | 165.00 feet | |
| | | Ground Elevation Above Mean Sea Level (AMSL) | 5.00 feet | |
| | | | | |

| | Structure Type | TOWER - Free Standing or Guyed Structure |
|--|------------------|--|
| | Tower Owner | Beach TV Properties, Inc. |
| | Date Constructed | 07/07/1996 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 4351 | WPFN-CD | DTV |

| Primary Tower | Tower Construction Costs | | | |
|------------------|--------------------------|---|--|--|
| | Section | Question | Response | |
| | Construct New Tower | Use | Primary (Main) | |
| | | Description of Use | N/A | |
| | | Is this a request for upgraded equipment? | No | |
| | | Height | 250.00 feet | |
| | | Justification for New Tower | Old tower will not support new antennas. | |

Primary Tower Section

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

| Primary | Other Tower Expenses Not Listed | | |
|---------|---------------------------------|-------------------|--|
| Tower | Name | Description | |
| | Remove Old Tower | Remove old tower. | |

| Outside Professional | Section | Question | Response |
|-------------------------|--|--|---|
| | Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | | Number of Hours | 995 |
| | | Explanation | Entity can not provide the required supervision and coordination required for this extensive project which involves local approvals, tower construction and demolition and new shelter with services. |
| | Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | | For Auxiliary Facility | No |
| | | For Main Facility | Yes |
| | | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | | For Auxiliary Facility | No |
| | - | For Main Facility | Yes |
| | | Prepare request for Special Temporary Authority | No |
| | | Quantity | N/A |
| | | | |

| | Do you have Distributed Transmission System engineering services? | N/A |
|--|--|-----|
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | | |

| Outside | Other Professional Services Expenses Not Listed | | |
|--------------|---|---|--|
| Professional | al Services Costs | Description | |
| | Thomaston Broadcasting | Assist with 399 filing 14 hrs. x \$40/hr. \$560.00 | |
| | Thomaston Broadcasting | WPCT 400 hrs. x \$40/hr. \$16,000 see quote | |
| | Thomaston Broadcasting | Transmitter installs. 48 hrs. x \$40/hr. \$1,920. | |
| | Thomaston Broadcasting | Assist KM ENGR. on tower analysis 12 hrs x \$40/hr. \$480.00 | |
| | Thomaston Broadcasting | MVPD 4 locations 8 hrs each. 32 hrs x \$40 /hr. \$1,280. | |
| | Thomaston Broadcasting | TQuotes for towers, site development, antennas, transmission line, and building. Planning application and electrical services. 97 hrs. x \$40/hr. \$3,880.00 | |
| | KM Consulting | Structural analysis of existing tower | |

Other Professional Services Expenses Not Listed

| Other | Section | Question | Response |
|----------|---------------------------------|--|----------|
| Expenses | AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | | Is Remediation needed? | Yes |
| | Facility Expenses | Name | N/A |
| | | Other Distributed Transmission System Expenses Not listed | N/A |
| | | Name | N/A |
| | | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| | Permit and Filing Costs | Local Zoning | Yes |
| | | Non-zoning permits | Yes |
| | | BLM or NFS Coordination | Yes |
| | | FCC Construction Permit Minor Change | No |
| | | FCC License to Cover Application | Yes |
| | | FCC Special Temporary Authority Application | No |
| | Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | | Does this relocation require Equipment Storage? | Yes |
| | | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

| Other | Other Expenses Not Listed | | |
|----------|---------------------------|----------------------------|--|
| Expenses | Name | Description | |
| | Mask Filter | Rhode & Swartz UT6E7F-1.5K | |

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---------------------------------------|--------------|------------------------------|
| Primary Transmitter TMx9 | \$174,700.00 | \$118,357.71 | | \$109,135.45 | |
| Other Building Addition Size: 250.0 | \$45,200.00 | \$45,200.00 | Upland Development Invoice #196 | \$45,200.00 | N/A |
| Other Electrical Service: 120/240 | \$3,500.00 | \$3,500.00 | N/A | N/A | N/A |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$69,657.71 | N/A | \$63,935.45 | N/A |
| Sub-total | \$174,700.00 | \$118,357.71 | N/A | \$109,135.45 | N/A |
| Total for all systems | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| Other Building Addition Size: 250.0 | Component Description: | Used CSI |
|--|---------------------------|--------------------|
| | | Concrete 10X20 |
| | | Shelter, Serial |
| | | #E3588 |
| | Amount: | \$15,740.00 |
| | Component Description: | 200ft chainlink |
| | | Fence 8ft tall/ |
| | | privacy slats- |
| | | black/ barbed wire |
| | | /3ft mangate/ 12ft |
| | | dd gate |
| | Amount: | \$13,720.00 |
| | Component Description: | Used CSI |
| | | Concrete 10x20 |
| | | Shelter, Serial # |
| | | E3588 |
| | Amount: | \$15,740.00 |
| Other Electrical Service: 120 /240 | Information not provided. | |

| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | Component Description: | Work on installing WPCT transmitter by Wade |
|--|------------------------|--|
| | Amount: | Thomaston \$1,920.00 |
| | Component Description: | 1/3 down payment. Tax and freight not included in invoice amount. See Gates Air quote GA- 0021737. \$20,200,24 |
| | Amount: | \$20,200.24 |
| | Component Description: | Transmitter and mask filter |
| | Amount: | \$21,614.97 |
| | Component Description: | 1/3 Due before shipping. See Gates Air quote GA-0021737. |
| | Amount: | \$22,943.40 |
| | Component Description: | 1/3 payment prior to shipment |
| | Amount: | \$20,200.24 |

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Antenna ATC BCH320D 33 | \$190,923.97 | \$58,818.97 | | \$44,559.47 | |
| Cable Head- end antennas | \$5,393.97 | \$5,393.97 | Please see MegaHertz Proposal SS020-521 and the attached invoice MegaHertz #91118 | \$5,393.97 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$0.00 | N/A |
| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$31,350.00 | N/A | \$23,490.50 | N/A |

| UHF - Lower Power Side Mount, One station antenna - medium power (50- 200 kW), horizontally polarized | \$89,400.00 | \$15,675.00 | ***System Notice: Estimate adjusted and locked because line has been superseded. ***The remaining cost on the antenna. This is a continuation of the other antenna cost line item. | \$15,675.00 | N/A |
|---|----------------|--------------|--|--------------|-----|
| Sub-total | \$190,923.97 | \$58,818.97 | N/A | \$44,559.47 | N/A |
| Total for all systems | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-------------------------------|---------------------|
| Cable Head-end antennas | | |
| | Component Description: | Single log antenna- |
| | | Channels 14-69; |
| | | Dual horizontal |
| | | pair antenna- |
| | | channels 14-69 |
| | Amount: | \$5,393.97 |
| | | |

| antenna | Component Description: | Swept transmission line and antenna system |
|---|-----------------------------------|--|
| | Amount: | \$1,260.00 |
| | Component Description: | 1/2 down with order, see Alive quote #2252017- |
| | Amount: | \$3,500.00 |
| UHF - Lower Power Side | | |
| Mount, One station antenna - medium power (50-200 kW), horizontally polarized | Component Description: Amount: | ATC-BCH320D-3 \$17,175.00 |
| | Component Description: | Mounts - for 12" Pole |
| | Amount: | \$6,315.50 |
| UHF - Lower Power Side | | |
| Mount, One station antenna - medium power (50-200 | Component Description: | Antenna - ATBCH320D-33; |
| kW), horizontally polarized | | FUII Randome |
| | | Pressurized |
| | | Antenna, Standa Mount included |
| | Amount: | \$15,675.00 |

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$13,275.00 | \$15,393.00 | | \$15,393.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$13,275.00 | \$15,393.00 | invoice | \$15,393.00 | N/A |
| Sub-total | \$13,275.00 | \$15,393.00 | N/A | \$15,393.00 | N/A |
| Total for all systems | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |

Components

Actual Information Description Fi

File Name

| Component Description: | TX Line System - 235 feet of HJ8- 50B 3" Aire Cable with 3" EIA |
|------------------------|--|
| | Flanges, |
| | Adapters to 7/8 EIA Gas Barrier w/ Inner-Anchor |
| Amount: | \$6,674.00 |
| Component Description: | TX Line System: |
| | 235 feet of HJ8- |
| | 50B 3" Aire Cable Terminated w/ 3" |
| | EIA Flanges. |
| | Adapters to 7/8 |
| | EIA Gas Barrier |
| Amount | w/ Inner Anchor \$8,719.00 |
| | φ0,7 10.00 |
| | Amount: |

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------|--------------------------------|-------------------|--|--------------|------------------------------|
| Primary Tower TOWER | \$0.00 | \$0.00 | | \$0.00 | |
| Primary Tower | \$456,906.07 | \$372,706.07 | | \$345,347.78 | |
| New tower | \$346,706.07 | \$346,706.07 | The new tower has to meet hurricane wind loads in our coastal area. See KM Engineering budget in PDF attachment. With tax cost is \$293,978.00. See also Rohn Quote #Q17-11114- 3, R&R Crane service invoices 6513, 6514 | \$335,059.78 | N/A |
| Remove Old Tower | \$26,000.00 | \$26,000.00 | N/A | \$10,288.00 | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$0.00 | N/A | N/A | N/A |
| Sub-total | \$456,906.07 | \$372,706.07 | N/A | \$345,347.78 | N/A |

| Total for | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |
|-----------|----------------|--------------|-----|--------------|-----|
| all | | | | | |
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|---|
| New tower | Component Description: | Installation of a 210' Tower with Platform |
| | Amount: | \$58,500.00 |
| | Component Description: | 210' SS Foundation Installations |
| | Amount: | \$92,900.00 |
| | Component Description: Amount: | 120 ton crane \$2,656.50 |
| | Component Description: Amount: | 120 ton crane \$2,656.50 |
| | Component Description: | Certification Letter (Sign & Seal) - Fall Zone Letter (Part of Conditional Use Permit) |
| | Amount: | \$450.50 |
| | Component Description: | Tower construction; 1/3 products received |
| | Amount: | \$48,616.75 |

| Component Description: Amount: | Model tower to review \$751.00 |
|-----------------------------------|---|
| Component Description: Amount: | Geotechnical Exploration \$3,500.00 |
| Component Description: | New Tower Inspection (3rd Party Inspection Climb) |
| Amount: | \$2,600.00 |
| Component Description: Amount: | 210' SSMW W/ 40' POLE, XPO 665- 815850 4/18/18, Besl Transfer (2lds) 8/10/18 \$66,324.98 |
| Amount. | 400,324.90 |
| Component Description: | Site Visit, Construction Observation- Principal Engineer |
| Amount: | \$11,646.29 |
| Component Description: | 50% Deposit for the construction of a new structural |
| Amount: | slab \$3,743.40 |
| Component Description: | Remaining 50% balance due for the construction of |
| Amount: | a structural slab \$3,743.40 |

| | Component Description: | 2/3 deposit received |
|------------------------------|---------------------------|----------------------------------|
| | Amount: | \$48,616.75 |
| Remove Old Tower | | |
| | Component Description: | Community Dev. |
| | | Dept tower |
| | | removal bond. |
| | Amount: | \$288.00 |
| | Component Description: | Dismantled 190 ft. |
| | | Rohn 55 tower |
| | | and removed all |
| | | ebris from site. |
| | | Remove all guy |
| | | point anchors and Tower base. |
| | | Removed coax |
| | | and TV antenna. |
| | Amount: | \$10,000.00 |
| Short Tower (less than 500') | Information not provided. | |

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate \$254,376.46 | Estimated Cost \$185,243.96 | Estimated Cost Justification | Actual Cost \$97,594.73 | Actual Cost Justification |
|---|--|-----------------------------------|---|----------------------------|---|
| Professional Services | \$234,370.40 | \$10 <u>3,2</u> 43.90 | | φ97,394.73 | |
| KM Consulting | \$12,896.46 | \$12,896.46 | Structural analysis of existing tower, analysis showed that the tower needed to be replaced. KM Consulting invoices 110444 & 110445. | \$8,436.83 | Please see invoices COMB WPCT KM Consulting 110445 and WPCT KM Consulting 110444 |
| Thomaston Broadcasting | \$17,200.00 | \$17,200.00 | N/A | \$15,070.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$5,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | \$832.50 | N/A |

| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$10,000.00 | N/A | \$5,950.00 | N/A |
|--|-------------|-------------|-----|------------|----------------------------------|
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$6,000.00 | N/A | \$1,085.00 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$1,500.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,480.00 | WPCT 008428 WPCT 008498 |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$5,000.00 | N/A | \$850.00 | N/A |
|--|----------------|--------------|-----|--------------|-----|
| Prepare and or review reimbursement form | \$2,630.00 | \$8,897.50 | N/A | \$2,097.50 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | \$0.00 | N/A |
| Project management of the transition | \$157,210.00 | \$102,000.00 | N/A | \$59,292.90 | N/A |
| Sub-total | \$254,376.46 | \$185,243.96 | N/A | \$97,594.73 | N/A |
| Total for all systems | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |

Components

| Actual Information | |
|--------------------|-----------|
| Description | File Name |

| KM Consulting | | |
|---------------|------------------------|---|
| | Component Description: | Site visit for Principal |
| | | Engineer |
| | Amount: | \$8,436.83 |
| | Component Description: | Construction drawings and project coordination N/A |
| | Amount. | IN/A |
| | | |

| Thomaston Broadcast | | |
|-----------------------------|-----------------------------------|-------------------------------------|
| | Component Description: | 3/5/2019 Work on |
| | | new transmitter building by Wade |
| | | Thomaston |
| | Amount: | \$2,350.00 |
| | | • , |
| | Component Description: | 2/8/2019 WPCT # |
| | | 4354 foundation |
| | | system |
| | Amount: | \$720.00 |
| | Compensat Descriptions | WPCT Transmitter |
| | Component Description: | wPCTTransmitter |
| | Amount: | \$1,720.00 |
| | Component Description: Amount: | Contract Labor \$4,000.00 |
| | Component Description: | 1/2/2019 Processing |
| | | 399 forms by Wade Thomaston |
| | Amount: | \$720.00 |
| | Component Description: | WPCT-590-Contrac |
| | | Labor |
| | Amount: | \$4,120.00 |
| | Component Description: | WPCT building |
| | | foundation work with |
| | | contractor. |
| | Amount: | \$1,440.00 |
| RF Exposure Measurements | Information not provided. | |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Component Description: | determine all pertinent parameters fro complete FAA filing. Prepare FAA |
|---|---------------------------|--|
| | Amount: | 7460-1 Application. \$832.50 |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain | Component Description: | Environmental services / WPCT - FCC 620/Section |
| structures over 450 feet | Amount: | 106 Document \$2,500.00 |
| | Component Description: | FCC NEPA Checklis /flood zones |
| | Amount: | \$1,000.00 |
| | Component Description: | Outside Professiona Services - Structura Analysis of Existing |
| | Amount: | Tower \$2,450.00 |
| NEPA Section 106 environmental review, if needed | Component Description: | Environmental services / Archaeological Site |
| | Amount: | Documentation \$1,085.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Component Description: | COORDINATION WITH CLIENT, ANTENNA MANUFACTURER, LOCAL ENGINEER AND FCC LEGAL COUNSEL \$1,500.00 |
|---|-----------------------------------|--|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | RF Eng - Construction Permit Application (Main) Communications Technologies 8498 |
| | Amount: | \$971.25 |
| | Component Description: Amount: | FCC Minor change app for CP \$1,000.00 |
| | Component Description: | Replication filing - review antenna and system date to be specified in app for CP. Engineering for app. |
| | Amount: | \$1,480.00 |

| Perform engineering study for new channel assignment and antenna development | Component Description: Amount: | Site visit, structural analysis. \$2,450.00 |
|---|-----------------------------------|---|
| | Component Description: Amount: | Tower Drawings \$850.00 |
| | Component Description: Amount: | Prepare transition and development costs. \$1,360.00 |
| | | |
| Prepare and or review reimbursement form | Component Description: | FCC Form 399 review, discussion and research |
| | Amount: | \$786.25 |
| | Component Description: Amount: | Prepare and Review Reimbursement Form \$20.00 |
| | Component Description: | Further coordination with structural engineers and client regarding refinement of 399 app form. |
| | Amount: | \$971.25 |
| | Component Description: | Completion of 399 forms; \$320.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | ΨΟΣΟ.ΟΟ |

| ASR modification (prepare FCC Form 854) | Information not provided. | |
|--|-----------------------------------|---|
| Project management of the transition | Component Description: Amount: | Project Management \$2,540.90 |
| | Component Description: | Review initial FCC notification. Email time with client reviewing the FCC filing process. |
| | Amount: | \$337.50 |
| | Component Description: Amount: | Project Management \$4,456.55 |
| | Component Description: Amount: | Project Management \$3,164.05 |
| | Component Description: Amount: | Project management \$2,400.75 |
| | Component Description: Amount: | Project Management \$2,289.30 |
| | Component Description: Amount: | Project Management \$2,056.70 |
| | Component Description: Amount: | FCC 387 Form Prep. \$175.00 |
| | Component Description: Amount: | Project Management \$2,607.75 |
| | | |

| Component Description: | Project Management |
|-----------------------------------|---|
| Amount: | \$5,059.70 |
| Component Description: | Project Management |
| Amount: | \$4,143.35 |
| Component Description: Amount: | Prepare transition cost, develop costs \$1,360.20 |
| Component Description: | Project Management |
| Amount: | \$6,177.00 |
| Component Description: Amount: | Work assisting transition. \$4,920.00 |
| Component Description: | Project Management |
| Amount: | \$7,274.30 |
| Component Description: | Project Management |
| Amount: | \$5,058.20 |
| Component Description: | Project Management |
| Amount: | \$3,102.20 |
| Component Description: | Project Management |
| Amount: | \$2,169.45 |

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$112,425.00 | \$102,425.00 | | \$4,895.00 | |
| Equipment Storage | \$5,000.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$12,000.00 | N/A | N/A | N/A |
| AM Pattern Disturbance Impact study | \$7,890.00 | \$7,500.00 | N/A | \$2,590.00 | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Local Zoning | \$5,000.00 | \$5,000.00 | N/A | \$0.00 | N/A |
| Non-zoning permits | \$5,000.00 | \$5,000.00 | N/A | \$2,305.00 | N/A |
| BLM or NFS Coordination | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$30,000.00 | \$30,000.00 | N/A | N/A | N/A |
| Mask Filter | \$4,100.00 | \$4,100.00 | N/A | N/A | N/A |

| MVPD Notification of Channel Change | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
|--|----------------|--------------|-----|--------------|-----|
| Develop and air announcement of upcoming channel change | \$2,500.00 | \$2,500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Sub-total | \$112,425.00 | \$102,425.00 | N/A | \$4,895.00 | N/A |
| Total for all systems | \$1,202,606.50 | \$852,944.71 | N/A | \$616,925.43 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------|-----------------------------------|--|
| Equipment Storage | | |
| | Component Description: Amount: | Storage for equipment \$2,219.40 |
| AM Pattern Disturbance Remedy | Information not provided. | |

| AM Pattern Disturbance Impact study | Component Description: | AM PATTERN DISTURBANCE IMPACT AND REMEDY. METHOD OF MOMENTS ANALYSIS AND ITS IMPACT. COORDINATION WITH CLIENT AN FCC LEGAL COUNSEL |
|---|-----------------------------------|---|
| | Amount: | \$2,590.00 |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |
| DTV Medical Facility Notification | Information not provided. | |
| Local Zoning | Information not provided. | |
| Non-zoning permits | Component Description: Amount: | Survey tower site and set boundaries \$2,305.00 |
| BLM or NFS Coordination | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Mask Filter | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| Equipment Delivery and | Information not provided. | |

| Cost Information | Grand Total | | | |
|---------------------|-----------------------|--------------------------------|----------------|--------------|
| | | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
| | Total for all systems | \$1,202,606.50 | \$852,944.71 | \$616,925.43 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

| Certification | Section | Question | Response |
|---------------|--|---|----------|
| | Submission of Estimated Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT. | |
| | | The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named | |
| | | entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. | |
| | | | |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested. | |
|---|-----------------------------------|
| I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above. | Jud Colley Owner 05/11/2019 |

| Certification | Section | Question | Response |
|---------------|--|--|----------|
| | Submission of Actual Cost Documentation Statements | WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733). | |
| | | The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. | |
| | | 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. | |
| | | 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. | |
| | | | |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| | The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for | |
|---------|--|---------------------|
| I decla | obtaining the payments herein requested. are, under penalty of perjury, that I am | Jud Colley |
| name | thorized representative of the above- d applicant for the Authorization(s) ied above. | Owner 05/11/2019 |

Attachments