



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **55083** | Service: **DTV** | Call **KXLA** | Channel: **51 (UHF)**
ID: | Sign:
File **0000027093**
Number:
FRN: **0007519408** | Date **07/16**
Submitted: **/2019**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
RANCHO PALOS VERDES BROADCASTERS, INC.	Ronald L. Ulloa 2323 CORINTH AVENUE LOS ANGELES, CA 90064 United States	+1 (310) 478-0055	rulloa@kxlatv.com	Corporation

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Greg Best <i>Consulting Engineer</i> <i>Greg Best Consulting, Inc.</i>	16100 Outlook Ave. Stilwell, KS 66085 United States	+1 (816) 792-2913	gbconsulting54@gmail.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	File Interim STA. Replace interim backup antenna, transmitter & line. Install and sweep primary T-Line & antenna. Remove & replace primary transmitter .

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Innovator
	Year	2006
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	32 kW
	Justification for New Transmitter	Existing transmitter manufacturer is no longer in business and it is not possible to retune the existing transmitter to the repacked channel.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches

	Length	200.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	32 kW
	Justification for New Transmitter	Existing backup transmitter cannot be converted to repacked channel per manufacturer and manufacturer is no longer in business.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	200.0 feet

	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	No

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	Yes
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	4
	Number of Panels	30
	Design power capacity in use	90.0 %
	Lower Limit	578.00 MHz
	Upper Limit	700.00 MHz
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	PHP30CA-CH51
Year	2006

Facility ID's and Call Signs of all stations with whom the antenna is shared.

Facility ID	Call Sign
24518	KDOC-TV
14000	KJLA
4328	KOCE-TV

**Primary
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	Yes
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW
	Manufacturer	
	Model	ATW24H6- HSC170-30H
Year	2018	

Justification for New Antenna	Existing antenna cannot be converted to repacked channel per manufacturer. Quotes are provided for both Hpol and Epol antennas to clarify the cost differential and reimbursement request. KXLA expects to be reimbursed for Hpol only costs.
-------------------------------	---

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	670.0 kW
	Manufacturer	
	Model	ATW24H6-HSC170-30H
	Year	2018

Justification for New Antenna	Existing antenna cannot be converted to repacked channel per manufacturer. Quotes are provided for both Hpol and Epol antennas to clarify the cost differential and reimbursement request
-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

**Transmission
Line**

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

**Primary
Transmission
Line**

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Flexible Air
	Diameter	5 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	4
	Length	410 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
14000	KJLA
24518	KDOC-TV
4328	KOCE-tv

**Primary
Transmission
Line** **New Transmission Line**

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	450 feet per run
	Justification for New Transmission Line	See attached document on station transmission line systems and justification for new equipment purchase.

**Primary
Transmission
Line** **Other Transmission Line Expenses Not Listed**

Information not provided.

**Interim
Transmission
Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Rigid
	Diameter	6 1/8 inches
	Segment Length	Broadband
	Other Segment Length	
	Number of parallel runs	1
	Length	400 feet per run
	Justification for New Transmission Line	See attached T-Line system description documentation regarding existing transmission line system and justification for purchase.

**Interim
Transmission
Line**

Other Transmission Line Expenses Not Listed

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1221073
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	34° 13' 35.3" N-
	Longitude (NAD83)	118° 04' 00.9" W-
	Overall Structure Height	403.87 feet
	Support Structure Height	399.93 feet
	Ground Elevation Above Mean Sea Level (AMSL)	5709.90 feet

Structure Type	LTOWER - Lattice Tower
Tower Owner	American Towers, LLC.
Date Constructed	07/15/2001

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
14000	KJLA	DTV
24518	KDOC-TV	DTV
4328	KOCE-TV	DTV
1234	KACV-FM	FM

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Interim
Tower**

Tower Construction Costs

Section	Question	Response
Construct New Tower	Use	Interim
	Description of Use	N/A
	Height	99.10 feet
	Justification for New Tower	Interim antenna cannot be mounted on Main antenna tower

**Interim
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Other
Helicopter Services Required	Are helicopter services required?	No

**Interim
Tower**

Other Tower Expenses Not Listed

Name	Description
structural engineering and mapping	cost for mapping Interim tower

Outside Professional Services Costs

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	595
	Explanation	Coordination with vendors, other stations, and logistics due to site conditions.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Other Professional Services Expenses Not Listed

Outside Professional Services Costs

Name	Description
Other Engineering Services	Other RF Engineering Services for the transition

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	Yes
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Forestry Approval	Forestry Approval
Sales or Use tax	Sales/use tax for purchases. KXLA receives a special rate of 3.75 percent.
ATC Site Coordination Meeting	ATC Capital contribution for the site coordination meeting

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter ULXTE-50	\$1,059,704.23	\$1,057,204.23		\$984,553.01	
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	\$947.32	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
UHF - Liquid Cooled Solid State Transmitter 32 kW	<i>\$1,011,104.23</i>	\$1,011,104.23	Quote 57068 plus Change Order Q77011; Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3	\$983,605.69	N/A
Primary Transmitter ULXTE-50	\$1,078,602.53	\$1,076,102.53		\$994,550.80	
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$0.00	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$10,400.00	\$9,800.00	N/A	\$0.00	N/A

UHF - Liquid Cooled Solid State Transmitter 32 kW	\$1,030,002.53	\$1,030,002.53	Quote 57068 plus change order Q77011; Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3	\$994,550.80	N/A
Sub-total	\$2,138,306.76	\$2,133,306.76	N/A	\$1,979,103.81	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information	
Description	File Name
3" Rigid Conduit and Wiring (Cost per foot)	Component Description: 3-IN D/C S/SCR EMT CONN Amount: \$6.79
	Component Description: TAPCON 1/4X1-1/4 HEX HEAD, 75 PK Amount: \$56.30
	Component Description: MILWAUKEE 18TPI M12 BANDSAWBLD 3PK Amount: \$43.93
	Component Description: Advance Wholesale Electric, Inc. Amount: \$43.75

Component Description: 3" EMT Thinwall
Conduit
Amount: \$585.30

Component Description: 1.00" - 1.24" Bus
Drop Support
Amount: \$84.30

Component Description: 1-1/2IN CONDUIT
PIPE HANGER
Amount: \$285.17

Component Description: 1-1/2 FLEX SCREW
IN CONNECTOR
Amount: \$302.91

Component Description: 1/4"X7" SDS DRILL
BIT
Amount: \$78.40

Component Description: 100PC CONICAL
ANCHOR KIT
Amount: \$32.10

Component Description: 3/4" EMT CONDUIT
X 10'
Amount: \$713.05

Component Description: 4" BLACK UV
RESIST CABLE TIE
100PK
Amount: \$445.50

Component Description: FLEX ALUM
CONDUIT 2" X 25"
Amount: \$371.18

Component Description: 15A 125V 3-WIRE
LIGHTED CONN,
YELLOW
Amount: \$40.84

Component Description: FENDER WASHER
ZINC
Amount: \$38.60

Component Description: MKE M12 2PK
BATTERIES 3 OAH
Amount: \$270.84

Component Description: 1/2 LITER WATER
24PK
Amount: \$111.85

Component Description: M12 2 PC 1.5AH
BRUSHED DRI
/TMP KIT
Amount: \$686.67

Component Description: GOGGLES, BLK
FRAME, GRN IR5
LENS
Amount: \$367.33

Component Description: 3/4 EMT 90
DEGREE ELBOW
Amount: \$751.03

Component Description: 1LB LEAD FREE
SILVER SOLDER
Amount: \$123.41

Component Description: Dual rated lug 3/0-6
Amount: \$12.98

	<p>Component Description: 3" X 2" Reducing Bushing</p> <p>Amount: \$214.20</p> <p>Component Description: HEX BOLT</p> <p>Amount: \$72.80</p>
Switchgear - industrial 800 amp	Information not provided.
UHF - Liquid Cooled Solid State Transmitter 32 kW	<p>Component Description: 1/3 down payment</p> <p>Amount: \$324,368.50</p> <p>Component Description: Field Service, TV</p> <p>Amount: \$3,788.73</p> <p>Component Description: 2nd 1/3 payment for interim transmitter</p> <p>Amount: \$334,657.74</p> <p>Component Description: ULXTE-50 Transmitter</p> <p>Amount: \$320,790.72</p>

Switchgear - industrial 800 amp	<p>Component Description: 14"X36T MULTI-MATERIAL BLADE</p> <p>Amount: \$54.72</p>
	<p>Component Description: Tool Purchases: 12IN BAG A,S HUSKY 12" TOOL BAG</p> <p>Amount: \$58.09</p>
	<p>Component Description: 2-YEAR REPLACE PROTECT PLAN</p> <p>Amount: \$27.06</p>
	<p>Component Description: ROD THREADED ZINC 72X3/8-16</p> <p>Amount: \$356.97</p>
	<p>Component Description: 14 IN. MULTIPURPOSE CHOP SAW</p> <p>Amount: \$214.34</p>
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.

UHF - Liquid Cooled Solid
State Transmitter 32 kW

Component Description: UXLTE-50 Main
Transmitter
Amount: \$319,359.85

Component Description: KXLA-110-1st
Primary Transmitter
- UHF Liquid Cooled
Solid State, 32 kW
Amount: \$6,000.00

Component Description: 2nd 1/3 main
transmitter payment
Amount: \$340,957.18

Component Description: 1/3 down payment
Amount: \$324,368.50

Component Description: KXLA-1st Primary
Transmitter-UHF
Liquid Cooled Solid
State \$7,654.00
Amount: \$3,865.27

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna ATW24H6-HSC170-30H	\$247,000.00	\$244,810.00		\$162,207.20	
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$4,550.00	N/A	\$3,150.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$10,577.40	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$3,750.00	N/A

UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	<i>\$211,860.00</i>	\$211,860.00	ERI proposal 20180124-863 like-for-like cost of \$189,860, plus \$22,000 for est taxes & freight. KXLA expects to pay for the difference between the Hpol and Epol antenna.	\$144,729.80	N/A
Primary Antenna ATW24H6-HSC170-30H	\$259,300.00	\$256,960.00		\$226,137.92	
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	<i>\$211,860.00</i>	\$211,860.00	ERI proposal 20180124-864 like-for-like cost of \$189,860, plus \$22,00 for est taxes & freight. KXLA expects to pay for the difference between the Hpol and Epol antenna.	\$202,112.92	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,250.00	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	\$15,675.00	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$5,000.00	N/A	\$2,100.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$11,700.00	N/A	\$0.00	N/A
Sub-total	\$506,300.00	\$501,770.00	N/A	\$388,345.12	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information	
Description	File Name

Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)

Component Description: KXLA Interim Antenna Patter Scatter Analysis
Amount: \$1,050.00

Component Description: Interim Antenna Patter Scatter Analysis
Amount: \$1,050.00

Component Description: 30% payment for Interim scatter study
Amount: \$1,050.00

Component Description: KXLA Interim Antenna Patter Scatter Analysis
Amount: \$350.00

Component Description: KXLA-280-Interim Antenna - Pattern Scatter Analysis
Amount: \$1,050.00

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: KXLA Interim Antenna Side Mount Brackets
Amount: \$4,500.00

Component Description: Interim Antenna Side Mount Brackets
Amount: \$6,077.40

Component Description: KXLA Interim Antenna Side Mount Brackets
Amount: \$1,500.00

Component Description: 30% payment for Interim side mounts
Amount: \$4,500.00

Sweep test of existing antenna	<p>Component Description: 30% payment for Interim sweep test</p> <p>Amount: \$1,875.00</p>
	<p>Component Description: KXLA Interim Antenna Sweep Test</p> <p>Amount: \$625.00</p>
	<p>Component Description: KXLA Interim Antenna Sweep Test</p> <p>Amount: \$1,875.00</p>
	<p>Component Description: Interim Antenna Sweep Test</p> <p>Amount: \$1,875.00</p>
UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized	<p>Component Description: Interim Antenna</p> <p>Amount: \$83,121.80</p>
	<p>Component Description: 30% payment for Interim antenna</p> <p>Amount: \$61,608.00</p>
	<p>Component Description: 10% net invoice Interim Antenna</p> <p>Amount: \$5,036.00</p>
	<p>Component Description: 30% Payment for Interim Antenna per proposal: 20180124-863</p> <p>Amount: \$61,608.00</p>

UHF - High Power, Side Mount, basic slot antenna, 670 kW input, directional,, elliptically or circularly polarized

Component Description: 10% net invoice primary Antenna
Amount: \$14,690.95

Component Description: 30% Payment for primary Antenna per proposal 20180124-864
Amount: \$56,958.00

Component Description: 30% payment ES Main Antenna
Amount: \$65,893.77

Component Description: 30% deposit of Main antenna
Amount: \$64,570.20

Sweep test of existing antenna

Component Description: KXLA Primary Antenna Sweep Test
Amount: \$1,875.00

Component Description: KXLA Primary Antenna Sweep Test
Amount: \$1,875.00

Component Description: KXLA Primary Antenna Sweep Test
Amount: \$625.00

Component Description: 30% payment for Main system sweep
Amount: \$1,875.00

Side mount brackets for high power antennas (if not included in antenna base cost)

Component Description: KXLA Primary Antenna Side Mount Brackets
Amount: \$1,500.00

Component Description: KXLA Primary Antenna Side Mount Brackets
Amount: \$4,500.00

Component Description: KXLA Primary Antenna Side Mount Brackets
Amount: \$5,175.00

Component Description: 30% payment for Main side mounts
Amount: \$4,500.00

<p>Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)</p>	<p>Component Description: KXLA Primary Antenna Patter Scatter Analysis</p> <p>Amount: \$350.00</p>
<p></p>	<p>Component Description: KXLA Primary Antenna Pattern Scatter Analysis</p> <p>Amount: \$1,050.00</p>
<p></p>	<p>Component Description: KXLA Primary Antenna Pattern Scatter Analysis</p> <p>Amount: \$1,050.00</p>
<p></p>	<p>Component Description: 30% payment for Main scatter study</p> <p>Amount: \$1,050.00</p>
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Information not provided.</p>

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$92,800.00	\$95,799.21		\$64,345.98	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$92,800.00	\$95,799.21	Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3	\$64,345.98	N/A
Primary Transmission Line	\$104,400.00	\$99,450.00		\$89,596.45	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$104,400.00	\$99,450.00	N/A	\$89,596.45	N/A
Sub-total	\$197,200.00	\$195,249.21	N/A	\$153,942.43	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information	
Description	File Name

Rigid Transmission Line -
copper, 6 1/8" broadband

Component Description: KXLA-380-Interim
Transmission Line
- Rigid Copper, 6 1
/8", Broadband
Amount: \$6,931.00

Component Description: 30% payment for
Interim
transmission line
Amount: \$24,438.16

Component Description: KXLA Interim
Transmission Line
Amount: \$24,438.16

Component Description: KXLA Interim
Transmission Line
Amount: \$8,146.05

Component Description: Interim
Transmission Line
Amount: \$32,976.82

Rigid Transmission Line -
copper, 6 1/8" broadband

Component Description: KXLA-310-Primary
Transmission Line
- Rigid Copper, 6 1
/8", Broadband
Amount: \$1,131.00

Component Description: KXLA Primary
Transmission Line
Amount: \$8,529.11

Component Description: KXLA Primary
Transmission Line
Amount: \$25,587.33

Component Description: KXLA Primary
Transmission Line
Amount: \$28,761.68

Component Description: 30% payment for
Main transmission
line
Amount: \$25,587.33

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Tower	\$476,900.00	\$150,634.00		\$101,622.50	
structural engineering and mapping	<i>\$55,900.00</i>	\$55,900.00	Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3	\$31,467.50	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$94,734.00	N/A	\$70,155.00	N/A
New tower	<i>\$0.00</i>	\$0.00	N/A	\$0.00	N/A
Primary Tower LTOWER	\$254,800.00	\$417,007.94		\$233,505.00	
Short Tower (less than 500')	\$84,200.00	\$207,795.00	per Estimated Cost Justification KXLA-410- Existing Primary Tower - Tower Rigging, Short Tower v0	\$207,795.00	N/A

Structural engineering tower load study for well documented tower	\$12,600.00	\$51,399.94	per cost estimate apportioned per ATC; Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3	\$25,710.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$157,813.00	Per Wireless Infrastructure Services Proposal Rev 3	\$0.00	N/A
Sub-total	\$731,700.00	\$567,641.94	N/A	\$335,127.50	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information	
Description	File Name

<p>structural engineering and mapping</p>	<p>Component Description: KXLA-490-Interim Tower - Structural Engineering Load Study, Tower Mapping</p> <p>Amount: \$1,950.00</p> <p>Component Description: Broadcast Tower Mapping, Broadcast Structural</p> <p>Amount: \$26,820.00</p> <p>Component Description: KXLA-Interim Tower - Structural Engineering Load Study and Tower Mapping</p> <p>Amount: \$1,560.00</p> <p>Component Description: KXLA-490-Interim Tower - Structural Engineering Load Study and Tower Mapping</p> <p>Amount: \$1,137.50</p>
<p>Complex Tower (includes, for example, those with candelabras and/or stacked antennas)</p>	<p>Component Description: KXLA-490-Interim Tower - Tower Rigging, Complex Tower</p> <p>Amount: \$70,155.00</p>
<p>New tower</p>	<p>Information not provided.</p>

Short Tower (less than 500')

Component Description: Electric equipment monitoring, installation & removal
Amount: \$2,520.00

Component Description: Demolition of broadband antenna system internal equipment on Tower #5 per ATC requirements (KXLA Repack)
Amount: \$23,000.00

Component Description: Installation- Tower rigging complex tower- Main (Includes demo if existing broadband antenna system)
Amount: \$182,275.00

Structural engineering tower load study for well documented tower	<p>Component Description: KXLA-410- Existing Primary Tower - Structural Engineering Tower Load Study</p> <p>Amount: \$1,950.00</p>
	<p>Component Description: Broadcast structural</p> <p>Amount: \$1,440.00</p>
	<p>Component Description: Broadcast Tower Mapping, Broadcast Structural</p> <p>Amount: \$22,320.00</p>
Minor tower reinforcement /modifications	Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$218,444.60	\$247,570.60		\$124,697.92	
Other Engineering Services	<i>\$9,524.60</i>	\$9,524.60	Please see the attached invoices from Greg Best Consulting, Inc. #973, #993 and 1279, Pacific Rim Engineering 537; Justifying Quote - KXLA Repack Project Budgetary Proposal Rev3; Justifying Invoice - KXLA Greg Best 1357	\$9,524.60	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	\$6,424.72	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	\$0.00	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$0.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$2,975.00	Greg Best Consulting Invoice #1110 and #1316	\$2,975.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	\$2,500.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$5,008.50	Greg Best Consulting Invoice #1047, #1101, #1110, #993, #1071	\$5,008.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$6,300.00	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$1,137.50	Greg Best 1215	\$1,137.50	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Project management of the transition	\$94,010.00	\$127,175.00	KXLA Widelity Strategic Support quote & Per Wireless Infrastructure Services Quote	\$90,827.60	N/A
Sub-total	\$218,444.60	\$247,570.60	N/A	\$124,697.92	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information	
Description	File Name

Other Engineering Services

Component Description: Electronic
equipment
monitoring
Amount: \$390.00

Component Description: KXLA-Repack
Engineering
Service performed
by Greg Best
Amount: \$1,050.00

Component Description: KXLA-590-Other
Engineering
Services
Amount: \$175.00

Component Description: KXLA-590-Other
Engineering
Services
Amount: \$175.00

Component Description: KXLA-590-Other
Engineering
Services
Amount: \$175.00

Component Description: Cover Dismantling
of KXLA analog
transmitter at your
Mt. Wilson site
Amount: \$2,809.60

Component Description: KXLA-590-Other
Engineering
Services
Amount: \$4,750.00

<p>Comprehensive coverage verification via field study, if needed</p>	<p>Component Description: KXLA Repack Engineering Services from 1-1-19 through 2-1-19 performed by Greg Best</p> <p>Amount: \$6,424.72</p>
<p>Attorney Fees - Prepare and File request for Special Temporary Authorization</p>	<p>Information not provided.</p>
<p>Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>
<p>Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application</p>	<p>Information not provided.</p>

<p>Prepare request for Special Temporary Authorization</p>	<p>Component Description: KXLA-530-RF Eng - Special Temporary Authorization</p> <p>Amount: \$1,225.00</p> <p>Component Description: Repack Engineering Services performed by Greg Best from 2-2-19 through 3-31-19.</p> <p>Amount: \$525.00</p> <p>Component Description: Service through 8-4-18. Interim STA extra exhibits and conference with FCC regarding STA facility potential interference with Mexican stations.</p> <p>Amount: \$1,225.00</p>
<p>Address transition timing and coordination issues w/ other stations and wireless</p>	<p>Component Description: Capital Contribution - Wilson, MT, T5 CA / 7510</p> <p>Amount: \$2,500.00</p>
<p>Prepare and or review reimbursement form</p>	<p>Component Description: Repack Engineering Service 5-2-18 through 6-1-18 performed by Greg Best.</p> <p>Amount: \$525.00</p>

Component Description: Repack
Engineering
Service 4-1-18
through 4/18/18
performed by Greg
Best.
Amount: \$1,050.00

Component Description: Professional
Services
Amount: \$458.50

Component Description: Repack
Engineering
Service from 6-1-
18 through 6-31-
18 performed by
Greg Best.
Amount: \$787.50

Component Description: Service thru 11/2
/17. Repack
engineering
Services Assist
with response to
FCC regarding
399 form
verification.
Amount: \$612.50

Component Description: "Repack
Engineering
Services 2-1-18
through 3/2/18
performed by Greg
Best. KXLA 399
form revision and
FCC support."
Amount: \$1,050.00

Component Description:

Engineering
Repack Service 1-
1-18 through 2/3
/18 performed by
Greg Best.

Amount:

\$525.00

Perform engineering study for new channel assignment and antenna development

Component Description: Engineering Repack Service 11-30-17 through 12/31/17 performed by Greg Best

Amount: \$875.00

Component Description: Engineering repack services 10-1-18 through 11-2-18 performed by Greg Best.

Amount: \$1,750.00

Component Description: KXLA-530-RF Eng - Engineering Study for New Channel Assignment

Amount: \$1,050.00

Component Description: Engineering repack services from 8-1-18 to 9-1-18 performed by Greg Best for KXLA.

Amount: \$1,050.00

Component Description: KXLA-530-RF Eng - Engineering Study for New Channel Assignment

Amount: \$1,575.00

<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<p>Component Description: Repack Engineering Services. Creation and upload of exhibits for CP mod for revised antenna. Creation of supplemental exhibit for "largest station in the market" comparison.</p> <p>Amount: \$1,137.50</p>
<p>Prepare engineering section of FCC Form 2100 (main), License to Cover Application</p>	<p>Information not provided.</p>

Project management of the transition

Component Description: Project Management
Amount: \$6,924.15

Component Description: Project Management
Amount: \$7,134.05

Component Description: Project Management
Amount: \$12,410.40

Component Description: KXLA-510-Project Management
Amount: \$27,500.00

Component Description: Project Management
Amount: \$13,630.60

Component Description: Project Management
Amount: \$7,098.20

Component Description: Project Management
Amount: \$5,820.95

Component Description: Project Management
Amount: \$10,309.25

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$280,636.00	\$280,071.00		\$61,192.00	
ATC Site Coordination Meeting	<i>\$5,000.00</i>	\$5,000.00	Please see the attached invoice from American Tower Corp (ATC) # 460211945	\$2,500.00	N/A
Sales or Use tax	<i>\$174,864.00</i>	\$174,864.00	Sales/use tax for purchases. KXLA receives a special rate of 3.75 percent.	\$0.00	N/A
Forestry Approval	<i>\$2,500.00</i>	\$2,500.00	N/A	\$2,500.00	N/A
MVPD Notification of Channel Change	<i>\$3,500.00</i>	\$3,500.00	N/A	\$0.00	N/A
Equipment Storage	<i>\$2,500.00</i>	\$2,500.00	Per Wireless Infrastructure Services Quote	\$2,500.00	N/A
Equipment Delivery and Handling Charges	<i>\$5,000.00</i>	\$5,000.00	Per Wireless Infrastructure Services Quote	\$5,000.00	N/A

Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$50,246.00</i>	\$50,246.00	JTD Consulting	\$30,746.00	N/A
BLM or NFS Coordination	<i>\$5,000.00</i>	\$5,000.00	N/A	\$0.00	N/A
Non-zoning permits	<i>\$17,946.00</i>	\$17,946.00	Please see the attached invoice from JTD Consulting, Inc. Db: Wireless Infrastructure Services #060818S1	\$17,946.00	N/A
Local Zoning	<i>\$2,000.00</i>	\$2,000.00	N/A	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$0.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	\$0.00	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	\$0.00	N/A
Sub-total	\$280,636.00	\$280,071.00	N/A	\$61,192.00	N/A
Total for all systems	\$4,078,987.36	\$3,932,009.51	N/A	\$3,042,408.78	N/A

Components

Actual Information Description	File Name
--------------------------------	-----------

<p>ATC Site Coordination Meeting</p>	<p>Component Description: KXLA American Tower Site Coordination Meeting</p> <p>Amount: \$2,500.00</p>
<p>Sales or Use tax</p>	<p>Information not provided.</p>
<p>Forestry Approval</p>	<p>Component Description: KXLA-610-Forestry Approvals</p> <p>Amount: \$2,500.00</p>
<p>MVPD Notification of Channel Change</p>	<p>Information not provided.</p>
<p>Equipment Storage</p>	<p>Component Description: KXLA-610-Equipment Storage</p> <p>Amount: \$2,500.00</p>
<p>Equipment Delivery and Handling Charges</p>	<p>Component Description: KXLA-610-Equipment Deliver and Handling Charges</p> <p>Amount: \$5,000.00</p>

Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: KXLA-610-Disposal Costs Amount: \$3,500.00
	Component Description: removal of KXLA main transmitter electrical system Amount: \$12,420.00
	Component Description: Labor and equipment to remove 4 each 3500 pound electrical transformers Amount: \$750.00
	Component Description: Removal of KXLA interim transmitter electrical system Amount: \$14,076.00
	Information not provided.
BLM or NFS Coordination	Information not provided.
Non-zoning permits	Component Description: KXLA-610-Non-zoning permits Amount: \$17,946.00
Local Zoning	Information not provided.
DTV Medical Facility Notification	Information not provided.
FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

Cost Information **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$4,078,987.36	\$3,932,009.51	\$3,042,408.78

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	No
Construction of final facilities or all necessary modifications are complete.	No
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	<p>Submission of Estimated Expenses Statements</p>	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**eddie
hernandez**
*Director of
Engineerin*

07/16/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**eddie
hernandez**
*Director of
Engineering*

07/16/2019

Attachments