

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 43192 Service: DTV Call WMAB-TV Channel:

ID: Sign: **8 (High VHF)** File **0000026622**

Number:

FRN: **0001739002** Date **07/15**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|-------------------------------|----------------------|
| MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV Doing Business As: MISSISSIPPI AUTHORITY FOR EDUCATIONAL TV | Scott Colwell 3825 RIDGEWOOD ROAD JACKSON, MS 39211 United States | +1 (601) 432- 6367 | Scott. Colwell@mpbonline. org | Government Entity |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|--|-----------------------|------------------------------|
| Robert Gehman Kessler and Gehman Associates, Inc. | Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States | +1 (352) 332- 3157 | bob@kesslerandgehman. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Replace transmitter and antenna using existing line. Acquire interim antenna and line for continued operation during construction and duration of the assigned phase. Map and analyze tower; design and implement modifications if required. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|----------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PLATINUM PTCD10P1 |
| | Year | 2008 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 2.2 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | TBD |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 2.2 kW |
| | Justification for New Transmitter | The manufacturer of the existing transmitter advises that the transmitter cannot be retuned to the assigned channel. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | | |

| | Size | 3 inches |
|---|--|------------|
| | Length | 100.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| | | |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | Travelling Wave |
| | ERP: (Effective Radiated Power) | 8.0 kW |

| Manufacturer | |
|--------------|-----------------|
| Model | TW-7B10-R SM |
| Year | 2008 |

New Antenna Costs

| Section | Question | Response |
|----------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Other |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | Travelling Wave |
| | ERP: (Effective Radiated Power) | 8.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Luctification for New Antonna | The eviction |
|-------------------------------|--------------|
| Justification for New Antenna | The existing |
| | primary |
| | antenna is a |
| | single |
| | channel |
| | travelling |
| | wave which |
| | cannot |
| | accommodate |
| | the assigned |
| | channel. |
| | |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Moun |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 8.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | lease if |
| | leasing is |
| | available at |
| | time of |
| | acquisition. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | ERI |
| | Туре | Flexible Air |
| | Diameter | 1 5/8 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 935 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | Name Description | |
|--------------|------------------|--|
| | Sweep Tests | Sweep test to verify performance on the assigned channel |

Interim

| Interim | New Transmission Line | • | |
|-------------|-----------------------|---|---|
| Transmissio | n Line Section | Question | Response |
| | New Transmission Line | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Lease New |
| | | Туре | Flexible Air |
| | | Diameter | 1 5/8 inches |
| | | Segment Length | N/A |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | | Length | 835 feet per run |
| | | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------|---|--|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1041039 |
| Coordinates (NAD83 (| Latitude (NAD83) | 33° 21' 14.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 089° 09' 00.0" W- |
| | Overall Structure Height | 1092.51 feet |
| | Support Structure Height | 1000.64 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 666.00 feet |
| | Structure Type | TOWER - Free Standing or Guyed Structure |

| Tower Owner | MISSISSIPPI AUTHORITY FOR EDUCATIONAL TELEVISION |
|------------------|--|
| Date Constructed | 01/01/1973 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 43212 | WMAB-FM | FM |

Other Types of Users

| Users | |
|----------------|--|
| WMAB microwave | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 20 |
| | Explanation | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |

| | Prepare request for Special Temporary Authority | No |
|--|--|-----|
| | Quantity | N/A |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | | |

| RF exposure measurements | No |
|--------------------------------------|---|
| Additional Field Engineering Service | Yes |
| Number of Days | 18 |
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| Services Costs | Description |
|----------------------------|--|
| Other Legal Services | Other Legal Services related to the DTV Repack |
| Other Engineering Services | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150 /hr), & a new OES category has been created & funded with the money removed from PM. |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|-----------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter TBD | \$321,450.00 | \$310,500.00 | | \$0.00 | |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| High VHF - Air Cooled Solid State Transmitter 1.1 . 4.4 kW | \$152,500.00 | \$145,000.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Additional Interior RF System | \$75,000.00 | \$75,000.00 | N/A | N/A | N/A |
| Sub-total | \$321,450.00 | \$310,500.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | N/A | \$25,408.10 | N/A |

Components

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|-----------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Antenna TBD | \$215,140.00 | \$213,400.00 | | \$0.00 | |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| High VHF - High Power Side Mount One Station horizontally polarized | \$180,000.00 | \$180,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Primary Antenna TBD | \$215,140.00 | \$213,400.00 | | \$0.00 | |

| not included in antenna base cost) Sub-total | \$430,280.00 | \$426,800.00 | N/A | \$0.00 | N/A |
|--|--------------|--------------|-----|--------|-----|
| not included in antenna | | | | | |
| Pattern scatter analysis for side mount high/med power antennas (if | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| High VHF - High Power Side Mount One Station horizontally polarized | \$180,000.00 | \$180,000.00 | N/A | N/A | N/A |

Components

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$27,555.00 | \$25,885.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 1 5 /8" | \$27,555.00 | \$25,885.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep Tests | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$33,955.00 | \$32,285.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | N/A | \$25,408.10 | N/A |

Components

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower TOWER | \$657,800.00 | \$625,000.00 | | \$0.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | N/A | \$25,408.10 | N/A |

Components

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|------------------------------|
| Outside Professional Services | \$190,150.00 | \$184,350.00 | | \$25,408.10 | |
| Other Engineering Services | \$27,600.00 | \$27,600.00 | Fewer Project Management "PM" tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced to 20 hrs (\$3,000 at \$150/hr), & a new OES category has been created & funded with the money removed from PM. | \$6,304.92 | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | N/A | \$1,323.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development \$7,360.00 \$7,000.00 N/A \$2,750.00 N/A Prepare engineering section of FCC Form 2100 (main), Construction Permit Application \$3,155.00 \$3,000.00 N/A \$2,000.00 N/A Prepare engineering section of FCC Form 2100 (main), License to Cover Application \$1,580.00 \$1,500.00 N/A N/A N/A Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application \$5,260.00 \$5,000.00 N/A \$49.50 N/A Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application \$2,250.00 N/A N/A N/A N/A Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application \$2,365.00 \$2,250.00 N/A N/A N/A N/A ASR modification (prepare FCC Form 854) \$2,105.00 \$2,000.00 N/A N/A N/A N/A | | | | | | |
|---|---|------------|------------|-----|------------|-----|
| engineering section of FCC Form 2100 (main), Construction Permit Application Prepare engineering section of FCC Form 2100 (main), License to Cover Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application ASR \$2,105.00 \$2,000.00 N/A N/A N/A N/A N/A modification (prepare FCC | engineering study for new channel assignment and antenna | \$7,360.00 | \$7,000.00 | N/A | \$2,750.00 | N/A |
| engineering section of FCC Form 2100 (main), License to Cover Application Attorney Fees - \$5,260.00 \$5,000.00 N/A \$49.50 N/A Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - \$2,365.00 \$2,250.00 N/A N/A N/A N/A Prepare and File FCC Form 2100 (main), Construction Permit Application Attorney Fees - \$2,365.00 \$2,250.00 N/A N/A N/A N/A N/A Prepare and File FCC Form 2100 (main), License to Cover Application ASR \$2,105.00 \$2,000.00 N/A N/A N/A N/A Modification (prepare FCC | engineering section of FCC Form 2100 (main), Construction Permit | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
| Prepare and File FCC Form 2100 (main), Construction Permit Application X2,365.00 \$2,250.00 N/A N/A | engineering section of FCC Form 2100 (main), License to Cover | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare and File FCC Form 2100 (main), License to Cover Application ASR \$2,105.00 \$2,000.00 N/A N/A N/A modification (prepare FCC | Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | \$49.50 | N/A |
| modification (prepare FCC | Prepare and File FCC Form 2100 (main), License to Cover | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| | modification (prepare FCC | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|-----|------------|-----|
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Additional Field Engineering Service, 18 Days | \$36,000.00 | \$36,000.00 | N/A | \$9,280.68 | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$2,500.00 | N/A |

| Project | \$3,160.00 | \$3,000.00 | Fewer | \$1,200.00 | N/A |
|-----------------------|----------------|----------------|----------------|-------------|-----|
| management of | | | Project | | |
| the transition | | | Management | | |
| | | | "PM" tasks | | |
| | | | are required | | |
| | | | & Other | | |
| | | | Engineering | | |
| | | | Services | | |
| | | | "OES" are | | |
| | | | required, | | |
| | | | therefore the | | |
| | | | PM total has | | |
| | | | been | | |
| | | | reduced to | | |
| | | | 20 hrs | | |
| | | | (\$3,000 at | | |
| | | | \$150/hr), & a | | |
| | | | new OES | | |
| | | | category has | | |
| | | | been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | the money | | |
| | | | removed | | |
| | | | from PM. | | |
| Sub-total | \$190,150.00 | \$184,350.00 | N/A | \$25,408.10 | N/A |
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | N/A | \$25,408.10 | N/A |

Components

| File Name | |
|------------------------|---|
| | |
| Component Description: | KGA 139-316 v190625jgv1 |
| Amount: | \$5,704.92 |
| | |
| Component Description: | KGA 139-313 |
| | v190605pmv1 |
| Amount: | \$600.00 |
| | |
| | |
| | |
| | Component Description: Amount: Component Description: |

Component Description: GSB 670598

v190516pmv1

Amount:

Component Description:

\$120.00

Component Description: GSB 664826

v190516pmv1

Amount: \$150.00

GSB 710996

v190605pmv1

Amount: \$46.50

Component Description: GSB 710370

v190605pmv1

Amount: \$46.50

Component Description: GSB 679880

v190516pmv1

Amount: \$120.00

Component Description: WMAB GSB inv

#670598 DTV Repack legal services

UL20180823jgv1

Amount: \$120.00

Component Description: WMAB GSB inv

#679880 DTV Repack legal services

UL20180823jgv1

Amount: \$120.00

Component Description: WMAB GSB inv

#664826 DTV Repack legal services

UL20180823jgv1

Amount: \$150.00

Component Description: GSB 667584

v190516pmv1

Amount: \$150.00

Component Description: GSB inv #662020

DTV Repack legal

services

UL20180914jgv2

Amount: \$690.00

Component Description: WMAB GSB inv

#667584 DTV Repack legal services

UL20180823jgv1

Amount: \$150.00

Address transition timing and coordination issues w/ other stations and wireless

Information not provided.

Perform engineering study for new channel assignment and antenna development

Component Description: WMAB KGA inv

#139-281 New

channel assignment UL20180809jgv1

Amount: \$2,750.00

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: WMAB KGA inv

#139-281 CP App UL20180809jgv1

Amount: \$2,000.00

| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|--|---------------------------------|---|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | GSB inv #662020 DTV Repack legal services CP App UL20180914jgv2 \$49.50 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |

| Additional Field Engineering Service, 18 | Component Description: | Inv 139-292 WMAB |
|---|------------------------|--|
| Days | Component Description. | FCC audit attendance by KGA |
| | Amount: | UL20180716jgv2 \$4,875.00 |
| | Component Description: | KGA inv #139-285 On site survey split evenly between WMAB WMAE WMAW UL20180814jgv1 |
| | Amount: | \$4,405.68 |
| | Component Description: | Inv: WMAB FCC audit attendance by KGA UL20180405 |
| | Amount: | \$4,875.00 |
| Prepare and or review reimbursement form | Component Description | WMAB KGA inv |
| | Component Description: | #139-284 Prepare and or review 399 UL20180813jgv1 |
| | Amount: | \$2,500.00 |

Project management of the transition

Component Description: KGA 139-302

v190703jgv1

Amount: \$300.00

Component Description: KGA 139-317

v190715jgv1

Amount: \$300.00

Component Description: WMAB KGA inv

#139-286 2017Q3

387

UL20180810jgv1

Amount: \$300.00

Component Description: WMAB KGA inv

#139-289 2017Q4

387

UL20180809jgv1

Amount: \$150.00

Component Description: WMAB KGA inv

#139-295 2018Q1

387

UL20180810jgv1

Amount: \$150.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$78,550.00 | \$78,000.00 | | \$0.00 | |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Equipment Storage | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$50,000.00 | \$50,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$10,000.00 | \$10,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Sub-total | \$78,550.00 | \$78,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | N/A | \$25,408.10 | N/A |

Components

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|-------------|
| Total for all systems | \$1,712,185.00 | \$1,656,935.00 | \$25,408.10 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

07/15/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

07/15/2019

Attachments