



(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Facility **70419** | Service: **DCA** | Call **WBXN-CD** | Channel: **36 (UHF)** |  
ID: | Sign:  
File **0000028062**  
Number:  
FRN: **0013697719** | Date **07/16**  
Submitted: **/2019**

## Applicant Information

### Applicant Name, Type, and Contact Information

| Applicant            | Address   | Phone             | Email              | Applicant Type |
|----------------------|---|-------------------|--------------------|----------------|
| <b>BELO TV, INC.</b> | Denise Branson, Sr.<br>Paralegal<br>TEGNA Inc.<br>8350 Broad Street,<br>Suite 2000<br>Tysons, VA 22102<br>United States | +1 (703) 873-6606 | dbranson@TEGNA.com | Corporation    |

## Reimbursement Contact Information

### Reimbursement Contact Name and Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

## Preparer Contact Information

### Preparer Contact Name and Information

| Applicant  | Address  | Phone             | Email               |
|--|--|-------------------|---------------------|
| <b>Jeffrey Johnson</b><br>TEGNA, Inc.<br>TEGNA, Inc. | Jeffrey Johnson<br>7950 Jones Branch<br>Drive<br>McLean, VA 22102<br>United States | +1 (703) 873-6736 | jsjohnson@tegna.com |

**Broadcaster  
Information  
and  
Transition  
Plan**

| Question   |  | Response  |
|--|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. |  | No  |
| Briefly describe transition plan   |  | Change WBXN antenna and transmitter to new assignment |

**Transmitters**

| Section                      | Question                                  | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

**Primary  
Transmitter**

**Existing Transmitter Information**

| Section   | Question   | Response          |
|---|--|-------------------|
| <b>Existing Transmitter<br/>Description</b>           | Type of change   | Purchase<br>New   |
|   | Use  | Primary<br>(Main) |
|   | Description of Use   | N/A               |
|   | Ownership  | Owned             |
|   | Owner  | N/A               |
|   | Site   | N/A               |
|   | Is this transmitter currently shared with another station? | No                |
|   | Is this transmitter currently in operating condition?      | Yes               |
| <b>Existing Transmitter<br/>Manufacturer and Type</b> | Manufacturer   |                   |
|   | Model  | MX1501U           |
|   | Year   | 2013              |
|   | Type   | Solid State       |
|   | Solid State Cooling  | Air Cooled        |
|   | Solid State Power Capacity                                 | .15 kW            |

**Primary  
Transmitter**

**New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary (Main)   |
|                 | Change Type                               | Purchase New   |
|                 | Is this a request for upgraded equipment? | No   |
|                 | Manufacturer                              |  |
|                 | Model                                     | UAXTE-2R37   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Air Cooled   |
|                 | Solid State Power capacity                | 1.2 kW   |
|                 | Justification for New Transmitter         | Current transmitter manufacturer is out of business. Transmitter cannot be re-tuned. |

**Primary  
Transmitter**

**Other Transmitter Costs**

| Section            | Question                              | Response   |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No         |
|                    | Switchgear (industrial 800 amp)       | No         |
|                    | Transformer (480V)                    | No         |
|                    | Power                                 | N/A        |
|                    | Rigid Conduit and Wiring              | Yes        |
|                    | Size                                  | 2 inches   |
|                    | Length                                | 100.0 feet |
|                    | Other Electrical Service              | Yes        |

|  |   |   |
|--|---|---|
|  | Description   | Additional electrical services required for transmitter installation. |
| <b>HVAC Service</b>  | Does the replacement transmitter require HVAC Service?  | No  |
|  | Type  | N/A   |
|  | Size  | N/A   |
|  | Other Size  | N/A   |
| <b>Transmitter Building Addition/Modification or Leasehold Improvement</b> | Does the Transmitter Building require an addition, modification, other leasehold improvement? | No  |
|  | Size  | N/A   |
| <b>Channel 14 Costs</b>  | Is an RF Consulting Engineer needed?  | N/A   |
|  | Is a channel 14 Mask Filer needed?  | N/A   |
|  | Is additional field engineering time needed?  | N/A   |
|  | Number of Days  | N/A   |

**Primary Transmitter**      **Other Transmitter Cost Not Listed**  
Information not provided.

**Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

## Primary Antenna

### Existing Antenna Information

| Section                                   | Question   | Response           |
|---|--|--------------------|
| Existing Antenna<br>Description           | Type of change   | Purchase<br>New    |
|   | Antenna Use  | Primary<br>(Main)  |
|   | Description of Use   | N/A                |
|   | Ownership  | Owned              |
|   | Owner  | N/A                |
|   | Site   | N/A                |
|   | Is the existing antenna shared with another station or stations? | No                 |
|   | Is the existing antenna directional?                             | Yes                |
|   | Is antenna in operating condition?                               | Yes                |
|   | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna<br>Manufacturer and Type | Class  | Class A            |
|   | Mounting   | Side Mount         |
|   | Antenna position in stack  | Not in Stack       |
|   | Polarization   | Horizontal         |
|   | Type   | Slotted<br>Coaxial |
|   | Number of Stations Supported                                     | N/A                |
|   | Number of Panels   | N/A                |
|   | Design power capacity in use                                     | N/A                |
|   | Lower Limit  | N/A                |
|   | Upper Limit  | N/A                |
|   | Other Antenna Type   | N/A                |
|   | ERP: (Effective Radiated Power)                                  | 4.0 kW             |
|   |  |                    |

|              |           |
|--------------|-----------|
| Manufacturer |           |
| Model        | PSILP24BF |
| Year         | 2004      |

Primary  
Antenna

New Antenna Costs

| Section                            | Question   | Response        |
|------------------------------------|--|-----------------|
| New Antenna Description            | Use  | Primary (Main)  |
|                                    | Description of Use   | N/A             |
|                                    | Change Type  | Purchase New    |
|                                    | Is this a request for upgraded equipment?                            | No              |
|                                    | Ownership  | Owned           |
|                                    | Owner  | N/A             |
|                                    | Is antenna shared?   | No              |
|                                    | Is antenna directional?  | Yes             |
|                                    | Will antenna be located on or in close proximity to an antenna farm? | No              |
| New Antenna Manufacturer and Types | Class  | Class A         |
|                                    | Mounting   | Side Mount      |
|                                    | Antenna position in stack  | Not in Stack    |
|                                    | Polarization   | Horizontal      |
|                                    | Type   | Slotted Coaxial |
|                                    | Number of Stations Supported   | N/A             |
|                                    | Number of Panels/Bays  | N/A             |
|                                    | Lower Limit  | N/A             |
|                                    | Upper Limit  | N/A             |
|                                    | Design power capacity in use   | N/A             |
|                                    | Other Antenna Type   | N/A             |
|                                    | ERP: (Effective Radiated Power)<br>.....                             | 5.92 kW         |
|                                    | Manufacturer   |                 |
|                                    |  |                 |

|                               |  |
|-------------------------------|--|
| Model                         | TFU-12SB-300BNT  |
| Year                          | 2019   |
| Justification for New Antenna | Licensed side-mount antenna cannot be re-tuned for new post-transition frequency and must be replaced. |

## Primary Antenna

### Other Antenna Costs

| Section                            | Question  | Response            |
|------------------------------------|---|---------------------|
| <b>Combiner for Shared Antenna</b> | Do you need a Combiner for a Shared Antenna?  | No                  |
|                                    | Type  |                     |
|                                    | Number of channels supported  | N/A                 |
|                                    | Frequencies of channels supported   | N/A                 |
|                                    | Frequency   | N/A                 |
|                                    | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                 |
| <b>Elbow Complex</b>               | Do you require the separate purchase of the Elbow Complex?                            | Yes                 |
|                                    | Broadband or Single Channel?  | Single Channel      |
|                                    | Feed Line Size  | 3 1/8 inches inches |
| <b>Side Mount Brackets</b>         | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes                 |

|                                 |   |     |
|---------------------------------|---|-----|
| <b>Pattern Scatter Analysis</b> | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| <b>Sweep Test</b>               | Do you require the sweep testing of transmission line and antenna?  | Yes |

**Primary  
Antenna**

**Other Antenna Cost Not Listed**

| Name     |  | Description |
|----------|--|-------------|
| Shipping |  | \$5,400     |

**Transmission Line**

| Section                            | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

**Primary Transmission Line****Existing Transmission Line**

| Section  | Question   | Response         |
|--|--|------------------|
| Existing Transmission Line Description           | Type of change   | Utilize Existing |
|  | Use  | Primary (Main)   |
|  | Description of Use   | N/A              |
|  | Ownership  | Owned            |
|  | Owner  | N/A              |
|  | Site   | N/A              |
|  | Is the existing transmission line shared with another station or stations? | No               |
|  | Is Transmission Line in operating condition?                               | Yes              |
| Existing Transmission Line Manufacturer and Type | Manufacturer   | Dielectric       |
|  | Type   | Flexible Air     |
|  | Diameter   | 3 inches         |
|  | Other Diameter   | N/A              |
|  | Segment Length   | N/A              |
|  | Other Segment Length   | N/A              |
|  | Number of parallel runs  | 1                |
|  | Length   | 950 feet per run |

Primary  
Transmission Line

Other Transmission Line Expenses Not Listed

| Name          | Description  |
|---------------|--|
| TX Line Sweep | Sweep required to verify post-transition channel measures well on existing line. |

**Tower Equipment And Rigging Costs**

| Section                                  | Question  | Response |
|--|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

**Primary Tower**

**Existing Tower**

| Section   | Question  | Response          |
|---|---|-------------------|
| Existing Tower Description                          | Type of change  | Modify Existing   |
|   | Tower Use   | Primary (Main)    |
|   | Description of Use                                      | N/A               |
|   | Ownership   | Leased            |
|   | Is this tower consider Complex?                         | No                |
|   | Is this tower currently shared with any other stations? | Yes               |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes               |
|   | Others Types of Users                                   | Yes               |
|   | Is tower documented for structural analysis?            | No                |
|   | Is tower compliant with Rev G?                          | No                |
| Existing Tower Structure Registration               | Do you have a tower registration number?                | Yes               |
|   | ASR Number  | 1220144           |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 29° 54' 22.9" N-  |
|   | Longitude (NAD83)                                       | 090° 02' 22.1" W- |
|   | Overall Structure Height                                | 1047.89 feet      |
|   | Support Structure Height                                | 1047.89 feet      |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 0.98 feet         |

|                  |  |
|------------------|--|
| Structure Type   | TOWER - Free Standing or Guyed Structure |
| Tower Owner      | WWL-TV, Inc.                             |
| Date Constructed | 12/14/2001                               |

**FM, AM or TV radio  
broadcasters. Facility ID's,  
Call Signs and Services of  
other broadcast stations with  
whom the tower is shared**

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74192       | WWL-TV    | DTV     |

#### Other Types of Users

| Users  |
|--------|
| WWL TV |

#### Primary Tower

#### Tower Modification Costs

| Section              | Question   | Response   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major Reinforcements needed                            |

#### Primary Tower

#### Tower Rigging Costs

| Section | Question | Response |
|---------|----------|----------|
|---------|----------|----------|

|                                     |                                   |     |
|-------------------------------------|-----------------------------------|-----|
| <b>Tower Rigging Costs</b>          | Complex Tower                     | N/A |
| <b>Helicopter Services Required</b> | Are helicopter services required? | No  |

**Primary  
Tower**

**Other Tower Expenses Not Listed**

Information not provided.

**Outside  
Professional Services Costs**

| Section   | Question   | Response  |
|---|--|---|
| <b>Outside Project Management Services</b>        | Do you require outside project management services?                          | Yes   |
|   | Number of Hours  | 155   |
|   | Explanation  | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x155hrs (\$23250), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased |
| <b>Outside RF consulting Engineering Services</b> | Perform engineering study for new channel assignment and antenna development | Yes   |
|   | Prepare engineering section of Form FCC Construction Permit Application      | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare engineering section of Form FCC License to Cover Application         | Yes   |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes   |
|   | Prepare request for Special Temporary Authority                              | Yes   |

|   |  |     |
|---|--|-----|
|   | Quantity   | 1   |
|   | Do you have Distributed Transmission System engineering services?                          | N/A |
|   | Critical Facility  | N/A |
|   | Terrain-Shielded Facility  | N/A |
| <b>Attorney and Other Outside Consulting Services</b> | Prepare and file Form FCC Construction Permit Application                                  | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare and file Form FCC License to Cover Application                                     | Yes |
|   | For Auxiliary Facility   | No  |
|   | For Main Facility  | Yes |
|   | Prepare request for Special Temporary Authority  | Yes |
|   | Quantity   | 1   |
|   | NEPA Section 106 environmental review  | No  |
|   | Environmental Assessment   | No  |
|   | ASR Modification   | Yes |
|   | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|   | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|   | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|   | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| <b>RF Field Engineering Services</b>                  | Comprehensive coverage verification via field study  | Yes |
|   | RF exposure measurements   | Yes |
|   | Additional Field Engineering Service   | Yes |

|                |   |
|----------------|---|
| Number of Days | 5   |
| Justification  | \$2,500 per site visit including expenses x 5 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

**Outside Professional Services Costs**

**Other Professional Services Expenses Not Listed**

| Name                              | Description  |
|-----------------------------------|--|
| <b>Other Legal Services</b>       | Other Legal Services related to the DTV Repack       |
| <b>Other Engineering Services</b> | Other Engineering Services related to the DTV Repack |

## Other Expenses

| Section                             | Question   | Response |
|-------------------------------------|--|----------|
| <b>AM Pattern Disturbance</b>       | Is an Impact Study needed?   | No       |
|                                     | Is Remediation needed?   | No       |
| <b>Facility Expenses</b>            | Name   | N/A      |
|                                     | Other Distributed Transmission System Expenses Not listed  | N/A      |
|                                     | Name   | N/A      |
|                                     | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| <b>Permit and Filing Costs</b>      | Local Zoning   | Yes      |
|                                     | Non-zoning permits   | Yes      |
|                                     | BLM or NFS Coordination  | No       |
|                                     | FCC Construction Permit Minor Change   | Yes      |
|                                     | FCC License to Cover Application   | Yes      |
|                                     | FCC Special Temporary Authority Application  | Yes      |
| <b>Other Miscellaneous Expenses</b> | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                     | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                     | Does this relocation require Equipment Storage?  | Yes      |
|                                     | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                     | Does this relocation require MVPD Notification of a Channel Change?  | Yes      |

**Other  
Expenses**

**Other Expenses Not Listed**

| Name           | Description               |
|----------------|---------------------------|
| Internal Labor | Local and Corporate labor |

Cost  
Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification  | Actual Cost | Actual Cost Justification |
|---|-----------------------------|----------------|---|-------------|---------------------------|
| Primary Transmitter UAXTE-2R37  | \$153,600.00                | \$117,330.00   |   | \$39,700.44 |                           |
| 2" Rigid Conduit and Wiring (Cost per foot)   | \$2,600.00                  | \$2,500.00     | N/A   | N/A         | N/A                       |
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW   | \$126,000.00                | \$89,830.00    | per Gates Air Quote   | \$39,700.44 | N/A                       |
| Other Electrical Service: Additional electrical services required for transmitter installation. | \$25,000.00                 | \$25,000.00    | Additional electrical services required for transmitter installation. | N/A         | N/A                       |
| Sub-total   | \$153,600.00                | \$117,330.00   | N/A   | \$39,700.44 | N/A                       |
| Total for all systems   | \$1,195,334.00              | \$793,434.25   | N/A   | \$57,461.82 | N/A                       |

Components

| Actual Information Description              | File Name                 |
|---|---------------------------|
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |

|  |  |
|--|--|
| UHF - Air Cooled Solid<br>State Transmitter 1 - 2.5<br>kW  | <div> <b>Component Description:</b><br/>           Gates inv<br/>           #JW30004452-1A<br/>           Primary Transmitter<br/>           pmt 2<br/>           UL20190416jgv3         </div> <div> <b>Amount:</b><br/>           \$13,233.48         </div> |
|  | <div> <b>Component Description:</b><br/>           Inv JW30004452-1<br/>           WBXN Primary<br/>           Transmitter 1 3rd dp<br/>           UL20180719jg v1         </div> <div> <b>Amount:</b><br/>           \$26,466.96         </div>               |
| Other Electrical Service:<br>Additional electrical<br>services required for<br>transmitter installation. | Information not provided.  |

## Cost Information

### Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification                             | Actual Cost        | Actual Cost Justification |
|--|-----------------------------|---------------------|--|--------------------|---------------------------|
| <b>Primary Antenna TFU-12SB-300BNT</b>   | <b>\$46,030.00</b>          | <b>\$62,175.25</b>  |  | <b>\$0.00</b>      |                           |
| UHF - Lower Power Side Mount, Class A One Station antenna -- basic               | \$26,300.00                 | \$43,790.25         | Required peanut pattern IS NOT an off-the-shelf antenna. | N/A                | N/A                       |
| Sweep test of existing antenna   | \$6,730.00                  | \$6,400.00          | Per Widelity estimate                                    | N/A                | N/A                       |
| Elbow complex, single channel, at antenna input, per 3 1/8. feedline (if needed) | \$7,600.00                  | \$6,585.00          | N/A  | N/A                | N/A                       |
| Shipping   | <b>\$5,400.00</b>           | \$5,400.00          | N/A  | N/A                | N/A                       |
| <b>Sub-total</b>   | <b>\$46,030.00</b>          | <b>\$62,175.25</b>  | N/A  | <b>\$0.00</b>      | N/A                       |
| <b>Total for all systems</b>   | <b>\$1,195,334.00</b>       | <b>\$793,434.25</b> | N/A  | <b>\$57,461.82</b> | N/A                       |

### Components

Information not provided.

Cost  
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                     | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line | \$6,400.00                     | \$6,400.00        |                                    | \$0.00         |                              |
| TX Line<br>Sweep                | <i>\$6,400.00</i>              | \$6,400.00        | N/A                                | N/A            | N/A                          |
| Sub-total                       | \$6,400.00                     | \$6,400.00        | N/A                                | \$0.00         | N/A                          |
| Total for all<br>systems        | \$1,195,334.00                 | \$793,434.25      | N/A                                | \$57,461.82    | N/A                          |

Components

Information not provided.

Cost  
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual<br>Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Tower<br>TOWER   | \$657,800.00                   | \$312,500.00      |                                    | \$0.00         |                              |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00                    | \$12,500.00       | Shared expense with WWL            | N/A            | N/A                          |
| Major tower reinforcement /modifications   | \$421,000.00                   | \$200,000.00      | Shared expense with WWL            | N/A            | N/A                          |
| Tall Tower (greater than 500')   | \$210,500.00                   | \$100,000.00      | Shared expense with WWL            | N/A            | N/A                          |
| Sub-total  | \$657,800.00                   | \$312,500.00      | N/A                                | \$0.00         | N/A                          |
| Total for all systems  | \$1,195,334.00                 | \$793,434.25      | N/A                                | \$57,461.82    | N/A                          |

Components

Information not provided.

## Cost Information

### Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                          | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification  | Actual Cost        | Actual Cost Justification |
|--------------------------------------|-----------------------------|---------------------|---|--------------------|---------------------------|
| <b>Outside Professional Services</b> | <b>\$201,870.00</b>         | <b>\$166,000.00</b> |   | <b>\$14,491.38</b> |                           |
| Other Engineering Services           | <i>\$10,500.00</i>          | \$10,500.00         | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x155hrs (\$23250), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$437.50           | N/A                       |
| Other Legal Services                 | <i>\$10,000.00</i>          | \$10,000.00         | Other Legal Services related to the DTV Repack  | \$658.96           | N/A                       |

|  |                    |             |   |     |     |
|--|--------------------|-------------|---|-----|-----|
| Additional Field Engineering Service, 5 Days   | <b>\$12,500.00</b> | \$12,500.00 | \$2,500 per site visit including expenses x 5 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
| RF Exposure Measurements   | \$21,050.00        | \$20,000.00 | N/A   | N/A | N/A |
| Comprehensive coverage verification via field study, if needed   | \$84,200.00        | \$20,000.00 | Add to WWL test.  | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00         | \$2,000.00  | N/A   | N/A | N/A |
| ASR modification (prepare FCC Form 854)  | \$2,105.00         | \$2,000.00  | N/A   | N/A | N/A |

|  |             |             |   |             |     |
|--|-------------|-------------|---|-------------|-----|
| Project management of the transition     | \$24,490.00 | \$45,000.00 | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399s. Station does not have available personnel or personnel trained in project management for such complex projects.                              | \$10,194.92 | N/A |
| Prepare and or review reimbursement form | \$2,630.00  | \$13,750.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x155hrs (\$23250), a new OES component has been created & funded with part of the \$ removed from PM, & "Prepare & or review reimbursement form" has been increased | \$3,200.00  | N/A |

|  |            |            |     |     |     |
|--|------------|------------|-----|-----|-----|
| Address transition timing and coordination issues w/ other stations and wireless       | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development           | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization                                    | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |

|   |                |              |     |             |     |
|---|----------------|--------------|-----|-------------|-----|
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application | \$2,365.00     | \$2,250.00   | N/A | N/A         | N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations            | \$4,210.00     | \$4,000.00   | N/A | N/A         | N/A |
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization           | \$3,680.00     | \$3,500.00   | N/A | N/A         | N/A |
| <b>Sub-total</b>  | \$201,870.00   | \$166,000.00 | N/A | \$14,491.38 | N/A |
| <b>Total for all<br/>systems</b>  | \$1,195,334.00 | \$793,434.25 | N/A | \$57,461.82 | N/A |

## Components

| Actual Information         |   |
|----------------------------|---|
| Description                | File Name   |
| Other Engineering Services | <p><b>Component Description:</b> Osborn inv #29841<br/>Other Eng Svcs<br/>UL20190322jgv1</p> <p><b>Amount:</b> \$437.50</p> |

|  |  |
|--|--|
| Other Legal Services   | <b>Component Description:</b> Covington<br>60801032<br>v190715jgv2<br><b>Amount:</b> \$70.43                           |
|  | <b>Component Description:</b> Covington<br>60801029<br>v190712jgv2<br><b>Amount:</b> \$144.71                          |
|  | <b>Component Description:</b> Covington<br>60801032<br>v190530jgv2<br><b>Amount:</b> \$70.43                           |
|  | <b>Component Description:</b> Covington<br>60805585<br>v190513pmv1<br><b>Amount:</b> \$34.53                           |
|  | <b>Component Description:</b> Covington inv<br>#60796723 Various<br>Legal<br>UL20181024jgv1<br><b>Amount:</b> \$174.42 |
|  | <b>Component Description:</b> Covington<br>60801029<br>v190513pmv1<br><b>Amount:</b> \$164.44                          |
| Additional Field<br>Engineering Service, 5<br>Days                   | Information not provided.  |
| RF Exposure<br>Measurements  | Information not provided.  |
| Comprehensive coverage<br>verification via field study,<br>if needed | Information not provided.  |

|  |                           |
|--|---------------------------|
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| ASR modification (prepare FCC Form 854)  | Information not provided. |

Project management of  
the transition

**Component Description:** Osborn inv #26017  
Prof srvc 170607 -  
170728  
UL20181107jg v1  
**Amount:** \$7,157.42

**Component Description:** Osborn 32974  
v190617pmv1  
**Amount:** \$75.00

**Component Description:** Inv 29220 WBXN  
Proj Mgt 180428-  
180525  
UL20180706jg v1  
**Amount:** \$300.00

**Component Description:** Osborn 33672  
v190716jgv2  
**Amount:** \$900.00

**Component Description:** Osborn inv #29841  
Proj mgt 180526-  
180629  
UL20190322jgv1  
**Amount:** \$1,387.50

**Component Description:** Osborn inv #29002  
Proj mgt 180331-  
180427  
UL20190322jgv1  
**Amount:** \$150.00

**Component Description:** Osborn inv #28592  
Proj mgt thru  
180330  
UL20190322jgv1  
**Amount:** \$225.00

|  |  |
|--|--|
| Prepare and or review reimbursement form   | <p><b>Component Description:</b> Osborn 33672 v190618pmv1</p> <p><b>Amount:</b> \$2,927.50</p> <p><b>Component Description:</b> Osborn inv #29002 Amend 399 Form UL20190322jgv1</p> <p><b>Amount:</b> \$3,200.00</p> |
| Address transition timing and coordination issues w/ other stations and wireless       | Information not provided.  |
| Perform engineering study for new channel assignment and antenna development           | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application   | Information not provided.  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application      | Information not provided.  |
| Prepare request for Special Temporary Authorization                                    | Information not provided.  |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided.  |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application     | Information not provided.  |
| Attorney Fees - Negotiation of lease and other matters for shared locations            | Information not provided.  |

|  |                           |
|--|---------------------------|
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
|--|---------------------------|

## Cost Information

### Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined Cost Estimate | Estimated Cost      | Estimated Cost Justification   | Actual Cost       | Actual Cost Justification |
|--|-----------------------------|---------------------|--|-------------------|---------------------------|
| <b>Other Expenses</b>                                    | <b>\$129,634.00</b>         | <b>\$129,029.00</b> |  | <b>\$3,270.00</b> |                           |
| Internal Labor   | <i>\$21,744.00</i>          | \$21,744.00         | N/A  | N/A               | N/A                       |
| MVPD Notification of Channel Change                      | <i>\$6,000.00</i>           | \$6,000.00          | Prepare notification for all MVPD's of upcoming changes and testing windows.     | N/A               | N/A                       |
| Develop and air announcement of upcoming channel change  | <i>\$6,000.00</i>           | \$6,000.00          | 40 hours at \$150 per hour to shoot, write, produce and edit informational spot. | \$3,270.00        | N/A                       |
| Non-zoning permits                                       | <i>\$25,000.00</i>          | \$25,000.00         | N/A  | N/A               | N/A                       |
| DTV Medical Facility Notification                        | \$11,550.00                 | \$11,000.00         | N/A  | N/A               | N/A                       |
| FCC Filing Fees - Form 2100 minor change CP application  | \$1,110.00                  | \$1,070.00          | N/A  | N/A               | N/A                       |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00                    | \$325.00            | N/A  | N/A               | N/A                       |

|  |                    |              |   |             |     |
|--|--------------------|--------------|---|-------------|-----|
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00           | \$190.00     | N/A   | N/A         | N/A |
| Local Zoning   | <b>\$200.00</b>    | \$200.00     | Building permit. 3 cents per 100 dollars of construction cost | N/A         | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <b>\$25,000.00</b> | \$25,000.00  | N/A   | N/A         | N/A |
| Equipment Delivery and Handling Charges                                  | <b>\$25,000.00</b> | \$25,000.00  | N/A   | N/A         | N/A |
| Equipment Storage  | <b>\$7,500.00</b>  | \$7,500.00   | Per dielectric rate card. 6 months of storage.                | N/A         | N/A |
| <b>Sub-total</b>   | \$129,634.00       | \$129,029.00 | N/A   | \$3,270.00  | N/A |
| <b>Total for all systems</b>   | \$1,195,334.00     | \$793,434.25 | N/A   | \$57,461.82 | N/A |

## Components

| Actual Information                  |                           |
|-------------------------------------|---------------------------|
| Description                         | File Name                 |
| Internal Labor                      | Information not provided. |
| MVPD Notification of Channel Change | Information not provided. |

|  |   |
|--|---|
| Develop and air announcement of upcoming channel change                  | <p><b>Component Description:</b> 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1</p> <p><b>Amount:</b> \$3,270.00</p> |
| Non-zoning permits   | Information not provided.   |
| DTV Medical Facility Notification  | Information not provided.   |
| FCC Filing Fees - Form 2100 minor change CP application                  | Information not provided.   |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided.   |
| FCC Filing Fees - Special Temporary Authorization request                | Information not provided.   |
| Local Zoning   | Information not provided.   |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided.   |
| Equipment Delivery and Handling Charges                                  | Information not provided.   |
| Equipment Storage  | Information not provided.   |

| Cost Information | Grand Total           |                             |                |             |
|------------------|-----------------------|-----------------------------|----------------|-------------|
|                  |                       | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|                  |                       |                             |                |             |
|                  | Total for all systems | \$1,195,334.00              | \$793,434.25   | \$57,461.82 |

| Reimbursement Status | Question   | Response |
|----------------------|--|----------|
|                      | The facility has ceased operating on its pre-auction channel.  | No       |
|                      | Construction of final facilities or all necessary modifications are complete.  | No       |
|                      | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

| Certification | Section                                     | Question  | Response |
|---------------|---|---|----------|
|               | Submission of Estimated Expenses Statements | <p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>   |          |
|               |   | <ol style="list-style-type: none"> <li>1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity.</li> <li>2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.</li> <li>3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.</li> </ol> |          |

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

|   |  |
|---|--|
| <p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p> |  |
| <p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>   | <p><b>Jeffrey C Gehman</b><br/> <i>Engineering Associate</i></p> <p>07/16/2019</p> |

## Attachments