

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call WTAP-TV Channel: 35 (UHF) Facility Sign:

ID:

File 0000028742

Number:

FRN: 0018223693 Date 08/14

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------------|--|----------------------|---------------------------------|---------------------------------|
| GRAY TELEVISION LICENSEE, LLC | WTAP-TV ONE TELEVISION PLAZA PARKERSBURG, WV 26101 United States | +1 (304) 485-4588 | robert. folliard@gray. tv | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|-------------------------|---|-------------------|--------------------------|
| Samuel Hariton Widelity | Samuel Hariton 4031 University Dr Suite 100 Fairfax, VA 22030 United States | +1 (339) 222-8107 | sam.hariton@widelity.com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | The facility will be replacing the existing main transmitter, antenna, and transmission line and building an interim tower for the new interim transmitter, antenna, and transmission line. |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD3100P1 |
| | Year | 2001 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 30 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-50 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31.7 kW |
| | Justification for New Transmitter | Transmitter cannot be retuned. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| • | Name | Description |
|---|---------------------------|--|
| | Generator Relocation | Relocation of existing generator system to facilitate reconfiguration of transmitter building. |
| | Transmitter building work | Necessary building work for new mask filter. |

| Remote | Control | System |
|----------|---------|---------------|
| Velliore | COLLIG | SVSLEIII |

Remote control system for new transmitter.

Interim Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-----------------------------------|--|
| New Transmitter | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase |
| | Manufacturer | |
| | Model | ULXTE-60 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 31.7 kW |
| | Justification for New Transmitter | Interim transmitter needed to continue broadcasting through transition period. |

Interim Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | No |
| | Size | N/A |
| | Length | N/A |
| | Other Electrical Service | Yes |
| | | ' |

| | Description | The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. |
|---|--|---|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| Improvement | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |
| Inside RF System | Is an additional interior RF system required to support this interim transmitter? | No |

Interim Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-----------------------|---|
| Remote Control System | Remote control system for interim transmitter |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 315.0 kW |

| Manufacturer | |
|--------------|------------------------------|
| Model | ATW20H3- ESO-49 TRASAR |
| Year | 2011 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | No Full Power Side Mount Not in Stack Elliptical Slotted Coaxial |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 242.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU-18JSC /VP-R-04 |
|-------------------------------|-------------------------------------|
| Year | 2020 |
| Justification for New Antenna | Existing antenna cannot be retuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | Yes |
| | Туре | New |
| | Number of channels supported | 4 |
| | Frequencies of channels supported | Upper and lower frequency |
| | Frequency | 506.0 MHz - 602.0 MHz |
| | Do you need a combiner output splitter /switcher for dual feed lines? | No |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |

| Sweep Test | Do you require the sweep testing of | Yes |
|------------|-------------------------------------|-----|
| | transmission line and antenna? | |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Broadband Panel |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | Elliptical Broadband Panel |
| | Lower Limit | |
| | Upper Limit | |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 330.0 kW |
| | Manufacturer | |
| | Model | SBB- 16C170 |
| | Year | 2017 |

| Justification for New Antenna | So that the station may |
|-------------------------------|-------------------------|
| | operate on |
| | either |
| | channel |
| | during the |
| | transition. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|---------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 3/4 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 528 feet per run |

Primary Transmi

New Transmission Line

| smissio | n Settion | Question | Response |
|---------|-----------------------------|---|--|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Other Diameter | N/A |
| | Segment Length | 20 inches | |
| | Other Segment Length | N/A | |
| | | Number of parallel runs | 1 |
| | | Length | 620 feet per run |
| | | Justification for New Transmission Line | Segment lengths do not match up with the new channel. |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Interim

New Transmission Line

| Transmission Line | Question | Response | |
|-----------------------|-------------------------|---|--|
| New Transmission Line | | Use | Interim |
| | Costs | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | Number of parallel runs | 1 | |
| | Length | 300 feet per | |
| | | Justification for New Transmission Line | Interim transmission line needed so that the station may continue broadcasting during the transition period. |

Interim Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | No |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure Registration | Do you have a tower registration number? | Yes |
| | ASR Number | 1239800 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 39° 20' 59.8" N- |
| | Longitude (NAD83) | 081° 33' 55.4" W- |
| | Overall Structure Height | 462.92 fee |
| | Support Structure Height | 459.97 fee |
| | Ground Elevation Above Mean Sea Level (AMSL) | 970.13 fee |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Gray Television Group, Inc. |
| Date Constructed | 11/21/2003 |

Other Types of Users

| Users |
|-----------------|
| Wood EMG |
| Wood Co Sherrif |
| Warren Vol Fire |
| WOVA-LD 125125 |
| WIYE-LD 130392 |
| WA CO Sheriff |
| T-Mobile |
| Ohio Marc |
| Coast Guard |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|------------------------|--|
| Move Equipment | Remove and install existing main and aux equipment |
| Level II corrosion | Level II corrosion testing |
| Anode Grounding System | Anode grounding system based upon corrosion testing |
| Replace Main Antenna | Remove existing main antenna and install new main antenna. |

Interim Tower

Tower Construction Costs

| Section | Question | Response |
|---------------------|-----------------------------|--|
| Construct New Tower | Use | Interim |
| | Description of Use | N/A |
| | Height | 240.00 feet |
| | Justification for New Tower | Existing tower cannot take the weight of any more equipment. |

Interim Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Interim Tower

Other Tower Expenses Not Listed

| Name | Description |
|------------------------------|--|
| Interim Antenna Installation | Installation of interim antenna and associated transmission line |
| Ice Bridge | Additional ice bridge for heat exchangers. 15'x20' |

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 900 |
| | Explanation | Strategic Support and antenna RF consultant for selection of feed line antennas. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |
| Jei Vices | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | I . | |

| | Prepare and file Form FCC License to Cover Application | Yes |
|----------------------------------|--|-----|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | Yes |
| | Environmental Assessment | Yes |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Other Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|---------|--|
| Fencing | Erect fence extension around relocated generator |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmitter ULXTE-60 | \$2,699,294.56 | \$1,950,273.59 | | \$723,979.03 | |
| Remote Control System | \$9,006.86 | \$9,006.86 | N/A | N/A | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | \$1,215,287.70 | \$1,215,287.70 | GatesAir Quote Q- 80474 | N/A | N/A |

| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$723,979.03 | ***System Notice: Estimate adjusted and locked because line has been superseded. *** | \$723,979.03 | N/A |
|---|----------------|----------------|--|--------------|-----|
| Primary Transmitter ULXTE-50 | \$1,197,181.52 | \$1,197,181.52 | | \$646,170.37 | |
| Transmitter building work | \$15,900.00 | \$15,900.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | \$870,034.66 | \$870,034.66 | GA- 0002297r2 | \$606,056.59 | N/A |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | \$287,500.00 | \$287,500.00 | N/A | \$40,113.78 | N/A |
| Remote Control System | \$9,046.86 | \$9,046.86 | N/A | N/A | N/A |
| Generator | \$14,700.00 | \$14,700.00 | N/A | N/A | N/A |
| Relocation | | | | | |

| Total for all | \$6,951,991.33 | \$5,813,896.77 | N/A | \$1,814,501.66 | N/A |
|---------------|----------------|----------------|-----|----------------|-----|
| systems | | | | | |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|---|
| Remote Control System | Information not provided. | |
| Other Electrical Service: The new transmitter will require reconfiguration of the electrical service on site. The electrical work cost has been estimated based on verbal guidance from local electrical contractors. | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | Component Description: Amount: | ULXTE-60 Transmitter \$723,979.03 |
| Transmitter building work | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 31.7 kW | Component Description: Amount: | ULXTE-50 Transmitter \$606,056.59 |

| Other Electrical Service: The | | |
|--|---------------------------|------------------|
| new transmitter will require | Component Description: | Provide 277/490V |
| reconfiguration of the electrical service on site. | | SVC to Customer |
| The electrical work cost has | Amount: | \$9,108.04 |
| been estimated based on | | |
| verbal guidance from local | | |
| electrical contractors. | Component Description: | 4" PVC Conduit |
| | Amount: | \$17,956.63 |
| | Component Description: | TRANSFER |
| | Component Description. | SWITCH A59 |
| | Amount: | \$13,049.11 |
| | 7 mount | Ψ10,010.11 |
| | | |
| Remote Control System | Information not provided. | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna SBB- 16C170 | \$267,830.00 | \$152,730.40 | | \$56,335.84 | |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,520.00 | N/A |
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$113,742.40 | See attached Quote | \$52,815.84 | N/A |

| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$10,588.00 | Includes state and local taxes | N/A | N/A |
|--|--------------|--------------|--------------------------------------|--------------|-----|
| Primary Antenna TFU-18JSC /VP-R-04 | \$353,380.00 | \$291,257.09 | | \$105,428.40 | |
| UHF - Lower Power Side Mount, One station antenna 200-500 kW, elliptically or circularly polarized | \$227,000.00 | \$187,520.00 | See attached Quote | \$85,250.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$3,520.00 | N/A |
| New combiner, cost per channel (without antenna) | \$84,200.00 | \$67,049.09 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$12,768.00 | JEHQ1288- 03 | \$7,022.40 | N/A |

| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$17,520.00 | N/A | \$9,636.00 | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$621,210.00 | \$443,987.49 | N/A | \$161,764.24 | N/A |
| Total for all systems | \$6,951,991.33 | \$5,813,896.77 | N/A | \$1,814,501.66 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|----------------------------|
| Side mount brackets for high power antennas (if not included in antenna base cost) | Information not provided. | |
| Sweep test of existing antenna | Component Description: Amount: | Repack Sweep \$1,920.00 |
| | Component Description: Amount: | Sweep \$1,600.00 |

| UHF - Lower Power Side Mount, One station antenna | | |
|--|---------------------------|---------------------------------------|
| 200-500 kW, elliptically or | Component Description: | UHF - Broadband |
| circularly polarized | | panel, side mount Aux/Interim SBB- |
| | | 16C170 16 Bay |
| | | Broadband UHF |
| | | Side Mount |
| | | Antenna |
| | Amount: | \$24,007.20 |
| | Component Description: | UHF - Broadband |
| | Component Description. | Panel, Side |
| | | Mount Aux |
| | | /Interim, Sweep - |
| | | Repack, incl. |
| | | Field Engineer |
| | Amount: | \$28,808.64 |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | Information not provided. | |
| UHF - Lower Power Side Mount, One station antenna | | |
| 200-500 kW, elliptically or | Component Description: | New Primary |
| circularly polarized | | Antenna |
| , | Amount: | \$46,500.00 |
| | Component Description: | UHF - High |
| | , | Power Side |
| | | Mount TV Ant |
| | | TFU 18JSC/VP-R- |
| | | 04 WTAP |
| | Amount: | \$38,750.00 |

| Sweep test of existing antenna | | |
|---|---------------------------|-------------------------------|
| | Component Description: | Sweep test New |
| | Amount: | Primary Antenna \$1,920.00 |
| | Amount. | ψ1,620.00 |
| | Component Description: | WTAP-210- |
| | | Sweep test New |
| | | Primary Antenna |
| | Amount: | \$1,600.00 |
| New combiner, cost per channel (without antenna) | Information not provided. | |
| Elbow complex, single | | |
| channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: | WTAP-210-Elbow |
| per 6 1/6. reedime (ii needed) | | complex New |
| | | Primary Antenna |
| | Amount: | \$3,830.40 |
| | Component Description: | WTAP-210-Elbow |
| | January 2000 promi | complex New |
| | | Primary Antenna |
| | Amount: | \$3,192.00 |
| Side mount brackets for high | | |
| power antennas (if not | Component Description: | Side mount |
| included in antenna base cost) | | brackets New |
| COSI) | | Primary Antenna |
| | Amount: | \$5,256.00 |
| | Component Descriptions | WTAD 040 0:4- |
| | Component Description: | WTAP-210-Side mount brackets |
| | | New Primary |
| | | Antenna |
| | Amount: | \$4,380.00 |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$48,900.00 | \$47,335.55 | | \$0.00 | |
| Rigid Transmission Line - copper, 4 1 /16" broadband | \$48,900.00 | \$47,335.55 | JEHQ1307 | N/A | N/A |
| Primary Transmission Line | \$125,240.00 | \$100,536.15 | | \$99,789.41 | |
| Rigid Transmission Line - copper, 6 1/8" | \$125,240.00 | \$100,536.15 | JEHQ1288- 03 | \$99,789.41 | N/A |
| Sub-total | \$174,140.00 | \$147,871.70 | N/A | \$99,789.41 | N/A |
| Total for all systems | \$6,951,991.33 | \$5,813,896.77 | N/A | \$1,814,501.66 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Rigid Transmission Line - copper, 4 1/16" broadband | Information not provided. |

Rigid Transmission Line - copper, 6 1/8"

Component Description: Rigid

Transmission Line
- Copper, Elbow,
Dehydrator, etc.

Amount: \$30,175.50

Component Description: 0018596501 6-50

TO 4-50 Reducer

Amount: \$18,105.30

Component Description: WTAP-310-New

Primary

Transmission Line

Amount: \$23,412.99

Component Description: New Primary

Transmission Line

Amount: \$28,095.62

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|--|-------------|------------------------------|
| Primary Tower TOWER | \$1,435,228.00 | \$1,262,140.46 | | \$75,823.75 | |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$36,383.05 | Per Estimated Cost Justification WTAP-410- Structural Analysis Existing Primary Tower v0, Gates Air Quote Q- 76839 Includes state and local taxes; see invoice Hodge Structural Engineers 17G000508. | \$26,815.00 | N/A |
| Replace Main Antenna | \$134,813.00 | \$134,813.00 | N/A | N/A | N/A |
| Move Equipment | \$130,215.00 | \$130,215.00 | GTIA Quote Q17-06- 030b1 dated 12/17 /18 (uploaded into LMS | \$32,553.75 | N/A |

| Anode Grounding System | \$15,000.00 | \$15,000.00 | See vendor invoice | \$10,055.00 | N/A |
|---|----------------|----------------|---|-------------|-----|
| Short Tower (less than 500') | \$84,200.00 | \$134,954.41 | E-17440-5 Includes steel member replacement at top of tower | N/A | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$804,375.00 | Includes state and local taxes | N/A | N/A |
| Level II corrosion | \$6,400.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| Interim Tower | \$536,776.25 | \$532,576.25 | | \$7,332.00 | |
| New tower | \$351,576.25 | \$351,576.25 | Includes the foundation, as well as state and local taxes and shipping. | \$7,332.00 | N/A |
| Ice Bridge | \$21,000.00 | \$21,000.00 | N/A | N/A | N/A |
| Interim Antenna Installation | \$80,000.00 | \$80,000.00 | N/A | N/A | N/A |
| Short Tower (less than 500') | \$84,200.00 | \$80,000.00 | N/A | N/A | N/A |
| Sub-total | \$1,972,004.25 | \$1,794,716.71 | N/A | \$83,155.75 | N/A |
| | | | | | |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| load study for well | Component Descriptions | Enginocrina |
|----------------------|---------------------------|-------------------------------------|
| documented tower | Component Description: | Engineering Evaluation |
| | Amount: | \$2,000.00 |
| | Component Description: | Engineering |
| | Amount: | Evaluation \$3,500.00 |
| | Component Description: | Engineering |
| | Amount: | Evaluation \$3,500.00 |
| | Component Description: | Structural |
| | | Engineering Services |
| | Amount: | \$6,500.00 |
| | Component Description: | Engineering |
| | Component Description. | evaluation of the 460' guyed tower. |
| | Amount: | \$2,000.00 |
| | Component Description: | Site Survey |
| | Amount: | \$8,115.00 |
| | Component Description: | Re-analysis Structural |
| | | engineering of 460 tower |
| | Amount: | \$1,200.00 |
| Replace Main Antenna | Information not provided. | |
| Move Equipment | Component Description | Taura Fa |
| | Component Description: | Tower Equipment |

| | Component Description: | Grounding System |
|--|-------------------------------|------------------------------------|
| | Amount: | \$2,805.00 |
| | | |
| | Component Description: | Supply labor and |
| | | equipment to |
| | | install customer supplied Anode |
| | | Grounding |
| | | Systems (3) guy |
| | | anchor system (6 |
| | | anodes total) for |
| | | the (3) WTAP-TV |
| | | guy anchors with all materials |
| | | supplied by WTAP- |
| | | TV |
| | Amount: | \$7,250.00 |
| Short Tower (less than 500') | Information not provided. | |
| Serious tower reinforcement /modifications | Information not provided. | |
| _evel II corrosion | | |
| | Component Description: | Level II corrosion |
| | | risk analysis |
| | Amount: | \$6,400.00 |

| New tower | | |
|------------------------------|---------------------------|--------------------|
| | Component Description: | For professional |
| | | services rendered |
| | | through October |
| | | 31, 2018 |
| | Amount: | \$852.00 |
| | Component Description: | Geotechnical |
| | | services for New |
| | | Interim tower |
| | | proposed site |
| | Amount: | \$5,865.00 |
| | Component Description: | Total professional |
| | | services |
| | Amount: | \$615.00 |
| Ice Bridge | Information not provided. | |
| Interim Antenna Installation | Information not provided. | |
| Short Tower (less than 500') | Information not provided. | |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Co |
|--|--------------------------------|-------------------|--|-------------|-----------|
| Outside Professional Services | \$199,680.00 | \$200,636.76 | | \$97,134.11 | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | \$1,337.50 | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet | \$10,520.00 | \$12,041.13 | Environmentex Consulting Proposal | \$5,067.00 | N/A |
| NEPA Section 106 environmental review, if needed | \$6,310.00 | \$12,458.13 | Waterman Douglass & Associates invoice 20180051 A WTAP; Justifying invoice Environmentex 18303 | \$7,391.11 | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | N/A | \$125.00 | N/A |
|--|------------|------------|-----|----------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$196.50 | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |

| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$10,387.50 | Hodge Structural Engineers invoice 17G000507.1, Chesapeake RF Consultants, LLC Invoice, & THTV Invoices | \$10,387.50 | N/A |
|--|----------------|----------------|---|----------------|-----|
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Project management of the transition | \$142,200.00 | \$135,000.00 | N/A | \$72,629.50 | N/A |
| Sub-total | \$199,680.00 | \$200,636.76 | N/A | \$97,134.11 | N/A |
| Total for all systems | \$6,951,991.33 | \$5,813,896.77 | N/A | \$1,814,501.66 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

FAA consultant, including cost of preparing FAA Form Regarding interim **Component Description:** 7460 (Notice of Proposed operation on Construction), if needed for repack Ch-35, height increase determine site location and elevation data for new (interim antenna) tower. Amount: \$687.50 **Component Description:** Regarding interim operation on repack Ch-35, various discussions regarding removal of tower lighting requirement, prepare and submit FAA form 74460-1 Amount: \$650.00 ASR modification (prepare Information not provided. FCC Form 854) Environmental Assessment, if triggered by NEPA **Component Description: NEPA Screen** Section 106 review or for /Section 106 certain structures over 450 **Review WTAP** feet 12266 Veto Road, Constitution, Washington County, Ohio 45750. Amount: \$5,067.00 NEPA Section 106 environmental review, if **Component Description:** 20180051 WTAP needed **Tower NEPA** Study Amount: \$7,391.11

| Attorney Fees - Prepare and File request for Special Temporary Authorization | Component Description: Amount: | Review proposed main antenna and broadband interim antenna specification from 2 manufacturers. \$125.00 |
|---|---------------------------------|---|
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Complete and file initial repack construction permit application for WTAP \$196.50 |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Develop final configuration for main antenna and determine ERP based on intended transmitter for repack |

Component Description: Repack Engineering Interim antenna analysis - Robert E Thurber \$1,875.00 Amount: **Component Description:** Perform engineering study for new channel assignment Amount: \$437.50 **Component Description:** Regarding repack Ch-35, review antenna proposals from two vendors Amount: \$187.50 **Component Description:** Antenna and Transmission Line Mapping Amount: \$3,600.00 **Component Description:** RF Consulting Amount: \$125.00 **Component Description:** Perform engineering study for new channel assignment Amount: \$2,712.50 Information not provided. Information not provided.

Address transition timing

Prepare and or review

reimbursement form

and coordination issues w/ other stations and wireless

Project management of the

transition

Component Description: Transition Related

Project

Management Costs

Amount: \$3,300.00

Component Description: Project

Management

Amount: \$1,706.25

Component Description: Project

Management

Amount: \$4,037.30

Component Description: Project

Management

Amount: \$2,721.85

Component Description: Project

Management

Amount: \$1,992.65

Component Description: Project

Management

Amount: \$2,457.40

Component Description: Project

Management

Amount: \$2,776.95

Component Description: Cost Reconciliation

Amount: \$2,775.45

Component Description: Project

Management

Amount: \$3,142.20

Component Description:

Project Management

Amount:

\$2,521.95

Component Description:

Project

Amount:

Management

\$462.00

Component Description:

Project

Amount:

Management \$4,369.80

Project

Component Description:

Management

Amount:

\$2,472.60

Component Description:

Project

Amount:

management \$3,536.90

Component Description:

Project

Amount:

Management \$1,363.95

Component Description:

Project

Amount:

Management

\$1,890.75

Component Description:

Project Management

Amount:

\$802.25

Component Description:

Project

Management

Amount:

\$28.20

Component Description: Project

Amount:

management \$2,750.15

Component Description: Project managment

Amount: \$1,328.55

Component Description: Project

Management

Amount: \$755.80

Component Description: Project

Management

Amount: \$1,845.25

Component Description: Project

Management

Amount: \$2,775.85

Component Description: Project

Management

Amount: \$3,558.80

Component Description: Project

Management

Amount: \$1,728.10

Component Description: Project

Management

Amount: \$3,605.65

Component Description: Project

Management

Amount: \$1,936.65

Component Description: Project

Management

Amount: \$3,588.75

Component Description: Project

Management

Amount: \$2,116.85

Component Description: Project

Management

Amount: \$4,280.65

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Other Expenses | \$88,481.00 | \$79,229.00 | | \$2,508.75 | |
| Fencing | \$9,691.00 | \$9,691.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$13,600.00 | \$13,600.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$2,353.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| Non-zoning permits | \$16,000.00 | \$16,000.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |

| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$30,000.00 | \$30,000.00 | N/A | \$2,508.75 | N/A |
| Sub-total | \$88,481.00 | \$79,229.00 | N/A | \$2,508.75 | N/A |
| Total for all systems | \$6,951,991.33 | \$5,813,896.77 | N/A | \$1,814,501.66 | N/A |

| Actual Information Description | File Name |
|---|---------------------------|
| Fencing | Information not provided. |
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |
| Equipment Delivery and Handling Charges | Information not provided. |
| DTV Medical Facility Notification | Information not provided. |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. |
| Non-zoning permits | Information not provided. |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. |

Disposal Costs (for equipment and other waste, net of any salvage value)

Component Description: 30 yrd dumpster

Amount: \$1,137.87

Component Description: "30YRD

DUMPSTER TRANSMITTER

SITE 1

REPACKING"

Amount: \$1,370.88

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$6,951,991.33 | \$5,813,896.77 | \$1,814,501.66 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

08/14/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Robert Folliard , III

Assistant Secretary

08/14/2019

Attachments