

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility	25683	Service: DTV	Call	WGME-TV	Channel: 15 (UHF)
ID:			Sign:		
File	000002	8719			
Number:					
FRN: 000	04970950	Date	09/05		
		Submitted:	/2019		

Applicant Name, Type, and Contact Information

Applicant Information

Applicant	Address	Phone	Email	Applicant Type
WGME LICENSEE, LLC Doing Business As: WGME LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer	Preparer Contact Name and Information					
Contact Information	Applicant	Address	Phone	Email		
	Paul A. Cicelski , Esq . Lerman Senter PLLC	Paul Cicelski 2001 L Street, NW Suite 400 Washington, DC 20036 United States	+1 (202) 429- 8970	pcicelski@lermansenter. com		

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Νο
	Briefly describe transition plan	See Exhibit A.

Transmitters	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary	Existing Transmitter Information					
Transmitter	Section	Question	Response			
	Existing Transmitter Description	Type of change	Purchase New			
		Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is this transmitter currently shared with another station?	No			
		Is this transmitter currently in operating condition?	Yes			
	Existing Transmitter	Manufacturer				
	Manufacturer and Type	Model	Quantum			
		Year	2005			
		Туре	Inductive Output Tube			
		IOT Power Type	Тwo			
		Power Capacity	50 kW			

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	THU9EVO-40			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	61 kW			
		Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.			

Primary	Other Transmitter Costs					
Transmitter	Section	Question	Response			
	Electrical Service	Service Entrance (3 phases 800A 208V)	No			
		Switchgear (industrial 800 amp)	Yes			
		Transformer (480V)	Yes			
		Power	300 kVA			
		Rigid Conduit and Wiring	Yes			
		Size	2 inches			
		Length	800.0 feet			
		Other Electrical Service	No			

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information					
Antenna	Section	Question	Response			
	Existing Antenna Description	Type of change	Purchase New			
		Antenna Use	Primary (Main)			
		Description of Use	N/A			
		Ownership	Owned			
		Owner	N/A			
		Site	N/A			
		Is the existing antenna shared with another station or stations?	No			
		Is the existing antenna directional?	Yes			
		Is antenna in operating condition?	Yes			
		Is antenna located on or in close proximity to an antenna farm?	No			
	Existing Antenna	Class	Full Power			
	Manufacturer and Type	Mounting	Side Mount			
		Antenna position in stack	Not in Stack			
		Polarization	Horizontal			
		Туре	Slotted Coaxial			
		Number of Stations Supported	N/A			
		Number of Panels	N/A			
		Design power capacity in use	N/A			
		Lower Limit	N/A			
		Upper Limit	N/A			
		Other Antenna Type	N/A			
		ERP: (Effective Radiated Power)	1000.0 kW			

Manufacturer	
Model	TFU- 30DSC-R 4C140
Year	2002

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	Yes	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	Yes	
		Will antenna be located on or in close proximity to an antenna farm?	No	
	New Antenna	Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount	
		Antenna position in stack	Not in Stack	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	603.0 kW	
		Manufacturer		
			1	

Model
Year
Justification for New Antenna

Primary Other Antenna Costs Antenna Section Questio

enna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
	Frequency	N/A	
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes

	Broadband or Single Channel?	Broadband
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Primary Antenna

Name	Description
Wedding Cake Mounting Adapter	Wedding Cake Mounting Adapter
Bury Adapter and Extension	Bury Adapter and Extension

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line Primary Existing Transmission

on Line Section		Question	Response
	Existing Transmission Line Description	Type of change	Utilize Existing
		Use	Primary (Main)
		Description of Use	N/A
		Ownership	Owned
		Owner	N/A
		Site	N/A
Existing Transmission Line Manufacturer and Type	Is the existing transmission line shared with another station or stations?	No	
	Is Transmission Line in operating condition?	Yes	
	Manufacturer	Dielectric	
	Туре	Rigid	
	Diameter	6 1/8 inches	
		Other Diameter	N/A
	Segment Length	19 1/2 inches	
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1651 feet per run

Primary Other Transmission Line Expenses Not Listed

Primary Other Transmission Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

marv	Existing	Tower
------	----------	-------

Primary	Existing Tower			
Tower	Section	Question	Response	
	Existing Tower Description	Type of change	Modify Existing	
		Tower Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Is this tower consider Complex?	No	
		Is this tower currently shared with any other stations?	Yes	
		One or more FM, AM or TV radio broadcaster(s)	Yes	
		Others Types of Users	No	
		Is tower documented for structural analysis?	No	
		Is tower compliant with Rev G?	No	
	Existing Tower Structure	Do you have a tower registration number?	Yes	
	Registration	ASR Number	1024383	
	Coordinates (NAD83 (North American Datum of	Latitude (NAD83)	43° 55' 29.0" N-	
	1983))	Longitude (NAD83)	070° 29' 27.0" W-	
		Overall Structure Height	1624.32 feet	
		Support Structure Height	1503.26 feet	
		Ground Elevation Above Mean Sea Level (AMSL)	424.86 feet	

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	WGME Licensee, LLC
	Date Constructed	03/31/1975

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
22878	WBLM	FM

Primary Tower Modification Costs

Tower

SectionQuestionResponseEngineering StudyPlease what type of engineering study is
required, if any:Study needed
for documented
towerTower ReinforcementsPlease select whether tower reinforcements
are needed:Major
Reinforcements
needed

Primary Tower Rigging Costs

Tower	Section	Question	Response
	Tower Rigging Costs	Complex Tower	N/A
	Helicopter Services Required	Are helicopter services required?	No

Other Tower Expenses Not Listed Primary Tower

Information not provided.

Outside Professional	Section	Question	Response
	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	470
		Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	Yes
	Environmental Assessment	Yes
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside	Other Professional Services Expenses Not Listed		
Professional	Services Costs	Description	

Sinclair Internal Costs	Internal Employee Time Costs
-------------------------	------------------------------

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	No
		Is Remediation needed?	No
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	Yes
		Non-zoning permits	Yes
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	Yes
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	Yes
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-40	\$1,883,800.00	\$744,932.50		\$673,632.50	
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$52,850.00	See Energize Me, Inc. invoice #10131 and #10108	\$52,850.00	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$620,782.50	N/A	\$620,782.50	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Sub-total	\$1,883,800.00	\$744,932.50	N/A	\$673,632.50	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Actual Information	
Description	File Name

2" Rigid Conduit and Wiring (Cost per foot)		
	Component Description:	Wiring cost. #10131
	Amount:	\$24,850.00
	Component Description:	Electrical work
		cost. #10108
	Amount:	\$28,000.00
Transformer 3 phase/480v - 300 KVA	Information not provided.	

UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW		
State Hansmiller 52 - 61 KW	Component Description:	Transmitter
		related cost.
		#9500089565
	Amount:	\$149,645.62
	Component Description:	75% of the
		comparable
		amount.
		#9500100987
	Amount:	\$448,936.88
	Component Decemintions	Transmitter
	Component Description:	related cost.
		#000093451
	Amount:	\$15,000.00
		¢.0,000.00
	Component Description:	Transmitter
		related cost.
		#131820874
	Amount:	\$4,800.00
	Component Description:	Transmitter
		related cost.
		#131822130
	Amount:	\$2,400.00
	Component Description:	Transmitter cost,
	Somponent Description.	25% down.
		#9500089565
	Amount:	\$315,278.12
Switchgear - industrial 800 amp	Information not provided.	

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU-33JTH /VP-R O6	\$414,489.36	\$416,513.95		\$269,871.84	
Wedding Cake Mounting Adapter	\$13,674.18	\$13,674.18	Look at Dielectric quote and adjusted cover letter.	\$13,674.18	N/A
Bury Adapter and Extension	\$90,885.18	\$90,885.18	Look at Dielectric quote and adjusted cover letter.	\$90,885.18	N/A
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$21,056.59	Check Dielectric Quote.	\$21,056.59	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$284,498.00	See Response to July 31 Inquiry.	\$144,255.89	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A

Sub-total	\$414,489.36	\$416,513.95	N/A	\$269,871.84	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Actual Information Description	File Name	
Wedding Cake Mounting Adapter	Component Description: Amount:	Antenna related cost reduced by 25.40%. #495018 \$13,674.18
Bury Adapter and Extension	Component Description: Amount:	Antenna related cost reduced by 25.40%. #495018 \$90,885.18
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	Antenna related cost reduced by 25.40%. #495018 \$21,056.59
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: Amount:	Total invoice amount reduced by 25.40%. #495018 \$144,255.89
Sweep test of existing antenna	Information not provided.	

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$644,100.00	\$1,103,851.00		\$989,165.90	
Major tower reinforcement /modifications	\$421,000.00	\$847,715.00	See FDH Quote.	\$762,943.50	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,500.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$244,136.00	See FDH Quote.	\$219,722.40	N/A
Sub-total	\$644,100.00	\$1,103,851.00	N/A	\$989,165.90	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Actual Information	
Description	File Name

Major tower reinforcement /modifications		
	Component Description:	Tower reinforcement /modification related cost 30%.
	Amount:	#E-183336 \$254,314.50
	Component Description:	Tower reinforcement related cost 60%.
	Amount:	#E-189772 \$508,629.00
Structural engineering tower		
oad study for well documented tower	Component Description:	structural analysis related cost for tower. #144965
	Amount:	\$3,250.00
	Component Description:	Tower related structural analysis cost. #E-158496
	Amount:	\$3,250.00
	Component Description:	Structural analysis. #144965
	Amount:	\$3,250.00
Tall Tower (greater than 500')	Component Description	Tall tower related
	Component Description:	cost 30%. #E- 183336
	Amount:	\$73,240.80
	Component Description:	Tall Tower related cost 60%. E- 189772
	Amount:	\$146,481.60

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$208,756.55	\$198,316.55		\$26,613.76	
Sinclair Internal Costs	\$66.55	\$66.55	N/A	\$66.55	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	\$10,520.00	\$10,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,620.00	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$2,205.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$4,207.54	The actua costs cam out to mor than the Widelity Report estimate
Project management of the transition	\$74,260.00	\$70,500.00	N/A	\$18,292.75	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A

Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
NEPA Section 106 environmental review, if needed	\$6,310.00	\$6,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Sub-total	\$208,756.55	\$198,316.55	N/A	\$26,613.76	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Actual Information	
Description	File Name

Sinclair Internal Costs		
	Component Description:	Portion of general repack matter internal time card attributable to this station - divided by 100.
	Amount:	\$66.55
	Component Description:	Internal time expense for April - D.S.
	Amount:	\$41.43
	Component Description:	Internal time expense of April - H.A.
	Amount:	\$85.05
	Component Description:	Internal time expense for April - H.A.
	Amount:	\$85.05
	Component Description:	Internal time expense for April - D.S.
	Amount:	\$41.43
	Component Description:	Internal time expense of April - D.S.
	Amount:	\$41.43
	Component Description:	Internal time expense for April - H.A.
	Amount:	\$85.05

Comprehensive coverage		
verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
Environmental Assessment, if triggered by NEPA Section 106 review or for certain structures over 450 feet	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Consulting engineering cost. \$1,620.00
Perform engineering study for new channel assignment and antenna development	Component Description: Amount:	Consulting engineering cost. \$2,205.00
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	Legal services cos \$115.00
		Portion of general

Component Description: Amount:	Legal services cost. #464370 \$177.50
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$152.01
Component Description: Amount:	Legal services cost. #461790 \$467.25
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$1,315.27
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$1,311.48
Component Description: Amount:	Legal services cost. #457844 \$517.50
Component Description: Amount:	Legal services cost. #460927 \$597.50

F	Project management of th	е
t	ransition	

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1078 \$215.68
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1093 \$269.71
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1058 \$187.24
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1055 \$243.38
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$943.95

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #468718 \$349.51
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$30.47
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$105.97
Component Description:	\$207.48 credit to be split across 52 Sinclair stations reimbursed \$269.71 for invoice #1093 (correct reimbursement amount is \$265.72). #CM-7- 29-2019-1093 (\$3.99)

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #466690 \$446.87
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$43.72
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$999.04
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.91
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463026 \$815.02

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1123 \$342.14
Component Description: Amount:	Legal services cost. #472602 \$163.75
Component Description: Amount:	Legal services cost. #470880 \$315.00
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1111 \$159.58
Component Description: Amount:	Legal services cost. #470294 \$377.50
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1117 \$282.68

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1114 \$242.25
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #470923 \$406.65
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1099 \$266.93
Component Description: Amount:	Legal services cost. #471544 \$533.75
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1105 \$216.88

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1133 \$307.72
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #469573 \$377.14
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1130 \$281.49
Component Description: Amount:	Legal services cost. #469546 \$312.90
Component Description: Amount:	Legal services cost. #473535 \$260.00
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #463567 \$566.48

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$86.88
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465001 \$596.30
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$91.76
Component Description: Amount:	Credit Memo-2018- 07-13-WGME-TV (\$13.45)
Component Description: Amount:	Credit Memo 2018- 07-13-KUNS-TV (\$13.45)
Component Description: Amount:	Legal service cost. #465198 \$177.50

Component Description:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467861 \$470.30
Component Description:	Credit memo - 2018-07-13- WGME-TV
Amount:	(\$13.45)
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$20.65
Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$91.50
Component Description: Amount:	Legal Service Cost. #467796 \$212.50
Component Description: Amount:	Legal services cost. #467401 \$62.50
Component Description: Amount:	Legal services cost. #466713 \$240.00

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$836.44
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$818.59
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1079 \$177.14
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #464321 \$683.07
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #467378 \$576.96

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1063 \$262.29
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1072 \$237.64
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. \$185.10
Component Description: Amount:	Legal Service Cost. #468730 \$376.25
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$29.98

Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1098 \$238.07
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #1069 \$246.68
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$32.35
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #465173 \$654.26
Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. #1090 \$176.70

	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 99 stations. #1086 \$275.35
	Component Description: Amount:	Legal Service Cost. #467890 \$57.50
	Component Description: Amount:	Credit memo - 2018-7-13-WGME (\$13.45)
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations.
	Amount:	\$716.28
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. \$122.35
	Component Description:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
NEPA Section 106 environmental review, if needed	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$195,310.00	\$194,750.00		\$51,375.00	
Local Zoning	\$20,000.00	\$20,000.00	See Exhibit J.	\$0.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
Non-zoning permits	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$48,425.00	\$48,425.00	See Response to July 31 Inquiry.	\$48,425.00	N/A
Equipment Delivery and Handling Charges	\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
Equipment Storage	\$15,000.00	\$15,000.00	See Exhibit J.	N/A	N/A
Develop and air announcement of upcoming channel change	\$75,000.00	\$75,000.00	See Response to July 31 Inquiry.	N/A	N/A

MVPD Notification of Channel Change	\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
Sub-total	\$195,310.00	\$194,750.00	N/A	\$51,375.00	N/A
Total for all systems	\$3,346,455.91	\$2,658,364.00	N/A	\$2,010,659.00	N/A

Components

Actual Information Description	File Name		
Local Zoning	Information not provided.		
DTV Medical Facility Notification	Component Description: Amount:	Medical notification cost. #1103 \$2,950.00	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.		
Non-zoning permits	Information not provided.		
Disposal Costs (for equipment and other waste, net of any salvage value)	Component Description: Amount:	Disposal cost. #10026 \$25,000.00	
	Component Description: Amount:	Disposal costs. #10076 \$23,425.00	
Equipment Delivery and Handling Charges	Information not provided.		
Equipment Storage	Information not provided.		
Develop and air announcement of upcoming channel change	Information not provided.		

MVPD Notification of	Information not provided.
Channel Change	

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$3,346,455.91	\$2,658,364.00	\$2,010,659.00	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Lucy Rutishauser CFO 09/05/2019

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).	
		 The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.	
		3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission. 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the 	
payments herein requested. I declare, under penalty of perjury, that I a	m Lucy
an authorized representative of the above named applicant for the Authorization(s) specified above.	-

Attachments