

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

13938 Service: DTV Call WUPL Channel: 17 (UHF) Facility ID:

Sign:

File 0000028057

Number:

FRN: 0013697719 Date 08/13

> Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|------------------|-------------------------------------------------------------------------------------------------------|-----------------------|-----------------|-------------------|
| BELO TV, INC. | Denise Branson, Sr. Paralegal TEGNA Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States | +1 (703) 873- 6606 | dbranson@TEGNA. | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| on +1 (703) | repackreimbursement@tegna. |
|-------------|----------------------------|
| 873-6736 | com |
| | 873-6736 |

Broadcaster Information and Transition Plan

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | WUPL will be transitioning to a new primary facility per their new assignment. this will include a new primary antenna, transmission line and transmitter. During this transition WUPL will need to construct an interim facility. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|-------------------------------------------|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|------------------------------------------------------------|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | CD3200P2 |
| | Year | 2004 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 50 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-60 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 38.0 kW |
| | Justification for New Transmitter | Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 30.7 kW based on initial 90-day filing CP. This would require a ULXTE-50. A 1-Step-Up is the ULXTE-60 and is therefore reimbursable. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |

| | Switchgear (industrial 800 amp) | No |
|---------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 100.0 feet |
| | Other Electrical Service | Yes |
| | Description | Additional electrical services required fo transmitter installation including heat exchangers transforme cooling pumps, etc. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Or |
| | Size | 5 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | Yes |
| | Size | 100.0 squa |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Other Transmitter Cost Not Listed

Primary
Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-------------------------|
| Model | TUD-C5SP- 10/50U-2-B |
| Year | 2004 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 848.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU- 21JSC-R C180 |
|-------------------------------|------------------------------------------|
| Year | 2019 |
| Justification for New Antenna | Old antenna cannot be re-tuned. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|-------------------------------------------------------------------------------------------------------------|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 6 1/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|----------------------|----------------------|
| Antenna Feed Through | Antenna Feed Through |
| Shipping | \$6,800 |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|----------------------------------------|----------------------------------------------------------------------------|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1000 feet per run |

Primary Transmission

New Transmission Line

| Section | Question | Response |
|-----------------------------|-------------------------------------------|-------------------------------------------------|
| New Transmission Line Costs | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1060 feet per run |
| | Justification for New Transmission Line | Old line will not work on new channel. |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | n Line Description | |
|--------------|--------------------|-----------------------------------------------------------------------------|
| | TX Line Sweep | Sweep required to verify post-transition channel measures well on new line. |
| | Misc cut pieces | Misc cut pieces |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|-----------------------------------------------------------|---------------------------------------------------------|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | No |
| Structure Registration | ASR Number | |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 29° 55′ 13.1″ N- |
| | Longitude (NAD83) | 090° 01' 28.5" W- |
| | Overall Structure Height | 1033.78 feet |
| | Support Structure Height | 936.67 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 1031.00 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|----------------------------------------------------------|
| Tower Owner | Spectra Site Communication |
| Date Constructed | 04/01/1987 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|------------------------------------------------------------|-----------------------------------------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|------|-------------|
| | |

| Top Plate | Moving from existing tower to WWL tower. |
|-----------|-------------------------------------------------|
| | Will share tower expenses with WWL. This |
| | will result in significant savings to FCC. Top- |
| | plate and/or bolt pattern may not work for |
| | new top-mount antenna. |

Outside Professional

| Section | Question | Response |
|----------------------------------------------------------|------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 1096 |
| | Explanation | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increase. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 2 |
|---------------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Do you have Distributed Transmission | N/A |
| | System engineering services? | |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | Yes |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | | ' |

| Number of Days | 25 |
|----------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Justification | \$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| al | Services Costs | Description |
|----|----------------------------|------------------------------------------------------|
| | Other Legal Services | Other Legal Services related to the DTV Repack |
| | Other Engineering Services | Other Engineering Services related to the DTV Repack |

Other Expenses

| Section | Question | |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|-----|
| AM Pattern Disturbance | Is an Impact Study needed? | Yes |
| | Is Remediation needed? | Yes |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description | |
|----------------|--------------------------------|--|
| Internal labor | Local and Corporate Labor Cost | |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Cotimeted | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------------------------------------------------------------------------------------------------------|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Transmitter ULXTE-60 | \$1,548,450.00 | \$1,200,914.50 | | \$558,055.59 | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,126,764.50 | N/A | \$558,055.59 | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | \$25,000.00 | \$25,000.00 | Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | N/A | N/A |

| 5 Ton system | \$20,250.00 | \$19,250.00 | Additional HVAC | N/A | N/A |
|---------------|----------------|----------------|--------------------|--------------|-----|
| | | | required for | | |
| | | | operation of | | |
| | | | new air- | | |
| | | | cooled solid- | | |
| | | | state | | |
| | | | transmitter | | |
| | | | while still | | |
| | | | operating | | |
| | | | with main | | |
| | | | transmitter | | |
| | | | during | | |
| | | | testing | | |
| | | | period. | | |
| Other | \$25,000.00 | \$25,000.00 | New pad | N/A | N/A |
| Building | | | required for | | |
| Addition | | | heat | | |
| Size: 100.0 | | | exchangers, | | |
| | | | transformers, | | |
| | | | pumps, etc. | | |
| | | | Equipment | | |
| | | | must also be | | |
| | | | shielded. | | |
| Sub-total | \$1,548,450.00 | \$1,200,914.50 | N/A | \$558,055.59 | N/A |
| Total for all | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |

Components

| File Name | |
|---------------------------------|------------------------------------------------------------------------------------|
| Component Description: Amount: | Inv JW30004449-1 WUPL Transmitter UL20180713jg v1 \$372,037.06 |
| Component Description: Amount: | Gates inv #JW30004449-1A Transmitter pmt 2 UL20190405jgv4 \$186,018.53 |
| | Component Description: Amount: Component Description: |

| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|
| Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc. | Information not provided. |
| 5 Ton system | Information not provided. |
| Other Building Addition Size: 100.0 | Information not provided. |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Antenna TFU-21JSC- R C180 | \$208,504.25 | \$199,447.25 | | \$86,691.26 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | per Dielectric quotes | \$2,880.00 | N/A |
| Antenna Feed Through | \$18,656.25 | \$18,656.25 | N/A | \$8,395.31 | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$16,425.00 | N/A | \$7,391.25 | N/A |
| Shipping | \$6,800.00 | \$6,800.00 | N/A | \$0.00 | N/A |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,298.00 | N/A | \$4,634.10 | N/A |

| 1000 1000 | 0440,000,00 | £4.40.000.00 | NI/A | # 00 000 00 | N1/A |
|---------------|----------------|----------------|------|--------------------|------|
| UHF - High | \$140,868.00 | \$140,868.00 | N/A | \$63,390.60 | N/A |
| Power, | | | | | |
| Side | | | | | |
| Mount, | | | | | |
| basic slot | | | | | |
| antenna, | | | | | |
| 848 kW | | | | | |
| input, | | | | | |
| directional,, | | | | | |
| elliptically | | | | | |
| or circularly | | | | | |
| polarized | | | | | |
| Sub-total | \$208,504.25 | \$199,447.25 | N/A | \$86,691.26 | N/A |
| Total for | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |
| all | | | | | |
| | | | | | |

Components

| Actual Information Description | File Name | |
|---------------------------------------------------------------------------------------------|---------------------------------|------------------------------------------------------------------|
| Sweep test of existing antenna | Component Description: Amount: | Die MAN00847 v190813jgv2 \$2,880.00 |
| | Component Description: Amount: | Die inv #MAN00847 Sweep pmt 1 UL20190219jgv1 \$2,880.00 |
| Antenna Feed Through | Component Description: Amount: | Die MAN00847 v190813jgv2 \$8,395.31 |
| Side mount brackets for high power antennas (if not included in antenna base cost) | Component Description: Amount: | Die MAN00847 v190813jgv2 \$7,391.25 |

| Shipping | Information not provided. | |
|--------------------------------------------------------------------------------------------------------------------------------|---------------------------------|--------------------------------------------------------------------------|
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | Component Description: Amount: | Die MAN00847 v190813jgv2 \$4,634.10 |
| | Component Description: Amount: | Die inv #MAN00847 Elbow complex pmt 1 UL20190219jgv1 \$4,634.10 |
| UHF - High Power, Side Mount, basic slot antenna, 848 kW input, directional,, elliptically or circularly polarized | Component Description: Amount: | Die MAN00847 v190813jgv2 \$63,390.60 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmission Line | \$225,675.50 | \$147,215.50 | | \$63,366.97 | |
| Rigid Transmission Line - copper, 6 1/8" | \$214,120.00 | \$135,660.00 | N/A | \$61,047.00 | N/A |
| Misc cut pieces | \$5,155.50 | \$5,155.50 | N/A | \$2,319.97 | N/A |
| TX Line Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$225,675.50 | \$147,215.50 | N/A | \$63,366.97 | N/A |
| Total for all systems | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |
| | | |

| Rigid Transmission Line | - | |
|-------------------------|-------------------------------|--------------------|
| copper, 6 1/8" | Component Description: | Die MAN00847 |
| | | v190813jgv2 |
| | Amount: | \$61,047.00 |
| | Component Description: | Die inv #MAN00847 |
| | | TX line pmt 1 |
| | | UL20190219jgv1 |
| | Amount: | \$61,047.00 |
| | Component Description: | Die inv #MAN00847 |
| | | Fixed flange pmt 1 |
| | | UL20190219jgv1 |
| | Amount: | \$2,319.98 |
| Misc cut pieces | | |
| | Component Description: | Die MAN00847 |
| | | v190813jgv2 |
| | Amount: | \$2,319.97 |
| TX Line Sweep | Information not provided. | |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|----------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Tower GTOWER | \$880,800.00 | \$425,000.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$12,500.00 | Shared expense with WWL. | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$200,000.00 | Shared expense with WWL. | N/A | N/A |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$200,000.00 | Shared expense with WWL. | N/A | N/A |

| Total for all systems | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |
|-----------------------|----------------|----------------|-------------|--------------|-----|
| Sub-total | \$880,800.00 | \$425,000.00 | N/A | \$0.00 | N/A |
| | | | with WWL. | | |
| | | | expense | | |
| | | | Shared | | |
| | | | antenna. | | |
| | | | mount | | |
| | | | new top- | | |
| | | | work for | | |
| | | | may not | | |
| | | | pattern | | |
| | | | and/or bolt | | |
| | | | top-plate | | |
| Top Plate | \$12,500.00 | \$12,500.00 | Existing | N/A | N/A |

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos |
|-------------------------------------|--------------------------------|-------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------|
| Outside Professional Services | \$407,928.00 | \$391,750.00 | | \$20,900.89 | |
| Other Engineering Services | \$12,150.00 | \$12,150.00 | Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased | \$2,162.50 | N/A |

| Additional Field Engineering Service, 25 Days | \$62,500.00 | \$62,500.00 | \$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services. | N/A | N/A |
|----------------------------------------------------------------------------------------------------------------------------|-------------|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|
| RF Exposure Measurements | \$21,050.00 | \$10,000.00 | Shared cost with WWL-TV. | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$80,000.00 | Per Widelity estimate | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
|--------------------------------------------------------------------------------------------|------------|------------|--------------------------|-----|-----|
| Attorney Fees - Negotiation of lease and other matters for shared locations | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | Per Widelity estimate | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | Per Widelity estimate | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | Per Widelity estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | Per Widelity estimate | N/A | N/A |

| Project management of | \$173,168.00 | \$164,400.00 | Fewer PM tasks are | \$12,744.92 | N/A |
|-----------------------|--------------|--------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-----|
| the transition | | | needed & | | |
| | | | OES & 399 | | |
| | | | work are | | |
| | | | needed, so the | | |
| | | | PM total has | | |
| | | | been reduced | | |
| | | | to | | |
| | | | \$150x1096hrs | | |
| | | | (\$164400),a | | |
| | | | new OES | | |
| | | | component | | |
| | | | has been | | |
| | | | created & | | |
| | | | funded with | | |
| | | | part of the \$ | | |
| | | | removed from | | |
| | | | PM,& "Prepare | | |
| | | | & or review | | |
| | | | reimbursement | | |
| | | | form" has | | |
| | | | been increased | | |
| Prepare and or | \$2,630.00 | \$13,450.00 | Fewer PM | \$5,395.00 | N/A |
| review | | | tasks are | | |
| reimbursement | | | needed & | | |
| form | | | OES & 399 | | |
| | | | work are | | |
| | | | needed, so the | | |
| | | | PM total has | | |
| | | | been reduced | | |
| | | | | | |
| | | | to | | |
| | | | \$150x1096hrs | | |
| | | | \$150x1096hrs (\$164400),a | | |
| | | | \$150x1096hrs (\$164400),a new OES | | |
| | | | \$150x1096hrs (\$164400),a new OES component | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement | | |
| | | | \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review | | |

| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
|----------------------------------------------------------------------------------------------------|----------------|----------------|---------------------------------------------------------|--------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | Per Widelity estimate | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | Per Widelity estimate | N/A | N/A |
| Other Legal Services | \$10,000.00 | \$10,000.00 | Other Legal Services related to the DTV Repack | \$598.47 | N/A |
| Sub-total | \$407,928.00 | \$391,750.00 | N/A | \$20,900.89 | N/A |
| Total for all systems | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |
| | | | | | |

Components

| Actual Information Description | File Name | |
|-----------------------------------------------------|--------------------------------|----------------------------------------------------------------------|
| Other Engineering Services | Component Description: Amount: | Osborn inv #29840 Other Eng Srvcs UL20190326jgv1 \$2,162.50 |
| Additional Field Engineering Service, 25 Days | Information not provided. | |

| RF Exposure Measurements | Information not provided. | |
|----------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|----------------------------------------|
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees - Negotiation of lease and other matters for shared locations | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Project management of the transition | Component Description: Amount: | Osborn 32972 v190617pmv1 \$75.00 |

Component Description: Osborn 33671

v190618pmv1

Amount: \$750.00

Component Description: Osborn inv #26017

Prof srvcs 170607 -

170728

UL20181107jg v1

\$7,157.42

Component Description: Osborn 32838

v190613pmv1

Amount: \$900.00

Amount:

Amount:

Amount:

Component Description: Osborn 34588

v190813jgv1 \$1,350.00

Component Description: Osborn 32973

v190617pmv1

Amount: \$525.00

Component Description: Inv 29218 WUPL

Proj Mgt 180428-

180525

UL20180706jg v1

Amount: \$300.00

Component Description: Osborn inv #29840

Proj mgt 180526-

180629

UL20190326jgv1

\$1,387.50

| | Component Description: Amount: | Osborn inv #29001 Proj mgt 180331- 180427 UL20190326jgv1 \$150.00 |
|---------------------------------------------------------------------------------------|---------------------------------|-------------------------------------------------------------------------------|
| | Component Description: Amount: | Osborn inv #28591 Proj mgt thru 180330 UL20190326jgv1 \$150.00 |
| Prepare and or review reimbursement form | Component Description: Amount: | Osborn 33671 v190618pmv1 \$1,162.50 |
| | Component Description: Amount: | Osborn 34588 v190813jgv1 \$457.50 |
| | Component Description: Amount: | Osborn 32973 v190617pmv1 \$575.00 |
| | Component Description: Amount: | Osborn inv #29001 Amend 399 Form UL20190326jgv1 \$3,200.00 |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|-----------------------------------------------------------------------------------------------|---------------------------|-------------------------------------|
| Other Legal Services | | |
| J | Component Description: | Covington inv #60796723 Various |
| | Amount: | Legal UL20181024jgv1 \$348.80 |
| | | |
| | Component Description: | Covington 60801032 |
| | Amount: | v190715jgv2 \$70.43 |
| | Component Description: | Covington 60801029 |
| | | v190712jgv2 |
| | Amount: | \$144.71 |
| | Component Description: | Covington |
| | | 60801032 v190530jgv2 |
| | Amount: | \$70.43 |
| | Component Description: | Covington |
| | | 60801029 |
| | Amount: | v190513pmv1 \$164.44 |
| | Allount. | ψ I U4.44 |
| | Component Description: | Covington |
| | | 60805585 |
| | Amount: | v190513pmv1 \$34.53 |
| | Amount | ψ07.00 |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------|--------------------------------|-------------------|-------------------------------------------------------------------------------------|-------------|------------------------------|
| Other Expenses | \$166,774.00 | \$150,979.00 | | \$3,270.00 | |
| Internal labor | \$21,744.00 | \$21,744.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$6,000.00 | \$6,000.00 | Prepare notification for MVPD's on upcoming changes and testing windows. | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$6,000.00 | \$6,000.00 | 150\$ for 40 hours to shoot , produce and edit informational spot | \$3,270.00 | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | 2 flat bed trailer for 6 month per Dielectric rate card. | N/A | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |

| Local Zoning | \$900.00 | \$900.00 | Local construction permit a 3 cents per \$100 of construction cost. | N/A | N/A |
|-----------------------------------------------------------|-------------|-------------|------------------------------------------------------------------------------------------------------------|-----|-----|
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | Per Widelity estimate | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | per Widelity estimate | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | Per Widelity estimate | N/A | N/A |
| AM Pattern Disturbance Impact study | \$7,890.00 | \$3,750.00 | Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL. | N/A | N/A |
| AM Pattern Disturbance Remedy | \$21,050.00 | \$10,000.00 | Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL. | N/A | N/A |

| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
|---------------------------------------------------------|----------------|----------------|-----|--------------|-----|
| Non-zoning permits | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Sub-total | \$166,774.00 | \$150,979.00 | N/A | \$3,270.00 | N/A |
| Total for all systems | \$3,438,131.75 | \$2,515,306.25 | N/A | \$732,284.71 | N/A |

Components

| Actual Information Description | File Name | |
|-----------------------------------------------------------------------------------|---------------------------------|-------------------------------------------------------------------------------------------------------|
| Internal labor | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |
| Develop and air announcement of upcoming channel change | Component Description: Amount: | 2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00 |
| Equipment Storage | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Local Zoning | Information not provided. | |
| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |

| FCC Filing Fees - Form 2100 license to cover application | Information not provided. |
|----------------------------------------------------------------|---------------------------|
| DTV Medical Facility Notification | Information not provided. |
| AM Pattern Disturbance Impact study | Information not provided. |
| AM Pattern Disturbance Remedy | Information not provided. |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. |
| Non-zoning permits | Information not provided. |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$3,438,131.75 | \$2,515,306.25 | \$732,284.71 |

| Reimbursem | envestiatus | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

08/13/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

08/13/2019

Attachments