

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 53517 Service: DTV Call WXXV-TV Channel: 25 (UHF)

Sign:

File **0000028247**

Number:

ID:

FRN: **0003766417** Date

Date 08/29

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|---|-----------------------------|------------------------------|-------------------|
| MORRIS NETWORK OF MISSISSIPPI, INC. Doing Business As: MORRIS NETWORK OF MISSISSIPPI, INC. | Bobby Berry 301 Poplar Street MACON, GA 31201 United States | +1 (478) 745- 4141 | bberry@morrisnetwork. com | Corporation |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|---------------------|
| Ray Luke Project Manager Custom Specialty Services, LLC | Ray Luke 17363 Carlton Cuebas Road Gulfport, MS 39503 United States | +1 (228) 297- 2500 | ray.css@att. net |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | WXXV-TV plans to replace its existing antenna, line and transmitter with new ones that will accommodate its new channel. in the interim it will connect its existing transmitter to a interim antenna that will have been used in phase 1 at WCBI-TV. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Auxiliary Transmitter

Add Transmitter Information

| Section | Question | Response |
|----------------------------------|--|---|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Auxiliary (Backup) |
| | Description of Use | use as backup for main when main transmitter is down for repairs or maintance |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | ranger 1000 |
| | Year | 2000 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 1.2 kW |

Auxiliary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Auxiliary (Backup) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Manufacturer | |
| | Model | UAXTE- 2R37 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 1.2 kW |
| | Justification for New Transmitter | Old transmitter will not re- tune to new channel |

Auxiliary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | No |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 1 inches |
| | Length | 200.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |

| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
|---|--|-----|
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Auxiliary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | TC121iD |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Single |
| | Power Capacity | 12 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|--|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | UAXTE- 12R44 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power capacity | 10 kW |
| | Justification for New Transmitter | The old transmitter is no longer supported and therefore cannot be retuned. While the Form 399 FAQ's instruct to list this as an upgrade, it actually is not, but rather a simple replacement. See attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | | |

| | Switchgear (industrial 800 amp) | Yes |
|---|--|-----------------|
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | Length | 175.0 feet |
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | Yes |
| | Туре | Cooling Only |
| | Size | 10 tons |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| • | Name | Description |
|---|----------------|--|
| | site survey | site survey by Gates/Air for floor plan and electrical drawing of transmitter site |
| | psip generator | PSIP generator need for new transmitter |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Add Antenna Information

| Section | Question | Response |
|------------------------------|---|-----------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Auxiliary (Backup) |
| | Description of Use | backup |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this antenna currently shared with any other stations? | No |
| | Is this antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Class A |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type N | N/A |
| | ERP: (Effective Radiated Power) | 13.0 kW |

| Manufacturer | |
|--------------|-----------|
| Model | AL8-48-PL |
| Year | 2002 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|-----------------------|
| New Antenna Description | Use | Auxiliary (Backup) |
| | Description of Use | backup |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 13.0 kW |
| | Manufacturer | |
| | | |

| Model | SWEDL80I /25 |
|-------------------------------|--|
| Year | 2019 |
| Justification for New Antenna | Old backup antenna will not tune to new channel 25 |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description |
|-------------------|--|
| interim feed line | 300ft 1-1/4 helix to use during major tower mods |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 300.0 kW |

| Manufacturer | |
|--------------|-------------------|
| Model | TFU-31JSC T180 |
| Year | 2006 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 300.0 kW |
| | Manufacturer | |
| | Model | NONE |

| Year | 2006 |
|-------------------------------|---|
| Justification for New Antenna | Station is re-using a top-mounted Channel 25 antenna previously used for the station. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 4 1/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| on Line Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 4 1/16 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1550 feet per run |

Primary

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|-----------------------------|---|--|----------------------|
| New Transmission L Costs | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 4 1/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 19 1/2 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1550 feet per run |
| | Justification for New Transmission Line | Old line wrong segment length for new channel. | |

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|------------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | Terrain Constrained |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1059698 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 30° 44' 49.0" N- |
| | Longitude (NAD83) | 089° 03' 30.0" W- |
| | Overall Structure Height | 1540.01 feet |
| | Support Structure Height | 1478.00 feet |

| Ground Elevation Above Mean Sea Level (AMSL) | 240.15 feet |
|--|--|
| Structure Type | TOWER - Free Standing or Guyed Structure |
| Tower Owner | MORRIS NETWORK OF MISSISSIPPI, INC. |
| Date Constructed | 12/15/1986 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Serious Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|---------------------|
| Tower Rigging Costs | Complex Tower | Terrain constrained |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 2200 |
| | Explanation | Station is one of a group of co-owned stations, all of witch are subject to repack. there is no group director of engineering and station has only IT engineer on staff. co-ordination is needed for the entire group's transition in different phases |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | | |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Outside Professional

Other Professional Services Expenses Not Listed

| al Şervices Costs | Description | | |
|-----------------------|--|--|--|
| Additional legal fees | Additional legal fees for 399 forms and progress reports | | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | Yes |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-------------------------------|--|
| Move of backup tx to aux site | move backup transmitter to temp. site for use while tower mods being done to keep station on air |
| building clean out | Building clean out of old electrical, analog transmitter and equipment to make room for new repack transmitter and equipment |
| clearing at tower site | Clearing of staging area and guy points for tower crew to perform tower mods |

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter UAXTE- 12R44 | \$481,088.24 | \$383,726.24 | | \$235,170.92 | |
| UHF - Air Cooled Solid State Transmitter 10 - 12 kW | \$336,500.00 | \$320,000.00 | N/A | \$191,006.49 | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$0.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | \$16,738.19 | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$0.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$9,100.00 | \$0.00 | N/A | N/A | N/A |
| 10 Ton system | \$38,900.00 | \$8,988.00 | N/A | \$8,988.00 | N/A |
| site survey | \$18,438.24 | \$18,438.24 | N/A | \$18,438.24 | N/A |
| psip generator | \$0.00 | \$0.00 | N/A | N/A | N/A |

| Auxiliary Transmitter UAXTE-2R37 | \$130,500.00 | \$124,500.00 | | \$81,532.72 | |
|---|----------------|----------------|-----|----------------|-----|
| UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW | \$126,000.00 | \$120,000.00 | N/A | \$81,532.72 | N/A |
| 1" Rigid Conduit and Wiring | \$4,500.00 | \$4,500.00 | N/A | N/A | N/A |
| Sub-total | \$611,588.24 | \$508,226.24 | N/A | \$316,703.64 | N/A |
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

Components

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

UHF - Air Cooled Solid State Transmitter 10 - 12 kW

Component Description: Transmitter final

payment

Amount: \$93,870.79

Component Description: Installation of main

transmitter and

proof

Amount: \$15,978.05

Component Description: Gates quote # Q-

59830

Amount: N/A

Component Description: 1/3 down payment

on main xmitter \$88,558.96

Amount:

Component Description: Transmitter

Justification letter

Amount: N/A

Component Description: 2ND PAYMENT

DUE TO SHIP

MAIN

TRANSMITTER

Amount: \$86,469.48

Component Description: 1/3 downpayment

due for main transmitter.

Amount: \$88,558.96

Service entrance 3 phase /800 amp/208 volt

Information not provided.

| Switchgear - industrial 800 amp | Component Description: | Total electrical cost including switch gear, conduit, breakers and install | |
|--|--------------------------------|--|--|
| | Amount: | \$16,738.19 | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | | |
| 10 Ton system | | | |
| | Component Description: Amount: | 5 ton HVAC system \$8,988.00 | |
| site survey | | | |
| | Component Description: | SITE SURVEY INVOICE | |
| | Amount: | US0324661 \$18,438.24 | |
| psip generator | Information not provided. | | |

UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW

Component Description: 2ND PAYMENT

DUE TO SHIP BKU

TRANSMITTER

Amount: \$24,983.29

Component Description: installation of

backup transmitter

and proof

Amount: \$11,011.45

Component Description: Backup transmitter

final payment

Amount: \$20,687.72

Component Description: 1/3 downpayment

for auxiliary transmitter

Amount: \$24,850.26

Component Description: 1/3 DOWN

PAYMENT BACKUP

TRANSMITTER

Amount: \$24,850.26

Component Description: 1/3 down payment

on backup xmitter

Amount: \$24,850.26

Component Description: Gates quote # Q-

59831

Amount: N/A

1" Rigid Conduit and Wiring

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Primary Antenna NONE | \$228,950.00 | \$6,400.00 | | \$5,650.00 | |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,650.00 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$0.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$0.00 | N/A | N/A | N/A |
| Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed) | \$9,570.00 | \$0.00 | N/A | N/A | N/A |

| Auxiliary Antenna SWEDL80I /25 | \$38,730.00 | \$27,250.00 | | \$16,184.54 | |
|---|----------------|----------------|---|----------------|-----|
| interim feed line | \$5,700.00 | \$5,700.00 | needed to stay on air during major tower mods | \$5,303.91 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,550.00 | N/A | N/A | N/A |
| UHF - Lower Power Side Mount, Class A One Station antenna basic | \$26,300.00 | \$15,000.00 | N/A | \$10,880.63 | N/A |
| Sub-total | \$267,680.00 | \$33,650.00 | N/A | \$21,834.54 | N/A |
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

| Actual Information Description | File Name | |
|--|--------------------------------|---|
| Sweep test of existing antenna | Component Description: Amount: | sweep test of antenna and line \$5,650.00 |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | Information not provided. | |

| Side mount brackets for high | Information not provided. | |
|--|---------------------------|--------------------|
| power antennas (if not | | |
| included in antenna base cost) | | |
| · | | |
| Elbow complex, single channel, at antenna input, | Information not provided. | |
| per 4 1/16. feedline (if | | |
| needed) | | |
| interim feed line | | |
| | Component Description: | Interim feed line |
| | | invoice 21342 |
| | Amount: | \$5,303.91 |
| Sweep test of existing | Information not provided. | |
| antenna | | |
| UHF - Lower Power Side | | |
| Mount, Class A One Station | Component Description: | SWR invoice |
| antenna basic | | 19035-1 is for |
| | | total amount |
| | | antenna is on site |
| | Amount: | \$10,880.63 |

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmission Line | \$220,100.00 | \$25,000.00 | | \$2,943.42 | |
| Rigid Transmission Line - copper, 4 1 /16" | \$220,100.00 | \$25,000.00 | N/A | \$2,943.42 | N/A |
| Sub-total | \$220,100.00 | \$25,000.00 | N/A | \$2,943.42 | N/A |
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

| File Name | |
|---------------------------------|--|
| Component Description: Amount: | Line components needed to connect new transmitter \$2,943.42 |
| Component Description: Amount: | line sections and tuner needed to connect transmitter to RF system \$8,241.26 |
| | Component Description: Amount: Component Description: |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|----------------|---|
| Primary Tower TOWER | \$1,499,300.00 | \$1,712,240.00 | | \$1,042,452.00 | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | \$12,660.00 | N/A |
| Serious tower reinforcement /modifications | \$1,052,000.00 | \$1,287,240.00 | THIS TOWER REQUIRES MAJOR MODS SEE LETTERS WITH INVOICE | \$1,029,792.00 | MAJOR TOWER MODS NEEDED PLEASE SEE LETTERS WITH INVOICE |
| Sub-total | \$1,499,300.00 | \$1,712,240.00 | N/A | \$1,042,452.00 | N/A |
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

| Actual Information Description | File Name | |
|---|---------------------------------|--|
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Information not provided. | |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | THIS IS A SECOND TOWER ANALYSIS DONE JAN 2018 \$6,240.00 |
| | Component Description: Amount: | tower analysis invoice \$6,420.00 |
| | Component Description: Amount: | Tower analysis invoice \$6,420.00 |
| | Component Description: Amount: | TCI W9 FORM N/A |
| | Component Description: Amount: | TCI Proposal TCI- 17-023 N/A |

| Serious tower reinforcement /modifications | Component Description: | 50% DOWN PAYMENT |
|--|------------------------|---------------------|
| | | INVOICE FOR |
| | | TOWER MODS |
| | Amount: | \$643,620.00 |
| | | |
| | Component Description: | 30% payment |
| | | upon Mobilization |
| | | invoice |
| | Amount: | \$386,172.00 |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside Professional Services | \$493,640.00 | \$443,400.00 | | \$73,347.95 | |
| Additional legal fees | \$8,500.00 | \$8,500.00 | N/A | \$270.00 | N/A |
| RF Exposure Measurements | \$21,050.00 | \$20,000.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$50,000.00 | N/A | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Prepare and or review reimbursement form | \$2,630.00 | \$8,500.00 | The standard estimate is inadequate due to exacting details required, the significant time required to submit or clarify such details, and the need for extra contacts to FCC staff | \$4,064.99 | The general estimate for this categories a signification is a signification and the to need to submit further or revised information and cumbersom nature of submission and need for staff action is order to make them. |
|--|------------|------------|---|------------|--|
| Perform engineering study for new channel | \$7,360.00 | \$7,000.00 | to enable making changes. N/A | N/A | N/A |
| assignment and antenna development | | | | | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare request for Special Temporary Authorization \$2,050.00 \$1,500.00 N/A N/A N/A N/A Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application \$5,260.00 \$5,000.00 N/A \$675.00 N/A Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application \$2,250.00 N/A N/A N/A N/A Attorney Fees - Prepare and File request for Special Temporary Authorization \$3,680.00 \$3,500.00 N/A N/A N/A N/A ASR modification (prepare FCC Form 854) \$2,105.00 \$2,000.00 N/A N/A N/A N/A Project management of the transition \$347,600.00 \$328,650.00 N/A \$68,337.96 N/A Total for all systems \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | | | | | | |
|--|--|----------------|----------------|-----|----------------|-----|
| Prepare and File FCC Form 2100 (main), Construction Permit Application \$2,365.00 \$2,250.00 N/A N/A | request for Special Temporary | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare and File FCC Form 2100 (main), License to Cover Application \$3,680.00 \$3,500.00 N/A N/A N/A Attorney Fees - Application \$3,680.00 \$3,500.00 N/A N/A N/A Prepare and File request for Special Temporary Authorization \$2,105.00 \$2,000.00 N/A N/A N/A ASR modification (prepare FCC Form 854) \$347,600.00 \$328,650.00 N/A \$68,337.96 N/A Project management of the transition \$493,640.00 \$443,400.00 N/A \$73,347.95 N/A Total for all \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | Prepare and File FCC Form 2100 (main), Construction Permit | \$5,260.00 | \$5,000.00 | N/A | \$675.00 | N/A |
| Prepare and File request for Special Temporary Authorization ASR modification (prepare FCC Form 854) \$2,105.00 \$2,000.00 N/A N/A N/A N/A Project management of the transition \$347,600.00 \$328,650.00 N/A \$68,337.96 N/A Sub-total \$493,640.00 \$443,400.00 N/A \$73,347.95 N/A Total for all \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | Prepare and File FCC Form 2100 (main), License to Cover | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| modification (prepare FCC Form 854) Project management of the transition \$347,600.00 \$328,650.00 N/A \$68,337.96 N/A Sub-total \$493,640.00 \$443,400.00 N/A \$73,347.95 N/A Total for all \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | Prepare and File request for Special Temporary | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
| management of the transition Sub-total \$493,640.00 \$443,400.00 N/A \$73,347.95 N/A Total for all \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | modification (prepare FCC | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Total for all \$3,176,268.24 \$2,805,871.24 N/A \$1,501,686.55 N/A | management of | \$347,600.00 | \$328,650.00 | N/A | \$68,337.96 | N/A |
| | Sub-total | \$493,640.00 | \$443,400.00 | N/A | \$73,347.95 | N/A |
| | | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

| Actual Information | |
|---------------------------|-----------|
| Description | File Name |

| Additional legal fees | Component Description: Amount: | Assist in filing quarterly transition progress report as required by FCC \$45.00 |
|--|---------------------------------|---|
| | Component Description: Amount: | Provide advice and counsel concerning notices to MVPD's and medical facilities and timing and required content of same \$112.50 |
| | Component Description: Amount: | Legal advice and assistance in connection with quarterly repack transition report required by FCC. \$112.50 |
| RF Exposure Measurements | Information not provided. | |
| Comprehensive coverage verification via field study, if needed | Information not provided. | |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. | |
| Prepare and or review reimbursement form | | |

Component Description: Provided

information and legal advice concerning preparation of Schedule 399 estimate for reimbursement

Amount: \$112.50

Component Description: Provided legal

advice and
assistance with
regard to
reimbursement
amounts, policies,
and procedures remaining \$112.50
reimbursement to

be requested under separate line item for FCC-required progress reports

once established.

Amount: \$315.00

Component Description: Provided advice

and counsel in connection with issues with and questions regarding reimbursement request and with technical problems with providing further information

Amount: \$1,012.50

Component Description: Assist in

preparation and filing of Schedule

399

Amount: \$540.00

Component Description: Preparation and

transmittal of Form 1876 to enable reimbursement plus

costs of

transmission to FCC charged to

client

Amount: \$464.99

Component Description: Provided bank

account and other

information

required to enable reimbursement payments

Amount: \$157.50

Component Description: Assisted in

determining reason

for delay in reimbursement payment after

Amount: \$225.00

Component Description: Assist in seeking

reimbursement for further expenses and revising prior submissions in response to FCC requests in order to

obtain

reimbursement

Amount: \$900.00

| | Component Description: Amount: | Assisted in revising and resubmitting information supporting reimbursement request and in dealing with technical difficulties \$337.50 |
|---|---------------------------------|--|
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare request for Special Temporary Authorization | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | Provided legal advice as to methods, contents, and filing requirements for Form 2100 \$112.50 |
|---|---------------------------------|---|
| | Component Description: Amount: | Assist in preparation and filing of Form 2100 c.p. application \$450.00 |
| | Component Description: Amount: | Drafted legal portion of Form 2100 c.p. application \$112.50 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Project management of the transition | Component Description: | PROJECT MANAGEMENT HOURS JUNE 2017 |
| | Amount: Component Description: | \$1,516.50 Project Management hours May 2017 |
| | Amount: | \$1,660.50 |

Component Description: PROJECT

MANAGEMENT

INVOICE

Amount: \$1,762.50

Component Description: PROJECT

MANAGEMENT

INVOICE

Amount: \$2,475.00

Component Description: PROJECT

MANAGEMENT INVOICE OCT.

2018

Amount: \$1,537.50

Component Description: FEB. 2019

INVOICE 19-0203

Amount: \$6,225.00

Component Description: PROJECT

MANAGEMENT INVOICE with names requested

by reviewer

Amount: \$900.00

Component Description: Dec. 2018 CSS

invoice

Amount: \$7,575.00

Component Description: Project

Management

invoice May 2019

Amount: \$1,650.00

Component Description: WXXV CSS June

2019 project Management invoice 19-0603

Amount: \$1,650.00

Component Description: CSS March 2019

invoice 19-0303

Amount: \$2,250.00

Component Description: CSS April 2019

invoice

Amount: \$2,028.75

Component Description: invoice for Project

Management with

statement requested by reviewer

Amount: \$24,787.50

Component Description: Nov. 2018 CSS

invoice

Amount: \$975.00

Component Description: FEB INVOICE FOR

PROJECT

MANAGEMENT

HOURS

Amount: \$4,162.50

Component Description: Project

Management hours

April 2017

Amount: \$2,812.50

Component Description: PROJECT

MANAGEMENT

INVOICE

Amount: \$2,776.50

Component Description: CSS DEC 2017

invoice for Project

Management hours

Amount: \$4,762.50

Component Description: JAN. 2019 CSS

INVOICE 19-0103

Amount: \$600.00

Component Description: CSS OCT 2017

invoice for Project Management hours

Amount: \$4,312.50

Component Description: PROJECT

MANAGEMENT

INVOICE

Amount: \$398.21

Component Description: PROJECT

MANAGEMENT INVOICE with names requested

by reviewer

Amount: \$2,062.50

Component Description: PROJECT

MANAGEMENT INVOICE with names requested

by reviewer

Amount: \$2,058.00

Component Description: REVISED JAN.

2018 INVOICE

Amount: \$4,037.50

Component Description: CSS NOV 2017

invoice for Project

Management hours

Amount: \$4,012.50

Component Description: PROJECT

MANAGEMENT INVOICE with names requested

by reviewer

Amount: \$312.00

Component Description: PROJECT

MANAGEMENT INVOICE with names requested

by reviewer

Amount: \$3,112.50

Component Description: PROJECT

MANAGEMENT

INVOICE

Amount: \$712.50

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$83,960.00 | \$83,355.00 | | \$44,405.00 | |
| clearing at tower site | \$5,885.00 | \$5,885.00 | tower crew requires a staging area and that guy points be accessible by work trucks and equipment | \$5,885.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,255.00 | N/A |
| FCC Filing Fees - Form 2100 minor change CP application | \$1,110.00 | \$1,070.00 | N/A | N/A | N/A |
| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| Local Zoning | \$0.00 | \$0.00 | N/A | N/A | N/A |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$8,000.00 | \$8,000.00 | N/A | N/A | N/A |
|--|-------------|-------------|---|-------------|-----|
| Equipment Delivery and Handling Charges | \$19,000.00 | \$19,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$300.00 | \$300.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$985.00 | \$985.00 | N/A | \$985.00 | N/A |
| Move of backup tx to aux site | \$20,100.00 | \$20,100.00 | backup transmitter must be moved to and aux site to remain on air during tower mods. WXXV is using its studio STL | \$18,780.00 | N/A |

| building clean out | \$16,500.00 | \$16,500.00 | small transmitter room had to be cleared of old electrical, analog transmitter, large heat exchanger and duck work to have space for new repack | \$16,500.00 | N/A |
|-----------------------|----------------|----------------|---|----------------|-----|
| Sub-total | \$83,960.00 | \$83,355.00 | equipment. | \$44,405.00 | N/A |
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | N/A | \$1,501,686.55 | N/A |

| Actual Information Description | File Name | |
|--|---------------------------------|--|
| clearing at tower site | Component Description: Amount: | clearing at tower site, required by tower crew for tower mods \$5,885.00 |
| DTV Medical Facility Notification | Component Description: Amount: | Medical notification invoice \$2,255.00 |
| FCC Filing Fees - Form 2100 minor change CP application | Information not provided. | |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
|--|--------------------------------|--|
| Local Zoning | Information not provided. | |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. | |
| Equipment Delivery and Handling Charges | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| MVPD Notification of Channel Change | Component Description: Amount: | MVPD Notification invoice \$985.00 |
| Move of backup tx to aux site | Component Description: | move of backup transmitter, electrical and antenna to aux site and install |
| | Amount: | \$18,780.00 |
| building clean out | | |
| | Component Description: | Invoice 3401 building clean out to make room for new repack equipment |
| | Amount: | \$16,500.00 |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,176,268.24 | \$2,805,871.24 | \$1,501,686.55 |

| Reimbursem | envestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Bobby
Berry
Chief
Operating
Officer

08/29/2019

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Bobby Berry Chief Operating Officer

08/29/2019

Attachments