

(REFERENCE COPY - Not for submission)

#### FCC Form 399: Reimbursement Request

Facility 59444 Service: DTV Call KSHB-TV Channel: 36 (UHF)

ID:

Sign:

File **0000027266** 

Number:

FRN: **0002710192** Date **10/29** 

Submitted: /2019

## Applicant Information

#### **Applicant Name, Type, and Contact Information**

| Applicant    | Address   | Phone    | Email          | Applicant<br>Type |
|--------------|---|----------|----------------|-------------------|
| SCRIPPS      | David Giles 312 WALNUT STREET 28TH FLOOR CINCINNATI, OH 45202 United States | +1 (513) | DAVE.          | Limited           |
| BROADCASTING |   | 977-     | GILES@SCRIPPS. | Liability         |
| HOLDINGS LLC |   | 3000     | COM            | Company           |

### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

#### Preparer Contact Information

#### **Preparer Contact Name and Information**

| Applicant   | Address   | Phone                 | Email                           |
|---|---|-----------------------|---------------------------------|
| Ray Thurber<br>SCRIPPS BROADCASTING<br>HOLDINGS LLC | Ray Thurber<br>312 Walnut St.<br>Cincinnati, OH<br>45202<br>United States | +1 (248) 827-<br>9202 | ray.<br>thurber@scripps.<br>com |

#### Broadcaster Information and Transition Plan

| Question   | Response   |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes  |
| Briefly describe transition plan   | KSHB must replace its main and auxiliary antenna and main and auxiliary transmitter in order to move it its new channel. |

#### **Transmitters**

| rs | Section                      | Question                                  | Response |
|----|------------------------------|---|----------|
|    | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes      |

#### Auxiliary Transmitter

#### **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Auxiliary<br>(Backup)    |
|                                  | Description of Use   | Backup<br>Auxiliary      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | HP25SDW                  |
|                                  | Year   | 2003                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Single                   |
|                                  | Power Capacity   | 25.0 kW                  |

#### Auxiliary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response  |
|-----------------|---|---|
| New Transmitter | Use                                       | Auxiliary<br>(Backup)   |
|                 | Change Type                               | Purchase<br>New   |
|                 | Is this a request for upgraded equipment? | Yes   |
|                 | Manufacturer                              |   |
|                 | Model                                     | ULXTE50-E   |
|                 | Transmitter Type                          | Solid State   |
|                 | Solid State Cooling                       | Liquid Cooled   |
|                 | Solid State Power capacity                | 31.7 kW   |
|                 | Justification for New Transmitter         | Current Axcera transmitter is orphaned and no longer supported by the manufacturer. Available parts are in very limited supply and in some cases are no longer available. It cannot be retuned. |

#### Auxiliary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    | Switchgear (industrial 800 amp)       | No       |
|                    | Transformer (480V)                    | No       |
|                    |                                       |          |

|   | Power  | N/A |
|---|--|-----|
|   | Rigid Conduit and Wiring   | No  |
|   | Size   | N/A |
|   | Length   | N/A |
|   | Other Electrical Service   | No  |
|   | Description  | N/A |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A |
|   | Size   | N/A |
|   | Other Size   | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A |
|   | Is a channel 14 Mask Filer needed?   | N/A |
|   | Is additional field engineering time needed?   | N/A |
|   | Number of Days   | N/A |

Auxiliary

**Other Transmitter Cost Not Listed** 

**Transmitter** Information not provided.

#### Primary Transmitter

#### **Existing Transmitter Information**

| Section                          | Question   | Response                 |
|----------------------------------|--|--------------------------|
| Existing Transmitter Description | Type of change   | Purchase<br>New          |
|                                  | Use  | Primary<br>(Main)        |
|                                  | Description of Use   | N/A                      |
|                                  | Ownership  | Owned                    |
|                                  | Owner  | N/A                      |
|                                  | Site   | N/A                      |
|                                  | Is this transmitter currently shared with another station? | No                       |
|                                  | Is this transmitter currently in operating condition?      | Yes                      |
| Existing Transmitter             | Manufacturer   |                          |
| Manufacturer and Type            | Model  | HP60DDW                  |
|                                  | Year   | 2003                     |
|                                  | Туре   | Inductive<br>Output Tube |
|                                  | IOT Power Type   | Two                      |
|                                  | Power Capacity   | 60.0 kW                  |

#### Primary Transmitter

#### **New Transmitter Costs**

| Section         | Question                                  | Response   |
|-----------------|---|--|
| New Transmitter | Use                                       | Primary<br>(Main)  |
|                 | Change Type                               | Purchase<br>New  |
|                 | Is this a request for upgraded equipment? | Yes  |
|                 | Manufacturer                              |  |
|                 | Model                                     | ULXTE-90   |
|                 | Transmitter Type                          | Solid State  |
|                 | Solid State Cooling                       | Liquid Cooled  |
|                 | Solid State Power capacity                | 50.1 kW  |
|                 | Justification for New Transmitter         | Current Axcera transmitter is orphaned and no longer supported by the manufacturer. Parts are in very limited supply or not available. It cannot be re- tuned. Current transmitter has headroom. Station asking for 1 step-up. |

#### Primary Transmitter

#### **Other Transmitter Costs**

| Section            | Question                              | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No       |
|                    |                                       |          |

|   | Switchgear (industrial 800 amp)  | No  |
|---|--|---|
|   |  |   |
|   | Transformer (480V)   | No  |
|   | Power  | N/A   |
|   | Rigid Conduit and Wiring   | No  |
|   | Size   | N/A   |
|   | Length   | N/A   |
|   | Other Electrical Service   | Yes   |
|   | Description  | Necessary<br>switchgea<br>transformer<br>conduit,<br>wiring and<br>fuse<br>disconnect<br>as quoted<br>by electric<br>contractor<br>for main<br>and<br>auxiliary<br>transmitte |
| HVAC Service  | Does the replacement transmitter require HVAC Service?                                       | No  |
|   | Туре   | N/A   |
|   | Size   | N/A   |
|   | Other Size   | N/A   |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|   | Size   | N/A   |
| Channel 14 Costs  | Is an RF Consulting Engineer needed?   | N/A   |
|   | Is a channel 14 Mask Filer needed?   | N/A   |
|   | Is additional field engineering time needed?   | N/A   |
|   | Number of Days   | N/A   |

Other Transmitter Cost Not Listed

**Transmitter** Information not provided.

Primary

#### **Antennas**

| Section                  | Question                              | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes      |

#### Auxiliary Antenna

#### **Existing Antenna Information**

| Section                      | Question   | Response              |
|------------------------------|--|-----------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New       |
|                              | Antenna Use  | Auxiliary<br>(Backup) |
|                              | Description of Use   | Backup<br>Auxiliary   |
|                              | Ownership  | Owned                 |
|                              | Owner  | N/A                   |
|                              | Site   | N/A                   |
|                              | Is the existing antenna shared with another station or stations? | Yes                   |
|                              | Is the existing antenna directional?                             | Yes                   |
|                              | Is antenna in operating condition?                               | Yes                   |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                    |
| Existing Antenna             | Class  | Full Power            |
| Manufacturer and Type        | Mounting   | Side Mount            |
|                              | Antenna position in stack  | Not in Stack          |
|                              | Polarization   | Elliptical            |
|                              | Туре   | Slotted<br>Coaxial    |
|                              | Number of Stations Supported                                     | N/A                   |
|                              | Number of Panels   | N/A                   |
|                              | Design power capacity in use                                     | N/A                   |
|                              | Lower Limit  | N/A                   |
|                              | Upper Limit  | N/A                   |
|                              | Other Antenna Type   | N/A                   |
|                              | ERP: (Effective Radiated Power)                                  | 1000.0 kW             |

| Manufacturer |                            |
|--------------|----------------------------|
| Model        | TFU-<br>30DSC-R<br>4C130DC |
| Year         | 2003                       |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 42636       | KMCI-TV   |

#### Auxiliary Antenna

#### **New Antenna Costs**

| Section                 | Question   | Response              |
|-------------------------|--|-----------------------|
| New Antenna Description | Use  | Auxiliary<br>(Backup) |
|                         | Description of Use   | Backup<br>Auxiliary   |
|                         | Change Type  | Purchase<br>New       |
|                         | Is this a request for upgraded equipment?                            | Yes                   |
|                         | Ownership  | Owned                 |
|                         | Owner  | N/A                   |
|                         | Is antenna shared?   | Yes                   |
|                         | Is antenna directional?  | No                    |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                    |
| New Antenna             | Class  | Full Power            |
| Manufacturer and Types  | Mounting   | Side Mount            |
|                         | Antenna position in stack  | Not in Stack          |
|                         | Polarization   | Horizontal            |
|                         | Туре   | Broadband<br>Panel    |
|                         | Number of Stations Supported   | 2                     |
|                         | Number of Panels/Bays  | 14                    |
|                         | Lower Limit  | 470.00 MHz            |
|                         | Upper Limit  | 728.00 MHz            |
|                         | Design power capacity in use   | 80.0 %                |
|                         | Other Antenna Type   | N/A                   |
|                         | ERP: (Effective Radiated Power)                                      | 1000.0 kW             |
|                         | Manufacturer   |                       |
|                         |  |                       |

| Model                         | TUA-04-14<br>/56H-1-S  |
|-------------------------------|--|
| Year                          | 2018   |
| Justification for New Antenna | Existing KSHB auxiliary antenna is a side- mounted coaxial slot antenna. The existing KMCI auxiliary is also a side- mounted coaxial slot antenna. To save money in the repack, Scripps is proposing to combined these facilities into a single antenna. |

#### Auxiliary Antenna

#### **Other Antenna Costs**

| Section                        | Question                                     | Response   |
|--------------------------------|--|------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna? | Yes        |
|                                | Туре   | New        |
|                                | Number of channels supported                 | 2          |
|                                | Frequencies of channels supported            | RF channel |
|                                | Frequency                                    | N/A        |
|                                |  |            |

|                          | Do you need a combiner output splitter /switcher for dual feed lines?                                       | No  |
|--------------------------|---|-----|
| Elbow Complex            | Do you require the separate purchase of the Elbow Complex?  | No  |
|                          | Broadband or Single Channel?  | N/A |
|                          | Feed Line Size  | N/A |
| Side Mount Brackets      | Do you require the separate purchase of side mount brackets for a high power antenna?                       | No  |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

## Enter a list of RF channel numbers.

| RF Channel Number |  |
|-------------------|--|
| 36                |  |
| 25                |  |

#### Auxiliary Antenna

**Other Antenna Cost Not Listed** 

Information not provided.

#### **Existing Antenna Information**

| Section                      | Question   | Response           |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change   | Purchase<br>New    |
|                              | Antenna Use  | Primary<br>(Main)  |
|                              | Description of Use   | N/A                |
|                              | Ownership  | Owned              |
|                              | Owner  | N/A                |
|                              | Site   | N/A                |
|                              | Is the existing antenna shared with another station or stations? | Yes                |
|                              | Is the existing antenna directional?                             | No                 |
|                              | Is antenna in operating condition?                               | Yes                |
|                              | Is antenna located on or in close proximity to an antenna farm?  | No                 |
| Existing Antenna             | Class  | Full Power         |
| Manufacturer and Type        | Mounting   | Top Mount          |
|                              | Antenna position in stack  | Not in Stack       |
|                              | Polarization   | Elliptical         |
|                              | Туре   | Slotted<br>Coaxial |
|                              | Number of Stations Supported                                     | N/A                |
|                              | Number of Panels   | N/A                |
|                              | Design power capacity in use                                     | N/A                |
|                              | Lower Limit  | N/A                |
|                              | Upper Limit  | N/A                |
|                              | Other Antenna Type   | N/A                |
|                              | ERP: (Effective Radiated Power)                                  | 730.0 kW           |

| Manufacturer |                                  |
|--------------|----------------------------------|
| Model        | TFU-30GTH<br>/VP-R O6<br>DC 4241 |
| Year         | 2009                             |

# Facility ID's and Call Signs of all stations with whom the antenna is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 42636       | KMCI-TV   |

#### **New Antenna Costs**

| Section                 | Question   | Response           |
|-------------------------|--|--------------------|
| New Antenna Description | Use  | Primary<br>(Main)  |
|                         | Description of Use   | N/A                |
|                         | Change Type  | Purchase<br>New    |
|                         | Is this a request for upgraded equipment?                            | No                 |
|                         | Ownership  | Owned              |
|                         | Owner  | N/A                |
|                         | Is antenna shared?   | No                 |
|                         | Is antenna directional?  | No                 |
|                         | Will antenna be located on or in close proximity to an antenna farm? | No                 |
| New Antenna             | Class  | Full Power         |
| Manufacturer and Types  | Mounting   | Top Mount          |
|                         | Antenna position in stack  | Not in Stack       |
|                         | Polarization   | Elliptical         |
|                         | Туре   | Slotted<br>Coaxial |
|                         | Number of Stations Supported   | N/A                |
|                         | Number of Panels/Bays  | N/A                |
|                         | Lower Limit  | N/A                |
|                         | Upper Limit  | N/A                |
|                         | Design power capacity in use   | N/A                |
|                         | Other Antenna Type   | N/A                |
|                         | ERP: (Effective Radiated Power)                                      | 647.0 kW           |
|                         | Manufacturer   |                    |
|                         |  |                    |

| Model                         | TFU-28GTH<br>/VP-R O6   |
|-------------------------------|---|
| Year                          | 2018  |
| Justification for New Antenna | Existing main antenna is a coaxial slot antenna that is channel specific and cannot be reused on the new channel. |

#### **Other Antenna Costs**

| Section                        | Question  | Response            |
|--------------------------------|---|---------------------|
| Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?  |                     |
|                                | Туре  |                     |
|                                | Number of channels supported  | N/A                 |
|                                | Frequencies of channels supported   | N/A                 |
|                                | Frequency   | N/A                 |
|                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                 |
| Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                 |
|                                | Broadband or Single Channel?  | Single<br>Channel   |
|                                | Feed Line Size  | 6 1/8 inches inches |
| Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? |                     |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No  |
|--------------------------|---|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?  | Yes |

#### **Other Antenna Cost Not Listed**

Information not provided.

| Transmission <sup>Seffien</sup>    | Question  | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes      |

# Auxiliary Existing Transmission Line

#### **Existing Transmission Line**

| n Line<br>Section                                | Question   | Response              |
|--|--|-----------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New       |
|  | Use  | Auxiliary<br>(Backup) |
|  | Description of Use   | Backup<br>Auxiliary   |
|  | Ownership  | Owned                 |
|  | Owner  | N/A                   |
|  | Site   | N/A                   |
|  | Is the existing transmission line shared with another station or stations? | No                    |
|  | Is Transmission Line in operating condition?                               | Yes                   |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                       |
|  | Туре   | Rigid                 |
|  | Diameter   | 6 1/8 inches          |
|  | Other Diameter   | N/A                   |
|  | Segment Length   | 19 1/2 inches         |
|  | Other Segment Length   | N/A                   |
|  | Number of parallel runs  | 1                     |
|  | Length   | 1060 feet<br>per run  |

#### **New Transmission Line**

#### Auxiliary Transmission

| New Transmission Line          |   |  |
|--------------------------------|---|--|
| n Line<br>Section              | Question                                  | Response   |
| New Transmission Line<br>Costs | Use                                       | Auxiliary<br>(Backup)  |
|                                | Description of Use                        | Backup<br>Auxiliary  |
|                                | Change Type                               | Purchase<br>New  |
|                                | Is this a request for upgraded equipment? | No   |
|                                | Туре                                      | Rigid  |
|                                | Diameter                                  | 7 3/16 inches  |
|                                | Other Diameter                            | N/A  |
|                                | Segment Length                            | Broadband  |
|                                | Other Segment Length                      | N/A  |
|                                | Number of parallel runs                   | 1  |
|                                | Length                                    | 1120 feet<br>per run   |
|                                | Justification for New Transmission Line   | KSHB will share a broadband panel antenna with KMCI. In order to facilitate both stations using the same antenna, the transmission line must be sized for both channels (Ch. 25 and Ch. 36). |

#### Auxiliary

#### Other Transmission Line Expenses Not Listed

| / tuxillal y |        |  |  |
|--------------|--------|--|--|
| Transmissio  | n Line |  |  |

| 'Nattle                      | Description  |
|------------------------------|--|
| Transmission Line Connectors | Copper line and flanges for connecting the line to the transmitter |

#### **Existing Transmission Line**

#### Primary Transmission

| n section  | Question   | Response             |
|--|--|----------------------|
| Existing Transmission Line Description           | Type of change   | Purchase<br>New      |
|  | Use  | Primary<br>(Main)    |
|  | Description of Use   | N/A                  |
|  | Ownership  | Owned                |
|  | Owner  | N/A                  |
|  | Site   | N/A                  |
|  | Is the existing transmission line shared with another station or stations? | Yes                  |
|  | Is Transmission Line in operating condition?                               | Yes                  |
| Existing Transmission Line Manufacturer and Type | Manufacturer   |                      |
|  | Туре   | Rigid                |
|  | Diameter   | 8 3/16 inches        |
|  | Other Diameter   | N/A                  |
|  | Segment Length   | 19 1/2 inches        |
|  | Other Segment Length   | N/A                  |
|  | Number of parallel runs  | 1                    |
|  | Length   | 1180 feet<br>per run |

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

| Facility ID | Call Sign |
|-------------|-----------|
| 42636       | KMCI-TV   |

#### Primary Transmission

#### **New Transmission Line**

| ion Line<br>Section            | Question                                  | Response  |
|--------------------------------|---|---|
| New Transmission Line<br>Costs | Use                                       | Primary<br>(Main)   |
|                                | Description of Use                        | N/A   |
|                                | Change Type                               | Purchase<br>New   |
|                                | Is this a request for upgraded equipment? | No  |
|                                | Туре                                      | Rigid   |
|                                | Diameter                                  | 6 1/8 inches  |
|                                | Other Diameter                            | N/A   |
|                                | Segment Length                            | 19 3/4 inches   |
|                                | Other Segment Length                      | N/A   |
|                                | Number of parallel runs                   | 1   |
|                                | Length                                    | 1180 feet<br>per run  |
|                                | Justification for New Transmission Line   | The current KSHB transmission line has 19-1 /2" segment lengths which will not work for the new Ch. 36. |

Primary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

# Tower Equipment And Rigging Costs

| Section                                     | Question  | Response |
|---|---|----------|
| Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

#### Primary Tower

#### **Existing Tower**

| Section   | Question  | Response             |
|---|---|----------------------|
| Existing Tower Description                          | Type of change  | Modify<br>Existing   |
|   | Tower Use   | Primary<br>(Main)    |
|   | Description of Use                                      | N/A                  |
|   | Ownership   | Owned                |
|   | Is this tower consider Complex?                         | No                   |
|   | Is this tower currently shared with any other stations? | Yes                  |
|   | One or more FM, AM or TV radio broadcaster(s)           | Yes                  |
|   | Others Types of Users                                   | No                   |
|   | Is tower documented for structural analysis?            | Yes                  |
|   | Is tower compliant with Rev G?                          | Yes                  |
| Existing Tower Structure                            | Do you have a tower registration number?                | Yes                  |
| Registration  | ASR Number  | 1234587              |
| Coordinates (NAD83 ( North American Datum of 1983)) | Latitude (NAD83)  | 38° 58'<br>42.0" N-  |
|   | Longitude (NAD83)                                       | 094° 32'<br>01.8" W- |
|   | Overall Structure Height                                | 1152.87 fe           |
|   | Support Structure Height                                | 1099.72 fe           |
|   | Ground Elevation Above Mean Sea Level (AMSL)            | 884.83 fee           |

| Structure Type   | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
|------------------|--|
| Tower Owner      | SCRIPPS<br>MEDIA,<br>INC.                            |
| Date Constructed | 08/20/2009   |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 42636       | KMCI-TV   | DTV     |

#### Primary Tower

#### **Tower Modification Costs**

| Section              | Question   | Response                                   |
|----------------------|--|--|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for<br>documented<br>tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | No<br>reinforcements<br>needed             |

#### Primary Tower

#### **Tower Rigging Costs**

| Section                         | Question                          | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs             | Complex Tower                     | N/A      |
| Helicopter Services<br>Required | Are helicopter services required? | No       |

#### Primary Tower

#### Other Tower Expenses Not Listed

| Name                      | Description   |
|---------------------------|---|
| PE Review of Rigging Plan | Professional Engineering review of proposed rigging plan as required by ANSI /ASEE A10.48 and ANSI/TIA 322 standards. |

#### Outside Professional

| Section  | Question   | Response   |
|--|--|--|
| Services Costs Outside Project Management Services | Do you require outside project management services?                          | Yes  |
|  | Number of Hours  | 595  |
|  | Explanation  | reimbursement filing, expense tracking, vendor coordination, progress reporting, budget creation, budget review, budget tracking, daisychain monitoring and all other activities necessary |
| Outside RF consulting<br>Engineering Services      | Perform engineering study for new channel assignment and antenna development | Yes  |
|  | Prepare engineering section of Form FCC Construction Permit Application      | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare engineering section of Form FCC License to Cover Application         | Yes  |
|  | For Auxiliary Facility   | Yes  |
|  | For Main Facility  | Yes  |
|  | Prepare request for Special Temporary Authority                              | Yes  |
|  | Quantity   | 2  |
|  | Do you have Distributed Transmission System engineering services?            | N/A  |
|  | Critical Facility  | N/A  |

|  | Terrain-Shielded Facility  | N/A |
|--|--|-----|
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application                                  | Yes |
| oci vices                                      | For Auxiliary Facility   | Yes |
|  | For Main Facility  | Yes |
|  | Prepare and file Form FCC License to Cover Application                                     | Yes |
|  | For Auxiliary Facility   | Yes |
|  | For Main Facility  | Yes |
|  | Prepare request for Special Temporary Authority  | Yes |
|  | Quantity   | 2   |
|  | NEPA Section 106 environmental review  | No  |
|  | Environmental Assessment   | No  |
|  | ASR Modification   | Yes |
|  | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|  | Negotiation of Lease and other Matter for Shared Locations                                 | No  |
|  | Prepare or Review FCC Form 399 for Reimbursement   | Yes |
|  | Address transition timing and coordination issues w/ other stations and wireless providers | No  |
| RF Field Engineering<br>Services               | Comprehensive coverage verification via field study  | No  |
|  | RF exposure measurements   | No  |
|  | Additional Field Engineering Service   | No  |
|  | Number of Days   | N/A |
|  | Justification  | N/A |

#### Outside Professional

#### Other Professional Services Expenses Not Listed

| Services Costs | Description   |
|----------------|---|
| Site Survey    | GatesAir performed a site survey to access changes to facility as necessary to transition to new channel including, power and HVAC requirements, available transmitter room space and existing antenna and transmission line RF characteristics at new channel. |

# Other Expenses

| Section                         | Question   | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance          | Is an Impact Study needed?   | No       |
|                                 | Is Remediation needed?   | No       |
| Facility Expenses               | Name   | N/A      |
|                                 | Other Distributed Transmission System<br>Expenses Not listed   | N/A      |
|                                 | Name   | N/A      |
|                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                      | Yes      |
| Permit and Filing Costs         | Local Zoning   | No       |
|                                 | Non-zoning permits   | Yes      |
|                                 | BLM or NFS Coordination  | No       |
|                                 | FCC Construction Permit Minor Change   | No       |
|                                 | FCC License to Cover Application   | Yes      |
|                                 | FCC Special Temporary Authority Application  | Yes      |
| Other Miscellaneous<br>Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?        | Yes      |
|                                 | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes      |
|                                 | Does this relocation require Equipment Storage?  | Yes      |
|                                 | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?     | Yes      |
|                                 | Does this relocation require MVPD  Notification of a Channel Change?   | Yes      |

# Other Expenses

#### Other Expenses Not Listed

| Name          | Description   |
|---------------|---|
| Employee Time | Time needed by Scripps corporate and KSHB employees to work on the transition to a new channel. |

# **Cost Information**

#### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

|   |                                |                   | Estimated          |             |                              |
|---|--------------------------------|-------------------|--------------------|-------------|------------------------------|
| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Cost Justification | Actual Cost | Actual Cost<br>Justification |
| Primary<br>Transmitter<br>ULXTE-90  | \$1,581,040.06                 | \$1,581,040.06    |                    | \$56,616.30 |                              |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>50.1 kW  | \$1,481,315.06                 | \$1,481,315.06    | N/A                | \$56,616.30 | N/A                          |
| Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor for main and auxiliary transmitters. | \$99,725.00                    | \$99,725.00       | N/A                | N/A         | N/A                          |
| Auxiliary<br>Transmitter<br>ULXTE50-E   | \$940,329.00                   | \$940,329.00      |                    | \$0.00      |                              |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>31.7 kW  | \$940,329.00                   | \$940,329.00      | N/A                | N/A         | N/A                          |
| Sub-total   | \$2,521,369.06                 | \$2,521,369.06    | N/A                | \$56,616.30 | N/A                          |

| Total for   | \$4,199,380.05 | \$4,143,776.61 | N/A | \$864,339.59 | N/A |
|-------------|----------------|----------------|-----|--------------|-----|
| all systems |                |                |     |              |     |

#### Components

| Actual Information  |                                |                                    |
|---|--------------------------------|------------------------------------|
| Description   | File Name                      |                                    |
| UHF - Liquid Cooled Solid<br>State Transmitter 50.1 kW  | Component Description: Amount: | Please deny this<br>invoice<br>N/A |
|   | Component Description: Amount: | A. Transmitter<br>\$56,616.30      |
| Other Electrical Service: Necessary switchgear, transformer, conduit, wiring and fuse disconnects as quoted by electrical contractor for main and auxiliary transmitters. | Information not provided.      |                                    |
| UHF - Liquid Cooled Solid<br>State Transmitter 31.7 kW  | Information not provided.      |                                    |

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  |              | Actual Cost<br>Justification |
|---|-----------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Antenna<br>TFU-28GTH<br>/VP-R O6   | \$308,530.00                | \$293,861.56      |   | \$271,219.79 |                              |
| UHF - High<br>Power Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00                | \$275,000.00      | N/A   | \$252,358.23 | N/A                          |
| Elbow<br>complex,<br>single<br>channel, at<br>antenna<br>input, per 6<br>1/8.<br>feedline (if<br>needed)                          | \$12,300.00                 | \$12,461.56       | Per Estimated Cost Justification KSHB-TV- 210- Primary Antenna - Elbow Complex v0 | \$12,461.56  | N/A                          |
| Sweep test of existing antenna  | \$6,730.00                  | \$6,400.00        | N/A   | \$6,400.00   | N/A                          |
| Auxiliary<br>Antenna<br>TUA-04-14<br>/56H-1-S   | \$152,186.00                | \$147,656.00      |   | \$0.00       |                              |

| UHF – Broadband Panel, Side Mount Auxiliary /Interim, 1000 horizontally polarized | \$61,256.00    | \$61,256.00    | N/A | N/A          | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sweep test of existing antenna  | \$6,730.00     | \$6,400.00     | N/A | N/A          | N/A |
| New combiner, cost per channel (without antenna)                                  | \$84,200.00    | \$80,000.00    | N/A | N/A          | N/A |
| Sub-total   | \$460,716.00   | \$441,517.56   | N/A | \$271,219.79 | N/A |
| Total for<br>all<br>systems   | \$4,199,380.05 | \$4,143,776.61 | N/A | \$864,339.59 | N/A |

| Actual Information Description   | File Name                      |   |
|--|--------------------------------|---|
| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna, elliptically<br>or circularly polarized | Component Description: Amount: | UHF - HIGH<br>POWER TOP<br>MOUNT<br>\$252,358.23                  |
| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)                             | Component Description: Amount: | KSHB-TV-210-<br>Primary Antenna -<br>Elbow Complex<br>\$12,461.56 |

| Sweep test of existing   |                           |  |
|--|---------------------------|--|
| antenna  | Component Description:    | INCLUDES ONE<br>FIELD<br>ENGINEER ON-<br>SITE FOR ONE<br>DAY |
|  | Amount:                   | \$6,400.00   |
| UHF – Broadband Panel,<br>Side Mount Auxiliary/Interim,<br>1000 horizontally polarized | Information not provided. |  |
| Sweep test of existing antenna   | Information not provided. |  |
| New combiner, cost per channel (without antenna)                                       | Information not provided. |  |

#### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  | Actual Cost  | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Transmission<br>Line                                     | \$238,360.00                   | \$226,560.00      |   | \$192,493.22 |                              |
| Rigid<br>Transmission<br>Line -<br>copper, 6 1/8"                   | \$238,360.00                   | \$226,560.00      | N/A   | \$192,493.22 | N/A                          |
| Auxiliary<br>Transmission<br>Line                                   | \$379,604.45                   | \$184,164.45      |   | \$6,644.45   |                              |
| Transmission<br>Line<br>Connectors                                  | \$6,644.45                     | \$6,644.45        | Please see Dielectric Purchase Order 3003044315 and KSHB Dielectric quote 1698363 | \$6,644.45   | N/A                          |
| Rigid<br>Transmission<br>Line -<br>copper, 7 3<br>/16"<br>broadband | \$372,960.00                   | \$177,520.00      | N/A   | \$0.00       | N/A                          |
| Sub-total   | \$617,964.45                   | \$410,724.45      | N/A   | \$199,137.67 | N/A                          |
| Total for all systems   | \$4,199,380.05                 | \$4,143,776.61    | N/A   | \$864,339.59 | N/A                          |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

Rigid Transmission Line - copper, 6 1/8"

Component Description: RIGID

TRANSMISSION LINE - COPPER

**Amount:** \$1,581.00

Component Description: ELBOW 6-75 EIA 9

X 9 CU

**Amount:** \$5,788.53

Component Description: FREIGHT,

SHIPPING, AND HANDLING

**Amount:** \$288.14

Component Description: RIGID

**TRANSMISSION** 

LINE - COPPER

**Amount:** \$1,105.00

Component Description: KSHB-TV-310-

Primary

Transmission Line - 6 1/8" Rigid Copper

**Amount:** \$177,682.81

Component Description: TLSCR 6-75 EHT

COATED

**Amount:** \$4,511.01

Component Description: FREIGHT,

SHIPPING, AND

HANDLING

**Amount:** \$530.48

Component Description: FINAL ASSAY -

BROADCAST

**Amount:** \$1,006.25

| Connectors                |                           |               |
|---------------------------|---------------------------|---------------|
| Connectors                | Component Description:    | RIGID         |
|                           |                           | TRANSMISSION  |
|                           |                           | LINE - COPPER |
|                           | Amount:                   | \$6,644.45    |
|                           |                           |               |
| Rigid Transmission Line - | Information not provided. |               |
| copper, 7 3/16" broadband | ·                         |               |

#### **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification  |              | Actual Cost<br>Justification |
|---|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary<br>Tower<br>TOWER   | \$226,850.00                   | \$395,750.00      |   | \$325,900.00 |                              |
| Tall Tower<br>(greater<br>than 500')  | \$210,500.00                   | \$380,000.00      | PCI quoted cost (quote attached) for rigging for both main and auxiliary antennas that need to be replaced. (Sweep test costs have been.) | \$325,900.00 | N/A                          |
| Structural<br>engineering<br>tower load<br>study for<br>well<br>documented<br>tower | \$12,600.00                    | \$12,000.00       | N/A   | N/A          | N/A                          |
| PE Review<br>of Rigging<br>Plan   | \$3,750.00                     | \$3,750.00        | Cost split with KMCI.   | N/A          | N/A                          |
| Sub-total   | \$226,850.00                   | \$395,750.00      | N/A   | \$325,900.00 | N/A                          |
| Total for all systems   | \$4,199,380.05                 | \$4,143,776.61    | N/A   | \$864,339.59 | N/A                          |

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Tall Tayyan (ana atau than                 |                           |                           |
|--|---------------------------|---------------------------|
| Tall Tower (greater than<br>500')          | Commonant Descriptions    | Palance due en            |
|  | Component Description:    | Balance due on completion |
|  | Amount:                   | \$62,680.00               |
|  | Amount.                   | ψ02,000.00                |
|  | Component Description:    | 11/12/18 Weather          |
|  |                           | day due to snow           |
|  |                           | and high wind             |
|  | Amount:                   | \$43,005.00               |
|  | Component Description:    | Per Precision             |
|  | Compensite Bookiption     | Communications,           |
|  |                           | Inc. Addendum to          |
|  |                           | Proposal 18835-6          |
|  |                           | for March and April       |
|  |                           | 2019 Weather              |
|  |                           | Days, work                |
|  |                           | performed outside         |
|  |                           | scope of work, and        |
|  |                           | additional                |
|  | Amazzata                  | engineering charge        |
|  | Amount:                   | \$26,875.00               |
|  | Component Description:    | Amount due on             |
|  |                           | proposal acceptance       |
|  | Amount:                   | \$68,020.00               |
|  | Component Description:    | Amount due upon           |
|  |                           | acceptance                |
|  | Amount:                   | \$125,320.00              |
| Structural engineering                     | Information not provided. |                           |
| tower load study for well documented tower |                           |                           |

#### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description  | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification        | Actual Cost | Actual Cost<br>Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside<br>Professional<br>Services  | \$153,690.00                   | \$156,190.00      |   | \$1,087.50  |                              |
| Site Survey  | \$13,765.00                    | \$13,765.00       | N/A                                       | N/A         | N/A                          |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00                     | \$2,000.00        | N/A                                       | N/A         | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)   | \$2,105.00                     | \$2,000.00        | N/A                                       | N/A         | N/A                          |
| Attorney Fees - Prepare and File request for Special Temporary Authorization   | \$7,360.00                     | \$7,000.00        | N/A                                       | N/A         | N/A                          |
| Project<br>management<br>of the transition   | \$94,010.00                    | \$99,675.00       | Widelity<br>Strategic<br>Support<br>Quote | \$262.50    | N/A                          |
| Prepare and or review reimbursement form   | \$2,630.00                     | \$2,500.00        | N/A                                       | N/A         | N/A                          |

| Perform engineering study for new channel assignment and antenna development  | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |
|---|------------|------------|-----|-----|-----|
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application                                    | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application    | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| Prepare  | \$4,100.00     | \$3,000.00     | N/A | \$825.00     | N/A |
|--|----------------|----------------|-----|--------------|-----|
| request for  |                |                |     |              |     |
| Special<br>Temporary   |                |                |     |              |     |
| Authorization  |                |                |     |              |     |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application             | \$5,260.00     | \$5,000.00     | N/A | N/A          | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00     | \$4,000.00     | N/A | N/A          | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application                | \$2,365.00     | \$2,250.00     | N/A | N/A          | N/A |
| Sub-total  | \$153,690.00   | \$156,190.00   | N/A | \$1,087.50   | N/A |
| Total for all systems  | \$4,199,380.05 | \$4,143,776.61 | N/A | \$864,339.59 | N/A |

| Actual Information Description   | File Name                 |
|--|---------------------------|
| Site Survey  | Information not provided. |
| FAA consultant, including<br>cost of preparing FAA Form<br>7460 (Notice of Proposed<br>Construction), if needed for<br>height increase | Information not provided. |

| ASR modification (prepare FCC Form 854)   | Information not provided.      |  |
|---|--------------------------------|--|
| Attorney Fees - Prepare and File request for Special Temporary Authorization  | Information not provided.      |  |
| Project management of the transition  | Component Description: Amount: | FCC Repack<br>\$37.50                                      |
|   | Component Description:         | 387 - Five Days<br>After Move to<br>Post-Repack<br>Channel |
|   | Amount:                        | \$75.00  |
|   | Component Description: Amount: | Preparation of Q4<br>2018 387 Update<br>\$150.00           |
| Prepare and or review reimbursement form  | Information not provided.      |  |
| Perform engineering study<br>for new channel assignment<br>and antenna development                                      | Information not provided.      |  |
| Prepare engineering section<br>of FCC Form 2100 (main),<br>Construction Permit<br>Application                           | Information not provided.      |  |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application | Information not provided.      |  |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application                                       | Information not provided.      |  |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | Information not provided.       |   |
|--|---------------------------------|---|
| Prepare request for Special<br>Temporary Authorization   | Component Description:  Amount: | KSHB-TV-530-RF<br>Eng - Special<br>Temporary<br>Authorization<br>\$825.00 |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application                               | Information not provided.       |   |
| Attorney Fees - Aux<br>Antenna, prepare and File<br>Form 2100 Construction<br>Permit or License Application          | Information not provided.       |   |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application                                   | Information not provided.       |   |

#### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Predetermined Cost Estimate | Estimated                                 | Estimated Cost   |  | Actual Cos    |
|-----------------------------|---|--|--|---------------|
| COSt Estimate               | Cost                                      | Justification  | Actual Cost  | Justification |
| \$218,790.54                | \$218,225.54                              |  | \$10,378.33  |               |
| \$27,978.00                 | \$27,978.00                               | Cost of shipping KSHB main top-mount antenna and transmission line, half the cost of shipping the shared (with KMCI) auxiliary antenna and the half the cost of the lift rentals for handling the antennas and line. | \$3,080.39   | N/A           |
| \$124,916.00                | \$124,916.00                              | N/A  | N/A  | N/A           |
| \$3,316.54                  | \$3,316.54                                | per KSHB<br>DTVNotification<br>PO<br>3003044956,<br>Estimate EST-<br>001039  | \$3,316.54   | N/A           |
| \$5,000.00                  | \$5,000.00                                | N/A  | N/A  | N/A           |
| \$20,000.00                 | \$20,000.00                               | N/A  | N/A  | N/A           |
|                             | \$27,978.00<br>\$124,916.00<br>\$3,316.54 | \$27,978.00 \$27,978.00<br>\$124,916.00 \$124,916.00<br>\$3,316.54 \$3,316.54<br>\$5,000.00 \$5,000.00   | \$27,978.00 \$27,978.00 Cost of shipping KSHB main top-mount antenna and transmission line, half the cost of shipping the shared (with KMCI) auxiliary antenna and the half the cost of the lift rentals for handling the antennas and line.  \$124,916.00 \$124,916.00 N/A  \$3,316.54 per KSHB DTVNotification PO 3003044956, Estimate EST-001039  \$5,000.00 \$5,000.00 N/A | \$27,978.00   |

| Disposal Costs (for equipment and other waste, net of any salvage value) | \$25,000.00    | \$25,000.00    | N/A | N/A          | N/A |
|--|----------------|----------------|-----|--------------|-----|
| Non-zoning permits   | \$500.00       | \$500.00       | N/A | N/A          | N/A |
| DTV Medical<br>Facility<br>Notification                                  | \$11,550.00    | \$11,000.00    | N/A | \$3,981.40   | N/A |
| FCC Filing Fees - Special Temporary Authorization request                | \$195.00       | \$190.00       | N/A | N/A          | N/A |
| FCC Filing Fees - Form 2100 license to cover application                 | \$335.00       | \$325.00       | N/A | N/A          | N/A |
| Sub-total  | \$218,790.54   | \$218,225.54   | N/A | \$10,378.33  | N/A |
| Total for all systems  | \$4,199,380.05 | \$4,143,776.61 | N/A | \$864,339.59 | N/A |

| Actual Information Description          | File Name                      |   |
|---|--------------------------------|---|
| Equipment Delivery and Handling Charges | Component Description: Amount: | Freight, Shipping<br>and Handling<br>\$3,080.39 |
| Employee Time                           | Information not provided.      |   |

| MVPD Notification of Channel Change                                      | Component Description:    | MVPD<br>Notification<br>Services |
|--|---------------------------|----------------------------------|
|  | Amount:                   | \$3,316.54                       |
| Develop and air announcement of upcoming channel change                  | Information not provided. |                                  |
| Equipment Storage  | Information not provided. |                                  |
| Disposal Costs (for equipment and other waste, net of any salvage value) | Information not provided. |                                  |
| Non-zoning permits   | Information not provided. |                                  |
| DTV Medical Facility<br>Notification                                     | Component Description:    | DTV Notification<br>Service      |
|  | Amount:                   | \$3,981.40                       |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request          | Information not provided. |                                  |
| FCC Filing Fees - Form 2100 license to cover application                 | Information not provided. |                                  |

#### **Grand Total**

|                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost  |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$4,199,380.05                 | \$4,143,776.61 | \$864,339.59 |

| Reimbursem | entestatus   | Response |
|------------|--|----------|
| auctic     | The facility has ceased operating on its pre-<br>auction channel.  | No       |
|            | Construction of final facilities or all necessary modifications are complete.  | No       |
|            | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No       |

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sravan
Reddy ,
Reddy .
Senior
Director,
General
Accounting

10/29/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Sravan
Reddy ,
Reddy .
Senior
Director,
General
Accounting

10/29/2019

#### **Attachments**