

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 13938 Service: DTV Call WUPL Channel: 17 (UHF)

Sign:

File **0000028057**

Number:

ID:

FRN: **0013697719** Date **11/08**

Submitted: /2019

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
BELO TV, INC.	Denise Branson, Sr. Paralegal TEGNA Inc. 8350 Broad Street, Suite 2000 Tysons, VA 22102 United States	+1 (703) 873- 6606	dbranson@TEGNA.	Corporation

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Cory Davis 11 (404) 972 and	il
Gary Davis Gary Davis +1 (404) 873- gada Regional Head of Technology and 8350 Broad 9199 com Operations Street TEGNA Media Suite 2000 Tysons, VA 22102 United States	avis@tegna.

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	WUPL will be transitioning to a new primary facility per their new assignment. this will include a new primary antenna, transmission line and transmitter. During this transition WUPL will need to construct an interim facility.

Transmitters

s Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	CD3200P2
	Year	2004
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	50 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	ULXTE-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	38.0 kW
	Justification for New Transmitter	Station has in excess of 10% TPO headroom and is eligible for a 1-Step-Up Allowance. Reimbursable TPO is 30.7 kW based on initial 90-day filing CP. This would require a ULXTE-50. A 1-Step-Up is the ULXTE-60 and is therefore reimbursable.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No

	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Additional electrical services required fo transmitter installation including heat exchangers transforme cooling pumps, etc.
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Туре	Cooling Or
	Size	5 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	Yes
	Size	100.0 squa
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Primary
Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TUD-C5SP- 10/50U-2-B
Year	2004

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	848.0 kW
	Manufacturer	

Model	TFU- 21JSC-R C180
Year	2019
Justification for New Antenna	Old antenna cannot be re-tuned.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Name	Description
Antenna Feed Through	Antenna Feed Through
Shipping	\$6,800

Interim Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	100.0 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	220.0 kW
	Manufacturer	
	Model	TFU-8WB- R C160
	Year	2019

Justification for New Antenna	Orig plan
	was to use
	a helicopter
	to remove a
	legacy top-
	mounted
	analog
	antenna,
	however,
	the antenna
	& bury
	mount are
	too heavy
	for a
	helicopter
	so a gin
	pole must
	be used
	and tower
	contractor
	can't
	complete
	the project
	by station's
	transition
	deadline

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	S
	Feed Line Size	4 1/16 inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Transformer 6-75 to 6-50	Transformer 6-75 to 6-50
Reducer	Reducer

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1000 feet per run

Primary Transmission

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1060 feet per run
	Justification for New Transmission Line	Old line will not work on new channel.

Primary

Other Transmission Line Expenses Not Listed

Transmission Line TX Line Sweep Misc cut pieces	n Line	Description
	TX Line Sweep	Sweep required to verify post-transition channel measures well on new line.
	Misc cut pieces	Misc cut pieces

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
Ov	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	Unknown
Existing Tower	Do you have a tower registration number?	No
Structure Registration	ASR Number	
Coordinates (NAD83 (Latitude (NAD83)	29° 55′ 13.1″ N-
of 1983))	Longitude (NAD83)	090° 01' 28.5" W-
	Overall Structure Height	1033.78 feet
	Support Structure Height	936.67 feet
	Ground Elevation Above Mean Sea Level (AMSL)	W- 1033.78 feet

Structure Type	GTOWER - Guyed Structure Used for Communication Purposes
Tower Owner	Spectra Site Communication
Date Constructed	04/01/1987

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Major Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description

Top Plate	Moving from existing tower to WWL tower.
	Will share tower expenses with WWL. This
	will result in significant savings to FCC. Top-
	plate and/or bolt pattern may not work for
	new top-mount antenna.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1096
	Explanation	PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased Yes No Yes
	Prepare engineering section of Form FCC Construction Permit Application	
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Tewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has been increased Yes Yes No Yes No Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes

	Quantity	2
	Do you have Distributed Transmission	N/A
	System engineering services?	
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
Cover Application For Auxiliary Facility For Main Facility Prepare request for Special	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
		'

Number of Days	25
Justification	\$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.

Outside Professional

Other Professional Services Expenses Not Listed

al	Services Costs	Description
	Other Legal Services	Other Legal Services related to the DTV Repack
	Other Engineering Services	Other Engineering Services related to the DTV Repack

Other Expenses

Section Question		Response
AM Pattern Disturbance	Is an Impact Study needed?	Yes
	Is Remediation needed?	Yes
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description
Internal labor	Local and Corporate Labor Cost

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-60	\$1,548,450.00	\$1,200,914.50		\$558,055.59	
Other Building Addition Size: 100.0	\$25,000.00	\$25,000.00	New pad required for heat exchangers, transformers, pumps, etc. Equipment must also be shielded.	N/A	N/A
5 Ton system	\$20,250.00	\$19,250.00	Additional HVAC required for operation of new air- cooled solid- state transmitter while still operating with main transmitter during testing period.	N/A	N/A

Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	\$25,000.00	\$25,000.00	Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW	\$1,473,000.00	\$1,126,764.50	N/A	\$558,055.59	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$5,200.00	\$4,900.00	N/A	N/A	N/A
Sub-total	\$1,548,450.00	\$1,200,914.50	N/A	\$558,055.59	N/A
Total for all systems	\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A

Components

Actual Information Description	File Name
Other Building Addition Size: 100.0	Information not provided.
5 Ton system	Information not provided.
Other Electrical Service: Additional electrical services required for transmitter installation, including heat exchangers, transformers, cooling pumps, etc.	Information not provided.

State Transmitter 35 - 50 kW	Component Description:	Gates inv
		#JW30004449-1A
		Transmitter pmt 2
		UL20190405jgv4
	Amount:	\$186,018.53
	Component Description:	Inv JW30004449-1
		WUPL Transmitter
		UL20180713jg v1
	Amount:	\$372,037.06
3" Rigid Conduit and	Information not provided.	

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB-R C160	\$211,827.00	\$65,552.00		\$0.00	
Reducer	\$1,777.00	\$1,777.00	See attached /uploaded PDF file titled "Die qte for TFU- 8WB C160 interim antenna v191108jg. pdf"	N/A	N/A
Transformer 6-75 to 6-50	\$4,250.00	\$4,250.00	See attached /uploaded PDF file titled "Die qte for TFU- 8WB C160 interim antenna v191108jg. pdf"	N/A	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$8,200.00	See attached /uploaded PDF file titled "Die qte for TFU- 8WB C160 interim antenna v191108jg. pdf"	N/A	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	See attached /uploaded	N/A	N/A
			PDF file		
			titled "Die		
			qte for TFU-		
			8WB C160		
			interim		
			antenna		
			v191108jg. pdf"		
UHF -	\$189,500.00	\$44,925.00	See	N/A	N/A
Lower	. ,	. ,	attached		
Power Side			/uploaded		
Mount, One			PDF file		
station -			titled "Die		
200-500			qte for TFU-		
kW,			8WB C160		
horizontally			interim		
polarized			antenna		
			v191108jg. pdf"		
Primary Antenna TFU-21JSC- R C180	\$208,504.25	\$199,447.25		\$173,382.52	
	\$C 000 00	\$6,800.00	N/A	\$0.00	N/A
Shipping	\$6,800.00	φο,σσσ.σσ			
Shipping Side mount brackets for	\$23,150.00	\$16,425.00	N/A	\$14,782.50	N/A
Side mount brackets for high power			N/A	\$14,782.50	N/A
Side mount brackets for high power antennas (if			N/A	\$14,782.50	N/A
Side mount brackets for high power antennas (if not included			N/A	\$14,782.50	N/A
Side mount brackets for high power antennas (if not included in antenna			N/A	\$14,782.50	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$16,425.00			
Side mount brackets for high power antennas (if not included in antenna base cost)			N/A	\$14,782.50 \$9,268.20	
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex,	\$23,150.00	\$16,425.00			
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex, single	\$23,150.00	\$16,425.00			
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex, single channel, at	\$23,150.00	\$16,425.00			
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex, single channel, at antenna	\$23,150.00	\$16,425.00			
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex, single channel, at antenna input, per 6	\$23,150.00	\$16,425.00			N/A
Side mount brackets for high power antennas (if not included in antenna base cost) Elbow complex, single channel, at antenna	\$23,150.00	\$16,425.00			

Sweep test of existing antenna \$6,730.00 \$6,400.00 per Dielectric quotes \$5,760.00 N/A UHF - High Power, Side Mount, basic slot antenna, 848 kW input, directional, elliptically or circularly polarized \$140,868.00 N/A \$126,781.20 N/A Antenna Feed Through \$18,656.25 \$18,656.25 N/A \$16,790.62 N/A Sub-total \$420,331.25 \$264,999.25 N/A \$173,382.52 N/A Total for all systems \$3,649,958.75 \$2,580,858.25 N/A \$889,217.95 N/A						
Power, Side Mount, basic slot antenna, 848 kW input, directional,, elliptically or circularly polarized Antenna Feed Through \$18,656.25 \$18,656.25 N/A \$16,790.62 N/A \$ub-total \$420,331.25 \$264,999.25 N/A \$173,382.52 N/A Total for all \$3,649,958.75 \$2,580,858.25 N/A \$889,217.95 N/A	of existing	\$6,730.00	\$6,400.00	Dielectric	\$5,760.00	N/A
Feed Through \$420,331.25 \$264,999.25 \$173,382.52	Power, Side Mount, basic slot antenna, 848 kW input, directional,, elliptically or circularly	\$140,868.00	\$140,868.00	N/A	\$126,781.20	N/A
Total for all \$3,649,958.75 \$2,580,858.25 N/A \$889,217.95 N/A	Feed	\$18,656.25	\$18,656.25	N/A	\$16,790.62	N/A
	Sub-total	\$420,331.25	\$264,999.25	N/A	\$173,382.52	N/A
		\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A

Components

Actual Information Description	File Name
Reducer	Information not provided.
Transformer 6-75 to 6-50	Information not provided.
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.
Sweep test of existing antenna	Information not provided.
UHF - Lower Power Side Mount, One station - 200- 500 kW, horizontally polarized	Information not provided.
Shipping	Information not provided.

Side mount brackets for high power antennas (if not included in antenna	Component Description:	Die MAN00847
pase cost)	Amount:	v190813jgv2 \$7,391.25
	Amount	Ψ1,001.20
	Component Description:	Die MAN01302
		v191008pmv1
	Amount:	\$7,391.25
Elbow complex, single		
hannel, at antenna input,	Component Description:	Die MAN00847
per 6 1/8. feedline (if needed)		v190813jgv2
iocaca)	Amount:	\$4,634.10
	Component Description:	Die inv #MAN00847
		Elbow complex pmt
		1 UL20190219jgv1
	Amount:	\$4,634.10
	Component Description:	Die MAN01302
		v191008pmv1
	Amount:	\$4,634.10
Sweep test of existing		
ntenna	Component Description:	Die MAN00847
		v190813jgv2
	Amount:	\$2,880.00
	Component Description:	Die MAN01302
		v191008pmv1
	Amount:	\$2,880.00
	Amount: Component Description:	\$2,880.00 Die inv #MAN00847 Sweep pmt 1
		Die inv #MAN00847

UHF - High Power, Side Mount, basic slot antenna, **Component Description:** Die MAN00847 848 kW input, directional,, v190813jgv2 elliptically or circularly \$63,390.60 Amount: polarized **Component Description:** Die MAN01302 v191008pmv1 Amount: \$63,390.60 Antenna Feed Through **Component Description:** Die MAN00847 v190813jgv2 Amount: \$8,395.31 **Component Description:** Die MAN01302 v191008pmv1 Amount: \$8,395.31

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$225,675.50	\$147,215.50		\$130,333.95	
Rigid Transmission Line - copper, 6 1/8"	\$214,120.00	\$135,660.00	N/A	\$122,094.00	N/A
TX Line Sweep	\$6,400.00	\$6,400.00	N/A	\$3,600.00	N/A
Misc cut pieces	\$5,155.50	\$5,155.50	N/A	\$4,639.95	N/A
Sub-total	\$225,675.50	\$147,215.50	N/A	\$130,333.95	N/A
Total for all systems	\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A

Components

Actual Information		
Description	File Name	

Rigid Transmission Line - copper, 6 1/8"		D: MANO2047
	Component Description:	Die MAN00847 v190813jgv2
	Amount:	\$61,047.00
	Component Description:	Die MAN01302
		v191008pmv1
	Amount:	\$61,047.00
	Component Description:	Die inv #MAN00847
		Fixed flange pmt 1
	Amount:	UL20190219jgv1 \$2,319.98
	Amount.	φ ∠, 313.30
	Component Description:	Die inv #MAN00847
		TX line pmt 1
	Amount:	UL20190219jgv1 \$61,047.00
	Amount.	φο 1,0 4 7.00
TX Line Sweep		
	Component Description:	JR&A 1901339
	Amount:	v190916pmv1 \$3,600.00
		ψο,οσσ.σσ
Misc cut pieces		
	Component Description:	Die MAN00847
	Amount:	v190813jgv2 \$2,319.97
	Amount.	ΨΖ,Ο 1 3.31
	Component Description:	Die MAN01302
		v191008pmv1
	Amount:	\$2,319.98

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower GTOWER	\$880,800.00	\$425,000.00		\$0.00	
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$12,500.00	Shared expense with WWL.	N/A	N/A
Major tower reinforcement /modifications	\$421,000.00	\$200,000.00	Shared expense with WWL.	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$200,000.00	Shared expense with WWL.	N/A	N/A

Total for all systems	\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A
Sub-total	\$880,800.00	\$425,000.00	N/A	\$0.00	N/A
			with WWL.		
			expense		
			Shared		
			antenna.		
			mount		
			new top-		
			work for		
			may not		
			pattern		
			and/or bolt		
			top-plate		
Top Plate	\$12,500.00	\$12,500.00	Existing	N/A	N/A

Components

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cos Justification
Outside Professional Services	\$407,928.00	\$391,750.00		\$20,900.89	
Other Legal Services	\$10,000.00	\$10,000.00	Other Legal Services related to the DTV Repack	\$598.47	N/A
Additional Field Engineering Service, 25 Days	\$62,500.00	\$62,500.00	\$2,500 per site visit including expenses x 25 days. It is necessary to survey the site, plan the equipment, develop specifications for purchasing, & oversee multiple vendor RF projects. Station does not have available personnel trained in such services.	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A

ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	Per Widelity estimate	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	Per Widelity estimate	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	Per Widelity estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	Per Widelity estimate	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	Per Widelity estimate	N/A	N/A

Prepare and or review	\$2,630.00	\$13,450.00	Fewer PM tasks are	\$5,395.00	N/A
reimbursement			needed &		
form			OES & 399		
			work are		
			needed, so the		
			PM total has		
			been reduced		
			to		
			\$150x1096hrs		
			(\$164400),a		
			new OES		
			component		
			has been		
			created &		
			funded with		
			part of the \$		
			removed from		
			PM,& "Prepare		
			& or review		
			reimbursement		
			form" has		
			been increased		
Project	\$173,168.00	\$164,400.00	Fewer PM	\$12,744.92	N/A
-	\$173,168.00	\$164,400.00	Fewer PM tasks are	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00		\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed &	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been	\$12,744.92	N/A
Project management of the transition	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created &	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement	\$12,744.92	N/A
management of	\$173,168.00	\$164,400.00	tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review	\$12,744.92	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	Per Widelity estimate	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	Per Widelity estimate	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	Per Widelity estimate	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$10,000.00	Shared cost with WWL-TV.	N/A	N/A
Other Engineering Services	\$12,150.00	\$12,150.00	Fewer PM tasks are needed & OES & 399 work are needed, so the PM total has been reduced to \$150x1096hrs (\$164400),a new OES component has been created & funded with part of the \$ removed from PM,& "Prepare & or review reimbursement form" has	\$2,162.50	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$407,928.00	\$391,750.00	N/A	\$20,900.89	N/A
Total for all systems	\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A

Components

Actual Information	
Description	File Name

	Component Description:	Covington inv #60796723 Various
		Legal
	A	UL20181024jgv1
	Amount:	\$348.80
	Component Description:	Covington 60801032
		v190715jgv2
	Amount:	\$70.43
	Component Description:	Covington
		60801029
	Amazzut	v190712jgv2
	Amount:	\$144.71
	Component Description:	Covington
		60801032
	Amount:	v190530jgv2 \$70.43
	Component Description:	Covington
	Component Description.	60801029
		v190513pmv1
	Amount:	\$164.44
	Component Description:	Covington
		60805585
	Amount:	v190513pmv1 \$34.53
dditional Field Ingineering Service, 25 Pays	Information not provided.	
AA consultant, including ost of preparing FAA	Information not provided.	

ASR modification (prepare FCC Form 854)	Information not provided.
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.

Prepare and or review reimbursement form Osborn 33671 **Component Description:** v190618pmv1 Amount: \$1,162.50 Osborn 32973 **Component Description:** v190617pmv1 Amount: \$575.00 **Component Description:** Osborn 34588 v190813jgv1 Amount: \$457.50 **Component Description:** Osborn inv #29001 Amend 399 Form UL20190326jgv1 Amount: \$3,200.00 Project management of the transition **Component Description:** Osborn 32838 v190613pmv1 Amount: \$900.00 **Component Description:** Osborn 32972 v190617pmv1 \$75.00 Amount: **Component Description:** Osborn 33671

v190618pmv1

Amount: \$750.00

Component Description: Osborn inv #28591

Proj mgt thru 180330

UL20190326jgv1

Amount: \$150.00

Component Description: Osborn 32973

v190617pmv1

Amount: \$525.00

Component Description: Osborn inv #26017

Prof srvcs 170607 -

170728

UL20181107jg v1

Amount: \$7,157.42

Component Description: Osborn 34588

Amount:

Amount:

Amount:

v190813jgv1 \$1,350.00

Component Description: Osborn inv #29840

Proj mgt 180526-

180629

UL20190326jgv1

\$1,387.50

Component Description: Osborn inv #29001

Proj mgt 180331-

180427

UL20190326jgv1

\$150.00

Component Description: Inv 29218 WUPL

Proj Mgt 180428-

180525

UL20180706jg v1

Amount: \$300.00

Perform engineering study for new channel

assignment and antenna

development

Prepare request for Special Temporary

Authorization

Information not provided.

Information not provided.

Comprehensive coverage verification via field study, if needed	Information not provided.	
RF Exposure Measurements	Information not provided.	
Other Engineering Services		
	Component Description:	Osborn inv #29840
		Other Eng Srvcs
		UL20190326jgv1
	Amount:	\$2,162.50
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$166,774.00	\$150,979.00		\$6,545.00	
Internal labor	\$21,744.00	\$21,744.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$6,000.00	\$6,000.00	150\$ for 40 hours to shoot, produce and edit informational spot	\$3,270.00	N/A
Equipment Storage	\$15,000.00	\$15,000.00	2 flat bed trailer for 6 month per Dielectric rate card.	N/A	N/A
Equipment Delivery and Handling Charges	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Local Zoning	\$900.00	\$900.00	Local construction permit a 3 cents per \$100 of construction cost.	N/A	N/A

FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	Per Widelity estimate	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	per Widelity estimate	N/A	N/A
FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	Per Widelity estimate	\$3,275.00	N/A
AM Pattern Disturbance Impact study	\$7,890.00	\$3,750.00	Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL.	N/A	N/A
AM Pattern Disturbance Remedy	\$21,050.00	\$10,000.00	Station less than 5 km from KKNO- AM, WYLD- AM, WODT- AM, WWL- AM, & KGLA-AM sites. Costs shared with WWL.	N/A	N/A

MVPD	\$6,000.00	\$6,000.00	Prepare	N/A	N/A
Notification of			notification		
Channel			for MVPD's		
Change			on		
			upcoming		
			changes		
			and testing		
			windows.		
Sub-total	\$166,774.00	\$150,979.00	N/A	\$6,545.00	N/A
Total for all	\$3,649,958.75	\$2,580,858.25	N/A	\$889,217.95	N/A
systems					

Components

Actual Information Description	File Name	
Internal labor	Information not provided.	
Develop and air announcement of upcoming channel change	Component Description: Amount:	2C Media inv #203806 Creation of channel change announcement UL20181016jgv1 \$3,270.00
Equipment Storage	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
Non-zoning permits	Information not provided.	
Local Zoning	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	

FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
DTV Medical Facility Notification	Component Description: Amount:	RF Notifs 1355 v190926jgv1 \$3,275.00
AM Pattern Disturbance Impact study	Information not provided.	
AM Pattern Disturbance Remedy	Information not provided.	
Kemedy		

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$3,649,958.75	\$2,580,858.25	\$889,217.95

Reimbursem	entestatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

11/08/2019

Attachments