

(REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

Channel: 23 (UHF) Facility 34181 Service: DTV Call **WKZT-TV** Sign:

ID:

File 0000026950

Number:

FRN: 0001790583 Date 11/27

> Submitted: /2019

#### **Applicant** Information

#### **Applicant Name, Type, and Contact Information**

Applicant	Address	Phone	Email	Applicant Type
KENTUCKY AUTHORITY FOR EDUCATIONAL TV Doing Business As: KENTUCKY AUTHORITY FOR EDUCATIONAL TV	Shae Hopkins 600 COOPER DR LEXINGTON, KY 40502 United States	+1 (859) 258- 7000	SHOPKINS@KET. ORG	Government Entity

# Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

#### **Preparer** Contact Information

#### **Preparer Contact Name and Information**

Applicant	Address	Phone	Email
Greg Best Consulting Engineer Greg Best Consulting, Inc.	Greg Best 16100 Outlook Avenue Stilwell, KS 66085 United States	+1 (816) 792- 2913	gbconsulting54@gmail. com

## Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Please see attached repack plan exhibit.

## **Transmitters**

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

# Primary Transmitter

# **Existing Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DHD20P1
	Year	2001
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	5 kW

# Primary Transmitter

### **New Transmitter Costs**

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	Maxiva UAXTE-8
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	5 kW
	Justification for New Transmitter	Pre-auction transmitter no longer supported by supplier; not re- tunable.

# Primary Transmitter

## **Other Transmitter Costs**

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	50.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter **Other Transmitter Cost Not Listed** 

Transmitter Information not provided.

#### **Antennas**

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

## **Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	61.0 kW

Manufacturer	
Model	TLP-16B (43)
Year	2001

### **New Antenna Costs**

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	33.7 kW
	Manufacturer	
		'

Model	ATW19H3- ETO-23H
Year	2019
Justification for New Antenna	Primary antenna is not broadband or able to be tuned to a new channel. Top mount reduces overall repack cost. Please see Repack Plan Exhibit for details.

### **Other Antenna Costs**

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	4 1/16 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

#### **Other Antenna Cost Not Listed**

Information not provided.

Transmission <sup>Seffien</sup>	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

# Primary Transmission Line

## **Existing Transmission Line**

on Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Flexible Air
	Diameter	4 inches
	Other Diameter	N/A
	Segment Length	N/A
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	615 feet per run

### **New Transmission Line**

# Primary Transmission

Line Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Туре	Rigid
	Diameter	4 1/16 inches
	Other Diameter	N/A
	Segment Length	Broadband
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	645 feet per run
	Justification for New Transmission Line	Installation of new line makes possible the operation of the pre- repack facility while the tower is rigged and the construction of the new facility is underway. See cover letter for transmission line cost.

# Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

# Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

# Primary Tower

# **Existing Tower**

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1044044
Coordinates (NAD83 ( North American Datum of 1983))	Latitude (NAD83)	37° 40′ 55.0″ N-
	Longitude (NAD83)	085° 50' 31.0" W-
	Overall Structure Height	652.88 feet
	Support Structure Height	599.07 feet
	Ground Elevation Above Mean Sea Level (AMSL)	776.89 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

Tower Owner	KENTUCKY AUTHORITY FOR EDUCATIONAL TELEVISION DBA = WKZT TV
Date Constructed	01/01/1968

# Primary Tower

### **Tower Modification Costs**

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

## Primary Tower

# **Tower Rigging Costs**

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

# Primary Tower

# Other Tower Expenses Not Listed

Name	Description	
Load Study	Structural engineering tower load study for documented tower	

## Outside Professional

Section	Question	Response
I Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	80
	Explanation	KET Staff require outside services to manage the upgrades.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
		-

	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

### Outside Professional

# Other Professional Services Expenses Not Listed

I Services Costs	Description	
Progress and Transition Reports	progress and transition reports	

# Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	No
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD  Notification of a Channel Change?	Yes

# Other Expenses

# Other Expenses Not Listed

Name	Description	
Internal Labor	FCC reimbursement clerk hired for repack reimbursement ONLY	

# **Cost Information**

### **Transmitters**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter Maxiva UAXTE-8	\$291,700.00	\$288,017.00		\$151,782.98	
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$24,267.00	Estimated costs were based on catalog, and actual costs exceeded estimates.	\$24,266.84	N/A
UHF - Air Cooled Solid State Transmitter 4 - 6 kW	\$236,500.00	\$225,000.00	N/A	\$127,516.14	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
3" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,450.00	N/A	N/A	N/A
Sub-total	\$291,700.00	\$288,017.00	N/A	\$151,782.98	N/A
Total for all systems	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A

### Components

<b>Actual Information</b>	
Description	File Name

Service entrance 3 phase /800 amp/208 volt

Component Description: KET transmitter

building electrical

upgrade

**Amount:** \$80.00

Component Description: KET transmitter

building electrical

upgrade

**Amount:** \$120.00

Component Description: KET transmitter

building electrical

upgrade

**Amount:** \$60.00

**Component Description:** DECA Projects

\$100k-\$500k (.3% of contract price) (includes eComm admnistration and support, and distribution services at the time of bidding.)
Packs Inc contract

**Amount:** \$500.00

Component Description: KET transmitter

building electrical

upgrade

**Amount:** \$200.00

Component Description: KET Transmitter

**Building Electrical** 

Upgrade

**Amount:** \$680.50

**Component Description: KET Transmitter** building electrical upgrade \$464.00 Amount: **Component Description:** KET transmitter building electrical upgrade Amount: \$68.50 **Component Description:** KET transmitter building electrical upgrades \$22,093.84 Amount: UHF - Air Cooled Solid State Transmitter 4 - 6 kW **Component Description:** eComm admin and support, distribution services at time of bidding -- GatesAir (RFP-48-19) Amount: \$362.89 **Component Description:** transmitter, rf system, electrical system, installation & proof, freight Amount: \$127,153.25 Switchgear - industrial 800 Information not provided. amp 3" Rigid Conduit and Wiring Information not provided. (Cost per foot)

# **Cost Information**

#### **Antennas**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Antenna ATW19H3- ETO-23H	Predetermined Cost Estimate \$552,800.00	Estimated Cost \$303,843.75	Estimated Cost Justification	Actual Cost \$140,146.75	Actual Cost Justification
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$9,100.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$12,500.00	Two sweeps of the transmission line system are required. One for interim and the other for final system.	\$11,875.00	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$281,500.00	N/A	\$127,528.00	N/A

UHF - High	\$247,000.00	\$743.75	***System	\$743.75	N/A
Power Top			Notice:		
Mount			Estimate		
(200-1000			adjusted		
kW), One			and locked		
station			because		
antenna,			line has		
horizontally			been		
polarized			superseded.		
			***		
Sub-total	\$552,800.00	\$303,843.75	N/A	\$140,146.75	N/A
Total for	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A
all					

# Components

Actual Information Description	File Name	
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Information not provided.	
Sweep test of existing antenna	Component Description:	system sweep
	Component Description.	(50%)
	Amount:	\$6,250.00
	Component Description:	system sweep (35%)
	Amount:	\$4,375.00
	Component Description:	system sweep
	Amount:	(10%) \$1,250.00
	Amount.	φ1,230.00

UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized

Component Description: antenna (less

vpol) and replacement lighting (10%)

**Amount:** \$13,424.00

Component Description: antenna (less

vertical polarization component) and replacement lighting (50%)

**Amount:** \$67,120.00

Component Description: antenna (less

vertical polarization component) and replacement lighting (35%)

**Amount:** \$46,984.00

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized

Component Description: Antenna and Line

Spec

**Amount:** \$437.50

Component Description: Antenna gain and

TPO evaluation and revision of specifications

**Amount:** \$306.25

# **Cost Information**

### **Transmission Line**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$105,135.00	\$112,508.33		\$60,403.19	
Rigid Transmission Line - copper, 4 1 /16" broadband	\$105,135.00	\$112,508.33	Installation of new line makes possible the operation of the pre- repack facility while the tower is rigged and the construction of the new facility is underway. See cover letter for transmission line cost.	\$60,403.19	N/A
Sub-total	\$105,135.00	\$112,508.33	N/A	\$60,403.19	N/A
Total for all systems	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A

### Components

Actual Information	
Description	File Name

Rigid Transmission Line - copper, 4 1/16" broadband

Component Description: transmission line

(less additional cost of rigid line upgrade) and air

dryer 35%

**Amount:** \$22,253.81

Component Description: transmission line

(less additional cost of rigid line upgrade) and air

dryer 50%

**Amount:** \$31,791.15

Component Description: transmission line

(less additional cost of rigid line) and air dryer (10%)

**Amount:** \$6,358.23

# **Cost Information**

## **Tower Equipment and Rigging Costs**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Primary Tower	Predetermined Cost Estimate \$406,800.00	Estimated Cost \$576,000.00	Estimated Cost Justification	Actual Cost \$464 178 38	Actual Cost Justification
TOWER	φ+00,000.00	\$57 <b>0,000.00</b>		\$464,178.38	
Tall Tower (greater than 500')	\$210,500.00	\$365,000.00	KET obtained quotation of realistic scope of tower rigging work from reputable supplier.	\$288,494.01	N/A
Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study	\$26,300.00	\$25,000.00	N/A	\$8,750.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$174,000.00	Additional costs were the result of the site location near a toxic waste landfill.  Additional engineering was required to not damage the landfill cap near the guy anchor points.	\$166,934.37	N/A

Load Study	\$12,000.00	\$12,000.00	Structural engineering tower load study is required to	\$0.00	N/A
	\$40C 800 00	\$576,000,00	design tower reinforcements and rigging.	\$464.479.20	NI/A
Sub-total	\$406,800.00	\$576,000.00	N/A	\$464,178.38	N/A
Total for all systems	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A

# Components

Actual Information	
Description	File Name

Tall Tower (greater than 500')

Component Description: installation

services (35%)

**Amount:** \$105,719.83

Component Description: installation

services (10%)

**Amount:** \$30,205.67

Component Description: installation

services (50%)

**Amount:** \$151,028.34

**Component Description:** DECA Projects

\$1m - \$30m (.3% of contract price) (includes eComm admnistration and

support, and distribution services at the time of bidding.) Electronics

Research Inc contract

**Amount:** \$1,540.17

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: Foundation

Mapping

**Amount:** \$1,320.02

Component Description: mapping complete

**Amount:** \$8,750.00

Component Description: Tower Mapping

**Amount:** \$1,373.00

Component Description: TIA Tower

Inspections and

**Load Audits** 

**Amount:** \$1,917.00

Minor tower reinforcement		
/modifications	Component Description:	contracts, bonds,
		insurance;
		engineering
		drawings
		complete;
		foundation
		complete; material
		accepted by EOR;
		mobilization to site;
		installation
		complete
	Amount:	\$166,250.00
	Component Description:	eComm
		administration and
		support,
		distribution
		services at time of
		bidding Allstate
		Tower contract
	Amount:	\$637.50
	Component Description:	Bid Phase Only -
	· ·	RFB-198-18 billed
		for rebid
		distribution
		services only
		(Allstate Tower
		contract)
	Amount:	\$46.87
Load Study		
	Component Description:	Geotechnical
		Studies
	Amount:	\$2,310.00

# **Cost Information**

### **Outside Professional Services**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description Outside Professional Services Progress and	Predetermined Cost Estimate \$43,200.00	Estimated Cost \$41,250.00	Estimated Cost Justification Engineering	\$8,874.92 \$262.50	Actual Cost Justification
Transition Reports	¥ <b>,</b> ,	* ,,	consultant costs not otherwise listed	•	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$1,377.00	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$2,310.00	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$1,611.50	N/A
Project management of the transition	\$12,640.00	\$12,000.00	KET Staff require outside services to manage the upgrades.	\$1,104.54	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$1,487.50	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$721.88	N/A
Sub-total	\$43,200.00	\$41,250.00	N/A	\$8,874.92	N/A
Total for all	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A

### Components

Actual Information Description	File Name	
Progress and Transition Reports	Component Description: Amount:	quarterly progress report \$87.50
	Component Description: Amount:	quarterly progress report \$175.00
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	First Installment \$99.00
	Component Description: Amount:	Fourth Installment \$142.00
	Component Description: Amount:	Third Installment \$297.00
	Component Description: Amount:	Second Installment \$839.00
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application

Component Description: Antenna and

transmission line bid spec review and bid response

review

**Amount:** \$700.00

Component Description: Hitachi and Gates

response review, new antenna and

line specs

**Amount:** \$525.00

Component Description: reminder and

research re: repack quarterly progress

reports

**Amount:** \$35.00

Component Description: New antenna and

line specs

**Amount:** \$87.50

Component Description: TV study analysis,

antenna spec,

transition draft, CP

**Amount:** \$962.50

Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application

Component Description: First Installment

**Amount:** \$198.00

Component Description: email re: progress

report deadline; summary and email re:

dependencies

**Amount:** \$70.00

Component Description: Research re:

WKZT repack dependencies and linked station set; prepare chart re:

same

**Amount:** \$70.00

Component Description: repack legal

expenses

**Amount:** \$535.00

Component Description: Second Installment

**Amount:** \$419.50

**Component Description:** attorney fees re:

repack

**Amount:** \$86.00

Component Description: public notice,

coordination of linked station

**Amount:** \$233.00

Project management of the transition

Component Description: project

management

**Amount:** \$175.00

Component Description: project

management

**Amount:** \$481.25

Component Description: project

management

**Amount:** \$175.00

Component Description: project

management

**Amount:** \$43.75

Component Description: Project

management tasks

**Amount:** \$43.75

Component Description: project

management

**Amount:** \$87.50

Component Description: travel expenses

**Amount:** \$10.79

Component Description: project

management

**Amount:** \$87.50

Prepare and or review reimbursement form	Component Description: Amount:	399 input and support \$87.50
	Component Description: Amount:	399 input and support \$1,400.00
Perform engineering study for new channel assignment and antenna development	Component Description:	Review of site documentation and antennas, facility
	Amount:	planning \$459.38
	Component Description:  Amount:	Linked station neighbor analysis \$262.50

## **Cost Information**

### **Other Expenses**

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$19,050.00	\$12,500.00		\$3,140.30	
Internal Labor	\$2,000.00	\$2,000.00	N/A	\$434.05	N/A
MVPD Notification of Channel Change	\$1,500.00	\$1,500.00	KET estimate to search for and notify all cable companies.	\$1,118.75	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	KET estimate for developing and airing announcement.	N/A	N/A
Equipment Storage	\$500.00	\$500.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$2,000.00	\$2,000.00	KET estimate based on known costs.	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$5,000.00	Estimate based on known quotations.	\$1,587.50	N/A
Sub-total	\$19,050.00	\$12,500.00	N/A	\$3,140.30	N/A
Total for all systems	\$1,418,685.00	\$1,334,119.08	N/A	\$828,526.52	N/A

### Components

<b>Actual Information</b>	
Description	File Name

Internal	Labor
IIIICIIIai	Labor

Component Description: payroll expenses

for internal labor

**Amount:** \$66.91

Component Description: payroll expenses

for internal labor

**Amount:** \$58.44

**Component Description:** payroll expenses

for internal labor

**Amount:** \$37.54

Component Description: payroll expenses

for internal labor

**Amount:** \$37.84

Component Description: payroll expenses

for internal labor

**Amount:** \$57.55

Component Description: payroll expenses

for internal labor

**Amount:** \$71.76

Component Description: payroll expenses

for internal labor

**Amount:** \$69.49

**Component Description:** payroll expenses

for internal labor

**Amount:** \$34.52

MVPD Notification of Channel Change	Component Description:	prepare letters to MVPDs, research and contact, prepare report for station
	Amount:	\$1,118.75
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Storage	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification		
Notification	Component Description:	medical notification
	Amount:	\$1,587.50

# Cost Information

### **Grand Total**

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$1,418,685.00	\$1,334,119.08	\$828,526.52

Reimbursem	envestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

### Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
  Person signing
  below certifies that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Shae
Hopkins
Executive
Director

11/27/2019

Section Question Response

# Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
  Person signing
  below certifies and
  represents that he
  /she is authorized to
  submit this TV
  Broadcaster
  Relocation Fund
  Reimbursement
  Form on behalf of
  the above-named
  entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Shae
Hopkins
Executive
Director

11/27/2019

#### **Attachments**