



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **14040** | Service: **DTV** | Call **KRMA-TV** | Channel: **33 (UHF)** |
ID: | Sign:
File **0000027982**
Number:
FRN: **0001615582** | Date **01/07**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
ROCKY MOUNTAIN PUBLIC MEDIA, INC. Doing Business As: ROCKY MOUNTAIN PUBLIC MEDIA, INC.	DOUG HOUSTON 1089 BANNOCK STREET DENVER, CO 80204 United States	+1 (303) 892- 6666	doughouston@rmpbs. org	Not-for- Profit

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
James Schoedler <i>KRMA Repack Project Manager</i> <i>JB Schoedler Associates LLC</i>	1069 S Downing Street Denver, CO 80209 United States	+1 (303) 725- 9043	jschoedler@usa. net

**Broadcaster
Information
and
Transition
Plan**

Question		Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.		No
Briefly describe transition plan		To transition from CH 18 to CH 33 KRMA must replace its main antenna, transmission line, RF switching, main and backup transmitters. An interim antenna on the new channel will be used during replacement of the main antenna.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Auxiliary
Transmitter****Add Transmitter Information**

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	Low Power Backup
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Innovator LX
	Year	2009
	Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	3 kW

**Auxiliary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	UAXTE- 6R44
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	3.6 kW
	Justification for New Transmitter	KRMA originally requested funds to retune the existing Axcera transmitter, but after submitting sample rf modules to UBS /Axcera for re-tuning, the company has advised that due to the age and design of the modules the re- tuning will not be possible.

**Auxiliary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Auxiliary
Transmitter**

Other Transmitter Cost Not Listed

Information not provided.

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	Power CD
	Year	2009
	Type	Inductive Output Tube
	IOT Power Type	Single
	Power Capacity	30 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-50
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	31.7 kW
	Justification for New Transmitter	Refer to attached Transition Plan exhibit.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	1 inches
	Length	1.0 feet
	Other Electrical Service	Yes
	Description	Disconnection of existing.

HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Site Survey	Engineering visit to specify transmitter installation.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna**

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	TFU-32DSC /VP-R C190
Year	2009

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-38DSC /VP-R C190
Year	2018
Justification for New Antenna	Existing antenna does not cover new channel

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	Yes
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

**Primary
Antenna**

Other Antenna Cost Not Listed

Name		Description
Installation		Removal of old antenna and installation of new.
Transportation to site		Transportation to site on 4-wheel drive road.
Freight		Shipping from manufacturer to offload point in Denver.

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna Manufacturer and Type	Class	Class A
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	115.0 kW
	Manufacturer	
	Model	SFN-2030- 5645-16
	Year	2019

	Justification for New Antenna	An existing RF Technologies CH 18 antenna planned for interim use was found to have a burned center conductor and shorting ring. It is not repairable and therefore a new interim antenna is needed to stay on the air during main antenna replacement.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Interim
Antenna**

Other Antenna Cost Not Listed

Name	Description
Coaxial Switch for Interim Antenna	Dielectric 3 Port Coaxial Switch and Elbows needed to connect new interim antenna with transmitter RF system.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary
Transmission Line

Existing Transmission Line

Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Type	Rigid
	Diameter	8 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	379 feet per run

Primary **New Transmission Line**
Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	379 feet per run
	Justification for New Transmission Line	Existing transmission line is not suitable for new channel

Primary **Other Transmission Line Expenses Not Listed**
Transmission Line

Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1023484
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	39° 40' 17.4" N-
	Longitude (NAD83)	105° 13' 08.0" W-
	Overall Structure Height	273.95 feet
	Support Structure Height	271.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	7685.60 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Bear Creek Development Corporation
	Date Constructed	11/08/1988

**FM, AM or TV radio
broadcasters. Facility ID's,
Call Signs and Services of
other broadcast stations with
whom the tower is shared**

Facility ID	Call Sign	Service
83535	KVOD	FM
57219	KCEC	DTV

Other Types of Users

Users
2-way radio
Cellular

**Primary
Tower**

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	No reinforcements needed

**Primary
Tower**

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

**Primary
Tower**

Other Tower Expenses Not Listed

Information not provided.

**Outside
Professional**

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	500
	Explanation	Overall project management and coordination of procurement process.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes

	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
RF Field Engineering Services	Address transition timing and coordination issues w/ other stations and wireless providers	No
	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside Professional Services Costs **Other Professional Services Expenses Not Listed**

Services not provided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	No
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Electrical Design Engineering	Electrical requirements of new main and auxiliary transmitters require extensive electrical rework. Contractor requested drawings and panel schedules from an electrical designer.
Electrical Installation for Main and Backup Transmitters	Costs to install new 150 kVA transformer and power panels for new transmitters; electrical wiring of transmitters, pumps, and loads.
Interim CH 33 Antenna Installation	Costs for installation of new CH 33 interim antenna required to meet the Phase 2 deadline.
Interim Facility Transmission Line Upgrade	Larger transmission line is needed to increase ERP of interim facility to address lost coverage during transition.
Interim and Final Transmission Line Components	Transmission line components for interim and final configuration not covered elsewhere.
Replacement Coaxial Switching System	Dielectric has advised that re-use of the existing waveguide switching system is not practical. A replacement coaxial system is required instead.
Temporary Antenna Installation	A temporary antenna installation on the tower ice bridge is required during installation of the new antenna.
Glycol Recycling	Cost of recycling used glycol from decommissioned main transmitter.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-50	\$927,232.34	\$925,982.34		\$892,182.34	
Transformer 3 phase/480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 31.7 kW	\$892,182.34	\$892,182.34	Estimated cost revised to reflect 2 change orders to original quote and to reflect actual shipping cost. Refer to GatesAir Invoice US0323277 for details. Estimate also increased to reflect cost of de-ionized water needed for cooling system.	\$892,182.34	Estimated cost for ULXTE-50 Transmitter System revised on 4/17/2019 to reflect 2 change orders to original quote and to reflect actual shipping cost.
1" Rigid Conduit and Wiring	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Other Electrical Service: Disconnection of existing.	\$1,500.00	\$1,500.00	N/A	N/A	N/A

Site Survey	\$6,500.00	\$6,500.00	Site survey is required to determine plan for replacement transmitter installation.	N/A	N/A
Auxiliary Transmitter UAXTE-6R44	\$303,617.66	\$155,600.00		\$148,017.66	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	\$155,600.00	\$7,582.34	This entry was required by system per advice from FCC Repack Reimbursement Team.	N/A	N/A
UHF - Air Cooled Solid State Transmitter 3.6 kW	\$148,017.66	\$148,017.66	***System Notice: Estimate adjusted and locked because line has been superseded. ***See GatesAir quote Q-63424 uploaded with this application.	\$148,017.66	N/A
Sub-total	\$1,230,850.00	\$1,081,582.34	N/A	\$1,040,200.00	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Actual Information	
Description	File Name
Transformer 3 phase/480v - 150 KVA	Information not provided.

UHF - Liquid Cooled Solid State Transmitter 31.7 kW	Component Description: Amount:	25% Payment due 8/30/18 for main transmitter \$214,271.29
	Component Description: Amount:	Invoice #2 for Main Transmitter - 25% installment due 5/30/2018 \$214,271.29
	Component Description: Amount:	Initial payment with order for ULXTE-50 Transmitter System \$217,021.29
	Component Description: Amount:	Deionized water provided for primary transmitter installation. \$461.30
	Component Description: Amount:	Payment due after shipment of equipment. \$125,862.28
	Component Description: Amount:	Invoice for payment due after transmitter installation is complete. \$120,294.89
1" Rigid Conduit and Wiring	Information not provided.	

Other Electrical Service: Disconnection of existing.	Information not provided.	
Site Survey	Information not provided.	
UHF - Air Cooled Solid State Transmitter 2.501 - 3.999 kW	Information not provided.	
UHF - Air Cooled Solid State Transmitter 3.6 kW	Component Description: Amount:	1/3 payment due prior to shipping for Auxiliary /Backup Transmitter \$55,620.57
	Component Description: Amount:	Invoice for onsite training in new transmitters (main and backup) for KRMA staff. \$5,418.00
	Component Description: Amount:	1/3 Down Payment for Auxiliary/Backup Transmitter \$55,620.57
	Component Description: Amount:	Invoice for payment due after shipment of equipment. \$31,358.52

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna SFN-2030-5645-16	\$75,507.00	\$75,327.00		\$72,909.50	
UHF - Lower Power, Side Mount, Class A, basic slot antenna, 115 kW input, directional,, elliptically or circularly polarized	<i>\$45,645.00</i>	\$45,645.00	Updated estimated cost includes shipping billed on invoice C2186-B.	\$45,645.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,550.00	N/A	\$4,132.50	N/A
Coaxial Switch for Interim Antenna	<i>\$23,132.00</i>	\$23,132.00	A coaxial switch is required to feed interim antenna from transmitter RF system. See Proposal 180177SM from Dielectric for costs.	\$23,132.00	N/A
Primary Antenna TFU-38DSC/VP-R C190	\$511,455.12	\$470,745.12		\$470,745.12	

Freight	\$16,220.35	\$16,220.35	Freight Cost to Denver, Colorado provided in Dielectric email dated 6/22/17; however, actual costs were higher.	\$16,220.35	N/A
UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized	\$370,054.77	\$370,054.77	Several line items are now consolidated in this line, including antenna, scatter analysis, side-mount brackets, elbow complex and transmission line. Estimate increased to cover additional transmission line and shipping costs.	\$370,054.77	Actual costs are reported on the line correspondin to the antenna as the invoices from the manufacture are not broken dower according to the categorie listed in the estimated costs columr
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$0.00	This cost is now included in antenna base cost.	N/A	N/A

Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$0.00	This cost is now included in antenna base cost.	N/A	N/A
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	\$5,260.00	\$0.00	This cost is now included in antenna base cost.	N/A	N/A
Transportation to site	\$0.00	\$0.00	Included in antenna installation cost.	N/A	N/A
Installation	\$84,470.00	\$84,470.00	Estimate increased to cover installation of transmission line needed to increase power to interim antenna used during main antenna replacement.	\$84,470.00	N/A
Sub-total	\$586,962.12	\$546,072.12	N/A	\$543,654.62	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Actual Information
Description

File Name

UHF - Lower Power, Side Mount, Class A, basic slot antenna, 115 kW input, directional,, elliptically or circularly polarized	Component Description: Amount:	Final payment including shipping for interim CH 33 antenna. \$23,247.50
	Component Description: Amount:	50% payment with order \$22,397.50
Sweep test of existing antenna	Component Description: Amount:	Sweep testing of existing antenna intended for interim use during main antenna replacement. \$4,132.50
Coaxial Switch for Interim Antenna	Component Description: Amount:	50% payment due with order. \$11,566.00
	Component Description: Amount:	50% due prior to shipment. \$11,566.00
Freight	Component Description: Amount: Component Description: Amount:	Shipping charges for antenna and transmission line. \$14,762.25 Freight charges for RF component shipments. \$1,458.10

<p>UHF - High Power, Side Mount, basic slot antenna, 1000 kW input, directional,, elliptically or circularly polarized</p>	<table> <tr> <td data-bbox="713 174 1023 208">Component Description:</td><td data-bbox="1157 174 1374 365">Invoice for current balance due. Shipping and site visit to be invoiced later.</td></tr> <tr> <td data-bbox="713 376 826 409">Amount:</td><td data-bbox="1157 376 1291 409">\$32,484.73</td></tr> <tr> <td data-bbox="713 517 1023 551">Component Description:</td><td data-bbox="1157 517 1374 824">This invoice for 4 cut sections of transmission line to complete installation plus freight with justification for overnight shipping.</td></tr> <tr> <td data-bbox="713 835 826 869">Amount:</td><td data-bbox="1157 835 1291 869">\$13,335.77</td></tr> <tr> <td data-bbox="713 976 1023 1010">Component Description:</td><td data-bbox="1157 976 1374 1122">Initial payment with order for TFU-38DSC/VP-R high power antenna.</td></tr> <tr> <td data-bbox="713 1133 826 1167">Amount:</td><td data-bbox="1157 1133 1305 1167">\$159,063.12</td></tr> <tr> <td data-bbox="713 1274 1023 1308">Component Description:</td><td data-bbox="1157 1274 1374 1738">Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.</td></tr> <tr> <td data-bbox="713 1749 826 1783">Amount:</td><td data-bbox="1157 1749 1305 1783">\$165,171.15</td></tr> </table>	Component Description:	Invoice for current balance due. Shipping and site visit to be invoiced later.	Amount:	\$32,484.73	Component Description:	This invoice for 4 cut sections of transmission line to complete installation plus freight with justification for overnight shipping.	Amount:	\$13,335.77	Component Description:	Initial payment with order for TFU-38DSC/VP-R high power antenna.	Amount:	\$159,063.12	Component Description:	Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.	Amount:	\$165,171.15
Component Description:	Invoice for current balance due. Shipping and site visit to be invoiced later.																
Amount:	\$32,484.73																
Component Description:	This invoice for 4 cut sections of transmission line to complete installation plus freight with justification for overnight shipping.																
Amount:	\$13,335.77																
Component Description:	Initial payment with order for TFU-38DSC/VP-R high power antenna.																
Amount:	\$159,063.12																
Component Description:	Invoice for 45% due prior to shipment; invoice includes adjustments for two change orders, also attached. This is a corrected invoice to accurately describe the side-mount antenna.																
Amount:	\$165,171.15																
<p>Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)</p>	<p>Information not provided.</p>																

Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.
Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost)	Information not provided.
Transportation to site	Information not provided.
Installation	<div> <div> Component Description: </div> <div> Invoice for main antenna and transmission line replacement, plus installation of transmission line to increase power to interim antenna used during replacement. </div> </div> <div> <div> Amount: </div> <div> \$84,470.00 </div> </div>

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$76,558.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$76,558.00	\$0.00	This cost is now included in antenna base cost as Dielectric provided a single sales order and invoices for antenna and transmission line.	N/A	N/A
Sub-total	\$76,558.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Information not provided.

Cost
Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$96,800.00	\$12,000.00		\$6,939.90	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$6,939.90	N/A
Short Tower (less than 500')	\$84,200.00	\$0.00	N/A	\$0.00	N/A
Sub-total	\$96,800.00	\$12,000.00	N/A	\$6,939.90	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Actual Information	
Description	File Name
Structural engineering tower load study for well documented tower	<div><div>Component Description:</div><div>A second interim antenna study was required as the first antenna studied did not pass RFR requirements. Please see memo attached to invoice for cost explanation.</div><div>Amount:</div><div>\$500.00</div></div>

	Component Description:	Invoice for structural study for mounting interim antenna during main antenna replacement.
	Amount:	\$1,000.00
	Component Description:	Invoice for structural study of an Andrew ALP8 interim antenna to be mounted on ice bridge of tower.
	Amount:	\$1,000.00
	Component Description:	Tower Analysis - Main Tower - Labor for December 2017 - Includes PO #22547
	Amount:	\$1,064.90
	Component Description:	Structural analysis for mounting the new Micronetixx CH 33 interim antenna on existing ice bridge.
	Amount:	\$1,100.00
	Component Description:	Tower Analysis - Main Tower - January Labor - Includes PO #22547
	Amount:	\$3,275.00
Short Tower (less than 500')	Information not provided.	

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$132,340.00	\$125,250.00		\$63,299.75	
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,952.00	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	\$806.25	N/A

Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$600.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$0.00	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	\$13,363.50	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$79,000.00	\$75,000.00	N/A	\$43,578.00	N/A
Sub-total	\$132,340.00	\$125,250.00	N/A	\$63,299.75	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Actual Information

Description	File Name
-------------	-----------

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.																				
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.																				
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.																				
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	<table> <tr> <td>Component Description:</td><td>Legal Fees</td></tr> <tr> <td>Amount:</td><td>\$139.00</td></tr> <tr> <td>Component Description:</td><td>Legal Fees</td></tr> <tr> <td>Amount:</td><td>\$917.00</td></tr> <tr> <td>Component Description:</td><td>Legal Fees</td></tr> <tr> <td>Amount:</td><td>\$2,418.00</td></tr> <tr> <td>Component Description:</td><td>Legal Fees</td></tr> <tr> <td>Amount:</td><td>\$878.00</td></tr> <tr> <td>Component Description:</td><td>Legal Fees</td></tr> <tr> <td>Amount:</td><td>\$600.00</td></tr> </table>	Component Description:	Legal Fees	Amount:	\$139.00	Component Description:	Legal Fees	Amount:	\$917.00	Component Description:	Legal Fees	Amount:	\$2,418.00	Component Description:	Legal Fees	Amount:	\$878.00	Component Description:	Legal Fees	Amount:	\$600.00
Component Description:	Legal Fees																				
Amount:	\$139.00																				
Component Description:	Legal Fees																				
Amount:	\$917.00																				
Component Description:	Legal Fees																				
Amount:	\$2,418.00																				
Component Description:	Legal Fees																				
Amount:	\$878.00																				
Component Description:	Legal Fees																				
Amount:	\$600.00																				

Prepare request for Special Temporary Authorization	<div> Component Description: Preparation of STA for temporary operation during main antenna replacement</div> <div> Amount: \$356.25</div> <div> Component Description: Preparation of 2nd STA for KRMA interim operation. This application was for CH 33 and was approved by the FCC on 3/6 /2019.</div> <div> Amount: \$450.00</div>
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<div> Component Description: Engineering Fees for CP Application - line item for 7/6 only</div> <div> Amount: \$150.00</div> <div> Component Description: Engineering Fees for Preparation of CP Application - line items for 6/26 and 6/27/17.</div> <div> Amount: \$450.00</div>
Perform engineering study for new channel assignment and antenna development	Information not provided.

RF Exposure Measurements	<div data-bbox="710 168 1380 369"> <p>Component Description: Final NIER measurements and report for main and interim antenna.</p> <p>Amount: \$8,518.50</p> </div> <div data-bbox="710 470 1364 828"> <p>Component Description: Perform RF exposure study of KRMA transmitter site and submit study with Jefferson County telecom permit application.</p> <p>Amount: \$4,845.00</p> </div>
Prepare and or review reimbursement form	Information not provided.
Project management of the transition	<div data-bbox="710 1075 1380 1310"> <p>Component Description: Legal advice related to management of project - line item from 2/6/2018 only.</p> <p>Amount: \$50.00</p> </div> <div data-bbox="710 1411 1348 1646"> <p>Component Description: Legal Advice related to management of project - January 2018</p> <p>Amount: \$800.00</p> </div> <div data-bbox="710 1747 1372 1904"> <p>Component Description: Project Management Fees - June 2018</p> <p>Amount: \$975.00</p> </div>

Component Description:	Legal advice or assistance with management of project.
Amount:	\$1,020.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$1,749.00

Component Description:	Legal advice related to management of project
Amount:	\$150.00

Component Description:	Project Management Fees - May 2019
Amount:	\$2,325.00

Component Description:	Legal advice related to management of project.
Amount:	\$156.00

Component Description:	Legal advice related to management of project.
Amount:	\$1,724.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$1,005.00

Component Description: Legal advice related to management of project - December 2017

Amount: \$50.00

Component Description: Project Management Fees - February 2018

Amount: \$506.25

Component Description: Legal advice or assistance with management of project.

Amount: \$2,252.00

Component Description: Project Management Fees - September 2017

Amount: \$450.00

Component Description: Project Management Fees - November 2018

Amount: \$2,793.75

Component Description: Repack Project Management for April 2019

Amount: \$2,756.25

Component Description: Project Management Fees - June to September 2019

Amount: \$993.75

Component Description:	Project Management Fees for February 2019
Amount:	\$975.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$415.00

Component Description:	Legal advice related to management of project - line items for 2/6 and 2/14 only
Amount:	\$300.00

Component Description:	Project Management Fees - July 2017 (all line items except 7/6 /17)
Amount:	\$656.25

Component Description:	Repack Project Management Fees - September 2018
Amount:	\$975.00

Component Description:	Project Management Fees - July-August 2018
Amount:	\$1,575.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$1,955.00

Component Description:	Project Management Fees for the month of December 2017
Amount:	\$937.50

Component Description:	Project Management Fees - November 2017
Amount:	\$300.00

Component Description:	Project Management Fees - April 2018
Amount:	\$225.00

Component Description:	Project Management Fees - May 2018
Amount:	\$1,218.75

Component Description:	Project Management Fees - October 2017
Amount:	\$225.00

Component Description:	Repack Project Management for March 2019
Amount:	\$2,587.50

Component Description: Project
Management Fees
- June 2017
(includes all line
items except 6/26
and 6/27).

Amount: \$1,275.00

Component Description: Legal advice or
assistance with
management of
project.

Amount: \$842.00

Component Description: Project
Management Fees
- March 2018

Amount: \$450.00

Component Description: Project
Management Fees
for April 2017.

Amount: \$600.00

Component Description: Repack Project
Management Fees
- January 2018

Amount: \$731.25

Component Description: Project
Management Fees
- August 2017

Amount: \$150.00

Component Description: Project
Management Fees
- May 2017

Amount: \$1,125.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$350.00

Component Description:	Legal advice or assistance with management of project.
Amount:	\$1,885.00

Component Description:	Preparation of STA for temporary operation during main antenna replacement.
Amount:	\$356.25

Component Description:	Project Management Fees for January 2019
Amount:	\$1,575.00

Component Description:	Project Management Fees - December 2018
Amount:	\$1,275.00

Component Description:	Repack Project Management Fees - October 2018
Amount:	\$1,218.75

Component Description:	Legal Advice related to management of project
Amount:	\$50.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$182,568.67	\$182,018.67		\$120,316.43	
Glycol Recycling	<i>\$66.00</i>	\$66.00	Cost estimate based on actual invoice 8418 from G2 Solutions.	\$66.00	N/A
Temporary Antenna Installation	<i>\$14,870.00</i>	\$14,870.00	RMPBS planned to use a used RF Technologies SFN CH 18 antenna during main antenna replacement. This antenna was found to be defective. It required troubleshooting in place and de-installation at extra cost. See Rex Industries Estimate 217-334 for details.	\$14,870.00	N/A

Replacement Coaxial Switching System	\$23,757.03	\$23,757.03	See Dielectric quote 180074ASM to replace an existing waveguide switching system (main and backup transmitter, antenna and load) that cannot be used on the new channel. Estimated cost increased to cover actual shipping charges.	\$23,757.03	N/A
Interim and Final Transmission Line Components	\$5,627.21	\$5,627.21	Transmission line components required for interim and final installations, not included elsewhere. Quotes obtained and items purchased as required. Each invoice includes a justification. Estimate increased by \$195.37 to include pressure manifold.	\$5,627.21	N/A

Interim Facility Transmission Line Upgrade	\$7,877.03	\$7,877.03	Please refer to justification attached to RFSTX Quotation 6347-01. Estimated cost increased by \$1,254.00 to include freight, handling and insurance.	\$7,877.03	N/A
Interim CH 33 Antenna Installation	\$9,750.00	\$9,750.00	Refer to cost estimate included with Rex Industries Invoice 7423 attached.	\$9,750.00	N/A
Electrical Design Engineering	\$3,000.00	\$3,000.00	Cost estimate based on verbal quote from Green Mountain Electrical Consultants.	\$2,800.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$48,495.00	\$48,495.00	N/A	N/A	N/A

Equipment Delivery and Handling Charges	\$12,597.40	\$12,597.40	Towing company 4WD transport of transmitters to site. Forklift rental to lift transmitters to 2nd floor entrance of transmitter building. See individual invoices for details. Revised estimated cost includes insurance rider for equipment in transit.	\$12,597.40	Original estimate based on direct to site actual cost also included temporary offloading and storage due to bad weather that delayed access to mountain site.
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$3,926.00	\$3,926.00	A second notification was required due to unavoidable delays in completing the new antenna installation and repack channel change. Estimated cost increased accordingly.	\$3,926.00	N/A

Electrical Installation for Main and Backup Transmitters	\$34,553.00	\$34,553.00	Estimate from Greiner Electric LLC to implement electrical design for replacement main and backup transmitters; install new 150 kVA transformer, power panels, and wiring to transmitters, pump modules, switches, and loads. Includes permit and inspection.	\$33,071.76	N/A
Local Zoning	\$5,000.00	\$5,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$5,974.00	N/A
Sub-total	\$182,568.67	\$182,018.67	N/A	\$120,316.43	N/A
Total for all systems	\$2,306,078.79	\$1,946,923.13	N/A	\$1,774,410.70	N/A

Components

Actual Information	
Description	File Name
Glycol Recycling	<p>Component Description: Invoice and credit card receipt for used glycol recycling.</p> <p>Amount: \$66.00</p>

Temporary Antenna Installation	<p>Component Description: Mounting and de-mounting of interim CH 18 antenna including in-place troubleshooting of high VSWR.</p> <p>Amount: \$14,870.00</p>
Replacement Coaxial Switching System	<p>Component Description: Invoice for completed shipment of budgeted components.</p> <p>Amount: \$23,757.03</p>
Interim and Final Transmission Line Components	<p>Component Description: A 6-1/8" directional coupler to provide test monitoring of the main RF signal was not included in the GatesAir or Dielectric proposals. This is an essential item that was ordered separately.</p> <p>Amount: \$2,624.58</p>
	<p>Component Description: Pressure manifold required to permit pressurization of interim and main antenna transmission lines with single dehydrator.</p> <p>Amount: \$195.37</p>

	Component Description: Amount:	1-5/8" flange gas barrier for interim antenna transmission line. \$274.05
	Component Description: Amount:	30 feet of 1-5/8" flexible transmission line with connectors and adapter to connect new backup transmitter to interim antenna while main transmitter and antenna are replaced. \$1,895.85
	Component Description: Amount:	3-1/8" to type N reducer required for sweep testing of interim antenna transmission line \$637.36
Interim Facility Transmission Line Upgrade	Component Description: Amount:	3" transmission line and connectors for interim CH 33 facility. \$7,877.03

Interim CH 33 Antenna Installation	<div> <div>Component Description:</div> <div>Installation of new CH 33 interim antenna required to meet Phase 2 deadline for transition to new channel.</div> </div> <div> <div>Amount:</div> <div>\$9,750.00</div> </div>
Electrical Design Engineering	<div> <div>Component Description:</div> <div>Engineering of transmitter electrical facilities</div> </div> <div> <div>Amount:</div> <div>\$2,800.00</div> </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.

Equipment Delivery and Handling Charges	<div> <div> Component Description: Amount: </div> <div> Fueling charge for forklift rental. \$38.33 </div> </div> <div> <div> Component Description: Amount: </div> <div> Transportation of transmitters to Mt. Morrison via 4WD flatbed vehicle. Revised invoice includes timesheet. \$7,635.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Add trip transit coverage - delivery of transmitters to Mt. Morrison site. \$1,500.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Heavy duty forklift was required to move transmitter equipment into 2nd floor entrance of transmitter building. Estimate obtained for one week rental. Due to weather delays rental had to be extended past 2 weeks (4 week rental). \$3,424.07 </div> </div>
Develop and air announcement of upcoming channel change	Information not provided.

MVPD Notification of Channel Change	<div> <div> Component Description: </div> <div> Invoice for 2nd notification due to unavoidable delays in repack project. </div> </div> <div> Amount: </div> <div> \$1,963.00 </div> <div> Component Description: </div> <div> DTVNotification Invoice INV-001908 - KRMA MVPD Notifications with Estimate. </div> <div> Amount: </div> <div> \$1,963.00 </div>
Electrical Installation for Main and Backup Transmitters	<div> <div> Component Description: </div> <div> Final invoice for electrical work to install replacement transmitters. </div> </div> <div> Amount: </div> <div> \$33,071.76 </div>
Local Zoning	Information not provided.
DTV Medical Facility Notification	<div> <div> Component Description: </div> <div> A second notification was required due to unavoidable delays in completing the new antenna installation and repack channel change. </div> </div> <div> Amount: </div> <div> \$2,987.00 </div> <div> Component Description: </div> <div> DTVNotification Invoice INV-001909 - KRMA Medical Notifications with Estimate </div> <div> Amount: </div> <div> \$2,987.00 </div>

**Cost
Information**

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,306,078.79	\$1,946,923.13	\$1,774,410.70

Reimbursement Status

Question	Response
The facility has ceased operating on its pre-auction channel.	Yes
Construction of final facilities or all necessary modifications are complete.	Yes
All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**DOUG
HOUSTON**
*CHIEF
TECHNICAL
OFFICER*

01/07/2020

Certification	Section	Question	Response
	Submission of Final Allocation or Accounting Information Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 2. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

3. The above-named entity certifies that all costs identified as "actual costs" herein accurately represent the costs actually paid by the above-named entity, including any discounts, refunds, or rebates.
4. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
5. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
6. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.

**DOUG
HOUSTON**
*CHIEF
TECHNICAL
OFFICER*

01/07/2020

Attachments