

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 39561 Service: DTV Call WDKA Channel: 25 (UHF)

ID:

Sign:

File **0000028881**

Number:

FRN: **0030190466** Date **02/11**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WDKA LICENSEE, LLC Doing Business As: WDKA LICENSEE, LLC	Harvey Arnold 10706 Beaver Dam Road Cockeysville, MD 21030 United States	+1 (410) 568-1500	harnold@sbgtv. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Paul A. Cicelski , Esq . Lerman Senter PLLC	2001 L Street NW Suite 400 Washington, DC 20036 United States	+1 (202) 416- 6756	pcicelski@lermansenter. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See Exhibit A.

Transmitters

rs	Section	Question	Response
	Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Add Transmitter Information

Question	Response
Type of change	Retune Existing
Use	Auxiliary (Backup)
Ownership	Owned
Owner	N/A
Is this transmitter currently shared with another station?	No
Is this transmitter currently in operating condition?	Yes
Manufacturer	Rohde & Schwarz
Model	NV-5400
Year	2000
Туре	Solid State
	Type of change Use Ownership Owner Is this transmitter currently shared with another station? Is this transmitter currently in operating condition? Manufacturer Model Year

Solid State Cooling	Air Cooled
Solid State Power capacity	5 kW

Auxiliary Transmitter

Retuning Transmitter Costs

Section	Question	Response
New IOT Tubes	Number of Tubes (including accessories) needed	N/A
New Mask Filter	Power	7 kW
	Other Power	N/A
New Exciter	Is a new exciter needed?	Yes
	Exciter Type	Single frequency agile

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A

	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitte

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	Sigma Plus HD 60 CP2
	Year	1997
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9evo-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61 kW
	Justification for New Transmitter	Per the manufacturer, the current transmitter cannot be retuned. See Exhibit B.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	800.0 feet
	Other Electrical Service	No

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
Concrete Pad and Ice Bridge	Concrete Pad and Ice Bridge

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stac
	Polarization	Horizontal
	Туре	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	24
	Design power capacity in use	100.0 %
	Lower Limit	470.00 MH

Upper Limit	698.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	1000.0 kW
Manufacturer	Harris
Model	TAD- 24UDA-3/36
Year	1997

Primary Antenna

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

Primary Antenna

Other Antenna Cost Not Listed

Information not provided.

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Myatt
Line Manufacturer and Type	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	960 feet per run

Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

Tower
Equipment
And
Rigging
Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

Outside Professional

Section	Question	Response
Il Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	400
	Explanation	Outside consulting engineering, legal work, and accounting services, as well as project management for regional and comprehensive repack execution.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2

	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	2
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A

Justification	N/A

Outside Professional

Other Professional Services Expenses Not Listed

l Services Costs	Description	
Sinclair Internal Costs	Internal Employee Time Costs	

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9evo-40	\$1,908,345.00	\$899,653.67		\$808,353.67	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$783,808.67	N/A	\$783,808.67	The "Need More Information" can be deleted.
Concrete Pad and Ice Bridge	\$24,545.00	\$24,545.00	N/A	\$24,545.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$35,000.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$20,800.00	\$20,000.00	N/A	N/A	N/A
Auxiliary Transmitter NV-5400	\$132,460.00	\$125,900.00		\$0.00	
Single frequency agile exciter	\$21,050.00	\$20,000.00	N/A	N/A	N/A
7 kW mask filter	\$6,210.00	\$5,900.00	N/A	N/A	N/A

UHF and VHF - minor banding issues	\$105,200.00	\$100,000.00	N/A	N/A	N/A
Sub-total	\$2,040,805.00	\$1,025,553.67	N/A	\$808,353.67	N/A
Total for all systems	\$2,325,910.01	\$1,301,013.68	N/A	\$841,938.05	N/A

Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	Component Description:	Transmitter related cost.
	Amount:	#9500109446 \$448,825.66
	Component Description:	Transmitter related cost 75%. #9500109446
	Amount:	\$448,825.66
	Component Description:	Transmitter cost,
		25% down and tax. #9500095701
	Amount:	\$334,983.01
Concrete Pad and Ice Bridge		
	Component Description:	Concrete pad and ice bridge cost. #19-0908
	Amount:	\$15,000.00
	Component Description:	Concrete pad and
		ice bridge cost. #002
	Amount:	\$9,545.00

Switchgear - industrial 800 amp	Information not provided.
Transformer 3 phase/480v - 300 KVA	Information not provided.
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.
Single frequency agile exciter	Information not provided.
7 kW mask filter	Information not provided.
UHF and VHF - minor banding issues	Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TAD- 24UDA-3/36	\$6,730.00	\$6,400.00		\$0.00	
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$0.00	Second item should be removed as we've uploaded revised version.
Sub-total	\$6,730.00	\$6,400.00	N/A	\$0.00	N/A
Total for all systems	\$2,325,910.01	\$1,301,013.68	N/A	\$841,938.05	N/A

Components

Actual Information Description	File Name	
Sweep test of existing antenna	Component Description: Amount:	WDKA antena system sweep test. \$3,241.74
	Component Description:	Sweep test of existing antenna. #1700956
	Amount:	\$3,241.74

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Sub-total	\$0.00	\$0.00	N/A	\$0.00	N/A
Total for all systems	\$2,325,910.01	\$1,301,013.68	N/A	\$841,938.05	N/A

Components

Information not provided.

Tower Equipment and Rigging Costs

Cost Information

Information Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$192,379.01	\$183,669.01		\$27,828.38	
Project management of the transition	\$63,200.00	\$60,000.00	N/A	\$23,267.46	N/A
Sinclair Internal Costs	\$119.01	\$119.01	N/A	\$119.01	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File request for Special Temporary Authorization	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$221.92	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A

Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$4,300.00	Updated cost of the estimated amount per FCC requirement.	\$4,219.99	Entries with the following invoices should be removed: #466764, #465249, #1078, #467378, #1072, #466690, #1069, #465173, #465001.
Sub-total	\$192,379.01	\$183,669.01	N/A	\$27,828.38	N/A
Total for all systems	\$2,325,910.01	\$1,301,013.68	N/A	\$841,938.05	N/A

Components

Actual Information	
Description	File Name

Project management of the transition

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #466690

Amount: \$446.87

Component Description: Legal Service Cost.

#468741

Amount: \$496.25

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$20.91

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #450412

Amount: \$999.04

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1051

Amount: \$105.97

repack matter invoice attributable to this station divided by 93 stations. #1010

Amount: \$86.88

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1133

Amount: \$307.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1130

Amount: \$281.49

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1143

Amount: \$436.90

Component Description: Legal services

cost. #470345

Amount: \$62.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #476367

Amount: \$364.80

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473885

Amount: \$318.62

Component Description: Legal Service Cost.

#474881

Amount: \$166.25

Component Description: Legal services

cost. #476948

Amount: \$292.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1098

Amount: \$238.07

repack matter invoice attributable to this station divided by 100 stations. #1099

Amount: \$266.93

Component Description: \$26,919.78 credit

to be split across 93 Sinclair stations reimbursed 999.20 for Invoice 461759

(correct

reimbursement amount is

\$709.74). #CM-11-21-2019-461759

Amount: (\$289.46)

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1111

Amount: \$159.58

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1141

Amount: \$406.17

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$322.83

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470923

Amount: \$406.65

Component Description: Legal services

cost. #471592

Amount: \$540.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #474405

Amount: \$490.56

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #475283

Amount: \$384.08

Component Description: Legal services

cost. #474467

Amount: \$235.00

repack matter invoice attributable to this station divided by 100 stations. #1151

Amount: \$388.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #473506

Amount: \$421.40

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1117

Amount: \$282.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1123

Amount: \$342.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1105

Amount: \$216.88

repack matter invoice attributable to this station divided by 100 stations. #1093

Amount: \$265.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #470237

Amount: \$436.37

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #468718

Amount: \$349.51

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #472583

Amount: \$279.89

Component Description: Legal Service Cost.

#472647

Amount: \$163.75

repack matter invoice attributable to this station divided by 100 stations. #1114

Amount: \$242.25

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1161

Amount: \$267.48

Component Description: Legal services

cost. #475815

Amount: \$45.00

Component Description: Legal services

cost. #476437

Amount: \$102.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453972

Amount: \$716.28

repack matter invoice attributable to this station divided by 98 stations. #1058

Amount: \$187.24

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463026

Amount: \$801.57

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1055

Amount: \$243.38

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467861

Amount: \$470.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #453686

Amount: \$943.95

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$32.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$91.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1145

Amount: \$369.98

repack matter invoice attributable to this station divided by 99 stations. #1086

Amount: \$275.35

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #467378

Amount: \$576.96

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$29.98

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #464321

Amount: \$683.07

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457851

Amount: \$818.59

Component Description: Legal Service Cost.

#467916

Amount: \$50.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1079

Amount: \$177.14

Component Description: Legal Service Cost.

#465249

Amount: \$355.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1156

Amount: \$399.52

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 93 stations.

Amount: \$107.53

Component Description: Legal Service Cost.

#466764

Amount: \$182.50

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$43.72

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #1012

Amount: \$20.65

Component Description: Portion of general

repack matter invoice attributable to this station divided by 99 stations. #469573

Amount: \$377.14

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$912.82

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #457331

Amount: \$836.44

repack matter invoice attributable to this station divided by 98 stations. #1063

Amount: \$262.29

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #1090

Amount: \$176.70

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$1,954.93

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$731.72

Component Description: Legal Service Cost.

#467452

Amount: \$62.50

repack matter invoice attributable to this station divided by 98 stations. #1045

Amount: \$185.10

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations. #471524

Amount: \$341.18

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1039

Amount: \$30.47

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #463567

Amount: \$566.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

repack matter internal time card attributable to this station - divided by

100.

Amount: \$66.55

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

Amount: \$9.47

Amount:

Amount:

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100 stations.

\$7.86

Component Description: Portion of general

repack matter invoice attributable to this station - divided by 100 stations.

\$15.08

Component Description: Portion of general

repack matter invoice attributable to this station divided by 100

stations.

Amount: \$11.39

	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 100 stations. \$8.66
Comprehensive coverage verification via field study, if needed	Information not provided.	
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.	
ASR modification (prepare FCC Form 854)	Information not provided.	
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	
Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 93 stations. #461289 \$122.00
	Amount: Component Description: Amount:	Portion of general repack matter invoice attributable to this station - divided by 98 stations. #461759 \$99.92
Prepare request for Special Temporary Authorization	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Information not provided.	
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description: Amount:	Legal services cost. \$172.50

Component Description: Legal Service Cost.

#466764

Amount: \$182.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations.

Amount: \$152.01

Component Description: Legal services

cost. #464741

Amount: \$57.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 93 stations. #461289

Amount: \$1,311.48

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1069

Amount: \$246.68

Component Description: Legal services

cost. #457792

Amount: \$681.60

repack matter invoice attributable to this station divided by 98 stations. #446690

Amount: \$446.87

Component Description: Legal services

cost. #460876

Amount: \$230.60

Component Description: Legal services

cost. #463640

Amount: \$187.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465001

Amount: \$596.30

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #1078

Amount: \$215.68

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #465173

Amount: \$654.26

repack matter invoice attributable to this station divided by 98 stations. #1072

Amount: \$237.64

Component Description: Legal services

cost. #464409

Amount: \$120.00

Component Description: Legal services

cost. #461739

Amount: \$437.50

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98

stations. #467378

Amount: \$576.96

Component Description: Legal Service Cost.

#465249

Amount: \$355.00

Component Description: Portion of general

repack matter invoice attributable to this station divided by 98 stations. #461759

Amount: \$869.30

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost
\$85,996.00	\$85,391.00		\$5,756.00	
\$2,806.00	\$2,806.00	N/A	\$2,806.00	N/A
\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
\$5,000.00	\$5,000.00	See Exhibit J.	N/A	N/A
\$10,000.00	\$10,000.00	See Exhibit J.	N/A	N/A
\$50,000.00	\$50,000.00	See Exhibit J.	N/A	N/A
\$195.00	\$190.00	N/A	N/A	N/A
\$335.00	\$325.00	N/A	N/A	N/A
	\$85,996.00 \$2,806.00 \$5,000.00 \$5,000.00 \$10,000.00 \$10,000.00	Cost Estimate Cost \$85,996.00 \$85,391.00 \$2,806.00 \$2,806.00 \$5,000.00 \$5,000.00 \$5,000.00 \$10,000.00 \$50,000.00 \$50,000.00 \$195.00 \$190.00	Predetermined Cost Estimate Estimated Cost Justification \$85,996.00 \$85,391.00 \$2,806.00 \$2,806.00 N/A \$5,000.00 \$5,000.00 See Exhibit J. \$10,000.00 \$10,000.00 See Exhibit J. \$50,000.00 \$50,000.00 See Exhibit J. \$195.00 \$190.00 N/A	Predetermined Cost Estimate Estimated Cost Cost Justification Actual Cost \$85,996.00 \$85,391.00 \$5,756.00 \$2,806.00 \$2,806.00 N/A \$2,806.00 \$5,000.00 \$5,000.00 See Exhibit J. N/A \$10,000.00 \$10,000.00 See Exhibit J. N/A \$50,000.00 \$50,000.00 See Exhibit J. N/A \$195.00 \$190.00 N/A N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$2,950.00	N/A
Sub-total	\$85,996.00	\$85,391.00	N/A	\$5,756.00	N/A
Total for all systems	\$2,325,910.01	\$1,301,013.68	N/A	\$841,938.05	N/A

Components

Actual Information Description	File Name	
Equipment Storage	Component Description: Amount:	Equipment storage cost. #13027487 \$440.00
	Component Description:	Equipment Storage related cost. #11845571
	Amount:	\$440.00
	Component Description:	Equipment storage cost. #11342849
	Amount:	\$1,926.00
MVPD Notification of Channel Change	Information not provided.	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Delivery and Handling Charges	Information not provided.	

	Amount:	Notifications Cost. #1311 \$2,950.00
DTV Medical Facility Notification	Component Description:	Medical
FCC Filing Fees - Form 2100 minor change CP application	Information not provided.	
FCC Filing Fees - Form 2100 license to cover application	Information not provided.	
FCC Filing Fees - Special Temporary Authorization request	Information not provided.	
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,325,910.01	\$1,301,013.68	\$841,938.05

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Lucy Rutishauser CFO

02/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above.

Lucy Rutishauser CFO

02/11/2020

Attachments