

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Service: DTV Call **WFXB** Channel: 36 (UHF) Facility Sign:

File 0000027053

Number:

ID:

FRN: 0005017900 Date 02/11

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|---------------------|------------------------|
| SPRINGFIELD BROADCASTING PARTNERS Doing Business As: SPRINGFIELD BROADCASTING PARTNERS | Beverly B. Poston ONE TELEVISION PLACE CHARLOTTE, NC 28205 United States | +1 (704) 372- 4434 | BPoston@bahakel.com | General Partnership |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|---|---|-----------------------|-------------------------|
| M. Anne Swanson Legal Counsel Wilkinson Barker Knauer LLP | M. Anne Swanson 1800 M Street NW Suite 800N Washington, DC 20036 United States | +1 (202) 383- 3342 | ASwanson@wbklaw. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|--|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | Install new interim antenna on tower for interim operations on existing channel, remove existing primary antenna from the tower. Install new primary antenna, install new primary transmitter. See Exhibit A |

Transmitters

| Section | Question | Response |
|------------------------------|---|----------|
| Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|---|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | DCX-2(IOX /DCX Product Family) |
| | Year | 2006 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 40 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | HPTV-PRLX- U24 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 40 kW |
| | Justification for New Transmitter | Manufacturer is not able to re-tune existing primary XMTR. New XMTR is required to operate on reassigned channel. New XMTR is upgrade to solid state. The cost of solid state XMTR is less than IOT and also below predetermined cost. See Exhibit B. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |

| | Switchgear (industrial 800 amp) | No |
|---|--|---|
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 500.0 feet |
| | Other Electrical Service | Yes |
| | Description | Circuit breakers and disconnects for transmitter, pumps, and heat exhangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit H. |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | | |

| Is additional field engineering time needed? | N/A |
|--|-----|
| Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|--|--|
| Coax Interconnect | Cost to interconnect output of new RF system to Main and Interim transmission lines |
| Site Design and Survey by Manufacturer | Cost for site design and survey by manufacturer to determine electrical, HVAC, and space considerations for new primary transmitter and RF system. See Exhibit C. (Survey itself is in Exhibit B.) |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-------------------------|
| Model | TFU- 26GTH-R T180 |
| Year | 2006 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU- 30GTH-R 6T180 |
|-------------------------------|---|
| Year | 2018 |
| Justification for New Antenna | Existing primary antenna is on a fixed channel and cannot be retuned. New primary antenna is required to operate primary facility on reassigned channel. See Exhibit D. |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|-------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | | |

| | Feed Line Size | 6 1/8 inches inches |
|--------------------------|---|---------------------|
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|----------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 8 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 698.00 MHz |
| | Design power capacity in use | 100.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 218.0 kW |
| | Manufacturer | |
| | Model | TFU-8WB- 1-R C160 |
| | Year | 2018 |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|---------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 4 1/16 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|---------|---|
| Reducer | Reducer to connect interim transmission line to elbow complex. See Exhibit E. |

| Transmission Seffien | Question | Response |
|------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | Dielectric |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 20 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1568 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | n Laine | Description |
|--------------|-------------------------------|-------------------------------|
| | Addtional Elbows | Additional Elbows |
| | Cut Sections and Transformers | Cut Sections and Transformers |

| Interim |
|--------------|
| Transmission |

| New Transmission Line | | |
|--------------------------------|---|--|
| ng linen | Question | Response |
| New Transmission Line Costs | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Segment Length | 20' |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1500 feet per run |
| | Justification for New Transmission Line | New interim transmission line is required for use with new interim antenna while existing primary antenna is removed from tower and new primary antenna is installed. See Exhibit E. |

Interim

Other Transmission Line Expenses Not Listed

| Transmission | Description | |
|--------------|----------------------|---|
| | Waveguide Transition | Waveguide transition to connect existing RF system to interim transmission line for |
| | | interim operations. See Exhibit E. |

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | No |
| | One or more FM, AM or TV radio broadcaster(s) | N/A |
| | Others Types of Users | N/A |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | No |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1013613 |
| Coordinates (NAD83 (| Latitude (NAD83) | 34° 11' 20.0" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 079° 10' 59.0" W- |
| | Overall Structure Height | 1533.12 feet |
| | Support Structure Height | 1475.05 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 76.11 feet |

| Structure Type | GTOWER - |
|------------------|----------------------------|
| | Guyed Structure Used |
| | for |
| | Communication |
| | Purposes |
| Tower Owner | Springfield Independent |
| | Television Co., |
| | Inc. |
| Date Constructed | 02/05/2007 |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|-----------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | Yes |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 480 |
| | Explanation | Reassigned station does not have sufficient qualified internal personnel for project management. It is estimated that outside project management will be required for 60 days while new antennas, transmission line, and transmitter are installed. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | Yes |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | Yes |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | No |

| Number of Days | N/A |
|----------------|-----|
| Justification | N/A |

Outside Professiona

Other Professional Services Expenses Not Listed

| al | Services Costs | Description | |
|----|--|---|--|
| | WFXB Additional Repack Related Legal Services | Attorneys Fees - Repack requirements (vendor contracts, refinancing, tax, affiliation agreements, equipment selection /justification). See Exhibit G. | |

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | Yes |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | Yes |
| | FCC Special Temporary Authority Application | Yes |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | No |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|------------------------------|
| Primary Transmitter HPTV-PRLX- U24 | \$1,575,295.00 | \$1,263,922.00 | | \$1,182,552.00 | |
| Site Design and Survey by Manufacturer | \$15,300.00 | \$15,300.00 | N/A | \$15,300.00 | N/A |
| Coax Interconnect | \$66,495.00 | \$66,495.00 | Please see Comark Change Order 8-1- 19 | \$66,495.00 | N/A |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$13,000.00 | \$12,500.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,162,127.00 | N/A | \$1,095,632.00 | N/A |

| Other Electrical Service: Circuit breakers and disconnects for transmitter, pumps, and heat exhangers. Cost estimate is based upon previous projects experience of a similar nature. See Exhibit H. | \$7,500.00 | \$7,500.00 | N/A | \$5,125.00 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sub-total | \$1,575,295.00 | \$1,263,922.00 | N/A | \$1,182,552.00 | N/A |
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | N/A | \$2,062,853.72 | N/A |

Components

| Actual Information Description | File Name | |
|---|--------------------------------|--|
| Site Design and Survey by Manufacturer | Component Description: Amount: | Down payment for Site Survey and Design. \$2,000.00 |
| | Component Description: | Final payment for Site Survey and Design. |
| | Amount: | \$13,300.00 |

| | 0 | WEYD O |
|---|---------------------------|---------------------------------|
| | Component Description: | WFXB Coax |
| | A | Interconnect |
| | Amount: | \$66,495.00 |
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | | |
| State Transmitter 35 - 50 kw | Component Description: | WFXB |
| | | Transmitter |
| | | Second Payment |
| | Amount: | \$328,689.60 |
| | Component Description: | WFXB |
| | Component Bosonpheni | Transmitter Third |
| | | Payment |
| | Amount: | \$328,689.60 |
| | Common and Docarindian | Invaire for 250/ |
| | Component Description: | Invoice for 35% |
| | | Deposit on Digital Transmitter. |
| | Amount: | \$383,471.20 |
| | , and and | φοσο, 1. <u></u> σ |
| | Component Description: | WFXB |
| | | Transmitter |
| | | Fourth Payment |
| | Amount: | \$54,781.60 |
| Other Electrical Service: | | |
| Circuit breakers and | Component Description: | WFXB |
| disconnects for transmitter, | | Transmitter |
| oumps, and heat exhangers. | | Electrical |
| Cost estimate is based upon | | Installation |
| previous projects experience | | |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|---------------------------|
| Interim Antenna TFU-8WB-1- R C160 | \$208,643.00 | \$60,843.00 | | \$60,843.00 | |
| Reducer | \$1,463.00 | \$1,463.00 | N/A | \$1,463.00 | N/A |
| Elbow complex, broadband, at antenna input, per 4 1/16. feedline (if needed) | \$10,950.00 | \$8,055.00 | N/A | \$8,055.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$44,925.00 | N/A | \$44,925.00 | N/A |
| Primary Antenna TFU- 30GTH-R 6T180 | \$266,030.00 | \$230,582.50 | | \$230,582.50 | |

| Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed) | \$12,300.00 | \$10,297.50 | N/A | \$10,297.50 | N/A |
|---|----------------|----------------|-----|----------------|-----|
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$6,400.00 | N/A |
| UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized | \$247,000.00 | \$213,885.00 | N/A | \$213,885.00 | N/A |
| Sub-total | \$474,673.00 | \$291,425.50 | N/A | \$291,425.50 | N/A |
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | N/A | \$2,062,853.72 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Reducer | | |
|--|-------------------------------|---------------------|
| | Component Description: | WFXB Interim |
| | | Reducer Third |
| | Amazunti | Payment \$146.30 |
| | Amount: | \$146.30 |
| | Component Description: | WFXB Interim |
| | | Reducer First |
| | | Payment |
| | Amount: | \$658.35 |
| | Component Description: | WFXB Interim |
| | | Reducer Second |
| | | Payment |
| | Amount: | \$658.35 |
| Elbow complex, broadband, | | |
| at antenna input, per 4 1/16. feedline (if needed) | Component Description: | WFXB Interim |
| reedine (ii needed) | | Elbow Complex |
| | | Third Payment |
| | Amount: | \$805.50 |
| | Component Description: | WFXB Interim |
| | | Elbow Complex |
| | | First Payment |
| | Amount: | \$3,624.75 |
| | Component Description: | WFXB Interim |
| | | Elbow Complex |
| | | Second Payment |
| | Amount: | \$3,624.75 |

| Sweep test of existing antenna | Onne analy December 1 | MEND In the |
|--------------------------------|------------------------|-----------------------------|
| | Component Description: | WFXB Interim Sweep Third |
| | | Payment |
| | Amount: | \$640.00 |
| | Amount. | ψ040.00 |
| | Component Description: | WFXB Interim |
| | | Antenna Repack |
| | | Sweep Second |
| | | Payment |
| | Amount: | \$2,880.00 |
| | Component Description: | WFXB Interim |
| | | Antenna Repack |
| | | Sweep First |
| | | Payment |
| | Amount: | \$2,880.00 |
| UHF - Lower Power Side | | |
| Mount, One station - 200-500 | Component Description: | WFXB Interim |
| kW, horizontally polarized | | Antenna Third |
| | | Payment |
| | Amount: | \$4,492.50 |
| | Component Description: | WFXB Interim |
| | Component Description. | Antenna Second |
| | | Payment |
| | Amount: | \$20,216.25 |
| | | ¥20,210.20 |
| | Component Description: | WFXB Interim |
| | | Antenna First |
| | | Payment |
| | Amount: | \$20,216.25 |

| Elbow complex, single channel, at antenna input, | | |
|--|------------------------|-----------------------------|
| per 6 1/8. feedline (if needed) | Component Description: | WFXB Main |
| por o 170. rodalino (il ridodod) | | Antenna Elbow |
| | | Complex Third |
| | | Payment |
| | Amount: | \$1,029.74 |
| | Component Description: | WFXB Main |
| | Component Description. | Antenna Elbow |
| | | Complex Second |
| | | Payment |
| | Amount: | \$4,633.88 |
| | Amount | ψ-1,000.00 |
| | Component Description: | WFXB Main |
| | | Antenna Elbow |
| | | Complex First |
| | | Payment |
| | Amount: | \$4,633.88 |
| Sweep test of existing antenna | Component Description: | WFXB Main Antenna Repack |
| | | Sweep Third |
| | | Payment |
| | Amount: | \$640.00 |
| | Component Description: | WFXB Main |
| | Component Description. | Antenna Repack |
| | | Sweep Second |
| | | Payment |
| | Amount: | \$2,880.00 |
| | | - -, |
| | Component Description: | WFXB Main |
| | | Antenna Repack |
| | | Sweep First |
| | | Payment |
| | A | ΦΩ ΩΩΩ ΩΩ |
| | Amount: | \$2,880.00 |

UHF - High Power Top Mount (200-1000 kW), One station antenna, horizontally polarized

Component Description: WFXB Main

Antenna First Payment

Amount: \$96,248.25

Component Description: WFXB Main

Antenna Fourth

Payment

Amount: \$9,267.76

Component Description: WFXB Main

Antenna Fifth

Payment

Amount: \$5,760.00

Component Description: WFXB Main

Antenna Third

Payment

Amount: \$6,360.74

Component Description: WFXB Main

Antenna Second

Payment

Amount: \$96,248.25

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Interim Transmission | Predetermined Cost Estimate \$303,000.00 | Estimated Cost \$216,951.05 | Estimated Cost Justification | Actual Cost \$216,951.05 | Actual Cost Justification |
|---|--|-----------------------------------|------------------------------------|-----------------------------|------------------------------|
| Line | | | | | |
| Waveguide Transition | \$0.00 | \$0.00 | N/A | N/A | N/A |
| Rigid Transmission Line - copper, 6 1/8" | \$303,000.00 | \$216,951.05 | N/A | \$216,951.05 | N/A |
| Primary Transmission Line | \$10,398.90 | \$10,398.90 | | \$10,398.90 | |
| 0 . 0 | | | | | |
| Cut Sections and Transformers | \$3,177.00 | \$3,177.00 | N/A | \$3,177.00 | N/A |
| and | \$3,177.00 \$7,221.90 | \$3,177.00 \$7,221.90 | N/A | \$3,177.00 \$7,221.90 | N/A |
| and Transformers Addtional | , i | · | | | |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| Waveguide Transition | Information not provided. |
| Rigid Transmission Line - copper, 6 1/8" | |

Component Description: WFXB Interim

Rigid

Transmission Line Fourth Payment

Amount: \$7,249.50

Component Description: WFXB Interim

Rigid

Transmission Line

Fifth Payment

Amount: \$791.00

Component Description: WFXB Interim

Rigid

Transmission Line

Third Payment

Amount: \$22,573.13

Component Description: WFXB Interim

Rigid

Transmission Line Sixth Payment

Amount: \$1,121.20

Component Description: WFXB Interim

Rigid

Transmission Line Second Payment

Amount: \$90,751.86

Component Description: WFXB Interim

Rigid

Transmission Line First Payment

Amount: \$90,751.86

| | Component Description: | WFXB Interim Swivel Flange Transmission Line First Payment |
|----------------------------------|--------------------------------|---|
| | Amount: | \$1,856.25 |
| | Component Description: | WFXB Interim Swivel Flange Transmission Line Second Payment |
| | Amount: | \$1,856.25 |
| Cut Sections and Transformers | Component Description: Amount: | WFXB Cut Section \$1,302.00 |
| | Component Description: Amount: | WFXB Transformers \$1,875.00 |
| Addtional Elbows | | |
| | Component Description: | WFXB Additional Elbows |
| | Amount: | \$7,221.90 |

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|--|----------------|--|
| Primary Tower GTOWER | \$527,100.00 | \$458,435.00 | | \$305,585.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$150,435.00 | N/A | \$150,435.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$12,000.00 | N/A | \$9,150.00 | See Exhibit J, Exhibit K, revised invoices, and WFXB From 399 Amendment 2-20-18 |
| Minor tower reinforcement /modifications | \$158,000.00 | \$150,000.00 | N/A | N/A | N/A |
| Tower Helicopter Lift | \$146,000.00 | \$146,000.00 | See Attached WFXB VTS Quote 17085-SC- REV-1 | \$146,000.00 | N/A |
| Sub-total | \$527,100.00 | \$458,435.00 | N/A | \$305,585.00 | N/A |
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | N/A | \$2,062,853.72 | N/A |

Components

| Actual Information | | |
|--------------------|-----------|--|
| Description | File Name | |

| Tall Tower (greater than 500') | | |
|---|---------------------------|--------------------|
| | Component Description: | WFXB Tower |
| | | Crew Final |
| | | Payment |
| | Amount: | \$75,217.50 |
| | Component Description: | WFXB Tower |
| | | Crew Down |
| | | Payment |
| | Amount: | \$75,217.50 |
| Structural engineering tower | | |
| load study for well documented tower | Component Description: | Invoice for Level |
| aocumented tower | | 1 Corrosion Risk |
| | | Analysis on tower |
| | Amount: | \$1,250.00 |
| | Component Description: | Invoice for |
| | | ground anchor |
| | | inspection and |
| | | site walk |
| | Amount: | \$500.00 |
| | Component Description: | Invoice for Tower |
| | Compension Decomposition | Structural |
| | | Analysis |
| | Amount: | \$7,400.00 |
| Minor tower reinforcement /modifications | Information not provided. | |
| Tower Helicopter Lift | | |
| | Component Description: | WFXB Helicopter |
| | | Lift Final Payment |
| | Amount: | \$73,000.00 |
| | Component Description: | WFXB Tower |
| | | Helicopter Lift |
| | | |
| | | Down Payment |

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost |
|--|-----------------------------|-------------------|------------------------------|-------------|--|
| Outside Professional Services | \$132,674.40 | \$126,269.40 | Castingation | \$31,362.90 | ousimounoi |
| WFXB Additional Repack Related Legal Services | \$14,019.40 | \$14,019.40 | N/A | \$14,019.40 | Please see WFXB Form 399 Amendment 2-20-18 and WFXB Form 399 Amendment 2-26-18 |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | \$250.00 | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,000.00 | N/A | \$782.00 | N/A |
| ASR modification (prepare FCC Form 854) | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |
|--|------------|------------|-----|------------|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | \$1,009.00 | N/A |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | \$4,210.00 | \$4,000.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$978.00 | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |

| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering | \$2,105.00 | \$2,000.00 | N/A | N/A | N/A |
|--|------------|------------|-----|-------------|--|
| section of FCC Form 2100, Construction Permit Application | | | | | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$1,875.00 | Please see attached revised invoices #240515, #240347, #240208, and WFXB Form 399 Amendmen 2-20-18 |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$2,500.00 | N/A | \$12,449.50 | See Exhibi I and WFXB Form 399 Amendmen 2-26-18 |

| Project management of the transition | \$75,840.00 | \$72,000.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$132,674.40 | \$126,269.40 | N/A | \$31,362.90 | N/A |
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | N/A | \$2,062,853.72 | N/A |

Components

| Actual Information | | |
|--|---------------------------------|---|
| Description | File Name | |
| WFXB Additional Repack Related Legal Services | Component Description: | WFXB Post- Auction Repack |
| | Amount: | Legal Services \$315.00 |
| | Component Description: | WFXB Post- Auction Repack Legal Services |
| | Amount: | \$1,020.00 |
| | Component Description: | WFXB Post- Auction Repack Legal Services |
| | Amount: Component Description: | \$120.00 WFXB Post- Auction Repack |
| | Amount: | Legal Services \$644.00 |
| | Component Description: Amount: | WFXB Post- Auction Repack Legal Services \$63.00 |
| | Amount: | φυວ.υυ |

Component Description: WFXB Post-

Auction Repack

Legal Services

Amount: \$719.00

Component Description: WFXB Post-

Auction Repack

Legal Services.

Amount: \$819.00

Component Description: WFXB Post-

> **Auction Repack** Legal Services.

Amount: \$8,388.50

Component Description: WFXB Post-

> **Auction Repack** Legal Services.

Amount: \$1,930.90

Prepare engineering section of FCC Form 2100 (main), License to Cover Application

Component Description:

WFXB

Engineering for

License Application

\$250.00 Amount:

| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed | Component Description: | WFXB Engineering for |
|--|---------------------------|-------------------------------------|
| Construction), if needed for height increase | Amount: | Form 7460-1 \$250.00 |
| | Component Description: | WFXB Engineering for |
| | Amount: | Form 7460-1 \$125.00 |
| | Component Description: | WFXB Form 7460- 1 Legal Services |
| | Amount: | \$407.00 |
| ASR modification (prepare FCC Form 854) | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Attorney Fees -Prepare and File FCC Form 2100 (main), | Component Description: | WFXB License |
| License to Cover Application | Component Description. | Application Legal Services |
| | Amount: | \$1,009.00 |
| Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application | Information not provided. | |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: | Construction Permit Legal Issues. |
|--|---------------------------|-----------------------------------|
| | Amount: | \$498.00 |
| | Component Description: | Construction Permit Legal Issues. |
| | Amount: | \$480.00 |
| Prepare request for Special emporary Authorization | Information not provided. | |
| RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License of Cover Application | Information not provided. | |
| F Consulting Engineer ees- Aux Antenna: repare engineering section FFCC Form 2100, onstruction Permit pplication | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit | Information not provided. | |

Perform engineering study for new channel assignment **Component Description:** Engineering study and antenna development work for new channel assignment and antenna development. \$1,500.00 Amount: **Component Description:** Engineering study work for new channel assignment and antenna development. Amount: \$312.50 **Component Description:** Engineering study work for new channel assignment and antenna development. Amount: N/A **Component Description:** Engineering study work for new channel assignment and antenna development. Amount: \$62.50 Address transition timing Information not provided.

and coordination issues w/ other stations and wireless

| Prepare and or review | | |
|-----------------------|------------------------|--------------------|
| eimbursement form | Component Description: | WFXB Post- |
| | | Auction Repack |
| | | Legal Services. |
| | Amount: | \$4,619.00 |
| | Component Description: | WFXB Post- |
| | | Auction Repack |
| | | Legal Services re- |
| | | submitted |
| | Amount: | \$175.50 |
| | Component Description: | WFXB Post- |
| | | Auction Legal |
| | | Services. |
| | Amount: | \$1,664.00 |
| | Component Description: | WFXB Post- |
| | Component Description. | Auction Repack |
| | | Legal Services. |
| | Amount: | \$175.00 |
| | Component Description: | WFXB Post- |
| | Component Description. | Auction Repack |
| | | Legal Services. |
| | Amount: | \$1,123.00 |
| | Component Description: | WFXB Post- |
| | Component Description. | Auction Repack |
| | | Legal Services. |
| | Amount: | \$1,592.00 |
| | Component Description | WFXB Post- |
| | Component Description: | WEAD POSI- |

Auction Repack Legal Services.

Amount: \$3,276.00

Project management of the transition

Information not provided.

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cos Justificatio |
|--|--------------------------------|-------------------|--|-------------|---|
| Other Expenses | \$66,921.37 | \$66,356.37 | | \$24,578.37 | |
| MVPD Notification of Channel Change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$1,000.00 | \$1,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$21,628.37 | \$21,628.37 | Please see WFXB Shipping and Handling Amendment 10-11-19 | \$21,628.37 | Sub-total and estimated cost agree |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$30,713.00 | \$30,713.00 | See Exhibit B and Form 399 Amendment Document. | N/A | N/A |
| Non-zoning permits | \$500.00 | \$500.00 | N/A | N/A | N/A |
| FCC Filing Fees - Special Temporary Authorization request | \$195.00 | \$190.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,950.00 | N/A |

| FCC Filing Fees - Form 2100 license to cover application | \$335.00 | \$325.00 | N/A | N/A | N/A |
|--|----------------|----------------|-----|----------------|-----|
| Sub-total | \$66,921.37 | \$66,356.37 | N/A | \$24,578.37 | N/A |
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | N/A | \$2,062,853.72 | N/A |

Components

| Actual Information Description | File Name |
|---|---------------------------|
| MVPD Notification of Channel Change | Information not provided. |
| Develop and air announcement of upcoming channel change | Information not provided. |

| Equipment Delivery and | | |
|--|---------------------------|------------------------|
| Handling Charges | Component Description: | WFXB Dielectric |
| | Amount | Storage |
| | Amount: | \$2,340.00 |
| | Component Description: | WFXB Dielectric |
| | | Shipping |
| | Amount: | \$7,539.82 |
| | Component Description: | WFXB Dielectric |
| | | Shipping |
| | Amount: | \$1,651.73 |
| | Component Description: | WFXB Dielectric |
| | Amazint | Shipping |
| | Amount: | \$806.61 |
| | Component Description: | WFXB Dielectric |
| | Amount: | Shipping \$1,219.73 |
| | Amount: | \$1,219.73 |
| | Component Description: | WFXB Dielectric |
| | Amazzata | Shipping |
| | Amount: | \$2,472.84 |
| | Component Description: | WFXB Dielectric |
| | | Shipping |
| | Amount: | \$4,280.00 |
| | Component Description: | WFXB Dielectric |
| | A | Shipping |
| | Amount: | \$1,317.64 |
| Disposal Costs (for | Information not provided. | |
| equipment and other waste. | | |
| equipment and other waste, net of any salvage value) | | |

| FCC Filing Fees - Special Temporary Authorization request | Information not provided. | |
|---|---------------------------|--|
| DTV Medical Facility Notification | Component Description: | WFXB Medica Facility Notifications |
| | Amount: | \$2,950.00 |
| FCC Filing Fees - Form 2100 license to cover application | Information not provided. | |

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,090,062.67 | \$2,433,758.22 | \$2,062,853.72 |

| Reimbursem | entestiatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Beverly Poston President

02/11/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Beverly Poston

President

02/11/2020

Attachments