

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 73319 Service: DTV Call WQAD-TV Channel: 31 (UHF)

Sign:

File **0000028252**

Number:

ID:

FRN: **0028358455** Date **01/30**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|-------------------------------------|----------------------------------------------------------------------------------------------|--------------------------|-----------------|---------------------------------|
| TEGNA Broadcast Holdings, LLC | Denise A. Branson, Sr. Paralegal 8350 BROAD STREET SUITE 2000 TYSONS, VA 22102 United States | +1 (703) 873- 6606 | DBRANSON@TEGNA. | Limited Liability Company |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|----------------------------------------------------|---------|-------|-------|
| The Preparer is same as the reimbursement contact. | | | |

Broadcaster Information and Transition Plan

| Question | Response |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
| Briefly describe transition plan | Replace Antenna and Transmission line Replace transmitter Install Interim antenna to operate on during construction |

Transmitters

| rs | Section | Question | Response |
|----|---------------------------------|-------------------------------------------|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|------------------------------------------------------------|--------------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | SigmaCD- P2 |
| | Year | 2001 |
| | Туре | Inductive Output Tube |
| | IOT Power Type | Two |
| | Power Capacity | 60 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|-------------------------------------------|-----------------------------------------------------------------------------------------------------------------------|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | ULXTE-72 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 47 kW |
| | Justification for New Transmitter | Current transmitter has be state not Re-Tunable by the manufacturer. ULXTE-72 Non Epole equivalent for reimbursement. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|------------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | Yes |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | No |
| | Power | N/A |
| | Rigid Conduit and Wiring | Yes |
| | Size | 2 inches |
| | Length | 300.0 feet |
| | Other Electrical Service | No |
| | | - |

| | Description | N/A |
|---------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-----|
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter **Other Transmitter Cost Not Listed**

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|------------------------------------------------------------------|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1000.0 kW |

| Manufacturer | |
|--------------|-----------|
| Model | TFU-30GTH |
| Year | 2003 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Top Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 868.0 kW |
| | Manufacturer | |
| | | |

| Model | TFU-31JTH /VP-R 06 |
|-------------------------------|------------------------------------------------------|
| Year | 2020 |
| Justification for New Antenna | Current antenna will not operate on assigned channel |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 7 3/16 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Information not provided.

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|----------------------------------------------------------------------|-------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Broadband Slot |
| | Number of Stations Supported | 1 |
| | Number of Panels/Bays | 16 |
| | Lower Limit | 470.00 MHz |
| | Upper Limit | 700.00 MHz |
| | Design power capacity in use | 90.0 % |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 200.0 kW |
| | Manufacturer | |
| | Model | TFU-WB16 |
| | Year | 2020 |

| Justification for New Antenna | Temporary |
|--------------------------------|------------|
| oddiniodion for Now / intornia | operation |
| | |
| | during |
| | tower work |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|-------------------------------------------------------------------------------------------------------------|--------------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | В |
| | Feed Line Size | 6 1/8 inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | No |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | No |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Name | Description |
|--------------|--------------------------------------------------|
| Tower Rental | American Tower rental of tower space for antenna |

| Transmission ^{Seffien} | Question | Response |
|------------------------------------|-------------------------------------------------|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission Line

Existing Transmission Line

| n Line Section | Question | Response |
|----------------------------------------|----------------------------------------------------------------------------|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission | Manufacturer | |
| Line Manufacturer and Type | Туре | Rigid |
| | Diameter | 6 1/8 inches |
| | Other Diameter | N/A |
| | Segment Length | 19 1/2 inches |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1100 feet per run |

Primary Transmi

New Transmission Line

| smissio | n Line Section | Question | Response |
|---------|--------------------------------|-------------------------------------------|---------------------------------------------------------------------|
| | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Rigid |
| | | Diameter | 7 3/16 inches |
| | | Other Diameter | N/A |
| | | Segment Length | 20 inches |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1100 feet per run |
| | | Justification for New Transmission Line | Current line section length is not compatible with assigned channel |

Primary Other Transmission Line Expenses Not Listed

Transmission to inetion not provided.

Interim

New Transmission Line

| Transmissio | n Line Section | Question | Response |
|--------------------------------|-------------------|-----------------------------------------|-------------------------------------------------|
| New Transmission Line Costs | | Use | Interim |
| | Costs | Description of Use | N/A |
| | Change Type | Purchase New | |
| | | Туре | Rigid |
| | | Diameter | 6 1/8 inches |
| | | Segment Length | Broadband |
| | | Other Segment Length | |
| | | Number of parallel runs | 1 |
| | Length | 1080 feet per | |
| | | Justification for New Transmission Line | Transmission line to connect to interim antenna |

Interim Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---------------------------------------------|-------------------------------------------------------|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|--------------------------------|---------------------------------------------------------|----------------------|
| Existing Tower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | Candelabra |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | No |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Unknown |
| Existing Tower | Do you have a tower registration number? | Yes |
| Structure Registration | ASR Number | 1225582 |
| Coordinates (NAD83 (| Latitude (NAD83) | 41° 18' 44.5" N- |
| North American Datum of 1983)) | Longitude (NAD83) | 090° 22' 46.2" W- |
| | Overall Structure Height | 1096.12 feet |
| | Support Structure Height | 1096.12 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 752.94 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|----------------------------------------------------------|
| Tower Owner | American Towers, LLC. |
| Date Constructed | 08/30/2001 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Call Sign | Service |
|-----------|-----------------------------------|
| KQIN | DTV |
| WQPT-TV | DTV |
| KLJB | DTV |
| WMWC-TV | DTV |
| WQAD-TV | DTV |
| KWQC-TV | DTV |
| | KQIN WQPT-TV KLJB WMWC-TV WQAD-TV |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|------------------------------------------------------------|-----------------------------------------------------------------------|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Minor Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|------------|
| Tower Rigging Costs | Complex Tower | Candelabra |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

| Name | Description |
|--------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|
| Pedestal | Replace current pedestal to support new antenna |
| Tower Permit Drawing Package | Tower Permit Drawing Package |
| Capital Contribution to Am Twr | Capital Contribution to Am Twr |
| Structural engineering tower load study for a documented tower with candelabra | Rigorous Structural analysis to access the structural capacity and modifications needed to accommodate the repacked equipment. |
| Interim Install | Separate trip for Interim system install |
| Obtain building permits from local zoning authorities | Obtain building permits from local zoning authorities |

Outside Professional

| Section | Question | Response |
|----------------------------------------------------------|------------------------------------------------------------------------------|-------------------------------------|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 300 |
| | Explanation | Landlord Managemen of project |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 2 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | No |
| Services | For Auxiliary Facility | N/A |
| | For Main Facility | N/A |
| | Prepare and file Form FCC License to Cover Application | No |
| | For Auxiliary Facility | N/A |

| | For Main Facility | N/A |
|----------------------------------|--------------------------------------------------------------------------------------------|-----|
| | Prepare request for Special Temporary Authority | No |
| | Quantity | N/A |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | No |
| | Address transition timing and coordination issues w/ other stations and wireless providers | No |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | No |
| | Number of Days | N/A |
| | Justification | N/A |

Outside
Professional Services Expenses Not Listed
Professional Services ©qstsided.

Other Expenses

| Section | Question | Response |
|---------------------------------|----------------------------------------------------------------------------------------------------------------------|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | Yes |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | No |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary Transmitter ULXTE-72 | \$1,533,400.00 | \$1,357,500.00 | | \$1,138,403.88 | |
| 2" Rigid Conduit and Wiring (Cost per foot) | \$7,800.00 | \$7,500.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| Service entrance 3 phase/800 amp/208 volt | \$14,400.00 | \$13,700.00 | N/A | N/A | N/A |
| UHF - Liquid Cooled Solid State Transmitter 35 - 50 kW | \$1,473,000.00 | \$1,300,000.00 | N/A | \$1,138,403.88 | N/A |
| Sub-total | \$1,533,400.00 | \$1,357,500.00 | N/A | \$1,138,403.88 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| Actual Information Description | File Name |
|---------------------------------------------|---------------------------|
| 2" Rigid Conduit and Wiring (Cost per foot) | Information not provided. |

| Switchgear - industrial 800 amp | Information not provided. | |
|--------------------------------------------|---------------------------|-----------------|
| Service entrance 3 phase /800 amp/208 volt | Information not provided. | |
| UHF - Liquid Cooled Solid | | |
| State Transmitter 35 - 50 kW | Component Description: | 2nd payment for |
| | | ULXTE-72 |
| | Amount: | \$381,531.67 |
| | Component Description: | Gates US033104 |
| | | v191129jgv1 |
| | Amount: | \$378,897.69 |
| | Component Description: | ULXTE-72 Depo |
| | Amount: | \$377,974.52 |

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Antenna TFU-WB16 | \$234,930.00 | \$151,400.00 | | \$97,492.50 | |
| Tower Rental | \$25,000.00 | \$25,000.00 | Tower interim antenna space rental | N/A | N/A |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | \$13,700.00 | \$10,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$5,760.00 | N/A |
| UHF - Lower Power Side Mount, One station - 200-500 kW, horizontally polarized | \$189,500.00 | \$110,000.00 | N/A | \$91,732.50 | N/A |
| Primary Antenna TFU-31JTH /VP-R 06 | \$310,130.00 | \$269,400.00 | | \$105,120.45 | |

| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | \$2,880.00 | N/A |
|-----------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|-----|----------------|-----|
| UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized | \$289,500.00 | \$250,000.00 | N/A | \$96,668.10 | N/A |
| Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed) | \$13,900.00 | \$13,000.00 | N/A | \$5,572.35 | N/A |
| Sub-total | \$545,060.00 | \$420,800.00 | N/A | \$202,612.95 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| Actual Information Description | File Name |
|-----------------------------------------------------------------------------|---------------------------|
| Tower Rental | Information not provided. |
| Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed) | Information not provided. |

| Sweep test of existing antenna | Component Description: | 2nd payment Sweep Test |
|---------------------------------------------------------|------------------------|---------------------------|
| | Amount: | \$2,880.00 |
| | Component Description: | 1st payment |
| | Amount: | Sweep test \$2,880.00 |
| UHF - Lower Power Side Mount, One station - 200-500 | | |
| kW, horizontally polarized | Component Description: | 2nd payment |
| , , | Amount: | TFU-16WB-R \$45,866,25 |
| | Allouit. | \$45,866.25 |
| | Component Description: | 1st payment TFU- |
| | Amazinti | 16WB-R |
| | Amount: | \$45,866.25 |
| Sweep test of existing antenna | Component Description | 1ct navment |
| | Component Description: | 1st payment Sweep Test |
| | Amount: | \$2,880.00 |
| UHF - High Power Top | | |
| Mount (200-1000 kW), One station antenna , elliptically | Component Description: | 1st payment TFU- |
| or circularly polarized | Amaunt | 31JTH/VP-R |
| | Amount: | \$96,668.10 |
| Elbow complex, single channel, at antenna input, | | |
| per 7 3/16. feedline (if | Component Description: | 1st payment |
| needed) | A | Elbow Complex |
| • | Amount: | \$5,572.35 |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|-----------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Interim Transmission Line | \$250,560.00 | \$210,000.00 | | \$141,822.90 | |
| Rigid Transmission Line - copper, 6 1 /8" broadband | \$250,560.00 | \$210,000.00 | N/A | \$141,822.90 | N/A |
| Primary Transmission Line | \$319,000.00 | \$240,000.00 | | \$99,613.46 | |
| Rigid Transmission Line - copper, 7 3 /16" | \$319,000.00 | \$240,000.00 | N/A | \$99,613.46 | N/A |
| Sub-total | \$569,560.00 | \$450,000.00 | N/A | \$241,436.36 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Rigid Transmission Line - copper, 6 1/8" broadband | | |
|----------------------------------------------------|------------------------|-------------------|
| copper, o 1/o broauband | Component Description: | 2nd payment |
| | | RTLSCR's |
| | Amount: | \$2,485.69 |
| | Component Description: | 2nd payment |
| | | transmission line |
| | Amount: | \$68,425.76 |
| | Component Description: | 1st payment |
| | | RTLSCR's |
| | Amount: | \$2,485.69 |
| | Component Description: | 1st payment |
| | | transmission line |
| | Amount: | \$68,425.76 |
| Rigid Transmission Line - | | |
| opper, 7 3/16" | Component Description: | 1st payment |
| | | RTLSCR's |
| | Amount: | \$4,693.50 |
| | Component Description: | 1st payment |
| | | Transmission Line |
| | Amount: | \$94,919.96 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Primary Tower | Predetermined Cost Estimate \$974,380.00 | Estimated Cost \$1,299,300.00 | Estimated Cost Justification | Actual Cost \$676,900.00 | Actual Cost Justification |
|--------------------------------------------------------------------------------|------------------------------------------|-------------------------------|-----------------------------------------------------------------------------------------------|-----------------------------|------------------------------|
| Obtain building permits from local zoning authorities | \$1,000.00 | \$1,000.00 | See attached / uploaded PDF file titled "Am Twr 370433 v200130jgv1. pdf" | \$1,000.00 | N/A |
| Interim Install | \$339,380.00 | \$339,380.00 | N/A | \$169,690.00 | N/A |
| Structural engineering tower load study for a documented tower with candelabra | \$19,000.00 | \$19,000.00 | N/A | \$19,000.00 | N/A |
| Tower Permit Drawing Package | \$4,700.00 | \$4,700.00 | See attached / uploaded PDF file titled "Am Twr 370433 v200130jgv1. pdf" | \$4,700.00 | N/A |
| Minor tower reinforcement /modifications | \$158,000.00 | \$0.00 | N/A | N/A | N/A |

| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | \$421,000.00 | \$905,420.00 | Complete quote for services including modifications and new pedestal | \$452,710.00 | N/A |
|----------------------------------------------------------------------------------------------------------------------------|----------------|----------------|----------------------------------------------------------------------------------------|----------------|-----|
| Capital Contribution to Am Twr | \$5,000.00 | \$5,000.00 | See attached /uploaded PDF file titled "Am Twr 460220503 v191129jgv1. pdf" | \$5,000.00 | N/A |
| Pedestal | \$0.00 | \$0.00 | Included in Quote | N/A | N/A |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$24,800.00 | N/A | \$24,800.00 | N/A |
| Sub-total | \$974,380.00 | \$1,299,300.00 | N/A | \$676,900.00 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| Actual Information | | |
|---------------------------|-----------|--|
| Description | File Name | |

| Obtain building permits from local zoning authorities | Component Description: Amount: | Am Twr 370433 v200130jgv1 \$1,000.00 |
|---------------------------------------------------------------------------------------------------------------------------|--------------------------------|---------------------------------------------------|
| Interim Install | Component Description: Amount: | down payment for Int. \$169,690.00 |
| Structural engineering tower load study for a documented tower with candelabra | Component Description: Amount: | Structural reporting \$19,000.00 |
| Tower Permit Drawing Package | Component Description: Amount: | Am Twr 370433 v200130jgv1 \$4,700.00 |
| Minor tower reinforcement /modifications | Information not provided. | |
| Complex Tower (includes, for example, those with candelabras and/or stacked antennas) | Component Description: Amount: | installation top mount deposit \$452,710.00 |
| Capital Contribution to Am Twr | Component Description: Amount: | Am Twr 460220503 v191129jgv1 \$5,000.00 |
| Pedestal | Information not provided. | |
| Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study | Component Description: Amount: | Tower Mapping \$24,800.00 |

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | Predetermined | Estimated | Estimated Cost | | Actual Cost |
|--------------------------------------------------------------------------------------|---------------|-------------|-------------------|------------|---------------|
| Description Outside Professional Services | \$84,645.00 | \$70,500.00 | Justification | \$9,480.00 | Justification |
| RF Exposure Measurements | \$21,050.00 | \$11,000.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$4,100.00 | \$3,000.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | N/A | N/A |

| Project management of the transition | \$47,400.00 | \$45,000.00 | N/A | \$9,480.00 | N/A |
|-----------------------------------------------|----------------|----------------|-----|----------------|-----|
| Sub-total | \$84,645.00 | \$70,500.00 | N/A | \$9,480.00 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| File Name | |
|--------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Information not provided. | |
| Component Description: Amount: | Am Twr 370433 v200130jgv1 \$9,480.00 |
| | Information not provided. Component Description: |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---------------------------------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Other Expenses | \$71,550.00 | \$71,000.00 | | \$2,950.00 | |
| Local Zoning | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | \$2,950.00 | N/A |
| Equipment Delivery and Handling Charges | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$15,000.00 | \$15,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Sub-total | \$71,550.00 | \$71,000.00 | N/A | \$2,950.00 | N/A |
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | N/A | \$2,271,783.19 | N/A |

Components

| Actual Information Description | File Name |
|--------------------------------|---------------------------|
| Local Zoning | Information not provided. |

| DTV Medical Facility Notification | Component Description: Amount: | MEDICAL TESTING \$2,950.00 |
|---------------------------------------------------------|--------------------------------|----------------------------------|
| Equipment Delivery and Handling Charges | Information not provided. | |
| Equipment Storage | Information not provided. | |
| Develop and air announcement of upcoming channel change | Information not provided. | |
| MVPD Notification of Channel Change | Information not provided. | |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|----------------|
| Total for all systems | \$3,778,595.00 | \$3,669,100.00 | \$2,271,783.19 |

| Reimbursem | entestiatus | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
| | The facility has ceased operating on its pre- auction channel. | Yes |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

01/30/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

01/30/2020

Attachments