



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **16940** | Service: **DTV** | Call **KBCA** | Channel: **26 (UHF)** |
ID:
File **0000028049**
Number:
FRN: **0014881114** | Date **05/11**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WILDERNESS COMMUNICATIONS, LLC	3501 NORTHWEST EVANGELINE	+1 (337) 896-1600	eddie@delta-network.com	Limited Liability Company
Doing Business As:	THRUWAY			
WILDERNESS COMMUNICATIONS, LLC	CARENCRO, LA 70520 United States			

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Arthur Lee Clardy , III . <i>Director of Engineering Delta Media Corporation</i>	Lee Clardy PO Box 159 Carencro, LA 70520 United States	+1 (337) 896-1600	lclardy@deltamediacorp.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	Existing CH 41 RF system is not capable of re-tuning to new channel. Existing transmitter no longer supported by manufacturer. Need to purchase new antenna, RF filters and transmitter.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	CST II
	Year	2002
	Type	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	60 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	Parallax U13
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	21 kW
	Justification for New Transmitter	Advanced Broadcast Systems is no longer providing support for their transmitter products. Please see attached response to transmitter power question.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	Yes

	Power	150 kVA
	Rigid Conduit and Wiring	Yes
	Size	1.5 inches
	Length	100.0 feet
	Other Electrical Service	Yes
	Description	Rigid Conduit and Wiring 3.0 inches 35 feet
HVAC Service	Does the replacement transmitter require HVAC Service?	Yes
	Type	Cooling Only
	Size	10 tons
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Power Conditoner Regulator	Hitachi Comark requires a power conditioner with the installation of the transmitter
Louisiana State and Local Sales Taxes	Louisiana State and Local Sales

**Interim
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Interim
	Description of Use	N/A
	Change Type	Purchase
	Manufacturer	
	Model	EC703HP-BB
	Transmitter Type	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power capacity	2.5 kW
	Justification for New Transmitter	KBCA needs interim transmission system in order to maintain over the air broadcasts while the main transmitter and antenna are being changed out.

**Interim
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes

	Size	0.75 inches
	Length	80.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A
Inside RF System	Is an additional interior RF system required to support this interim transmitter?	Yes

Interim Transmitter **Other Transmitter Cost Not Listed**
Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Primary Antenna

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW

Manufacturer	
Model	ATW30H3- HTC4-41H
Year	2004

Primary
Antenna

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Types	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Type	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	1000.0 kW
	Manufacturer	

Model	TFU-22ETT /VP-R 2C255 (SP)
Year	2018
Justification for New Antenna	The existing channel 41 antenna is not capable of being re- tuned or re- manufactured for use on channel 26.

Primary Antenna

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

**Primary
Antenna**

Other Antenna Cost Not Listed

Name	Description
Shipping And Offloading	Shipping and handling costs for antenna
50 to 75 OHM Transformer	50 to 75 OHM Transformer for connection from existing line to antenna
Louisiana State and Local Sales Taxes	Louisiana State and Local Sales Tax rate at 10%

**Interim
Antenna**

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Slot
	Number of Stations Supported	1
	Number of Panels/Bays	8
	Lower Limit	470.00 MHz
	Upper Limit	698.00 MHz
	Design power capacity in use	12.5 %
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	14.2 kW
	Manufacturer	
	Model	TFU-8WB
	Year	2019

	Justification for New Antenna	Need to use an interim antenna to maintain over the air programming while the main antenna is being replaced.
--	-------------------------------	---

Interim Antenna

Other Antenna Costs

Section	Question	Response
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	No
	Broadband or Single Channel?	N/A
	Feed Line Size	N/A
Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	Yes
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Louisiana State Sales Tax	Louisiana State sales tax on freight and shipping
Freight and shipping	Freight and shipping charges for interim antenna from Raymond, Maine.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Electronics Research
	Type	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1020 feet per run

**Primary
Transmission Line**

Other Transmission Line Expenses Not Listed

Name	Description
Dehydrator System	Dehydrator system to pressurize interim transmission line.
RF Scout Plus	RF power metering system and directional coupler line section for RF channel 26
Sweep Test Existing Transmission Line	Sweep test Existing transmission line to determine suitability for RF channel 26
Indoor Transmission Line Sections	Custom cut indoor transmission line sections, gas barrier, elbows and line hangers to connect transmitter to antenna transmission line.

**Interim
Transmission Line**

New Transmission Line

Section	Question	Response
New Transmission Line Costs	Use	Interim
	Description of Use	N/A
	Change Type	Purchase New
	Type	Flexible Air
	Diameter	1 5/8 inches
	Segment Length	N/A
	Other Segment Length	
	Number of parallel runs	1
	Length	900 feet per run
	Justification for New Transmission Line	Need transmission line to use with interim antenna.

Interim	Other Transmission Line Expenses Not Listed
Transmission Line	Information not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	No
	Others Types of Users	Yes
	Is tower documented for structural analysis?	Unknown
	Is tower compliant with Rev G?	Unknown
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1231316
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	30° 54' 17.4" N-
	Longitude (NAD83)	092° 37' 28.9" W-
	Overall Structure Height	999.99 feet
	Support Structure Height	996.71 feet
	Ground Elevation Above Mean Sea Level (AMSL)	142.06 feet

	Structure Type	TOWER - Free Standing or Guyed Structure
	Tower Owner	Delta Media Corp.
	Date Constructed	04/28/2005

Other Types of Users

Users

Cellular

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
------	-------------

Road Preparation	Half-mile ingress and egress must be made capable of handling heavy truck transportation into and out of the tower site.
Excavator Rental	Excavator rental needed to assist with the removal of the old antenna and installation of the new antenna
Crane and Crane Operator	Will require the rental of a crane to lift the new antenna off the truck transportation at the site. Then place the antenna in position for rigging and hoisting.
Staging Area Preparation	Staging area has to be prepared for tower rigging to hoist old antenna down and new antenna up.
Skid-Steer Rental	Skid-steer rental needed for assisting with moving, loading and un-loading heavy equipment

**Outside
Professional Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Wilderness Communications engineering staff also works for 16 stations licensed to different licensees and significant project management assistance will be required.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A
	Terrain-Shielded Facility	N/A

Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	Yes
	FAA Consultation (including preparation of FAA Form 7460)	Yes
	Negotiation of Lease and other Matter for Shared Locations	Yes
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional

Other Professional Services Expenses Not Listed

Services Costs

Name	Description
Attorney Fees related to repack	Additional attorney fees related to repack issues
General Contractor	A Louisiana licensed and insured commercial general contractor will be retained to provide project management as well as general construction services for this project.
Outside Accounting Services	An independent accounting firm to provide oversight and assistance with compliance and reporting as required for this project.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Additional Hired Workers	Additional workers hired to assist with removal of old transmitter system
RF Consulting Engineer	RF consulting engineer to provide services related to KBCA repack
AOL Beacon Cable	New antenna does not come with a cable for the AOL beacon - it is purchased and installed separately

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmitter EC703HP-BB	\$275,000.00	\$271,508.33		\$126,508.33	
UHF inside RF system including switching	\$147,500.00	\$143,500.00	N/A	\$0.00	N/A
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	\$126,000.00	\$126,508.33	Cost of interim transmitter including shipping handling and Louisiana state and local sales taxes	\$126,508.33	N/A
0.75" Rigid Conduit and Wiring	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Primary Transmitter Parallax U13	\$1,173,460.41	\$896,410.41		\$751,692.11	
Louisiana State and Local Sales Taxes	<i>\$77,510.00</i>	\$77,510.00	N/A	\$62,356.49	N/A
Power Conditioner Regulator	<i>\$41,300.41</i>	\$41,300.41	N/A	\$0.00	N/A
10 Ton system	\$38,900.00	\$37,000.00	N/A	N/A	N/A

Other Electrical Service: Rigid Conduit and Wiring 3.0 inches 35 feet	\$2,500.00	\$2,500.00	N/A	N/A	N/A
1.5" Rigid Conduit and Wiring	\$2,500.00	\$2,500.00	N/A	\$1,011.44	N/A
Transformer 3 phase /480v - 150 KVA	\$25,550.00	\$24,300.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	\$13,324.18	N/A
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	\$947,000.00	\$675,000.00	N/A	\$675,000.00	N/A
Sub-total	\$1,448,460.41	\$1,167,918.74	N/A	\$878,200.44	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
UHF inside RF system including switching	Information not provided.
UHF - Air Cooled Solid State Transmitter 1 - 2.5 kW	<p>Component Description: Comark invoice S10422-1 for the purchase of interim transmitter for KBCA</p> <p>Amount: \$126,508.33</p>

0.75" Rigid Conduit and Wiring	Information not provided.
Louisiana State and Local Sales Taxes	<div> <div> Component Description: Amount: </div> <div> State and local sales taxes due on this invoice \$2,969.36 </div> </div> <div> <div> Component Description: Amount: </div> <div> 10% State and local sales taxes due on this invoice \$19,795.71 </div> </div> <div> <div> Component Description: Amount: </div> <div> 10% Louisiana State and Local sales taxes due on this invoice \$39,591.42 </div> </div>
Power Conditoner Regulator	Information not provided.
10 Ton system	Information not provided.
Other Electrical Service: Rigid Conduit and Wiring 3.0 inches 35 feet	Information not provided.

1.5" Rigid Conduit and Wiring	<div data-bbox="715 174 1380 488"> <p>Component Description: Delta Centre invoice #501 for 1-1/2" Electrical Conduit components for Comark transmitter power connections</p> <p>Amount: \$241.05</p> </div> <div data-bbox="715 593 1380 824"> <p>Component Description: Delta Centre invoice #503 for electrical wire for Comark transmitter power connections</p> <p>Amount: \$650.27</p> </div> <div data-bbox="715 929 1380 1205"> <p>Component Description: Delta Centre invoice #499 for 1-1/2" Electrical Conduit for Comark transmitter power connections</p> <p>Amount: \$92.72</p> </div> <div data-bbox="715 1310 1348 1541"> <p>Component Description: Delta Centre invoice #475 for conduit adapters for transmitter pump units</p> <p>Amount: \$27.40</p> </div>
Transformer 3 phase/480v - 150 KVA	Information not provided.
Switchgear - industrial 800 amp	

Component Description:	Delta Invoice #508 - Credit for return of electrical components that were ordered by mistake for the KBCA main transmitter.
Amount:	(\$1,238.54)

Component Description:	Delta Centre invoice #505 for electrical switchgear components that were needed to convert the main 480 VAC distribution panel to feed power connections to the Comark transmitter
Amount:	\$3,940.53

Component Description:	Delta Invoice #507 - For purchase of 70 Amp 480VAC fuses needed for power distribution to Comark main transmitter cabinets
Amount:	\$583.66

Component Description:	480 VAC Electrical branch panelboard, breakers and fuses needed for Comark transmitter installation
Amount:	\$9,977.92

	Component Description: 480 VAC Electrical Panelboard needed for Comark transmitter installation Amount: \$60.61
UHF - Liquid Cooled Solid State Transmitter 21 - 31 kW	Component Description: Invoice for 10% payment due to transmitter manufacturer, includes installation, check out and proof Amount: \$67,500.00 Component Description: 60% of total contract price for transmitter equipment due to manufacturer Amount: \$405,000.00 Component Description: Invoice for 30% payment due to transmitter manufacturer, includes installation, check out and proof Amount: \$202,500.00

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU-8WB	\$93,833.00	\$92,353.00		\$48,878.00	
Freight and shipping	<i>\$3,645.00</i>	\$3,645.00	N/A	\$3,645.00	N/A
Louisiana State Sales Tax	<i>\$308.00</i>	\$308.00	N/A	\$308.00	N/A
Side mount brackets for high power antennas (if not included in antenna base cost)	\$23,150.00	\$22,000.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 14 kW input, directional,, horizontally polarized	<i>\$60,000.00</i>	\$60,000.00	N/A	\$44,925.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Primary Antenna TFU-22ETT /VP-R 2C255 (SP)	\$362,132.00	\$256,486.00		\$201,439.00	

50 to 75 OHM Transformer	\$4,212.00	\$4,212.00	N/A	\$4,212.00	N/A
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$10,984.00	N/A	\$10,984.00	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$185,500.00	Wilderness elected to purchase an upgraded antenna per paragraph 624 of the Broadcast Incentive Auction Report and Order. The attachment provided is a quotation for a horizontally polarized antenna plus a line item for the vertical component.	\$174,800.00	N/A
Louisiana State and Local Sales Taxes	\$24,390.00	\$24,390.00	N/A	N/A	N/A

Shipping And Offloading	\$25,000.00	\$25,000.00	N/A	\$5,043.00	N/A
Sub-total	\$455,965.00	\$348,839.00	N/A	\$250,317.00	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
Freight and shipping	<p>Component Description: Dielectric invoice 507005 - Freight and shipping charges for interim antenna</p> <p>Amount: \$3,645.00</p>
Louisiana State Sales Tax	<p>Component Description: Dielectric Invoice ST507005 - Louisiana state sales tax for freight and shipping for interim antenna</p> <p>Amount: \$308.00</p>
Side mount brackets for high power antennas (if not included in antenna base cost)	Information not provided.

UHF - High Power, Side Mount, basic slot antenna, 8 bay,, 14 kW input, directional,, horizontally polarized	<p>Component Description:</p> <p>Invoice for TFU-8WB-R interim antenna for low power STA operations of KBCA on RF channel 26 while main antenna is being changed out.</p> <p>Amount:</p> <p>\$44,925.00</p>
Sweep test of existing antenna	Information not provided.
50 to 75 OHM Transformer	<p>Component Description:</p> <p>Dielectric Invoice 462008 - Balance due for Sales Order 1379003 - Line item 2 XFMR 6-50 / 6-75 of \$4,212.00 - \$421.20 applied to 50 to 75 ohm transformer entry, remainder of \$3,790.80 to be applied to main antenna entry</p> <p>Amount:</p> <p>\$421.20</p> <p>Component Description:</p> <p>45% Installment Payment prior to shipping per payment terms</p> <p>Amount:</p> <p>\$1,895.40</p> <p>Component Description:</p> <p>45% Installment Payment</p> <p>Amount:</p> <p>\$1,895.40</p>

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:		Dielectric Invoice
			462008 - Balance
			due for Sales Order
			1379003 - Line item
			1 Elbow Complex of
			\$10,984.00 -
			\$1,098.40 applied
			to elbow complex,
			remainder of
			\$9,885.60 to be
			applied to main
			antenna entry
	Amount:		\$1,098.40
	Component Description:		45% Installment
			Payment
	Amount:		\$4,942.80
	Component Description:		45% Installment
			Payment prior to
			shipping per
			payment terms
	Amount:		\$4,942.80

Sweep test of existing antenna	<table> <tr> <td data-bbox="703 181 1007 208">Component Description:</td><td data-bbox="1142 181 1374 521">Dielectric Invoice 530007 - Balance due for Sales Order 1379003 - Main antenna sweep - 10% Balance due remainder to be applied to antenna costs</td></tr> <tr> <td data-bbox="703 539 810 566">Amount:</td><td data-bbox="1142 539 1238 566">\$640.00</td></tr> <tr> <td data-bbox="703 678 1007 705">Component Description:</td><td data-bbox="1142 678 1334 824">45% Installment Payment prior to shipping per payment terms</td></tr> <tr> <td data-bbox="703 842 810 869">Amount:</td><td data-bbox="1142 842 1259 869">\$2,880.00</td></tr> <tr> <td data-bbox="703 981 1007 1008">Component Description:</td><td data-bbox="1142 981 1334 1046">45% Installment Payment</td></tr> <tr> <td data-bbox="703 1064 810 1090">Amount:</td><td data-bbox="1142 1064 1259 1090">\$2,880.00</td></tr> </table>	Component Description:	Dielectric Invoice 530007 - Balance due for Sales Order 1379003 - Main antenna sweep - 10% Balance due remainder to be applied to antenna costs	Amount:	\$640.00	Component Description:	45% Installment Payment prior to shipping per payment terms	Amount:	\$2,880.00	Component Description:	45% Installment Payment	Amount:	\$2,880.00
Component Description:	Dielectric Invoice 530007 - Balance due for Sales Order 1379003 - Main antenna sweep - 10% Balance due remainder to be applied to antenna costs												
Amount:	\$640.00												
Component Description:	45% Installment Payment prior to shipping per payment terms												
Amount:	\$2,880.00												
Component Description:	45% Installment Payment												
Amount:	\$2,880.00												
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	<table> <tr> <td data-bbox="703 1227 1007 1254">Component Description:</td><td data-bbox="1142 1227 1374 1417">This invoice reflects balance of antenna sweeps costs applied to main antenna budget</td></tr> <tr> <td data-bbox="703 1435 810 1462">Amount:</td><td data-bbox="1142 1435 1259 1462">\$5,760.00</td></tr> <tr> <td data-bbox="703 1574 1007 1601">Component Description:</td><td data-bbox="1142 1574 1334 1832">Dielectric invoice 462008 - This invoice reflects balance of elbow complex costs applied to main antenna budget</td></tr> <tr> <td data-bbox="703 1850 810 1877">Amount:</td><td data-bbox="1142 1850 1259 1877">\$9,885.60</td></tr> </table>	Component Description:	This invoice reflects balance of antenna sweeps costs applied to main antenna budget	Amount:	\$5,760.00	Component Description:	Dielectric invoice 462008 - This invoice reflects balance of elbow complex costs applied to main antenna budget	Amount:	\$9,885.60				
Component Description:	This invoice reflects balance of antenna sweeps costs applied to main antenna budget												
Amount:	\$5,760.00												
Component Description:	Dielectric invoice 462008 - This invoice reflects balance of elbow complex costs applied to main antenna budget												
Amount:	\$9,885.60												

Shipping And Offloading	<table><tr><td data-bbox="686 91 1085 627">Component Description:</td><td data-bbox="1085 91 1428 627">Dielectric Invoice 573038 - Freight and Shipping charges for KBCA main antenna - The remaining amount of \$3,300.00 is submitted under the storage costs</td></tr><tr><td data-bbox="686 515 1085 627">Amount:</td><td data-bbox="1085 515 1428 627">\$5,043.00</td></tr></table>	Component Description:	Dielectric Invoice 573038 - Freight and Shipping charges for KBCA main antenna - The remaining amount of \$3,300.00 is submitted under the storage costs	Amount:	\$5,043.00
Component Description:	Dielectric Invoice 573038 - Freight and Shipping charges for KBCA main antenna - The remaining amount of \$3,300.00 is submitted under the storage costs				
Amount:	\$5,043.00				

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$29,700.00	\$20,000.00		\$0.00	
Flexible Air Transmission Line - dielectric, 1 5 /8"	\$29,700.00	\$20,000.00	N/A	N/A	N/A
Primary Transmission Line	\$29,121.25	\$29,121.25		\$24,217.19	
Indoor Transmission Line Sections	\$15,480.00	\$15,480.00	N/A	\$10,942.90	N/A
Sweep Test Existing Transmission Line	\$2,500.00	\$2,500.00	N/A	\$2,133.04	N/A
RF Scout Plus	\$6,053.14	\$6,053.14	N/A	\$6,053.14	N/A
Dehydrator System	\$5,088.11	\$5,088.11	Quotation from Dielectric exceeded the initial predetermined cost estimate by \$ 88.11.	\$5,088.11	N/A
Sub-total	\$58,821.25	\$49,121.25	N/A	\$24,217.19	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
Flexible Air Transmission Line - dielectric, 1 5/8"	Information not provided.

Indoor Transmission Line
Sections

Component Description: Dielectric invoice
521010 - for
indoor custom cut
sections, elbows,
gas barrier and
hangers for
connection of
output of mask
filter to input of
transmission line
to antenna.

Amount: \$9,736.80

Component Description: Dielectric Invoice
ST521010 - LA
state sales taxes
for invoice 521010

Amount: \$822.76

Component Description: Dielectric invoice
523014 - Freight
and shipping
charges for indoor
custom cut
transmission line

Amount: \$4,536.58

Component Description: Dielectric Invoice
ST523014 -
Louisiana Sales
Tax associated
with Invoice
523014

Amount: \$383.34

Component Description: Invoice placed in
wrong category -
Please disregard.

Amount: N/A

Sweep Test Existing Transmission Line	<div> Component Description: <p>Engineering Services to perform a line sweep of existing transmission line for evaluation for service on repack channel 26</p> </div> <div> Amount: <p>\$2,133.04</p> </div>
RF Scout Plus	<div> Component Description: <p>Dielectric Invoice 517001 - For RF Scout Plus - RF power monitoring system</p> </div> <div> Amount: <p>\$5,581.50</p> </div> <div> Component Description: <p>Dielectric Invoice ST517001 - Louisiana state sales tax associated with Dielectric invoice 517001</p> </div> <div> Amount: <p>\$471.64</p> </div>
Dehydrator System	<div> Component Description: <p>Invoice for dehydrator system</p> </div> <div> Amount: <p>\$5,088.11</p> </div>

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$513,044.75	\$540,944.75		\$352,647.82	
Skid-Steer Rental	<i>\$2,736.25</i>	\$2,736.25	N/A	\$2,736.25	N/A
Crane and Crane Operator	<i>\$15,000.00</i>	\$15,000.00	N/A	N/A	N/A
Staging Area Preparation	<i>\$58,991.00</i>	\$58,991.00	Please see attached contractor's quotation.	\$55,000.00	N/A
Tall Tower (greater than 500')	\$210,500.00	\$247,000.00	New quotation for tower crew and rigging exceeds predetermined cost estimate. AND additional cost for tower crew to install interim antenna for KBCA to operate on post-auction channel during construction of main antenna and transmitter facilities.	\$247,000.00	N/A

Minor tower reinforcement /modifications	\$158,000.00	\$150,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$1,500.00	N/A
Road Preparation	\$30,217.50	\$30,217.50	Please see attached contractor's quotation.	\$21,820.00	N/A
Excavator Rental	\$25,000.00	\$25,000.00	N/A	\$24,591.57	N/A
Sub-total	\$513,044.75	\$540,944.75	N/A	\$352,647.82	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
Skid-Steer Rental	<p>Component Description: Far Horizon Invoice 10039 - For Skid-Steer Rental May 1-31, 2019 Needed to unload, load and move heavy equipment around transmitter site.</p> <p>Amount: \$2,736.25</p>
Crane and Crane Operator	Information not provided.

Staging Area Preparation	<div> <div>Component Description:</div> <div>Invoice to prepare staging area at transmitter site</div> </div> <div> <div>Amount:</div> <div>\$55,000.00</div> </div>
Tall Tower (greater than 500')	<div> <div>Component Description:</div> <div>Bell tower Invoice 271 - Second 25% due when crew arrives with equipment as per terms of proposal</div> </div> <div> <div>Amount:</div> <div>\$56,875.00</div> </div> <div> <div>Component Description:</div> <div>Bell Tower Invoice 276 -Fourth 25% payment due upon completion of tower services per proposal agreement</div> </div> <div> <div>Amount:</div> <div>\$56,875.00</div> </div> <div> <div>Component Description:</div> <div>Tower services rendered to install interim antenna on KBCA tower for KBCA to begin operations on post-auction channel 26 while the main antenna and transmitter facilities are being constructed</div> </div> <div> <div>Amount:</div> <div>\$19,500.00</div> </div>

	Component Description:	Bell Tower Invoice 273 -Third 25% payment due when tower crew sets new top antenna per proposal agreement
	Amount:	\$56,875.00
	Component Description:	Bell Tower invoice for first 25% due payable with signing of order or prior to crew mobilization per terms of proposal.
	Amount:	\$56,875.00
Minor tower reinforcement /modifications	Information not provided.	
Structural engineering tower load study for well documented tower	Component Description:	Engineering Study for 940' Tower in Glenmora LA - KBCA - Due Date is Net 30
	Amount:	\$1,500.00
Road Preparation	Component Description:	Invoice for expenses to prepare KBCA tower site road for heavy traffic, such as antenna and transmitter deliveries and tower construction equipment
	Amount:	\$21,820.00

Excavator Rental

Component Description: Excavator rental
period from 5/24
/2019 to 6/21
/2019 at KBCA
transmitter site

Amount: \$8,452.19

Component Description: Delta Centre
Invoice #526 for
expenses incurred
for continuation of
excavator rental
at KBCA tower site

Amount: \$7,882.19

Component Description: Delta Centre
Invoice #527 for
expenses incurred
for continuation
and return of
excavator rental
at KBCA tower site

Amount: \$8,257.19

Cost
Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$251,375.00	\$246,935.00		\$50,121.25	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	\$2,105.00	\$2,000.00	N/A	N/A	N/A
ASR modification (prepare FCC Form 854)	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Attorney Fees - Negotiation of lease and other matters for shared locations	\$4,210.00	\$4,000.00	N/A	N/A	N/A

Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,100.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$3,000.00	N/A	\$0.00	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,535.00	N/A	\$0.00	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	\$250.00	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,050.00	N/A	\$375.00	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$1,500.00	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	\$825.00	N/A
Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	N/A	N/A
Outside Accounting Services	\$7,500.00	\$7,500.00	N/A	\$555.00	N/A

General Contractor	\$35,000.00	\$35,000.00	Please see attachment with copy State of Louisiana Contractors License including statement that a contractor is required by state law.	\$35,000.00	N/A
Attorney Fees related to repack	\$25,000.00	\$25,000.00	N/A	\$11,616.25	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$7,000.00	N/A	N/A	N/A
Sub-total	\$251,375.00	\$246,935.00	N/A	\$50,121.25	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
RF Exposure Measurements	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.
FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase	Information not provided.
ASR modification (prepare FCC Form 854)	Information not provided.

Attorney Fees - Negotiation of lease and other matters for shared locations	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	Information not provided.
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	<div> <div> Component Description: </div> <div> RF Consulting Engineer Fees to preparation of engineering portions of FCC application for KBCA license to cover. </div> </div> <div> Amount: </div> <div> \$250.00 </div>

<p>RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application</p>	<table> <tr> <td data-bbox="713 100 1145 595"> <p>Component Description:</p> </td><td data-bbox="1145 100 1428 595"> <p>Chesapeake RF Consultants - invoice 5001 - RF engineering fees related to engineering and filing for construction permit for KBCA STA channel 26 Interim antenna.</p> </td></tr> <tr> <td data-bbox="713 595 1145 730"> <p>Amount:</p> </td><td data-bbox="1145 595 1428 730"> <p>\$375.00</p> </td></tr> <tr> <td data-bbox="713 730 1145 1043"> <p>Component Description:</p> </td><td data-bbox="1145 730 1428 1043"> <p>RF engineering services related to STA interim facilities for KBCA channel 26</p> </td></tr> <tr> <td data-bbox="713 1043 1145 1178"> <p>Amount:</p> </td><td data-bbox="1145 1043 1428 1178"> <p>\$375.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>Chesapeake RF Consultants - invoice 5001 - RF engineering fees related to engineering and filing for construction permit for KBCA STA channel 26 Interim antenna.</p>	<p>Amount:</p>	<p>\$375.00</p>	<p>Component Description:</p>	<p>RF engineering services related to STA interim facilities for KBCA channel 26</p>	<p>Amount:</p>	<p>\$375.00</p>
<p>Component Description:</p>	<p>Chesapeake RF Consultants - invoice 5001 - RF engineering fees related to engineering and filing for construction permit for KBCA STA channel 26 Interim antenna.</p>								
<p>Amount:</p>	<p>\$375.00</p>								
<p>Component Description:</p>	<p>RF engineering services related to STA interim facilities for KBCA channel 26</p>								
<p>Amount:</p>	<p>\$375.00</p>								
<p>Prepare engineering section of FCC Form 2100 (main), Construction Permit Application</p>	<table> <tr> <td data-bbox="713 1043 1145 1402"> <p>Component Description:</p> </td><td data-bbox="1145 1043 1428 1402"> <p>RF Consulting Engineer fee to prepare engineer section FCC Form 2100, Construction Permit App</p> </td></tr> <tr> <td data-bbox="713 1402 1145 1496"> <p>Amount:</p> </td><td data-bbox="1145 1402 1428 1496"> <p>\$1,500.00</p> </td></tr> </table>	<p>Component Description:</p>	<p>RF Consulting Engineer fee to prepare engineer section FCC Form 2100, Construction Permit App</p>	<p>Amount:</p>	<p>\$1,500.00</p>				
<p>Component Description:</p>	<p>RF Consulting Engineer fee to prepare engineer section FCC Form 2100, Construction Permit App</p>								
<p>Amount:</p>	<p>\$1,500.00</p>								
<p>Perform engineering study for new channel assignment and antenna development</p>	<table> <tr> <td data-bbox="713 1496 1145 1827"> <p>Component Description:</p> </td><td data-bbox="1145 1496 1428 1827"> <p>RF Consulting Engineer study for new channel assignment</p> </td></tr> <tr> <td data-bbox="713 1827 1145 1962"> <p>Amount:</p> </td><td data-bbox="1145 1827 1428 1962"> <p>\$825.00</p> </td></tr> <tr> <td data-bbox="713 1962 1145 2119"> <p>Component Description:</p> </td><td data-bbox="1145 1962 1428 2119"> <p>Please disregard this invoice as it was submitted in error</p> </td></tr> <tr> <td data-bbox="713 2119 1145 2208"> <p>Amount:</p> </td><td data-bbox="1145 2119 1428 2208"> <p>N/A</p> </td></tr> </table>	<p>Component Description:</p>	<p>RF Consulting Engineer study for new channel assignment</p>	<p>Amount:</p>	<p>\$825.00</p>	<p>Component Description:</p>	<p>Please disregard this invoice as it was submitted in error</p>	<p>Amount:</p>	<p>N/A</p>
<p>Component Description:</p>	<p>RF Consulting Engineer study for new channel assignment</p>								
<p>Amount:</p>	<p>\$825.00</p>								
<p>Component Description:</p>	<p>Please disregard this invoice as it was submitted in error</p>								
<p>Amount:</p>	<p>N/A</p>								

Address transition timing and coordination issues w/ other stations and wireless	Information not provided.								
Prepare and or review reimbursement form	Information not provided.								
Project management of the transition	Information not provided.								
Outside Accounting Services	<table> <tr> <td>Component Description:</td><td>Accounting services split between 2 facilities</td></tr> <tr> <td>Amount:</td><td>\$555.00</td></tr> <tr> <td>Component Description:</td><td>CPA Accounting services through August 31, 2017 - Revised and re-submitted</td></tr> <tr> <td>Amount:</td><td>\$555.00</td></tr> </table>	Component Description:	Accounting services split between 2 facilities	Amount:	\$555.00	Component Description:	CPA Accounting services through August 31, 2017 - Revised and re-submitted	Amount:	\$555.00
Component Description:	Accounting services split between 2 facilities								
Amount:	\$555.00								
Component Description:	CPA Accounting services through August 31, 2017 - Revised and re-submitted								
Amount:	\$555.00								
General Contractor	<table> <tr> <td>Component Description:</td><td>Contractor quotation, invoice and license required by State of Louisiana for road construction and staging area preparation at KBCA tower site</td></tr> <tr> <td>Amount:</td><td>\$35,000.00</td></tr> <tr> <td>Component Description:</td><td>Please reject this invoice. It is being replaced with Delta Centre invoice #490</td></tr> <tr> <td>Amount:</td><td>N/A</td></tr> </table>	Component Description:	Contractor quotation, invoice and license required by State of Louisiana for road construction and staging area preparation at KBCA tower site	Amount:	\$35,000.00	Component Description:	Please reject this invoice. It is being replaced with Delta Centre invoice #490	Amount:	N/A
Component Description:	Contractor quotation, invoice and license required by State of Louisiana for road construction and staging area preparation at KBCA tower site								
Amount:	\$35,000.00								
Component Description:	Please reject this invoice. It is being replaced with Delta Centre invoice #490								
Amount:	N/A								
Attorney Fees related to repack									

Component Description:	Attorney services rendered related to channel repack
Amount:	\$2,275.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$250.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$425.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$875.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$1,943.75

Component Description:	Attorney services rendered related to channel repack - Corrected invoice
Amount:	\$125.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$250.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$875.00

Component Description:	Attorney services rendered related to channel repack - Line item service dated 5/13/19 to be split 50/50 between KBCA and KLWB \$125.00 divided by half equals \$62.50.
Amount:	\$62.50

Component Description:	Attorney services rendered related to channel repack
Amount:	\$132.50

Component Description:	Attorney services rendered related to channel repack
Amount:	\$875.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$190.00

Component Description:	Attorney services rendered related to channel repack
Amount:	\$1,250.00

	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$2,025.00
	Component Description:	Attorney services rendered related to channel repack
	Amount:	\$62.50
Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.	

Cost
Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$77,802.58	\$77,247.58		\$38,494.25	
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$15,000.00</i>	\$15,000.00	N/A	\$2,760.40	N/A
Equipment Delivery and Handling Charges	<i>\$26,822.58</i>	\$26,822.58	N/A	\$26,822.58	hold
Non-zoning permits	<i>\$5,000.00</i>	\$5,000.00	N/A	N/A	N/A
Local Zoning	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$335.00	N/A	\$335.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	\$1,800.00	N/A
AOL Beacon Cable	<i>\$400.00</i>	\$400.00	N/A	\$326.27	N/A
RF Consulting Engineer	<i>\$2,000.00</i>	\$2,000.00	N/A	\$350.00	N/A

Additional Hired Workers	\$5,000.00	\$5,000.00	N/A	\$1,000.00	N/A
MVPD Notification of Channel Change	\$2,500.00	\$2,500.00	N/A	\$1,200.00	N/A
Develop and air announcement of upcoming channel change	\$2,500.00	\$2,500.00	N/A	\$600.00	N/A
Equipment Storage	\$5,000.00	\$5,000.00	N/A	\$3,300.00	N/A
Sub-total	\$77,802.58	\$77,247.58	N/A	\$38,494.25	N/A
Total for all systems	\$2,805,468.99	\$2,431,006.32	N/A	\$1,593,997.95	N/A

Components

Actual Information	
Description	File Name
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> Component Description: <div>EDI Invoice 7596 for removal and disposal of non-hazardous waste fluid and mineral oil used in decommissioned channel 41 transmitter</div> </div> <div> Amount: <div>\$2,760.40</div> </div>

Equipment Delivery and Handling Charges	Component Description: 60% of total shipping, offloading and placement of equipment costs due to transmitter manufacturer Amount: \$13,371.60
	Component Description: 10% of total shipping, offloading and placement of equipment costs due to transmitter manufacturer Amount: \$2,228.60
	Component Description: Dielectric invoice 523014 - Freight charges for indoor custom cut line sections - re-submission 2-6-2020 Amount: \$4,536.58
	Component Description: 30% of total shipping, offloading and placement of equipment costs due to transmitter manufacturer Amount: \$6,685.80
Non-zoning permits	Information not provided.
Local Zoning	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.

FCC Filing Fees - Form 2100 license to cover application	Component Description: Amount:	FCC- License to cover application fee \$335.00
DTV Medical Facility Notification	Component Description: Amount:	Delta Media Corporation - Invoice 6831 - For expenses incurred for medical facility notifications \$1,800.00
AOL Beacon Cable	Component Description: Amount:	Delta Centre Invoice #528 for the purchase of AOL beacon cable that is not supplied with the Dielectric antenna. \$326.27
RF Consulting Engineer	Component Description: Amount:	RF engineer review prospective interim antenna for initial implementation of repack Ch-26 \$350.00
Additional Hired Workers	Component Description: Amount:	Invoice for services of 5 man crew to assist with the disassembly and removal of the old KBCA transmitter \$1,000.00

MVPD Notification of Channel Change	<div> <div>Component Description:</div> <div>Delta Media Corporation - Invoice 6833 - For expenses incurred for MVPD notifications</div> </div> <div> <div>Amount:</div> <div>\$1,200.00</div> </div>
Develop and air announcement of upcoming channel change	<div> <div>Component Description:</div> <div>Delta Media Invoice #1079 for production charges for :30 spot for general public notification of KBCA post-auction channel change</div> </div> <div> <div>Amount:</div> <div>\$200.00</div> </div>
	<div> <div>Component Description:</div> <div>Delta Media Invoice #1075 for production charges for :30 spot for general public notification of KBCA post-auction channel change</div> </div> <div> <div>Amount:</div> <div>\$200.00</div> </div>
	<div> <div>Component Description:</div> <div>Delta Media Invoice #1078 for production charges for :30 spot for general public notification of KBCA post-auction channel change</div> </div> <div> <div>Amount:</div> <div>\$200.00</div> </div>

Equipment Storage	<table><tr><td data-bbox="684 91 1114 627">Component Description:</td><td data-bbox="1114 91 1428 627">Dielectric Invoice 573038 - Storage charges for KBCA main antenna - The remaining amount of \$5,043.00 is submitted under the freight and shipping costs</td></tr><tr><td data-bbox="684 515 1114 627">Amount:</td><td data-bbox="1114 515 1428 627">\$3,300.00</td></tr></table>	Component Description:	Dielectric Invoice 573038 - Storage charges for KBCA main antenna - The remaining amount of \$5,043.00 is submitted under the freight and shipping costs	Amount:	\$3,300.00
Component Description:	Dielectric Invoice 573038 - Storage charges for KBCA main antenna - The remaining amount of \$5,043.00 is submitted under the freight and shipping costs				
Amount:	\$3,300.00				

Cost Information	Grand Total		
		Predetermined Cost Estimate	Estimated Cost
			Actual Cost
	Total for all systems	\$2,805,468.99	\$2,431,006.32
			\$1,593,997.95

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Arthur Lee Clardy , III . <i>Director of Engineering</i></p> <p>05/11/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Arthur Lee Clardy , III . <i>Director of Engineering</i></p> <p>05/11/2020</p>

Attachments