

Federal Communications Commission

## (REFERENCE COPY - Not for submission)

# FCC Form 399: Reimbursement Request

|          |          |              | -     |      |                   |
|----------|----------|--------------|-------|------|-------------------|
| Facility | 74174    | Service: DTV | Call  | WVTV | Channel: 27 (UHF) |
| ID:      |          |              | Sign: |      |                   |
| File     | 000002   | 8820         |       |      |                   |
| Number:  |          |              |       |      |                   |
| FRN: 000 | 02209260 | Date         | 03/31 |      |                   |
|          |          | Submitted:   | /2020 |      |                   |

#### Applicant Name, Type, and Contact Information

#### Applicant Information

| Applicant                                                        | Address                                                                                 | Phone                | Email                 | Applicant<br>Type |
|------------------------------------------------------------------|-----------------------------------------------------------------------------------------|----------------------|-----------------------|-------------------|
| WVTV LICENSEE, INC.<br>Doing Business As:<br>WVTV LICENSEE, INC. | Harvey Arnold<br>10706 Beaver<br>Dam Road<br>Cockeysville,<br>MD 21030<br>United States | +1 (410)<br>568-1500 | harnold@sbgtv.<br>com | Corporation       |

#### Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant      | Address | Phone | Email |
|----------------|---------|-------|-------|
| [Confidential] |         |       |       |

| Preparer               | Preparer Contact N | ame and Information | on            |                         |
|------------------------|--------------------|---------------------|---------------|-------------------------|
| Contact<br>Information | Applicant          | Address             | Phone         | Email                   |
|                        | Paul A. Cicelski , | Paul A. Cicelski,   | +1 (202) 429- | pcicelski@lermansenter. |
|                        | Esq .              | Esq.                | 8970          | com                     |
|                        | Lerman Senter PLLC | 2001 L Street, NW   |               |                         |
|                        |                    | Suite 400           |               |                         |
|                        |                    | Washington, DC      |               |                         |
|                        |                    | 20036               |               |                         |
|                        |                    | United States       |               |                         |
|                        |                    |                     |               |                         |

| Broadcaster                              | Question                                                                                                                                                                                                                                                                                                                                                                             | Response       |
|------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|
| Information<br>and<br>Transition<br>Plan | Will the station be sharing equipment with<br>another broadcast television station or<br>stations (e.g., a shared antenna, co-location<br>on a tower, use of the same transmitter<br>room, multiple transmitters feeding a<br>combiner, etc.)? If yes, enter the facility ID's<br>of the other stations and click 'prefill' to<br>download those stations' licensing<br>information. | Yes            |
|                                          | Briefly describe transition plan                                                                                                                                                                                                                                                                                                                                                     | See Exhibit A. |

| Transmitters                    | Section | Question                                  | Response |  |
|---------------------------------|---------|-------------------------------------------|----------|--|
| Transmitter Related<br>Expenses |         | Do you have transmitter related expenses? | Yes      |  |

# Add Transmitter Information

| Transmitter | Section                                       | Question                                                   | Response              |
|-------------|-----------------------------------------------|------------------------------------------------------------|-----------------------|
|             | Existing Transmitter<br>Description           | Type of change                                             | Retune<br>Existing    |
|             |                                               | Use                                                        | Auxiliary<br>(Backup) |
|             |                                               | Ownership                                                  | Owned                 |
|             |                                               | Owner                                                      | N/A                   |
|             |                                               | Is this transmitter currently shared with another station? | No                    |
|             |                                               | Is this transmitter currently in operating condition?      | Yes                   |
|             | Existing Transmitter<br>Manufacturer and Type | Manufacturer                                               | Rohde &<br>Schwarz    |
|             |                                               | Model                                                      | NV8608                |
|             |                                               | Year                                                       | 2000                  |
|             |                                               | Туре                                                       | Solid State           |
|             |                                               |                                                            |                       |

| Solid State Power capacity 7 kW | Solid State Cooling        | Air Cooled |
|---------------------------------|----------------------------|------------|
|                                 | Solid State Power capacity | 7 kW       |

| Auxiliary   | Retuning Transmitter Cos | ts                                             |                              |
|-------------|--------------------------|------------------------------------------------|------------------------------|
| Transmitter | Section                  | Question                                       | Response                     |
|             | New IOT Tubes            | Number of Tubes (including accessories) needed | N/A                          |
|             | New Mask Filter          | Power                                          | 10 kW                        |
|             |                          | Other Power                                    | N/A                          |
|             | New Exciter              | Is a new exciter needed?                       | Yes                          |
|             |                          | Exciter Type                                   | Single<br>frequency<br>agile |

#### **Other Transmitter Costs** Auxiliary

| Лилі | na | y    |
|------|----|------|
| Tran | sm | itte |

| ansmitter | Section            | Question                                               | Response |
|-----------|--------------------|--------------------------------------------------------|----------|
|           | Electrical Service | Service Entrance (3 phases 800A 208V)                  | No       |
|           |                    | Switchgear (industrial 800 amp)                        | No       |
|           |                    | Transformer (480V)                                     | No       |
|           |                    | Power                                                  | N/A      |
|           |                    | Rigid Conduit and Wiring                               | No       |
|           |                    | Size                                                   | N/A      |
|           |                    | Length                                                 | N/A      |
|           |                    | Other Electrical Service                               | No       |
|           |                    | Description                                            | N/A      |
|           | HVAC Service       | Does the replacement transmitter require HVAC Service? | No       |
|           |                    | Туре                                                   | N/A      |
|           |                    |                                                        |          |

|                                                                           | Size                                                                                         | N/A |
|---------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|-----|
|                                                                           | Other Size                                                                                   | N/A |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No  |
|                                                                           | Size                                                                                         | N/A |
| Channel 14 Costs                                                          | Is an RF Consulting Engineer needed?                                                         | N/A |
|                                                                           | Is a channel 14 Mask Filer needed?                                                           | N/A |
|                                                                           | Is additional field engineering time needed?                                                 | N/A |
|                                                                           | Number of Days                                                                               | N/A |

Auxiliary Other Transmitter Cost Not Listed

Transmitter Information not provided.

| Primary<br>Transmitter | Existing Transmitter Information              |                                                            |                          |  |
|------------------------|-----------------------------------------------|------------------------------------------------------------|--------------------------|--|
|                        | Section                                       | Question                                                   | Response                 |  |
|                        | Existing Transmitter<br>Description           | Type of change                                             | Purchase<br>New          |  |
|                        |                                               | Use                                                        | Primary<br>(Main)        |  |
|                        |                                               | Description of Use                                         | N/A                      |  |
|                        |                                               | Ownership                                                  | Owned                    |  |
|                        |                                               | Owner                                                      | N/A                      |  |
|                        |                                               | Site                                                       | N/A                      |  |
|                        |                                               | Is this transmitter currently shared with another station? | No                       |  |
|                        |                                               | Is this transmitter currently in operating condition?      | Yes                      |  |
|                        | Existing Transmitter<br>Manufacturer and Type | Manufacturer                                               |                          |  |
|                        |                                               | Model                                                      | QX2D                     |  |
|                        |                                               | Year                                                       | 2003                     |  |
|                        |                                               | Туре                                                       | Inductive<br>Output Tube |  |
|                        |                                               | IOT Power Type                                             | Two                      |  |
|                        |                                               | Power Capacity                                             | 60 kW                    |  |

## **Existing Transmitter Information**

| Primary     | New Transmitter Costs |                                           |                                                                                                   |  |
|-------------|-----------------------|-------------------------------------------|---------------------------------------------------------------------------------------------------|--|
| Transmitter | Section               | Question                                  | Response                                                                                          |  |
|             | New Transmitter       | Use                                       | Primary<br>(Main)                                                                                 |  |
|             |                       | Change Type                               | Purchase<br>New                                                                                   |  |
|             |                       | Is this a request for upgraded equipment? | Yes                                                                                               |  |
|             |                       | Manufacturer                              |                                                                                                   |  |
|             |                       | Model                                     | THU9evo-48                                                                                        |  |
|             |                       | Transmitter Type                          | Solid State                                                                                       |  |
|             |                       | Solid State Cooling                       | Liquid Cooled                                                                                     |  |
|             |                       | Solid State Power capacity                | 73.5 kW                                                                                           |  |
|             |                       | Justification for New Transmitter         | Per the<br>manufacturer,<br>the current<br>transmitter<br>cannot be<br>retuned. See<br>Exhibit B. |  |

| Primary     | Other Transmitter Costs |                                       |            |  |
|-------------|-------------------------|---------------------------------------|------------|--|
| Transmitter | Section                 | Question                              | Response   |  |
|             | Electrical Service      | Service Entrance (3 phases 800A 208V) | No         |  |
|             |                         | Switchgear (industrial 800 amp)       | Yes        |  |
|             |                         | Transformer (480V)                    | Yes        |  |
|             |                         | Power                                 | 300 kVA    |  |
|             |                         | Rigid Conduit and Wiring              | Yes        |  |
|             |                         | Size                                  | 2 inches   |  |
|             |                         | Length                                | 800.0 feet |  |
|             |                         | Other Electrical Service              | Yes        |  |
|             |                         |                                       |            |  |

|                                                                           | Description                                                                                  | Electrical<br>Installation |
|---------------------------------------------------------------------------|----------------------------------------------------------------------------------------------|----------------------------|
| HVAC Service                                                              | Does the replacement transmitter require HVAC Service?                                       | Yes                        |
|                                                                           | Туре                                                                                         | Heating<br>and<br>Cooling  |
|                                                                           | Size                                                                                         | 25 tons                    |
|                                                                           | Other Size                                                                                   | N/A                        |
| Transmitter Building<br>Addition/Modification or<br>Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No                         |
|                                                                           | Size                                                                                         | N/A                        |
| Channel 14 Costs                                                          | Is an RF Consulting Engineer needed?                                                         | N/A                        |
|                                                                           | Is a channel 14 Mask Filer needed?                                                           | N/A                        |
|                                                                           | Is additional field engineering time needed?                                                 | N/A                        |
|                                                                           | Number of Days                                                                               | N/A                        |

Primary Other Transmitter Cost Not Listed

**Transmitter** Information not provided.

| Antennas Section |               | Question                              | Response |
|------------------|---------------|---------------------------------------|----------|
| Antenna Rela     | ated Expenses | Do you have antenna related expenses? | Yes      |

| Primary | Existing Antenna Information              |                                                                  |                    |  |
|---------|-------------------------------------------|------------------------------------------------------------------|--------------------|--|
| Antenna | Section                                   | Question                                                         | Response           |  |
|         | Existing Antenna<br>Description           | Type of change                                                   | Purchase<br>New    |  |
|         |                                           | Antenna Use                                                      | Primary<br>(Main)  |  |
|         |                                           | Description of Use                                               | N/A                |  |
|         |                                           | Ownership                                                        | Owned              |  |
|         |                                           | Owner                                                            | N/A                |  |
|         |                                           | Site                                                             | N/A                |  |
|         |                                           | Is the existing antenna shared with another station or stations? | No                 |  |
|         |                                           | Is the existing antenna directional?                             | Yes                |  |
|         |                                           | Is antenna in operating condition?                               | Yes                |  |
|         |                                           | Is antenna located on or in close proximity to an antenna farm?  | Yes                |  |
|         | Existing Antenna<br>Manufacturer and Type | Class                                                            | Full Power         |  |
|         |                                           | Mounting                                                         | Top Mount          |  |
|         |                                           | Antenna position in stack                                        | Not in Stack       |  |
|         |                                           | Polarization                                                     | Elliptical         |  |
|         |                                           | Туре                                                             | Slotted<br>Coaxial |  |
|         |                                           | Number of Stations Supported                                     | N/A                |  |
|         |                                           | Number of Panels                                                 | N/A                |  |
|         |                                           | Design power capacity in use                                     | N/A                |  |
|         |                                           | Lower Limit                                                      | N/A                |  |
|         |                                           | Upper Limit                                                      | N/A                |  |
|         |                                           | Other Antenna Type                                               | N/A                |  |
|         |                                           | ERP: (Effective Radiated Power)                                  | 745.0 kW           |  |

| Manufacturer |                              |
|--------------|------------------------------|
| Model        | TFU-17JSC<br>/VP-R SP<br>4C1 |
| Year         | 2010                         |

| Primary | New Antenna Costs                     |                                                                      |                    |  |  |
|---------|---------------------------------------|----------------------------------------------------------------------|--------------------|--|--|
| Antenna | Section                               | Question                                                             | Response           |  |  |
|         | New Antenna Description               | Use                                                                  | Primary<br>(Main)  |  |  |
|         |                                       | Description of Use                                                   | N/A                |  |  |
|         |                                       | Change Type                                                          | Purchase<br>New    |  |  |
|         |                                       | Is this a request for upgraded equipment?                            | Yes                |  |  |
|         |                                       | Ownership                                                            | Owned              |  |  |
|         |                                       | Owner                                                                | N/A                |  |  |
|         |                                       | Is antenna shared?                                                   | No                 |  |  |
|         |                                       | Is antenna directional?                                              | Yes                |  |  |
|         |                                       | Will antenna be located on or in close proximity to an antenna farm? | Yes                |  |  |
|         | New Antenna<br>Manufacturer and Types | Class                                                                | Full Power         |  |  |
|         |                                       | Mounting                                                             | Top Mount          |  |  |
|         |                                       | Antenna position in stack                                            | Bottom             |  |  |
|         |                                       | Polarization                                                         | Elliptical         |  |  |
|         |                                       | Туре                                                                 | Slotted<br>Coaxial |  |  |
|         |                                       | Number of Stations Supported                                         | N/A                |  |  |
|         |                                       | Number of Panels/Bays                                                | N/A                |  |  |
|         |                                       | Lower Limit                                                          | N/A                |  |  |
|         |                                       | Upper Limit                                                          | N/A                |  |  |
|         |                                       | Design power capacity in use                                         | N/A                |  |  |
|         |                                       | Other Antenna Type                                                   | N/A                |  |  |
|         |                                       | ERP: (Effective Radiated Power)                                      | 915.0 kW           |  |  |
|         |                                       | Manufacturer                                                         |                    |  |  |
|         |                                       |                                                                      | 1                  |  |  |

| Model                         | TFU-29ET<br>/VP-R<br>4C170                                                                                                      |
|-------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| Year                          | 2017                                                                                                                            |
| Justification for New Antenna | Current<br>antenna is<br>a single<br>channel<br>antenna<br>that canno<br>be used for<br>the new<br>post-<br>auction<br>channel. |

# Primary Other Antenna Costs

| Antenna | Section                        | Question                                                                              | Response                   |
|---------|--------------------------------|---------------------------------------------------------------------------------------|----------------------------|
|         | Combiner for Shared<br>Antenna | Do you need a Combiner for a Shared Antenna?                                          |                            |
|         |                                | Туре                                                                                  |                            |
|         |                                | Number of channels supported                                                          | N/A                        |
|         |                                | Frequencies of channels supported                                                     | N/A                        |
|         |                                | Frequency                                                                             | N/A                        |
|         |                                | Do you need a combiner output splitter /switcher for dual feed lines?                 | N/A                        |
|         | Elbow Complex                  | Do you require the separate purchase of the Elbow Complex?                            | Yes                        |
|         |                                | Broadband or Single Channel?                                                          | Single<br>Channel          |
|         |                                | Feed Line Size                                                                        | 8 3/16<br>inches<br>inches |
|         | Side Mount Brackets            | Do you require the separate purchase of side mount brackets for a high power antenna? |                            |

| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
|--------------------------|-------------------------------------------------------------------------------------------------------------|-----|
| Sweep Test               | Do you require the sweep testing of transmission line and antenna?                                          | Yes |

# Primary<br/>AntennaOther Antenna Cost Not ListedInformation not provided.

| Transmissior | n Seffien                             | Question                                        | Response |
|--------------|---------------------------------------|-------------------------------------------------|----------|
|              | Transmission Line<br>Related Expenses | Do you have transmission line related expenses? | Yes      |

## Existing Transmission Line Primary Existing Transmission

| nissior | Section                                   | Question                                                                   | Response             |
|---------|-------------------------------------------|----------------------------------------------------------------------------|----------------------|
|         | Existing Transmission<br>Line Description | Type of change                                                             | Utilize<br>Existing  |
|         |                                           | Use                                                                        | Primary<br>(Main)    |
|         |                                           | Description of Use                                                         | N/A                  |
|         |                                           | Ownership                                                                  | Owned                |
|         |                                           | Owner                                                                      | N/A                  |
|         |                                           | Site                                                                       | N/A                  |
|         |                                           | Is the existing transmission line shared with another station or stations? | No                   |
|         |                                           | Is Transmission Line in operating condition?                               | Yes                  |
|         | Existing Transmission                     | Manufacturer                                                               | Dielectric           |
|         | Line Manufacturer and Type                | Туре                                                                       | Rigid                |
|         |                                           | Diameter                                                                   | 6 1/8<br>inches      |
|         |                                           | Other Diameter                                                             | N/A                  |
|         |                                           | Segment Length                                                             | Broadband            |
|         |                                           | Other Segment Length                                                       | N/A                  |
|         |                                           | Number of parallel runs                                                    | 1                    |
|         |                                           | Length                                                                     | 1300 feet<br>per run |

Primary Other Transmission Line Expenses Not Listed

Other Transmission Transmission

| Tower                                | Section                                     | Question                                              | Response |
|--------------------------------------|---------------------------------------------|-------------------------------------------------------|----------|
| Equipment<br>And<br>Rigging<br>Costs | Tower Equipment or<br>Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes      |

| Auxiliary<br>Tower | Add Tower                                       |                                                         |                       |  |
|--------------------|-------------------------------------------------|---------------------------------------------------------|-----------------------|--|
|                    | Section                                         | Question                                                | Response              |  |
|                    | Existing Tower<br>Description                   | Type of change                                          | Modify<br>Existing    |  |
|                    |                                                 | Tower Use                                               | Auxiliary<br>(Backup) |  |
|                    |                                                 | Description of Use                                      | Backup<br>Tower       |  |
|                    |                                                 | Ownership                                               | Owned                 |  |
|                    |                                                 | Is this tower consider Complex?                         | Candelabra            |  |
|                    |                                                 | Is this tower currently shared with any other stations? | Yes                   |  |
|                    |                                                 | One or more FM, AM or TV radio broadcaster(s)           | Yes                   |  |
|                    |                                                 | Others Types of Users                                   | No                    |  |
|                    |                                                 | Is tower documented for structural analysis?            | Yes                   |  |
|                    |                                                 | Is tower compliant with Rev G?                          | No                    |  |
|                    | Existing Tower Structure                        | Do you have a tower registration number?                | Yes                   |  |
|                    | Registration                                    | ASR Number                                              | 1045308               |  |
|                    | Coordinates (NAD83 (<br>North American Datum of | Latitude (NAD83)                                        | 43° 05'<br>48.0" N-   |  |
|                    | 1983))                                          | Longitude (NAD83)                                       | 087° 54'<br>18.0" W-  |  |
|                    |                                                 | Overall Structure Height                                | 1101.04 feet          |  |
|                    |                                                 | Support Structure Height                                | 1101.04 feet          |  |
|                    |                                                 |                                                         |                       |  |

| Ground Elevation Above Mean Sea Level<br>(AMSL) | 630.90 feet                                          |
|-------------------------------------------------|------------------------------------------------------|
| Structure Type                                  | TOWER -<br>Free<br>Standing or<br>Guyed<br>Structure |
| Tower Owner                                     | WCGV<br>Licensee,<br>LLC                             |
| Date Constructed                                | 11/05/1980                                           |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74174       | WVTV      | DTV     |
| 42663       | WMVS      | DTV     |
| 42665       | WMVT      | DTV     |
| 27031       | WXSS      | FM      |
| 36370       | WKLH      | FM      |
| 27030       | WSSP      | AM      |

# Auxiliary Tower Modification Costs

| Tow  |     |
|------|-----|
| IOWE | er. |

| Section              | Question                                                   | Response                                     |
|----------------------|------------------------------------------------------------|----------------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for tower with<br>candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed            |

| Auxiliary | Tower Rigging Costs             |                                   |            |  |
|-----------|---------------------------------|-----------------------------------|------------|--|
| Tower     | Section                         | Question                          | Response   |  |
|           | Tower Rigging Costs             | Complex Tower                     | Candelabra |  |
|           | Helicopter Services<br>Required | Are helicopter services required? | No         |  |

# Auxiliary Other Tower Expenses Not Listed

**Tower** Information not provided.

| Primary | Existing Tower                                            |                                                         |                                                                         |  |
|---------|-----------------------------------------------------------|---------------------------------------------------------|-------------------------------------------------------------------------|--|
| Tower   | Section                                                   | Question                                                | Response                                                                |  |
|         | Existing Tower<br>Description                             | Type of change                                          | Modify Existing                                                         |  |
|         |                                                           | Tower Use                                               | Primary (Main)                                                          |  |
|         |                                                           | Description of Use                                      | N/A                                                                     |  |
|         |                                                           | Ownership                                               | Leased                                                                  |  |
|         |                                                           | Is this tower consider Complex?                         | Candelabra                                                              |  |
|         |                                                           | Is this tower currently shared with any other stations? | Yes                                                                     |  |
|         |                                                           | One or more FM, AM or TV radio<br>broadcaster(s)        | Yes                                                                     |  |
|         |                                                           | Others Types of Users                                   | No                                                                      |  |
|         |                                                           | Is tower documented for structural analysis?            | Yes                                                                     |  |
|         |                                                           | Is tower compliant with Rev G?                          | No                                                                      |  |
|         | Existing Tower                                            | Do you have a tower registration number?                | Yes                                                                     |  |
|         | Structure Registration                                    | ASR Number                                              | 1057482                                                                 |  |
|         | Coordinates (NAD83 (<br>North American Datum<br>of 1983)) | Latitude (NAD83)                                        | 43° 05' 46.2" N-                                                        |  |
|         |                                                           | Longitude (NAD83)                                       | 087° 54' 15.0"<br>W-                                                    |  |
|         |                                                           | Overall Structure Height                                | 1212.91 feet                                                            |  |
|         |                                                           | Support Structure Height                                | 1098.74 feet                                                            |  |
|         |                                                           | Ground Elevation Above Mean Sea Level (AMSL)            | 627.95 feet                                                             |  |
|         |                                                           | Structure Type                                          | GTOWER -<br>Guyed<br>Structure Used<br>for<br>Communication<br>Purposes |  |

| Tower Owner      | Milwaukee<br>Area Technical<br>College District<br>Board |
|------------------|----------------------------------------------------------|
| Date Constructed | 05/27/2015                                               |

#### FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 71278       | WCGV-TV   | DTV     |
| 42665       | WMVT      | DTV     |
| 42663       | WMVS      | DTV     |
| 63919       | WMIL-FM   | FM      |
| 73059       | WVCY-FM   | FM      |
| 37104       | WPXE-TV   | DTV     |
| 60571       | WIWN      | DTV     |
| 59974       | WLDB      | FM      |
| 35091       | WMKE-CD   | DTV     |
| 72342       | WVCY-TV   | DTV     |

# Primary Tower Modification Costs

Tower

| Section              | Question                                                   | Response                                     |
|----------------------|------------------------------------------------------------|----------------------------------------------|
| Engineering Study    | Please what type of engineering study is required, if any: | Study needed<br>for tower with<br>candelabra |
| Tower Reinforcements | Please select whether tower reinforcements are needed:     | Major<br>Reinforcements<br>needed            |

| Primary | Tower Rigging Costs             |                                   |            |  |  |
|---------|---------------------------------|-----------------------------------|------------|--|--|
| Tower   | Section                         | Question                          | Response   |  |  |
|         | Tower Rigging Costs             | Complex Tower                     | Candelabra |  |  |
|         | Helicopter Services<br>Required | Are helicopter services required? | No         |  |  |

## Other Tower Expenses Not Listed

PrimaryOther Tower ExpenseTowerInformation not provided.

| Outside<br>Professional | Section                                                  | Question                                                                     | Response                                                                                                                                                                                |
|-------------------------|----------------------------------------------------------|------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                         | Services Costs<br>Outside Project<br>Management Services | Do you require outside project management services?                          | Yes                                                                                                                                                                                     |
|                         |                                                          | Number of Hours                                                              | 470                                                                                                                                                                                     |
|                         |                                                          | Explanation                                                                  | Outside<br>consulting<br>engineering,<br>legal work, and<br>accounting<br>services, as<br>well as project<br>management<br>for regional<br>and<br>comprehensive<br>repack<br>execution. |
|                         | Outside RF consulting<br>Engineering Services            | Perform engineering study for new channel assignment and antenna development | Yes                                                                                                                                                                                     |
|                         |                                                          | Prepare engineering section of Form FCC<br>Construction Permit Application   | Yes                                                                                                                                                                                     |
|                         |                                                          | For Auxiliary Facility                                                       | No                                                                                                                                                                                      |
|                         |                                                          | For Main Facility                                                            | Yes                                                                                                                                                                                     |
|                         |                                                          | Prepare engineering section of Form FCC<br>License to Cover Application      | Yes                                                                                                                                                                                     |
|                         |                                                          | For Auxiliary Facility                                                       | No                                                                                                                                                                                      |
|                         |                                                          | For Main Facility                                                            | Yes                                                                                                                                                                                     |
|                         |                                                          | Prepare request for Special Temporary<br>Authority                           | Yes                                                                                                                                                                                     |
|                         |                                                          | Quantity                                                                     | 2                                                                                                                                                                                       |
|                         |                                                          | Do you have Distributed Transmission<br>System engineering services?         | N/A                                                                                                                                                                                     |
|                         |                                                          | Critical Facility                                                            | N/A                                                                                                                                                                                     |
|                         |                                                          | Terrain-Shielded Facility                                                    | N/A                                                                                                                                                                                     |

| Attorney and Other<br>Outside Consulting | Prepare and file Form FCC Construction<br>Permit Application                               | Yes |
|------------------------------------------|--------------------------------------------------------------------------------------------|-----|
| Services                                 | For Auxiliary Facility                                                                     | No  |
|                                          | For Main Facility                                                                          | Yes |
|                                          | Prepare and file Form FCC License to Cover Application                                     | Yes |
|                                          | For Auxiliary Facility                                                                     | No  |
|                                          | For Main Facility                                                                          | Yes |
|                                          | Prepare request for Special Temporary<br>Authority                                         | Yes |
|                                          | Quantity                                                                                   | 2   |
|                                          | NEPA Section 106 environmental review                                                      | Yes |
|                                          | Environmental Assessment                                                                   | Yes |
|                                          | ASR Modification                                                                           | Yes |
|                                          | FAA Consultation (including preparation of FAA Form 7460)                                  | Yes |
|                                          | Negotiation of Lease and other Matter for Shared Locations                                 | Yes |
|                                          | Prepare or Review FCC Form 399 for Reimbursement                                           | Yes |
|                                          | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering<br>Services         | Comprehensive coverage verification via field study                                        | Yes |
|                                          | RF exposure measurements                                                                   | No  |
|                                          | Additional Field Engineering Service                                                       | No  |
|                                          | Number of Days                                                                             | N/A |
|                                          | Justification                                                                              | N/A |

| Outside      | Other Professional Services Expenses | Not Listed  |
|--------------|--------------------------------------|-------------|
| Professional | Services Costs                       | Description |

| Sinclair Internal Costs | Internal Employee Time Costs |
|-------------------------|------------------------------|
|-------------------------|------------------------------|

| Other    | Section                         | Question                                                                                                                   | Response |
|----------|---------------------------------|----------------------------------------------------------------------------------------------------------------------------|----------|
| Expenses | AM Pattern Disturbance          | Is an Impact Study needed?                                                                                                 | No       |
|          |                                 | Is Remediation needed?                                                                                                     | No       |
|          | Facility Expenses               | Name                                                                                                                       | N/A      |
|          |                                 | Other Distributed Transmission System<br>Expenses Not listed                                                               | N/A      |
|          |                                 | Name                                                                                                                       | N/A      |
|          |                                 | Is Notification of a Medical Facility required as a result of DTV broadcasting?                                            | Yes      |
|          | Permit and Filing Costs         | Local Zoning                                                                                                               | Yes      |
|          |                                 | Non-zoning permits                                                                                                         | Yes      |
|          |                                 | BLM or NFS Coordination                                                                                                    | No       |
|          |                                 | FCC Construction Permit Minor Change                                                                                       | No       |
|          |                                 | FCC License to Cover Application                                                                                           | Yes      |
|          |                                 | FCC Special Temporary Authority<br>Application                                                                             | Yes      |
|          | Other Miscellaneous<br>Expenses | Does this relocation require paying<br>Disposal Costs (for equipment and other<br>waste, net of any salvage value)?        | Yes      |
|          |                                 | Does this relocation require Equipment<br>Delivery or Handling Charges not otherwise<br>included in individual item costs? | Yes      |
|          |                                 | Does this relocation require Equipment Storage?                                                                            | Yes      |
|          |                                 | Does this relocation require the<br>Development and Airing of an<br>Announcement regarding an upcoming<br>channel change?  | Yes      |
|          |                                 | Does this relocation require MVPD<br>Notification of a Channel Change?                                                     | Yes      |

## Other Expenses Not Listed

| Other    | Other Expenses Not Listed |             |  |
|----------|---------------------------|-------------|--|
| Expenses | Name                      | Description |  |
|          | Rental Cost               | Rental Cost |  |

#### Transmitters

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                             | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification         | Actual Cost  | Actual Cost<br>Justification            |
|-------------------------------------------------------------------------|--------------------------------|-------------------|--------------------------------------------|--------------|-----------------------------------------|
| Primary<br>Transmitter<br>THU9evo-48                                    | \$2,159,240.62                 | \$1,527,987.45    |                                            | \$479,389.60 |                                         |
| Other<br>HVAC<br>Service<br>Type: H<br>Size:25<br>(Other)               | \$29,766.62                    | \$29,766.62       | N/A                                        | \$29,766.62  | N/A                                     |
| UHF -<br>Liquid<br>Cooled<br>Solid State<br>Transmitter<br>68.5 - 75 kW | \$1,999,000.00                 | \$1,368,842.50    | Updated<br>cost of<br>estimated<br>amount. | \$350,155.70 | Invoice<br>002382<br>can be<br>deleted. |
| Switchgear<br>- industrial<br>800 amp                                   | \$38,200.00                    | \$36,300.00       | N/A                                        | \$32,603.45  | N/A                                     |
| Transformer<br>3 phase<br>/480v - 300<br>KVA                            | \$36,800.00                    | \$38,404.33       | See Nelco<br>quote.                        | \$38,404.33  | N/A                                     |
| 2" Rigid<br>Conduit and<br>Wiring<br>(Cost per<br>foot)                 | \$20,800.00                    | \$20,000.00       | N/A                                        | N/A          | N/A                                     |
| Other<br>Electrical<br>Service:<br>Electrical<br>Installation           | \$34,674.00                    | \$34,674.00       | N/A                                        | \$28,459.50  | N/A                                     |
| Auxiliary<br>Transmitter<br>NV8608                                      | \$134,560.00                   | \$128,310.00      |                                            | \$53,194.00  |                                         |

| 10 kW<br>mask filter                        | \$8,310.00     | \$8,310.00     | N/A | N/A            | N/A |
|---------------------------------------------|----------------|----------------|-----|----------------|-----|
| Single<br>frequency<br>agile exciter        | \$21,050.00    | \$20,000.00    | N/A | N/A            | N/A |
| UHF and<br>VHF - minor<br>banding<br>issues | \$105,200.00   | \$100,000.00   | N/A | \$53,194.00    | N/A |
| Sub-total                                   | \$2,293,800.62 | \$1,656,297.45 | N/A | \$532,583.60   | N/A |
| Total for all systems                       | \$4,684,292.36 | \$3,324,286.49 | N/A | \$1,739,788.06 | N/A |

## Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Other HVAC Service<br>Type: H Size:25 (Other) |                        |                        |
|-----------------------------------------------|------------------------|------------------------|
|                                               | Component Description: | Transmitter            |
|                                               |                        | related cost.          |
|                                               |                        | #18432                 |
|                                               | Amount:                | \$920.00               |
|                                               | Component Description: | Transmitter            |
|                                               |                        | related cost.          |
|                                               |                        | #39986393              |
|                                               | Amount:                | \$6,617.43             |
|                                               |                        | <b>T</b> ana ang 10 an |
|                                               | Component Description: | Transmitter            |
|                                               |                        | related cost.          |
|                                               | Amount:                | #3998191               |
|                                               | Amount:                | \$74.05                |
|                                               | Component Description: | Transmitter            |
|                                               |                        | related cost.          |
|                                               |                        | #319979808             |
|                                               | Amount:                | \$850.14               |
|                                               |                        |                        |
|                                               | Component Description: | HVAC installation      |
|                                               |                        | services. #18431       |
|                                               | Amount:                | \$21,305.00            |
|                                               |                        |                        |

| UHF - Liquid Cooled Solid<br>State Transmitter 68.5 - 75<br>kW | Component Description: | Transmitter<br>associated cost.<br>#39916893 |
|----------------------------------------------------------------|------------------------|----------------------------------------------|
|                                                                | Amount:                | \$214.01                                     |
|                                                                | Component Description: | Transmitter                                  |
|                                                                | Amount:                | related cost. #972<br>\$1,440.00             |
|                                                                | Component Description: | Transmitter                                  |
|                                                                | Amount:                | associated cost.<br>#39904249<br>\$4,283.83  |
|                                                                |                        |                                              |
|                                                                | Component Description: | Transmitter cost, 25% down.                  |
|                                                                | Amount:                | #9500096476<br>\$342,210.63                  |
|                                                                | Component Description: | Transmitter                                  |
|                                                                |                        | related cost. #632                           |
|                                                                | Amount:                | \$2,007.23                                   |
|                                                                | Component Description: | Transmitter                                  |
|                                                                |                        | related cost.<br>#002382                     |
|                                                                | Amount:                | \$58,567.00                                  |

| <b>Component Description:</b> | Transmitter                                                                                  |  |  |
|-------------------------------|----------------------------------------------------------------------------------------------|--|--|
|                               | related cost.                                                                                |  |  |
|                               | #16988                                                                                       |  |  |
| Amount:                       | \$1,500.00                                                                                   |  |  |
| Component Description:        | Transmitter                                                                                  |  |  |
|                               | related cost.                                                                                |  |  |
|                               | #17006                                                                                       |  |  |
| Amount:                       | \$31,103.45                                                                                  |  |  |
|                               |                                                                                              |  |  |
| <b>Component Description:</b> | Transmitter                                                                                  |  |  |
|                               | related cost.                                                                                |  |  |
|                               | #TWW9442                                                                                     |  |  |
| Amount:                       | \$2,664.33                                                                                   |  |  |
| Component Description         | Transmitter                                                                                  |  |  |
| Component Description:        | related cost.                                                                                |  |  |
|                               | #16987                                                                                       |  |  |
| Amount                        | \$35,740.00                                                                                  |  |  |
| Allouit.                      | ψ <b>33,7 τ</b> 0.00                                                                         |  |  |
| Information not provided.     |                                                                                              |  |  |
|                               | Amount:<br>Component Description:<br>Amount:<br>Component Description:<br>Amount:<br>Amount: |  |  |

| Other Electrical Service:         |                           |                                                 |
|-----------------------------------|---------------------------|-------------------------------------------------|
| Electrical Installation           | Component Description:    | Transmitter                                     |
|                                   |                           | related cost. #953                              |
|                                   | Amount:                   | \$688.80                                        |
|                                   | Component Description:    | Transmitter<br>electrical<br>installation cost. |
|                                   | Amount:                   | #957<br>\$9,922.50                              |
|                                   | Component Description:    | Transmitter related cost. #954                  |
|                                   | Amount:                   | \$3,313.20                                      |
|                                   | Component Description:    | Transmitter                                     |
|                                   |                           | related cost. #952                              |
|                                   | Amount:                   | \$13,690.00                                     |
|                                   | Component Description:    | Transmitter                                     |
|                                   | Amount:                   | related cost. #961<br>\$845.00                  |
|                                   | Component Description:    | Transmitter                                     |
|                                   | Amount:                   | related cost. #960<br>\$6,214.50                |
| 10 kW mask filter                 | Information not provided. |                                                 |
| Single frequency agile<br>exciter | Information not provided. |                                                 |
| UHF and VHF - minor               |                           |                                                 |
| banding issues                    | Component Description:    | Transmitter related cost.                       |
|                                   | A                         | #002382                                         |
|                                   | Amount:                   | \$53,194.00                                     |

#### Antennas

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                                                              | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Antenna<br>TFU-29ETT<br>/VP-R<br>4C170                                                                                        | \$316,740.00                   | \$300,900.00      |                                    | \$209,026.21 |                              |
| Pattern<br>scatter<br>analysis<br>for side<br>mount high<br>/med<br>power<br>antennas<br>(if not<br>included<br>in antenna<br>base cost) | \$5,260.00                     | \$5,000.00        | N/A                                | N/A          | N/A                          |
| Elbow<br>complex,<br>single<br>channel,<br>at antenna<br>input, per<br>8 3/16.<br>feedline (if<br>needed)                                | \$15,250.00                    | \$14,500.00       | N/A                                | \$11,326.52  | N/A                          |
| Sweep<br>test of<br>existing<br>antenna                                                                                                  | \$6,730.00                     | \$6,400.00        | N/A                                | \$0.00       | N/A                          |

| UHF -<br>High<br>Power<br>Top<br>Mount<br>(200-1000<br>kW), One<br>station<br>antenna ,<br>elliptically<br>or<br>circularly<br>polarized | \$289,500.00   | \$275,000.00   | N/A | \$197,699.69   | N/A |
|------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|-----|----------------|-----|
| Sub-total                                                                                                                                | \$316,740.00   | \$300,900.00   | N/A | \$209,026.21   | N/A |
| Total for<br>all<br>systems                                                                                                              | \$4,684,292.36 | \$3,324,286.49 | N/A | \$1,739,788.06 | N/A |

## Components

| Actual Information<br>Description                                                                               | File Name                         |                                                                      |
|-----------------------------------------------------------------------------------------------------------------|-----------------------------------|----------------------------------------------------------------------|
| Pattern scatter analysis for<br>side mount high/med power<br>antennas (if not included in<br>antenna base cost) | Information not provided.         |                                                                      |
| Elbow complex, single<br>channel, at antenna input,<br>per 8 3/16. feedline (if<br>needed)                      | Component Description:<br>Amount: | Antenna related<br>cost reduced by<br>25.40%. #614027<br>\$11,326.52 |
| Sweep test of existing antenna                                                                                  | Information not provided.         |                                                                      |

| UHF - High Power Top<br>Mount (200-1000 kW), One<br>station antenna , elliptically<br>or circularly polarized | Component Description: | Total invoice<br>amount reduced<br>by 25.40%. |
|---------------------------------------------------------------------------------------------------------------|------------------------|-----------------------------------------------|
|                                                                                                               | Amount:                | #538013<br>\$1,580.28                         |
|                                                                                                               | Component Description: | Antenna related cost reduced by               |
|                                                                                                               | Amount:                | 25.40%. #614027<br>\$197,699.69               |
|                                                                                                               |                        |                                               |

#### **Transmission Line**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                     | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost    | Actual Cost<br>Justification |
|---------------------------------|--------------------------------|-------------------|------------------------------------|----------------|------------------------------|
| Primary<br>Transmission<br>Line | \$0.00                         | \$0.00            |                                    | \$0.00         |                              |
| Sub-total                       | \$0.00                         | \$0.00            | N/A                                | \$0.00         | N/A                          |
| Total for all systems           | \$4,684,292.36                 | \$3,324,286.49    | N/A                                | \$1,739,788.06 | N/A                          |

#### Components

Information not provided.

# **Tower Equipment and Rigging Costs**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                                   | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost  | Actual Cost<br>Justification |
|---------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary<br>Tower<br>GTOWER                                                                                    | \$862,000.00                   | \$910,289.30      |                                    | \$812,089.30 |                              |
| Complex<br>Tower<br>(includes, for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00                   | \$400,000.00      | N/A                                | \$303,800.00 | N/A                          |
| Structural<br>engineering<br>tower load<br>study for a<br>documented<br>tower with<br>candelabra              | \$20,000.00                    | \$19,000.00       | N/A                                | \$17,000.00  | N/A                          |
| Major tower<br>reinforcement<br>/modifications                                                                | \$421,000.00                   | \$491,289.30      | See FDH<br>Quote.                  | \$491,289.30 | N/A                          |
| Auxiliary<br>Tower<br>TOWER                                                                                   | \$862,000.00                   | \$119,313.00      |                                    | \$119,313.00 |                              |
| Major tower<br>reinforcement<br>/modifications                                                                | \$421,000.00                   | \$16,855.00       | N/A                                | \$16,855.00  | N/A                          |

| Structural<br>engineering<br>tower load<br>study for a<br>documented<br>tower with<br>candelabra              | \$20,000.00    | \$0.00         | This<br>auxiliary<br>tower could<br>potentially<br>be used to<br>save the<br>fund<br>money and<br>eliminate<br>the need<br>for interim<br>facilities. A<br>final<br>decision<br>has not<br>been<br>reached as<br>to which<br>approach<br>the station<br>will use for<br>its repack. | N/A            | N/A |
|---------------------------------------------------------------------------------------------------------------|----------------|----------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----|
| Complex<br>Tower<br>(includes, for<br>example,<br>those with<br>candelabras<br>and/or<br>stacked<br>antennas) | \$421,000.00   | \$102,458.00   | N/A                                                                                                                                                                                                                                                                                 | \$102,458.00   | N/A |
| Sub-total                                                                                                     | \$1,724,000.00 | \$1,029,602.30 | N/A                                                                                                                                                                                                                                                                                 | \$931,402.30   | N/A |
| Total for all systems                                                                                         | \$4,684,292.36 | \$3,324,286.49 | N/A                                                                                                                                                                                                                                                                                 | \$1,739,788.06 | N/A |

# Components

| Actual Information |           |
|--------------------|-----------|
| Description        | File Name |

| Complex Tower (includes,<br>for example, those with<br>candelabras and/or stacked<br>antennas) | Component Description:<br>Amount: | Tower related<br>cost. #16648<br>\$1,400.00                        |
|------------------------------------------------------------------------------------------------|-----------------------------------|--------------------------------------------------------------------|
|                                                                                                | Component Description:<br>Amount: | Tower related<br>cost. #SIN000194<br>\$100,800.00                  |
|                                                                                                | Component Description:<br>Amount: | Tower related<br>cost. #19-49087<br>\$3,696.00                     |
|                                                                                                | Component Description:<br>Amount: | Tower related<br>cost. #SIN000804<br>\$201,600.00                  |
| Structural engineering tower<br>load study for a<br>documented tower with<br>candelabra        | Component Description:<br>Amount: | Rigorous structural<br>evaluation cost.<br>#E-186778<br>\$8,500.00 |
|                                                                                                | Component Description:<br>Amount: | Rigorous structural<br>evaluation cost.<br>#E-186761<br>\$8,500.00 |
| Major tower reinforcement<br>/modifications                                                    | Component Description:<br>Amount: | Tower related<br>cost. #SIN000194<br>\$163,763.10                  |
|                                                                                                | Component Description:<br>Amount: | Tower related<br>cost. #SIN000804<br>\$327,526.20                  |

| /modifications                                                                                 | Component Description:<br>Amount: | Tower<br>reinforcement<br>/modifications<br>cost. #SIN00034<br>\$16,855.00 |
|------------------------------------------------------------------------------------------------|-----------------------------------|----------------------------------------------------------------------------|
| Structural engineering tower<br>load study for a<br>documented tower with<br>candelabra        | Information not provided.         |                                                                            |
| Complex Tower (includes,<br>for example, those with<br>candelabras and/or stacked<br>antennas) | Component Description:<br>Amount: | Complex tower<br>cost. #SIN00034<br>\$102,458.00                           |

### **Outside Professional Services**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                                                                                           | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification | Actual Cost | Actual Cost<br>Justification |
|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Outside<br>Professional<br>Services                                                                                                                   | \$220,269.01                   | \$208,569.01      |                                    | \$32,039.22 |                              |
| Sinclair Internal<br>Costs                                                                                                                            | \$119.01                       | \$119.01          | N/A                                | \$119.01    | N/A                          |
| Comprehensive<br>coverage<br>verification via<br>field study, if<br>needed                                                                            | \$84,200.00                    | \$80,000.00       | N/A                                | N/A         | N/A                          |
| FAA<br>consultant,<br>including cost<br>of preparing<br>FAA Form<br>7460 (Notice of<br>Proposed<br>Construction),<br>if needed for<br>height increase | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| ASR<br>modification<br>(prepare FCC<br>Form 854)                                                                                                      | \$2,105.00                     | \$2,000.00        | N/A                                | N/A         | N/A                          |
| Environmental<br>Assessment, if<br>triggered by<br>NEPA Section<br>106 review or<br>for certain<br>structures over<br>450 feet                        | \$10,520.00                    | \$10,000.00       | N/A                                | N/A         | N/A                          |

| NEPA Section<br>106<br>environmental<br>review, if<br>needed                                             | \$6,310.00 | \$6,000.00 | N/A | N/A      | N/A |
|----------------------------------------------------------------------------------------------------------|------------|------------|-----|----------|-----|
| Attorney Fees -<br>Prepare and<br>File request for<br>Special<br>Temporary<br>Authorization              | \$7,360.00 | \$7,000.00 | N/A | N/A      | N/A |
| Attorney Fees -<br>Negotiation of<br>lease and other<br>matters for<br>shared<br>locations               | \$4,210.00 | \$4,000.00 | N/A | N/A      | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>License to<br>Cover<br>Application    | \$2,365.00 | \$2,250.00 | N/A | N/A      | N/A |
| Attorney Fees -<br>Prepare and<br>File FCC Form<br>2100 (main),<br>Construction<br>Permit<br>Application | \$5,260.00 | \$5,000.00 | N/A | \$221.92 | N/A |
| Prepare<br>request for<br>Special<br>Temporary<br>Authorization                                          | \$4,100.00 | \$3,000.00 | N/A | N/A      | N/A |
| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main), License<br>to Cover<br>Application      | \$1,580.00 | \$1,500.00 | N/A | N/A      | N/A |

| Prepare<br>engineering<br>section of FCC<br>Form 2100<br>(main),<br>Construction<br>Permit                    | \$3,155.00     | \$3,000.00     | N/A                                                                  | \$1,650.00     | N/A |
|---------------------------------------------------------------------------------------------------------------|----------------|----------------|----------------------------------------------------------------------|----------------|-----|
| Application<br>Perform<br>engineering<br>study for new<br>channel<br>assignment<br>and antenna<br>development | \$7,360.00     | \$7,000.00     | N/A                                                                  | \$2,780.00     | N/A |
| Address<br>transition<br>timing and<br>coordination<br>issues w/ other<br>stations and<br>wireless            | \$2,630.00     | \$2,500.00     | N/A                                                                  | N/A            | N/A |
| Project<br>management of<br>the transition                                                                    | \$74,260.00    | \$70,500.00    | N/A                                                                  | \$24,590.50    | N/A |
| Prepare and or<br>review<br>reimbursement<br>form                                                             | \$2,630.00     | \$2,700.00     | Updated<br>cost of<br>estimated<br>amount per<br>FCC<br>requirement. | \$2,677.79     | N/A |
| Sub-total                                                                                                     | \$220,269.01   | \$208,569.01   | N/A                                                                  | \$32,039.22    | N/A |
| Total for all systems                                                                                         | \$4,684,292.36 | \$3,324,286.49 | N/A                                                                  | \$1,739,788.06 | N/A |

# Components

| Actual Information<br>Description | File Name |  |
|-----------------------------------|-----------|--|
| Sinclair Internal Costs           |           |  |
|                                   |           |  |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations.<br>\$11.39 |
|-----------------------------------|----------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations.<br>\$8.66  |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations.<br>\$15.08 |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations.<br>\$7.86  |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations.<br>\$9.47  |
| Amount:                           | <b>9</b> ७.47                                                                                                              |

|                                                                                                                                        | Component Description:    | Portion of general<br>repack matter<br>internal time card<br>attributable to this<br>station - divided by<br>100. |
|----------------------------------------------------------------------------------------------------------------------------------------|---------------------------|-------------------------------------------------------------------------------------------------------------------|
|                                                                                                                                        | Amount:                   | \$66.55                                                                                                           |
| Comprehensive coverage<br>verification via field study, if<br>needed                                                                   | Information not provided. |                                                                                                                   |
| FAA consultant, including<br>cost of preparing FAA Form<br>7460 (Notice of Proposed<br>Construction), if needed for<br>height increase | Information not provided. |                                                                                                                   |
| ASR modification (prepare<br>FCC Form 854)                                                                                             | Information not provided. |                                                                                                                   |
| Environmental<br>Assessment, if triggered by<br>NEPA Section 106 review<br>or for certain structures<br>over 450 feet                  | Information not provided. |                                                                                                                   |
| NEPA Section 106<br>environmental review, if<br>needed                                                                                 | Information not provided. |                                                                                                                   |
| Attorney Fees - Prepare<br>and File request for Special<br>Temporary Authorization                                                     | Information not provided. |                                                                                                                   |
| Attorney Fees - Negotiation<br>of lease and other matters<br>for shared locations                                                      | Information not provided. |                                                                                                                   |
| Attorney Fees -Prepare<br>and File FCC Form 2100<br>(main), License to Cover<br>Application                                            | Information not provided. |                                                                                                                   |

| and File FCC Form 2100<br>(main), Construction Permit<br>Application                          | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #461759<br>\$99.92 |
|-----------------------------------------------------------------------------------------------|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
|                                                                                               | Amount.                           | ψ99.9 <b>2</b>                                                                                                                    |
|                                                                                               | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations. #461289            |
|                                                                                               | Amount:                           | \$122.00                                                                                                                          |
|                                                                                               | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.                    |
|                                                                                               | Amount:                           | \$122.35                                                                                                                          |
| Prepare request for Special<br>Temporary Authorization                                        | Information not provided.         |                                                                                                                                   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), License to Cover<br>Application    | Information not provided.         |                                                                                                                                   |
| Prepare engineering<br>section of FCC Form 2100<br>(main), Construction Permit<br>Application | Component Description:<br>Amount: | Consulting<br>engineering cost<br>\$1,650.00                                                                                      |

| for new channel<br>assignment and antenna<br>development                               | Component Description:<br>Amount: | Engineering relate<br>cost. #20191016<br>\$425.00                                                                      |
|----------------------------------------------------------------------------------------|-----------------------------------|------------------------------------------------------------------------------------------------------------------------|
|                                                                                        | Component Description:<br>Amount: | Consulting<br>engineering cost<br>\$2,355.00                                                                           |
| Address transition timing<br>and coordination issues w/<br>other stations and wireless | Information not provided.         |                                                                                                                        |
| Project management of the transition                                                   | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #464321 |
|                                                                                        | Amount:<br>Component Description: | \$683.07<br>Portion of general<br>repack matter                                                                        |
|                                                                                        | Amount:                           | invoice attributable<br>to this station -<br>divided by 93<br>stations. #461289<br>\$91.50                             |
|                                                                                        | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1079   |
|                                                                                        | Amount:                           | \$177.14                                                                                                               |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 99<br>stations. #1086<br>\$275.35    |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #467861<br>\$470.30  |
| Component Description:<br>Amount: | Legal Service Cost.<br>#465240<br>\$177.50                                                                                          |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #475283<br>\$384.08 |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1133<br>\$307.72   |
| Component Description:<br>Amount: | Legal Service Cost.<br>#478315<br>\$45.00                                                                                           |

| Component Description:<br>Amount: | Legal services<br>cost. #470894<br>\$163.75                                                                                         |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #476367<br>\$364.80 |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 99<br>stations. #469573<br>\$377.14  |
| Component Description:<br>Amount: | Legal services<br>cost. #474458<br>\$57.50                                                                                          |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1130<br>\$281.49   |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1167<br>\$313.41   |
| Amount:                           | \$313.41                                                                                                                            |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1145<br>\$369.98   |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1114<br>\$242.25   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1123<br>\$342.14   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #472583<br>\$279.89 |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #474405<br>\$490.56 |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1156<br>\$399.52   |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Legal services<br>cost. #471583<br>\$57.50                                                                                          |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1141<br>\$406.17   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #470923<br>\$406.65 |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1105<br>\$216.88   |
| Component Description:<br>Amount: | Legal services<br>cost. #476428<br>\$166.25                                                                                         |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #471524<br>\$322.83 |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #473885<br>\$318.62 |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1098<br>\$238.07   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1111<br>\$159.58   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #478288<br>\$194.86 |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1117<br>\$282.68 |
|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1099<br>\$266.93 |
| Component Description:<br>Amount: | Legal services<br>cost. #472638<br>\$157.50                                                                                       |
| Component Description:<br>Amount: | Legal services<br>cost. #476939<br>\$166.25                                                                                       |
| Component Description:<br>Amount: | Legal Service Cost.<br>#474872<br>\$217.50                                                                                        |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #107<br>\$602.28  |
|                                   |                                                                                                                                   |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #472173<br>\$311.78 |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1151<br>\$388.07   |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations.<br>\$30.47           |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1069<br>\$246.68    |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.                      |
| Amount:                           | \$716.28                                                                                                                            |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$20.64           |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Legal Service Cost.<br>#464754<br>\$470.00                                                                                          |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #467378<br>\$576.96  |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1090<br>\$176.70   |
| Component Description:<br>Amount: | Legal services<br>cost. #463631<br>\$78.10                                                                                          |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #473506<br>\$421.40 |

| Component Description:<br>Amount: | Legal Service Cost.<br>#466755<br>\$240.00                                                                                          |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1063<br>\$262.29    |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1055<br>\$243.38    |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #470237<br>\$436.37 |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #465001<br>\$596.30  |
| Component Description:<br>Amount: | Legal services<br>cost. #464412<br>\$83.30                                                                                          |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$943.95 |
|-----------------------------------|----------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$32.35  |
| Component Description:<br>Amount: | Legal services<br>cost. #461748<br>\$203.30                                                                                |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$818.59 |
| Component Description:<br>Amount: | Legal services<br>cost. #460885<br>\$425.00                                                                                |
| Component Description:<br>Amount: | Legal Service Cost.<br>#467951<br>\$112.50                                                                                 |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1161<br>\$267.48                                                   |
|-----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #461759<br>\$29.98                                                   |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$836.44                                                          |
| Component Description:            | \$26,919.78 credit<br>to be split across<br>93 Sinclair stations<br>reimbursed<br>\$999.20 for invoice<br>461759 (correct<br>reimbursement<br>amount is<br>\$709.74).<br>(\$289.46) |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #463567<br>\$566.48                                                  |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations.<br>\$105.97         |
|-----------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1078<br>\$215.68   |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$20.91          |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations.<br>\$185.10         |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #463026<br>\$801.57 |

| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #465173<br>\$654.26                                    |
|-----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations.#466690<br>\$446.87                                     |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 100<br>stations. #1143<br>\$436.90                                     |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations. Previous<br>balance of invoice<br>#453686.<br>\$999.04 |
| Component Description:<br>Amount: | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$43.72                                             |

| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$86.88        |
|-----------------------------------|----------------------------------------------------------------------------------------------------------------------------------|
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1072<br>\$237.64 |
| Component Description:<br>Amount: | Legal services<br>cost. #470337<br>\$448.75                                                                                      |
| Component Description:<br>Amount: | Legal services<br>cost. #469640<br>\$51.25                                                                                       |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.<br>\$91.76        |
| Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 98<br>stations. #1058             |
| Amount:                           | \$187.24                                                                                                                         |

| reimbursement form | Component Description:<br>Amount: | Legal services cost<br>\$345.00                                                                                        |
|--------------------|-----------------------------------|------------------------------------------------------------------------------------------------------------------------|
|                    | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations. #461289 |
|                    | Amount:                           | \$1,311.48                                                                                                             |
|                    | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.         |
|                    | Amount:                           | \$152.01                                                                                                               |
|                    | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -<br>divided by 93<br>stations.         |
|                    | Amount:                           | \$1,315.27                                                                                                             |
|                    | Component Description:            | Portion of general<br>repack matter<br>invoice attributable<br>to this station -                                       |
|                    | Amount:                           | divided by 98<br>stations. #461759<br>\$869.30                                                                         |

### **Other Expenses**

#### Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description                                                                             | Predetermined<br>Cost Estimate | Estimated<br>Cost | Estimated<br>Cost<br>Justification          | Actual Cost | Actual Cost<br>Justification |
|-----------------------------------------------------------------------------------------|--------------------------------|-------------------|---------------------------------------------|-------------|------------------------------|
| Other<br>Expenses                                                                       | \$129,482.73                   | \$128,917.73      |                                             | \$34,736.73 |                              |
| Rental Cost                                                                             | \$786.73                       | \$786.73          | N/A                                         | \$786.73    | N/A                          |
| MVPD<br>Notification of<br>Channel<br>Change                                            | \$5,000.00                     | \$5,000.00        | See Exhibit<br>J.                           | N/A         | N/A                          |
| Develop and<br>air<br>announcement<br>of upcoming<br>channel<br>change                  | \$28,050.00                    | \$28,050.00       | See<br>Response<br>to August<br>21 Inquiry. | N/A         | N/A                          |
| FCC Filing<br>Fees - Form<br>2100 license<br>to cover<br>application                    | \$335.00                       | \$325.00          | N/A                                         | N/A         | N/A                          |
| DTV Medical<br>Facility<br>Notification                                                 | \$11,550.00                    | \$11,000.00       | N/A                                         | \$3,750.00  | N/A                          |
| Disposal<br>Costs (for<br>equipment and<br>other waste,<br>net of any<br>salvage value) | \$28,566.00                    | \$28,566.00       | See<br>Response<br>to August<br>21 Inquiry. | \$26,550.00 | N/A                          |
| Non-zoning<br>permits                                                                   | \$10,000.00                    | \$10,000.00       | See Exhibit<br>J.                           | N/A         | N/A                          |
| Local Zoning                                                                            | \$20,000.00                    | \$20,000.00       | See Exhibit<br>J.                           | N/A         | N/A                          |

| FCC Filing<br>Fees - Special<br>Temporary<br>Authorization<br>request | \$195.00       | \$190.00       | N/A               | N/A            | N/A |
|-----------------------------------------------------------------------|----------------|----------------|-------------------|----------------|-----|
| Equipment<br>Delivery and<br>Handling<br>Charges                      | \$10,000.00    | \$10,000.00    | See Exhibit<br>J. | \$3,650.00     | N/A |
| Equipment<br>Storage                                                  | \$15,000.00    | \$15,000.00    | See Exhibit<br>J. | N/A            | N/A |
| Sub-total                                                             | \$129,482.73   | \$128,917.73   | N/A               | \$34,736.73    | N/A |
| Total for all systems                                                 | \$4,684,292.36 | \$3,324,286.49 | N/A               | \$1,739,788.06 | N/A |

# Components

| Actual Information<br>Description                              | File Name                         |                                                      |
|----------------------------------------------------------------|-----------------------------------|------------------------------------------------------|
| Rental Cost                                                    | Component Description:<br>Amount: | Rental related<br>cost.<br>#5419100167-1<br>\$786.73 |
| MVPD Notification of<br>Channel Change                         | Information not provided.         |                                                      |
| Develop and air<br>announcement of upcoming<br>channel change  | Information not provided.         |                                                      |
| FCC Filing Fees - Form<br>2100 license to cover<br>application | Information not provided.         |                                                      |
| DTV Medical Facility<br>Notification                           | Component Description:<br>Amount: | Medical notification<br>cost. #1304<br>\$3,750.00    |

| Disposal Costs (for<br>equipment and other waste,<br>net of any salvage value) | Component Description:            | Demolition and<br>disposal costs.<br>#948       |
|--------------------------------------------------------------------------------|-----------------------------------|-------------------------------------------------|
|                                                                                | Amount:                           | #948<br>\$10,080.00                             |
|                                                                                | Component Description:<br>Amount: | Disposal cost. #955<br>\$2,435.00               |
|                                                                                | Component Description:            | Equipment<br>disposal cost. #983<br>\$2,400.00  |
|                                                                                | Component Description:<br>Amount: | Equipment<br>disposal cost. #987<br>\$10,260.00 |
|                                                                                | Component Description:<br>Amount: | Disposal related<br>cost. #18443<br>\$1,375.00  |
| Non-zoning permits                                                             | Information not provided.         |                                                 |
| Local Zoning                                                                   | Information not provided.         |                                                 |
| FCC Filing Fees - Special<br>Temporary Authorization<br>request                | Information not provided.         |                                                 |
| Equipment Delivery and<br>Handling Charges                                     | Component Description:            | Total invoice<br>amount reduced<br>by 25.40%.   |
|                                                                                | Amount:                           | #539008<br>\$34.64                              |
|                                                                                | Component Description:            | Delivery and<br>handling cost.<br>#3650         |
|                                                                                |                                   |                                                 |

| Equipment | Storage |
|-----------|---------|
|-----------|---------|

| Cost<br>Information | Grand Total           |                                |                |                |
|---------------------|-----------------------|--------------------------------|----------------|----------------|
|                     |                       | Predetermined<br>Cost Estimate | Estimated Cost | Actual Cost    |
|                     | Total for all systems | \$4,684,292.36                 | \$3,324,286.49 | \$1,739,788.06 |

| Reimbursem | entestiatus                                                                                                                                                                                                                    | Response |
|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|            | The facility has ceased operating on its pre-<br>auction channel.                                                                                                                                                              | No       |
|            | Construction of final facilities or all necessary modifications are complete.                                                                                                                                                  | No       |
|            | All receipts for reimbursement have been<br>submitted no further costs are expected to<br>be incurred. Note this will lock the Form 399<br>from further editing and begin close-out<br>procedures with the Fund Administrator. | No       |

| Certification | Section                                        | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              | Response |
|---------------|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Estimated<br>Expenses Statements | WILLFUL FALSE STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE STATEMENTS COULD SUBJECT<br>THIS ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT.                                                                                                                                                                                                                                                                                                                                                   |          |
|               |                                                | <ol> <li>The Authorized<br/>Person signing<br/>below certifies that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> <li>The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>The above-named<br/>entity acknowledges<br/>that all certifications<br/>and attached<br/>documentation are<br/>considered material<br/>representations.</li> <li>The above-named<br/>entity acknowledges<br/>the submission of the<br/>information herein<br/>creates no obligation<br/>on the part of the<br/>government to pay<br/>any amount.</li> </ol> |          |
|               |                                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |          |

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

| 8. The above-named<br>entity certifies that it<br>is in full compliance<br>with all statutes,<br>rules, regulations<br>and governmental<br>requirements for<br>which compliance is<br>a pre-requisite for<br>obtaining the<br>payments herein<br>requested. |                                          |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------|
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.                                                                                                | Lucy<br>Rutishauser<br>CFO<br>03/31/2020 |

| Certification | Section                                                  | Question                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             | Response |
|---------------|----------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|
|               | Submission of Actual<br>Cost Documentation<br>Statements | WILLFUL FALSE, FRAUDULENT, OR<br>FICTITIOUS STATEMENTS ON THIS<br>FORM ARE PUNISHABLE BY FINE AND<br>/OR IMPRISIONMENT (U.S. CODE, TITLE<br>18, SECTION 1001), AND/OR<br>REVOCATION OF ANY STATION<br>LICENSE OR CONSTRUCTION PERMIT<br>(U.S. CODE, TITLE 47, SECTION 312(a)<br>(1), AND/OR FORFEITURE (U.S. CODE,<br>TITLE 47, SECTION 503), AND ANY<br>FALSE AND/OR FRAUDULENT<br>STATEMENTS COULD SUBJECT THIS<br>ENTITY TO LIABILITY UNDER THE<br>FALSE CLAIMS ACT (U.S. CODE, TITLE<br>31, SECTIONS 3729-3733). |          |
|               |                                                          | <ol> <li>The Authorized<br/>Person signing<br/>below certifies and<br/>represents that he<br/>/she is authorized to<br/>submit this TV<br/>Broadcaster<br/>Relocation Fund<br/>Reimbursement<br/>Form on behalf of<br/>the above-named<br/>entity.</li> </ol>                                                                                                                                                                                                                                                        |          |
|               |                                                          | 2. The above-named<br>entity certifies that<br>the statements in this<br>form and attached<br>documentation are<br>true, complete, and<br>correct.                                                                                                                                                                                                                                                                                                                                                                   |          |
|               |                                                          | 3. The above-named<br>entity acknowledges<br>that all certifications<br>and attached<br>documentation are<br>considered material<br>representations.                                                                                                                                                                                                                                                                                                                                                                 |          |
|               |                                                          |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |          |

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster **Relocation Fund are** necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

| <ul> <li>8. The above-named<br/>entity acknowledges<br/>that overpayments or<br/>payments in error<br/>must be promptly<br/>refunded to the<br/>Commission.</li> <li>9. The above-named<br/>entity certifies that it<br/>is in full compliance<br/>with all statutes,<br/>rules, regulations<br/>and governmental<br/>requirements for<br/>which compliance is<br/>a prerequisite for<br/>obtaining the<br/>payments herein</li> </ul> |                            |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|
| payments herein<br>requested.                                                                                                                                                                                                                                                                                                                                                                                                          |                            |
| I declare, under penalty of perjury, that I am<br>an authorized representative of the above-<br>named applicant for the Authorization(s)<br>specified above.                                                                                                                                                                                                                                                                           | Lucy<br>Rutishauser<br>CFO |
|                                                                                                                                                                                                                                                                                                                                                                                                                                        | 03/31/2020                 |

# Attachments