

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 23935 Service: DTV Call WMUM-TV Channel:

ID: Sign:9 (High VHF) File 0000027593

Number:

FRN: **0001844976** Date **03/03**

Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|----------------------------|----------|-------|----------------|-------------------|
| GEORGIA PUBLIC | Adam | +1 | awoodlief@gpb. | Government |
| TELECOMMUNICATIONS | Woodlief | (404) | org | Entity |
| COMMISSION | 260 14TH | 685- | | |
| Doing Business As: GEORGIA | ST NW | 2410 | | |
| PUBLIC | ATLANTA, | | | |
| TELECOMMUNICATIONS | GA 30318 | | | |
| COMMISSION | United | | | |
| | States | | | |

Reimbursement Contact Name and Information Reimbursement Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

| Applicant | Address | Phone | Email |
|--|--|----------------------|------------------------------|
| Robert Gehman ConsultingEngineer Kessler and Gehman Associates, Inc. | Robert Gehman 507 NW 60 Street Suite D Gainesville, FL 32607 United States | +1 (352) 332-3157 | bob@kesslerandgehman. com |

Broadcaster Information and Transition Plan

| Question | Response |
|--|---|
| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | No |
| Briefly describe transition plan | New transmitter and Main antenna using existing transmission line. Mapping, analysis, design of pre-EIA-222-G tower, and possible tower modifications. Interim antenna and line for use during Main antenna replacement and duration of assigned phase. |

Transmitters

| rs | Section | Question | Response |
|----|------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|-------------------|
| Existing Transmitter Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | |
| Manufacturer and Type | Model | PTCD20P2 |
| | Year | 2008 |
| | Туре | Solid State |
| | Solid State Cooling | Air Cooled |
| | Solid State Power Capacity | 8 kW |

Primary Transmitter

New Transmitter Costs

| Section | Question | Response |
|-----------------|---|---|
| New Transmitter | Use | Primary (Main) |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Manufacturer | |
| | Model | HPTV-PRLX- V11 |
| | Transmitter Type | Solid State |
| | Solid State Cooling | Liquid Cooled |
| | Solid State Power capacity | 15.9 kW |
| | Justification for New Transmitter | Manufacturer of existing transmitter advises that the existing transmitter cannot be retuned to the assigned channel. See Attachment. |

Primary Transmitter

Other Transmitter Costs

| Section | Question | Response |
|--------------------|---------------------------------------|----------|
| Electrical Service | Service Entrance (3 phases 800A 208V) | No |
| | Switchgear (industrial 800 amp) | Yes |
| | Transformer (480V) | Yes |
| | Power | 150 kVA |
| | Rigid Conduit and Wiring | Yes |
| | Size | 3 inches |
| | | |

| | Length | 100.0 feet |
|---|--|------------|
| | Other Electrical Service | No |
| | Description | N/A |
| HVAC Service | Does the replacement transmitter require HVAC Service? | No |
| | Туре | N/A |
| | Size | N/A |
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

| Name | Description |
|-------------------------------|--|
| Additional Interior RF System | Interior RF System Existing Transmitter to Interim Transmission line |
| Standby Exciter and Switch | Standby Exciter with Automatic Change Over Switch |

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|------------------------------|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | No |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 28.0 kW |

| Manufacturer | |
|--------------|--------|
| Model | TLS-V8 |
| Year | 2008 |

New Antenna Costs

| Section | Question | Response |
|------------------------|--|--------------------|
| New Antenna | Use | Primary (Main) |
| Description | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | No |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 31.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | The existing |
|-------------------------------|---------------|
| Justification for New Antenna | The existing |
| | primary |
| | antenna is a |
| | single |
| | channel |
| | slotted |
| | coaxial which |
| | cannot |
| | accommodate |
| | the assigned |
| | channel. |
| | |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|----------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | No |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

Interim Antenna

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Interim |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | No |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Full Power |
| Manufacturer and Type | Mounting | Side Moun |
| | Antenna position in stack | Not in Stac |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 28.0 kW |
| | Manufacturer | |
| | Model | TBD |
| | Year | 2018 |

| Justification for New Antenna | An interim |
|-------------------------------|--------------|
| | antenna is |
| | necessary |
| | to keep |
| | station on |
| | the air |
| | during |
| | primary |
| | antenna |
| | replacement |
| | and for the |
| | duration of |
| | the |
| | assigned |
| | phase. |
| | Station will |
| | attempt to |
| | lease if |
| | leasing is |
| | available at |
| | time of |
| | acquisition. |
| | |

Interim Antenna

Other Antenna Costs

| Section | Question | Response |
|--------------------------|---|----------|
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | No |
| | Broadband or Single Channel? | N/A |
| | Feed Line Size | N/A |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for an antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Interim Antenna

Other Antenna Cost Not Listed

| Transmission Seffien | Question | Response |
|---------------------------------------|---|----------|
| Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Primary Transmission

Existing Transmission Line

| Section Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Utilize Existing |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | ERI |
| | Туре | Flexible Ai |
| | Diameter | 3 inches |
| | Other Diameter | N/A |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 1 |
| | Length | 1120 feet per run |

Primary

Other Transmission Line Expenses Not Listed

| Transmission | n Laine | Description | |
|--------------|---------|--|--|
| | Sweep | Verify line performance on new channel | |

Interim Transmissio

New Transmission Line

| New Transmission Line | | |
|-----------------------|---|---|
| on Line Section | Question | Response |
| New Transmission Line | Use | Interim |
| Costs | Description of Use | N/A |
| | Change Type | Purchase New |
| | Туре | Flexible Air |
| | Diameter | 3 inches |
| | Segment Length | N/A |
| | Other Segment Length | |
| | Number of parallel runs | 1 |
| | Length | 1000 feet per run |
| | Justification for New Transmission Line | An interim transmission line is necessary for the interim antenna to keep station on the air during primary antenna replacement and for the duration of the assigned phase. |

Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|------------------------------------|---|-------------------|
| Existing Fower | Type of change | Modify Existing |
| Description | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | No |
| | Is tower compliant with Rev G? | No |
| Existing | Do you have a tower registration number? | Yes |
| Tower Structure Registration | ASR Number | 1018798 |
| Coordinates | Latitude (NAD83) | 32° 28′ 12.2″ N- |
| NAD83 (North | Longitude (NAD83) | 083° 15' 18.0" W- |
| American Datum of | Overall Structure Height | 1168.95 feet |
| 1983)) | Support Structure Height | 1109.89 feet |
| | Ground Elevation Above Mean Sea Level (AMSL) | 398.95 feet |

| Structure Type | GTOWER - Guyed Structure Used for Communication Purposes |
|------------------|--|
| Tower Owner | GEORGIA PUBLIC TELECOMMUNICATIONS COMMISSION |
| Date Constructed | 03/02/2016 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 43212 | WMAB-FM | FM |

Other Types of Users

| Users | |
|----------|--|
| WMAB ICR | |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|---|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for undocumented /poorly documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | Major Reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------|---------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |

| Helicopter Services | Are helicopter services required? | No |
|---------------------|-----------------------------------|----|
| Required | | |

Primary Tower

Other Tower Expenses Not Listed

Outside Professional

| Section | Question | Response |
|--|--|---|
| Services Costs Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 60 |
| | Explanation | It will be necessary to schedule and coordinate multiple vendors, complete progress reports, and update Schedule 399. Station does not have available personnel or personnel trained in project management for such complex projects. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |

| | Quantity | 1 |
|---------------------------------------|--|-----|
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting | Prepare and file Form FCC Construction Permit Application | Yes |
| Services | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | No |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | No |
| | RF exposure measurements | No |
| | Additional Field Engineering Service | Yes |
| | | |

| Number of Days | 15 |
|----------------|---|
| Justification | It will be necessary to survey the site, plan the equipment, develop specifications for purchasing, and oversee multiple vendor RF projects. Station does not have available personnel or personnel trained in such services. |

Outside Professional

Other Professional Services Expenses Not Listed

| al | Services Costs | Description |
|----|----------------------------|---|
| | Other Legal Services | Legal services not already included in a pre- established OPS section. |
| | Other Engineering Services | Engineering services not already included in a pre-established OPS section. |

Other Expenses

| Section Question | | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses

Other Expenses Not Listed

| Name | Description |
|-------------------------------|-------------------------------|
| System Design and Site Survey | System Design and Site Survey |
| Electrical Design | Electrical Design |

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| | | | Estimated | | |
|---|-----------------------------|-------------------|---|--------------|------------------------------|
| Description | Predetermined Cost Estimate | Estimated Cost | Cost Justification | Actual Cost | Actual Cost Justification |
| Primary Transmitter HPTV-PRLX- V11 | \$483,430.00 | \$479,980.00 | | \$314,480.00 | |
| Standby Exciter and Switch | \$25,000.00 | \$25,000.00 | N/A | N/A | N/A |
| 3" Rigid Conduit and Wiring (Cost per foot) | \$5,200.00 | \$4,900.00 | N/A | N/A | N/A |
| Transformer 3 phase /480v - 150 KVA | \$25,550.00 | \$24,300.00 | N/A | N/A | N/A |
| Switchgear - industrial 800 amp | \$38,200.00 | \$36,300.00 | N/A | N/A | N/A |
| High VHF - Liquid Cooled Solid State Transmitter 15.9 kW | \$314,480.00 | \$314,480.00 | This transmitter is an Upgrade. See attached uploaded file "Comark S10458-1 v190911jgv1. pdf" | \$314,480.00 | N/A |
| Additional Interior RF System | \$75,000.00 | \$75,000.00 | N/A | N/A | N/A |
| Sub-total | \$483,430.00 | \$479,980.00 | N/A | \$314,480.00 | N/A |

Total for all \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A **systems**

Components

| Actual Information Description | File Name | |
|--|--------------------------------|--|
| Standby Exciter and Switch | Information not provided. | |
| 3" Rigid Conduit and Wiring (Cost per foot) | Information not provided. | |
| Transformer 3 phase/480v - 150 KVA | Information not provided. | |
| Switchgear - industrial 800 amp | Information not provided. | |
| High VHF - Liquid Cooled Solid State Transmitter 15.9 kW | Component Description: Amount: | Comark S10458-1 v190912jgv2 \$314,480.00 |
| Additional Interior RF System | Information not provided. | |

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|-------------|------------------------------|
| Interim Antenna TBD | \$215,140.00 | \$213,400.00 | | \$0.00 | |
| High VHF - High Power Side Mount One Station horizontally polarized | \$180,000.00 | \$180,000.00 | N/A | N/A | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Side mount brackets for high power antennas (if not included in antenna base cost) | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| Primary Antenna TBD | \$215,140.00 | \$213,400.00 | | \$0.00 | |

| Pattern scatter analysis for side mount high/med power antennas (if not included in antenna base cost) \$5,260.00 \$5,000.00 N/A N/A N/A Side mount high/med power antennas (if not included in antenna base cost) \$23,150.00 \$22,000.00 N/A N/A N/A Side mount brackets for high power antennas (if not included in antenna base cost) \$6,730.00 \$6,400.00 N/A N/A N/A Sweep test of existing antenna \$6,730.00 \$180,000.00 N/A N/A N/A High VHF - High Power Side Mount One Station horizontally polarized \$430,280.00 \$426,800.00 N/A \$0.00 N/A Total for all systems \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A | | | | | | |
|--|---|----------------|----------------|-----|--------------|-----|
| brackets for high power antennas (if not included in antenna base cost) \$6,730.00 \$6,400.00 N/A N/A N/A Sweep test of existing antenna \$6,730.00 \$6,400.00 N/A N/A N/A High VHF - High Power Side Mount One Station horizontally polarized \$180,000.00 N/A N/A N/A Sub-total \$430,280.00 \$426,800.00 N/A \$358,399.50 N/A Total for all \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A | scatter analysis for side mount high/med power antennas (if not included in antenna | \$5,260.00 | \$5,000.00 | N/A | N/A | N/A |
| of existing antenna High VHF - High Power Side Mount One Station horizontally polarized \$180,000.00 N/A N/A N/A N/A Sub-total \$430,280.00 \$426,800.00 N/A \$0.00 N/A Total for all \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A | brackets for high power antennas (if not included in antenna | \$23,150.00 | \$22,000.00 | N/A | N/A | N/A |
| High Power Side Mount One Station horizontally polarized Sub-total \$430,280.00 \$426,800.00 N/A \$0.00 N/A Total for \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A all | of existing | \$6,730.00 | \$6,400.00 | N/A | N/A | N/A |
| Total for \$1,783,910.00 \$1,739,835.00 N/A \$358,399.50 N/A all | High Power Side Mount One Station horizontally | \$180,000.00 | \$180,000.00 | N/A | N/A | N/A |
| all | Sub-total | \$430,280.00 | \$426,800.00 | N/A | \$0.00 | N/A |
| | all | \$1,783,910.00 | \$1,739,835.00 | N/A | \$358,399.50 | N/A |

Components

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Interim Transmission Line | \$59,000.00 | \$56,000.00 | | \$0.00 | |
| Flexible Air Transmission Line - dielectric, 3" | \$59,000.00 | \$56,000.00 | N/A | N/A | N/A |
| Primary Transmission Line | \$6,400.00 | \$6,400.00 | | \$0.00 | |
| Sweep | \$6,400.00 | \$6,400.00 | N/A | N/A | N/A |
| Sub-total | \$65,400.00 | \$62,400.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,783,910.00 | \$1,739,835.00 | N/A | \$358,399.50 | N/A |

Components

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Tower GTOWER | \$657,800.00 | \$625,000.00 | | \$0.00 | |
| Tower mapping for an undocumented /poorly documented tower and preparation of documentation necessary for tower load study | \$26,300.00 | \$25,000.00 | N/A | N/A | N/A |
| Major tower reinforcement /modifications | \$421,000.00 | \$400,000.00 | N/A | N/A | N/A |
| Tall Tower (greater than 500') | \$210,500.00 | \$200,000.00 | N/A | N/A | N/A |
| Sub-total | \$657,800.00 | \$625,000.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$1,783,910.00 | \$1,739,835.00 | N/A | \$358,399.50 | N/A |

Components

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|---|-------------|------------------------------|
| Outside Professional Services | \$100,190.00 | \$99,395.00 | | \$25,659.50 | |
| Other Legal Services | \$10,000.00 | \$10,000.00 | N/A | \$1,232.00 | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,500.00 | N/A | N/A | N/A |
| Other Engineering Services | \$20,000.00 | \$20,000.00 | Fewer Project Management tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced and a new OES category has been created and funded with the money removed from PM. | \$11,550.00 | N/A |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,000.00 | N/A | \$2,000.00 | N/A |
|--|------------|------------|--|------------|-----|
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,000.00 | N/A | \$3,500.00 | N/A |
| Address transition timing and coordination issues w/ other stations and wireless | \$2,630.00 | \$2,500.00 | N/A | N/A | N/A |
| Prepare and or review reimbursement form | \$2,630.00 | \$4,145.00 | The cost estimate includes the initial 399 amendment, anticipated subsequent 399 amendments, and ongoing Actual Cost invoice prep and submission by KGA. | \$4,145.00 | N/A |

| Project management of the transition | \$9,480.00 | \$9,000.00 | Fewer Project Management tasks are required & Other Engineering Services "OES" are required, therefore the PM total has been reduced and a new OES category has been created and funded with the money removed from PM. | \$1,500.00 | N/A |
|--|------------|------------|---|------------|-----|
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$1,500.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,000.00 | N/A | \$1,732.50 | N/A |
| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,250.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,500.00 | N/A | N/A | N/A |

| Additional Field Engineering Service, 15 Days | \$30,000.00 | \$30,000.00 | N/A | N/A | N/A |
|---|----------------|----------------|-----|--------------|-----|
| Sub-total | \$100,190.00 | \$99,395.00 | N/A | \$25,659.50 | N/A |
| Total for all systems | \$1,783,910.00 | \$1,739,835.00 | N/A | \$358,399.50 | N/A |

Components

| Actual Information Description | File Name | |
|--------------------------------|------------------------|--|
| Other Legal Services | | |
| | Component Description: | WMUM amount. Refer to Jan-April GMP matter summary. Refer to letter and attachments uploaded from GPB 8.2.18 |
| | Amount: | \$38.50 |
| | Component Description: | GMP 31513 |
| | Amount: | v200218jgv1 \$385.00 |
| | Component Description: | GMP 31276 |
| | Amount: | v200218jgv1 \$77.00 |
| | Component Description: | GMP 30912 |
| | Amount: | v200218jgv1 \$192.50 |

Component Description: WMUM amount.

Refer to GMP master summary invoice WMUM with attached invoice.

Amount: \$38.50

Component Description: WMUM amount.

Refer to GMP master summary invoice WMUM with attached invoice.

Amount: \$38.50

Component Description: Repack Prep legal

Invoices

Amount: \$77.00

Component Description: WMUM amount.

Refer to GMP matter summary May 2018. Refer to

letter and attachments

uploaded from GPB

8.2.18

Amount: \$154.00

Component Description: GMP 30379

v190702pmv1

Amount: \$115.50

Component Description: WMUM amount.

Refer to GMP master summary invoice WMUM with attached invoice.

Amount: \$115.50

| Component Description: KGA 554-629 v190620pmv1 | Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
|--|--|---------------------------|-------------|
| V190620pmv1 | Other Engineering Services | | |
| V190620pmv1 | | Component Description: | KGA 554-629 |
| Component Description: KGA 554-612 v190620pmv1 Amount: \$700.00 Component Description: KGA 554-698 v200218jgv1 Amount: \$2,075.00 Component Description: KGA 554-668 v200218jgv1 Amount: \$1,275.00 Component Description: KGA 554-642 v190702pmv1 Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | | |
| V190620pmv1 \$700.00 | | Amount: | \$2,525.00 |
| Amount: \$700.00 | | Component Description: | KGA 554-612 |
| Component Description: KGA 554-698 v200218jgv1 Amount: \$2,075.00 Component Description: KGA 554-668 v200218jgv1 Amount: \$1,275.00 Component Description: KGA 554-642 v190702pmv1 Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | | v190620pmv1 |
| V200218jgv1 \$2,075.00 | | Amount: | \$700.00 |
| Component Description: KGA 554-668 v200218jgv1 | | Component Description: | KGA 554-698 |
| Component Description: KGA 554-668 v200218jgv1 Amount: \$1,275.00 Component Description: KGA 554-642 v190702pmv1 Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | | v200218jgv1 |
| V200218jgv1 \$1,275.00 | | Amount: | \$2,075.00 |
| Amount: \$1,275.00 Component Description: KGA 554-642 v190702pmv1 Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | Component Description: | KGA 554-668 |
| Component Description: KGA 554-642 v190702pmv1 Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | | |
| V190702pmv1 \$1,450.00 | | Amount: | \$1,275.00 |
| Amount: \$1,450.00 Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 v190620 | | Component Description: | |
| Component Description: KGA 554-677 v200218jgv1 Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | A | |
| V200218jgv1 \$1,225.00 \$1,225.00 | | Amount: | \$1,450.00 |
| Amount: \$1,225.00 Component Description: KGA 554-611 v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | Component Description: | |
| Component Description: KGA 554-611 v190620pmv1 \$800.00 Component Description: KGA 554-725 v200218jgv1 | | Amount | · - |
| v190620pmv1 Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | Amount. | φ1,223.00 |
| Amount: \$800.00 Component Description: KGA 554-725 v200218jgv1 | | Component Description: | |
| Component Description: KGA 554-725 v200218jgv1 | | Amount | |
| v200218jgv1 | | Amount. | φουυ.υυ |
| 1 | | Component Description: | |
| | | Amount: | \$1,500.00 |

| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Component Description: | Prepare engineering section of FCC Form 2100 (main) construction |
|---|---------------------------|---|
| | Amount: | permit \$2,000.00 |
| Perform engineering study for new channel assignment and antenna development | Component Description: | Perform engineering study for new channel assignment |
| | Amount: | \$3,500.00 |
| Address transition timing and coordination issues w/other stations and wireless | Information not provided. | |

Prepare and or review reimbursement form

Component Description: KGA 554-648

v190702pmv1

Amount: \$50.00

Component Description: KGA 554-707

v200218jgv1

Amount: \$450.00

Component Description: KGA 554-623

v190620pmv1

Amount: \$145.00

Component Description: KGA 554-610

v190620pmv1

Amount: \$275.00

Component Description: KGA 554-629

v190620pmv1

Amount: \$50.00

Component Description: KGA 554-682

v200218jgv1

Amount: \$675.00

Component Description: Prepare and review

reimbursement form

Amount: \$2,500.00

| KGA 554-598 v190620pmv1b \$150.00 Form 387 2Q18 \$150.00 |
|--|
| \$150.00 Form 387 2Q18 \$150.00 |
| \$150.00 |
| \$150.00 |
| |
| VCA 554 662 |
| |
| v200218jgv1 \$150.00 |
| φ13U.UU |
| Form 387 4Q18 |
| \$150.00 |
| Project |
| management Bob Gehman |
| \$225.00 |
| KGA inv #554-554 |
| Form 387 2018 Q3 |
| UL20190426jgv1 \$150.00 |
| |
| Project |
| management Bob Gehman |
| \$300.00 |
| Project |
| management Bob |
| Gehman |
| |

Prepare request for Special Temporary Authorization Information not provided.

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Component Description: Amount: | WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice. Refer to letter and attachments uploaded by GPB 8.2.18 \$1,347.50 |
|---|---------------------------------|--|
| | Component Description: Amount: | WMUM amount. Refer to GMP master summary invoice WMUM with attached invoice. Refer to letter and attachments uploaded by GPB 8.2.18 \$385.00 |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. | |
| Additional Field Engineering Service, 15 Days | Information not provided. | |
| | | |

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Other Expenses | \$46,810.00 | \$46,260.00 | | \$18,260.00 | |
| Electrical Design | \$2,960.00 | \$2,960.00 | See attached / uploaded PDF file titled "NBP Eng 18187 v200303jgv1. pdf" | \$2,960.00 | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,000.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| Develop and air announcement of upcoming channel change | \$0.00 | \$0.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$2,000.00 | \$2,000.00 | N/A | N/A | N/A |

| System Design and Site Survey | \$15,300.00 | \$15,300.00 | N/A | \$15,300.00 | N/A |
|-------------------------------|----------------|----------------|-----|--------------|-----|
| Sub-total | \$46,810.00 | \$46,260.00 | N/A | \$18,260.00 | N/A |
| Total for all systems | \$1,783,910.00 | \$1,739,835.00 | N/A | \$358,399.50 | N/A |

Components

| Actual Information | E'll No. | |
|----------------------------|---------------------------|---------------------------|
| Description | File Name | |
| Electrical Design | | |
| | Component Description: | NBP Eng 18187 |
| | Amount: | v200303jgv1 \$2,960.00 |
| | Amount. | φ2,900.00 |
| DTV Medical Facility | Information not provided. | |
| Notification | | |
| Disposal Costs (for | Information not provided. | |
| equipment and other waste, | | |
| net of any salvage value) | | |
| Equipment Delivery and | Information not provided. | |
| Handling Charges | | |
| Equipment Storage | Information not provided. | |
| Develop and air | Information not provided. | |
| announcement of upcoming | milemation not provided. | |
| channel change | | |
| MVPD Notification of | Information not provided. | |
| Channel Change | | |
| System Design and Site | | |
| Survey | Component Description: | Comark 12830 |
| | , | v190911jgv1 |
| | Amount: | \$15,300.00 |

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$1,783,910.00 | \$1,739,835.00 | \$358,399.50 |

| Reimbursem | entestatus | Response |
|------------|--|----------|
| | The facility has ceased operating on its pre- auction channel. | No |
| | Construction of final facilities or all necessary modifications are complete. | No |
| | All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator. | No |

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

03/03/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

03/03/2020

Attachments