

Federal Communications Commission

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility ID: File	14050 000002	Service: DTV	Call Sign:	WCCT-TV	Channel: 33 (UHF)
Number:	000002	0230			
FRN: 002	28358455	Date	03/05		
		Submitted:	/2020		

Applicant Name, Type, and Contact Information

Information	Applicant	Address	Phone	Email	Applicant Type
	TEGNA	Denise A.	+1	DBRANSON@TEGNA.	Limited
	BROADCAST	Branson, Sr.	(703)	COM	Liability
	HOLDINGS, LLC	Paralegal	873-		Company
		8350 BROAD	6606		
		STREET			
		SUITE 2000			
		TYSONS, VA			
		22102			
		United States			

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Preparer Contact Name and Information

Contact Information	Applicant	Address	Phone	Email
	Bill Vanduynhoven , Vanduynhov . Director of Engineering operations Tribune broadcasting	Bill Vanduynhoven 2211 Rabbit Hill Cir Dacula, GA 30019 United States	+1 (404) 312- 8693	BillV@Tribunemedia. com

Broadcaster	Question	Response
Information and Transition Plan	Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
	Briefly describe transition plan	Replace antenna and replace shared Transmission line with new transmission line. Replace transmitter

Transmitter RelatedDo you have transmitter related expenses?YesExpenses	Transmitters	Section	Question	Response
			Do you have transmitter related expenses?	Yes

Auxiliary	Add Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Auxiliary (Backup)		
		Description of Use	Auxiliary		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
	Manufacturer and Type	Model	Ultimate 8K8		
		Year	2010		
		Туре	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power Capacity	6 kW		

Add Transmitter Information

Auxiliary	New Transmitter Costs				
Transmitter	r Section	Question	Response		
	New Transmitter	Use	Auxiliary (Backup)		
		Change Type	Purchase New		
		Is this a request for upgraded equipment?	No		
		Manufacturer			
		Model	ULXTE-10		
		Transmitter Type	Solid State		
		Solid State Cooling	Liquid Cooled		
		Solid State Power capacity	6.2 kW		
		Justification for New Transmitter	Current transmitter is not supported or re- tunable as stated by the manufacturer		

Auxiliary Other Transmitter Costs

Transmitter	Section	Question	Response
	Electrical Service	Service Entrance (3 phases 800A 208V)	No
		Switchgear (industrial 800 amp)	No
		Transformer (480V)	No
		Power	N/A
		Rigid Conduit and Wiring	No
		Size	N/A
		Length	N/A

	Other Electrical Service	Yes
	Description	Electrical Install
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Other Transmitter Cost Not Listed

Transmitter Information not provided.

Primary	Existing Transmitter Information				
Transmitter	Section	Question	Response		
	Existing Transmitter Description	Type of change	Purchase New		
		Use	Primary (Main)		
		Description of Use	N/A		
		Ownership	Owned		
		Owner	N/A		
		Site	N/A		
		Is this transmitter currently shared with another station?	No		
		Is this transmitter currently in operating condition?	Yes		
	Existing Transmitter	Manufacturer			
Manufacturer and	Manufacturer and Type	Model	DCX-2		
		Year	2000		
		Туре	Inductive Output Tube		
		IOT Power Type	Two		
		Power Capacity	40 kW		

Existing Transmitter Information

Primary	New Transmitter Costs					
Transmitter	Section	Question	Response			
	New Transmitter	Use	Primary (Main)			
		Change Type	Purchase New			
		Is this a request for upgraded equipment?	Yes			
		Manufacturer				
		Model	ULXTE-30			
		Transmitter Type	Solid State			
		Solid State Cooling	Liquid Cooled			
		Solid State Power capacity	18 kW			
		Justification for New Transmitter	Current transmitter can not be re-tuned as stated by Manufacturer			

Primary	Other Transmitter Costs			
Transmitter	Section	Question	Response	
	Electrical Service	Service Entrance (3 phases 800A 208V)	Yes	
		Switchgear (industrial 800 amp)	Yes	
		Transformer (480V)	No	
		Power	N/A	
		Rigid Conduit and Wiring	Yes	
		Size	2 inches	
		Length	100.0 feet	
		Other Electrical Service	No	

	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Other Transmitter Cost Not Listed

Primary Other Transmitter Co Transmitter Information not provided.

Antennas Section		Question	Response
Antenna Rela	ated Expenses	Do you have antenna related expenses?	Yes

Primary	Existing Antenna Information			
Antenna	Section	Question	Response	
	Existing Antenna Description	Type of change	Purchase New	
		Antenna Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing antenna shared with another station or stations?	No	
		Is the existing antenna directional?	No	
		Is antenna in operating condition?	Yes	
		Is antenna located on or in close proximity to an antenna farm?	No	
	Existing Antenna	Class	Full Power	
	Manufacturer and Type	Mounting	Top Mount	
		Antenna position in stack	Тор	
		Polarization	Elliptical	
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels	N/A	
		Design power capacity in use	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	50.0 kW	

Manufacturer	
Model	TFU-10JTH /VP-R O4
Year	2008

Primary	New Antenna Costs			
Antenna	Section	Question	Response	
	New Antenna Description	Use	Primary (Main)	
		Description of Use	N/A	
		Change Type	Purchase New	
		Is this a request for upgraded equipment?	No	
		Ownership	Owned	
		Owner	N/A	
		Is antenna shared?	No	
		Is antenna directional?	No	
New Antenna Manufacturer and Types		Will antenna be located on or in close proximity to an antenna farm?	No	
		Class	Full Power	
	Manufacturer and Types	Mounting	Top Mount	
		Antenna position in stack	Тор	
	Polarization	Elliptical		
		Туре	Slotted Coaxial	
		Number of Stations Supported	N/A	
		Number of Panels/Bays	N/A	
		Lower Limit	N/A	
		Upper Limit	N/A	
		Design power capacity in use	N/A	
		Other Antenna Type	N/A	
		ERP: (Effective Radiated Power)	70.0 kW	
		Manufacturer		
			1	

Model	TFU-11JTH /VP-R 04
Year	2019
Justification for New Antenna	Current antenna wil not work on assigned frequency

Primary	Other Antenna Costs		
Antenna	Section	Question	Response
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
		Туре	
		Number of channels supported	N/A
		Frequencies of channels supported	N/A
		Frequency	N/A
		Do you need a combiner output splitter /switcher for dual feed lines?	N/A
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
		Broadband or Single Channel?	Single Channel
		Feed Line Size	4 1/16 inches inches
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Costs

PrimaryOther Antenna Cost Not ListedAntennaInformation not provided.

Interim	New Antenna Costs				
Antenna	Section	Question	Response		
	New Antenna Description	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Ownership	Owned		
		Owner	N/A		
		Is antenna shared?	Yes		
		Is antenna directional?	Yes		
		Will antenna be located on or in close proximity to an antenna farm?	No		
New Antenna Manufacturer and Type		Class	Full Power		
	Manufacturer and Type	Mounting	Side Mount		
		Antenna position in stack	Not in Stack		
		Polarization	Horizontal		
		Туре	Broadband Slot		
		Number of Stations Supported	3		
		Number of Panels/Bays	16		
		Lower Limit	470.00 MHz		
		Upper Limit	665.00 MHz		
		Design power capacity in use	95.0 %		
		Other Antenna Type	N/A		
		ERP: (Effective Radiated Power)	500.0 kW		
		Manufacturer			
		Model	TFU -WB16		
		Year	2019		

Justification for New Antenna	Temporary antenna to use during construction and
	transition.

Interim Antenna	Other Antenna Costs			
	Section	Question	Response	
	Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	Yes	
		Туре	New	
		Number of channels supported	3	
		Frequencies of channels supported	RF channel	
		Frequency	N/A	
EI		Do you need a combiner output splitter /switcher for dual feed lines?	No	
	Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes	
		Broadband or Single Channel?	В	
		Feed Line Size	6 1/8 inches	
	Side Mount Brackets	Do you require the separate purchase of side mount brackets for an antenna?	No	
	Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No	
	Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes	

Other Antenna Costs

Enter a list of RF channel numbers.

RF Channel Number

20 31

Interim Antenna

Other Antenna Cost Not Listed

Name	Description
Combiner connection	Interim antenna combiner connection and mounting
Lease Cost	Tower lease cost for adding temporary antenna per station

Transmissior	n Seffien	Question	Response
	Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary	Existing Transmission Line			
Transmissio	n Line Section	Question	Response	
	Existing Transmission Line Description	Type of change	Purchase New	
		Use	Primary (Main)	
		Description of Use	N/A	
		Ownership	Owned	
		Owner	N/A	
		Site	N/A	
		Is the existing transmission line shared with another station or stations?	Yes	
		Is Transmission Line in operating condition?	Yes	
	Existing Transmission Line Manufacturer and Type	Manufacturer		
		Туре	Rigid	
		Diameter	7 3/16 inches	
		Other Diameter	N/A	
		Segment Length	19 1/2 inches	
		Other Segment Length	N/A	
		Number of parallel runs	1	
		Length	1375 feet per run	

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Existing Transmission Line

Facility ID	Call Sign
14050	WCCT-TV
147	WTIC-TV

Primary	New Transmission Line		
Transmissio	New Transmission Line Costs	Question	Response
		Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	19 1/2 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1420 feet per run

Justification for New Transmission Line	Current
	shared line
	is not
	supported
	and will not
	work on
	new
	channel.
	Also tower
	will not
	support
	heavier line
	With the
	new
	channel
	assignment
	WCCT and
	WTIC
	cannot
	share a
	transmissio
	line.

Other Transmission Line Expenses Not Listed Transmission

Interim	New Transmission Line				
Transmissio	n Line Section	Question	Response		
	New Transmission Line Costs	Use	Interim		
		Description of Use	N/A		
		Change Type	Purchase New		
		Туре	Rigid		
		Diameter	6 1/8 inches		
		Segment Length	Broadband		
		Other Segment Length			
		Number of parallel runs	1		
		Length	1200 feet per run		
		Justification for New Transmission Line	Transmission line for temporary operation Will be installed by WTIC.		

Other Transmission Line Expenses Not Listed Transmission

Tower	Section	Question	Response
Equipment And Rigging Costs	Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Existing Tower

•		•••			J
Т	Ċ)N	/e	r	

Section	Question	Response
Existing Tower	Type of change	Modify Existing
Description	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower	Do you have a tower registration number?	No
Structure Registration	ASR Number	
Coordinates (Latitude (NAD83)	41° 42' 13.0" N-
NAD83 (North American Datum	Longitude (NAD83)	072° 49' 55.0" W-
of 1983))	Overall Structure Height	1338.89 feet
	Support Structure Height	1291.98 feet
	Ground Elevation Above Mean Sea Level (AMSL)	709.97 feet
	Structure Type	TOWER - Free Standing or Guyed Structure

	Tower Owner	COMMUNICATIONS SITE MANAGEMENT, LLC
	Date Constructed	09/01/1984

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
66465	WTIC-FM	FM
1910	WRCH	FM
1900	WZMX	FM
147	WTIC-TV	DTV
13602	WEDH	DTV

Primary Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower Rigging Costs

Tower

Tower

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	Yes

Primary Tower	Other Tower Expenses Not Listed			
	Name	Description		
	Additional Insurance	Insurance increase required by Site owner		
	Weather delays	Delays in construction due to weather		

Outside	Section	Question	Response
Professional	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	100
		Explanation	Landlord management of project
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	No
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	Yes
		Quantity	2
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	No
	Services	For Auxiliary Facility	N/A
		For Main Facility	N/A
		Prepare and file Form FCC License to Cover Application	No
		For Auxiliary Facility	N/A

	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	No
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	No
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	10
	Justification	Intermodulation study

Outside Other Professional Services Expenses Not Listed Professional Services roopstsided.

Other	Section	Question	Response
Expenses	AM Pattern Disturbance	Is an Impact Study needed?	Yes
		Is Remediation needed?	Yes
	Facility Expenses	Name	N/A
		Other Distributed Transmission System Expenses Not listed	N/A
		Name	N/A
		Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
	Permit and Filing Costs	Local Zoning	No
		Non-zoning permits	No
		BLM or NFS Coordination	No
		FCC Construction Permit Minor Change	No
		FCC License to Cover Application	No
		FCC Special Temporary Authority Application	No
	Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
		Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
		Does this relocation require Equipment Storage?	No
		Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
		Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Transmitters

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-30	\$739,200.00	\$692,500.00		\$453,849.79	
UHF - Liquid Cooled Solid State Transmitter 14.2 - 20 kW	\$684,000.00	\$640,000.00	N/A	\$453,849.79	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$2,600.00	\$2,500.00	N/A	N/A	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$36,300.00	N/A	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$13,700.00	N/A	N/A	N/A
Auxiliary Transmitter ULXTE-10	\$298,500.00	\$255,000.00		\$192,769.85	
Other Electrical Service: Electrical Install	\$25,000.00	\$25,000.00	N/A	\$23,342.00	N/A

UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$230,000.00	N/A	\$169,427.85	N/A
Sub-total	\$1,037,700.00	\$947,500.00	N/A	\$646,619.64	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Actual Information
Description File Name

State Transmitter 14.2 - 20	Component Description:	Site Survey
kW	Amount:	\$5,630.57
	Component Description:	Gates US0327106 v200227pmv1
	Amount:	\$652.62
	Component Description	Denseitfor
	Component Description:	Deposit for Primary
		Transmitter
		ULXTE-30
	Amount:	\$140,620.08
	Component Description:	Second payment
		for ULXTE-30
	Amount:	\$144,690.99
	Component Description:	Gates
		GO10004877-
		Install
		v200226pmv1
	Amount:	\$29,286.40
	Component Description:	3rd Payment
		ULXTE-30
	Amount:	\$132,969.13
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Switchgear - industrial 800 amp	Information not provided.	
Service entrance 3 phase	Information not provided.	

Other Electrical Service: Electrical Install	Component Description: Amount:	D'Amato 09965 v200226pmv1 \$23,342.00
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description: Amount:	2nd payment for ULXTE-10 \$55,911.19
	Component Description: Amount:	Deposit for Aux Antenna ULXTE-10 \$56,821.65
	Component Description: Amount:	3rd payment ULXTE-10 \$31,901.01
	Component Description:	Gates GO10004878- Install
	Amount:	v200225pmv1 \$24,794.00

Antennas

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Antenna TFU -WB16	\$176,630.00	\$72,000.00		\$0.00	
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	\$13,700.00	\$0.00	N/A	N/A	N/A
New combiner, cost per channel (without antenna)	\$84,200.00	\$0.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$0.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 16 bay,, 500 kW input, directional,, horizontally polarized	\$0.00	\$0.00	N/A	N/A	N/A
Lease Cost	\$65,000.00	\$65,000.00	N/A	\$0.00	N/A
Combiner connection	\$7,000.00	\$7,000.00	N/A	N/A	N/A

Primary Antenna TFU-11JTH	\$305,800.00	\$163,700.00		\$157,636.50	
/VP-R 04					
UHF - High Power Top Mount (200- 1000 kW), One station antenna , elliptically or circularly polarized	\$289,500.00	\$147,000.00	N/A	\$140,939.00	N/A
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	\$9,570.00	\$10,300.00	See Invoicing	\$10,297.50	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$6,400.00	N/A
Sub-total	\$482,430.00	\$235,700.00	N/A	\$157,636.50	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Actual Information Description	File Name
Elbow complex, broadband, at antenna input, per 6 1/8. feedline (if needed)	Information not provided.
New combiner, cost per channel (without antenna)	Information not provided.
Sweep test of existing antenna	Information not provided.

Information not provided. Component Description: Amount: Information not provided. Component Description: Amount: Component Description:	one time lease co \$65,000.00 Die 461033 v200225pmv2 \$1,672.50
Amount: Information not provided. Component Description: Amount:	Die 461033 v200225pmv2
Component Description: Amount:	v200225pmv2
Amount:	v200225pmv2
Component Description:	
Amount:	freight charges \$2,189.00
Component Description: Amount:	Die 449034 v200226pmv1 \$10,875.00
Component Description: Amount:	Die 449034 v200226pmv1 \$1,327.50
Component Description:	deposit - INPUT COMPLEX 4-50 EHT \$7,526.25
	Amount: Component Description: Amount:

	Component Description: Amount:	deposit - VPOL Components \$5,973.75
	Component Description:	ANT TFU- 11JTH /VP-R 04 (SP) CH 33
	Amount:	\$48,937.50
	Component Description:	deposit ANT TFU- 11JTH/VP-R 04 (SP) CH 33
	Amount:	\$48,937.50
	Component Description: Amount:	VPOL Component \$5,973.75
Elbow complex, single channel, at antenna input, per 4 1/16. feedline (if needed)	Component Description: Amount:	Die 461033 v200225pmv2 \$1,029.75
	Component Description: Amount:	Die 449034 v200226pmv1 \$0.01
	Component Description: Amount:	elbow complex \$4,633.87
	Component Description:	deposit - elbow complex

Sweep test of existing		
antenna	Component Description:	Die 580030
		v200226pmv1
	Amount:	\$640.00
	Component Description: Amount:	Eng on site \$2,880.00
	Component Description:	deposit - Eng on
		site
	Amount:	\$2,880.00

Transmission Line

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Interim Transmission Line	\$278,400.00	\$0.00		\$0.00	
Rigid Transmission Line - copper, 6 1 /8" broadband	\$278,400.00	\$0.00	N/A	N/A	N/A
Primary Transmission Line	\$286,840.00	\$205,000.00		\$181,595.40	
Rigid Transmission Line - copper, 6 1/8"	\$286,840.00	\$205,000.00	N/A	\$181,595.40	N/A
Sub-total	\$565,240.00	\$205,000.00	N/A	\$181,595.40	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Actual Information Description	File Name
Rigid Transmission Line - copper, 6 1/8" broadband	Information not provided.

Rigid Transmission Line -		
copper, 6 1/8"	Component Description:	TLSCR's
	Amount:	\$1,718.50
	Component Description:	Die 366003
		v200305pmv2
	Amount:	\$14,854.06
	Component Description:	Die 449034
		v200226pmv1
	Amount:	(\$4,639.96)
		(+ ,•)
	Component Description:	6-1-8" 75 OHM -
		1443 FT
	Amount:	\$82,511.42
	Component Description:	T/L 6-75 EIA
		LENGTH 15' TO
		20' FIXED FLG 1
		END/ SWIVEL
		FLG 1
	Amount:	\$2,319.98
	Component Description:	deposit - 6-1-8" 75
	A	OHM - 1443 FT
	Amount:	\$82,511.42
	Component Deseriations	donacit T/L 6 75
	Component Description:	deposit - T/L 6-75 EIA LENGTH 15'
		TO 20' FIXED FLG
		1 END/ SWIVEL
		FLG 1
	Amount:	\$2,319.98
	Amount.	ψ2,513.30

Tower Equipment and Rigging Costs

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$660,600.00	\$612,800.00		\$591,150.00	
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$531,800.00	As quoted by Vendor. Includes Helicopter lift	\$531,600.00	N/A
Minor tower reinforcement /modifications	\$158,000.00	\$0.00	Included in tower quote	N/A	N/A
Additional Insurance	\$19,000.00	\$19,000.00	Included in tower quote	\$18,150.00	N/A
Tower Helicopter Lift	\$0.00	\$0.00	Included in Tower quote	N/A	N/A
Weather delays	\$50,000.00	\$50,000.00	Actual costs	\$41,400.00	N/A
Sub-total	\$660,600.00	\$612,800.00	N/A	\$591,150.00	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Actual Information Description	File Name
Structural engineering tower load study for well documented tower	Information not provided.

for example, those with candelabras and/or stacked antennas)	Component Description:	In progress during field installation
antennasj	Amount:	\$104,360.00
	Component Description:	Mobilization
	Amount:	payment \$52,180.00
	Component Description:	Down payment fo
	Amount:	rigging \$130,450.00
	Component Description:	Plumb and
	Amount:	Tension \$9,800.00
	Component Description:	Completion and
	Amount:	Acceptance \$52,180.00
	Component Description:	Mobilization of
	Amount:	Tower Crew \$52,180.00
	Component Description:	In progress - Antenna
	Amount:	installation \$52,180.00
	Component Description:	Materials ready to
	Amount:	ship \$78,270.00
Minor tower reinforcement /modifications	Information not provided.	

Additional Insurance		
	Component Description:	Insurance increase
	Amount:	\$18,150.00
Tower Helicopter Lift	Information not provided.	
Weather delays		
	Component Description:	Weather days
	Amount:	\$14,375.00
	Component Description:	Weather days
	Amount:	\$2,875.00
	Component Description: Amount:	Weather days
	Amount:	\$5,175.00
	Component Description:	Weather days
	Amount:	\$18,975.00
	Component Description:	Weather days
	Amount:	\$4,600.00
		¥ 1,000.00

Outside Professional Services

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$58,045.00	\$45,500.00		\$0.00	
Additional Field Engineering Service, 10 Days	\$5,000.00	\$5,000.00	N/A	N/A	N/A
RF Exposure Measurements	\$21,050.00	\$11,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$4,100.00	\$3,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A

Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A
Project management of the transition	\$15,800.00	\$15,000.00	N/A	N/A	N/A
Sub-total	\$58,045.00	\$45,500.00	N/A	\$0.00	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Information not provided.

Other Expenses

Cost Information

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cos Justificatio
Other Expenses	\$97,444.66	\$95,454.66		\$20,954.66	
Develop and air announcement of upcoming channel change	\$0.00	\$0.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$20,954.66	\$20,954.66	See attached / uploaded PDF file titled, "Gates US0327106 v200227pmv1. pdf".	\$20,954.66	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$11,000.00	N/A	N/A	N/A
MVPD Notification of Channel Change	\$11,000.00	\$11,000.00	N/A	N/A	N/A
AM Pattern Disturbance Impact study	\$7,890.00	\$7,500.00	N/A	N/A	N/A
AM Pattern Disturbance Remedy	\$21,050.00	\$20,000.00	N/A	N/A	N/A

Sub-total	\$97,444.66	\$95,454.66	N/A	\$20,954.66	N/A
Total for all systems	\$2,901,459.66	\$2,141,954.66	N/A	\$1,597,956.20	N/A

Components

Actual Information Description	File Name	
Develop and air announcement of upcoming channel change	Information not provided.	
Equipment Delivery and Handling Charges	Component Description: Amount:	Gates US0326509 v200225pmv1 \$5,400.00
	Component Description: Amount:	Gates US0327106 v200227pmv1 \$15,554.66
Disposal Costs (for equipment and other waste, net of any salvage value)	Information not provided.	
DTV Medical Facility Notification	Information not provided.	
MVPD Notification of Channel Change	Information not provided.	
AM Pattern Disturbance Impact study	Information not provided.	
AM Pattern Disturbance Remedy	Information not provided.	

Cost Information	Grand Total				
		Predetermined Cost Estimate	Estimated Cost	Actual Cost	
	Total for all systems	\$2,901,459.66	\$2,141,954.66	\$1,597,956.20	

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.	
		 The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 	
		2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.	
		3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.	

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.	
I declare, under penalty of perjury, that I am an authorized representative of the above- named applicant for the Authorization(s) specified above.	Jeffrey C Gehman Engineering Associate 03/05/2020

Attachments