



(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility **36533** | Service: **DTV** | Call **WLAJ** | Channel: **25 (UHF)** |
ID: | Sign:
File **0000028312**
Number:
FRN: **0004284899** | Date **06/09**
Submitted: **/2020**

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WLAJ-TV LLC	Sheldon H. Galloway 314 BELLE GROVE BLVD LAFAYETTE, LA 70503 United States	+1 (337) 280-1288	shelg@shieldmediausa.com	Limited Liability Company

Reimbursement Contact Information

Reimbursement Contact Name and Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Jessica Nyman , Esq . <i>FCC Counsel</i> <i>Pillsbury Winthrop Shaw Pittman LLP</i>	Jessica Nyman 1200 Seventeenth Street, NW Washington, DC 20036 United States	+1 (202) 663-8810	jessica.nyman@pillsburylaw.com

**Broadcaster
Information
and
Transition
Plan**

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	No
Briefly describe transition plan	See attached Transition Plan Document.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

**Primary
Transmitter**

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	ULXTE-20
	Year	2015
	Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power Capacity	12 kW

**Primary
Transmitter**

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9EVO-40
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	61 kW
	Justification for New Transmitter	Existing could be retuned but Gates informs that the transmitter would off-air for multiple days for this activity. It is more cost and time effective to replace the transmitter and avoid interim facilities, tower rigging, etc.

**Primary
Transmitter**

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	Yes
	Switchgear (industrial 800 amp)	Yes
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	3 inches
	Length	60.0 feet
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Type	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leasehold improvement?	Yes
	Size	100.0 square feet
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

**Primary
Transmitter**

Other Transmitter Cost Not Listed

Name	Description
Additional Transmitter Costs	Additional Transmitter Costs

Transmitter Installation Services	Site Survey, Drawings, Proj. Management, Transmitter Installation, and Electrical. Please see Land Communications estimate # 1077 attached
Transmitter Floor Leveling	Leveling of Transmitter Floor as requested by by the installer. Please see United Commercial Flooring Inc. Estimate # 2963 Attached

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

**Primary
Antenna****Existing Antenna Information**

Section	Question	Response
Existing Antenna Description	Type of change	Retune Existing
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Horizontal
	Type	Broadband Panel
	Number of Stations Supported	1
	Number of Panels	40
	Design power capacity in use	25.0 %
	Lower Limit	470.00 MHz

Upper Limit	700.00 MHz
Other Antenna Type	N/A
ERP: (Effective Radiated Power)	480.0 kW
Manufacturer	DIELECTRIC
Model	TUF-C4-10 /40H-1-T
Year	2015

**Primary
Antenna**

Adjustment to Existing Antenna

Section	Question	Response
Sweep Test of Existing Antenna	Do you need a sweep test of existing antenna?	Yes

**Primary
Antenna**

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Type	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	

**Primary
Antenna**

Other Antenna Cost Not Listed

Information not provided.

Transmission Line

Section	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission Line**Existing Transmission Line**

Section	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	Dielectric
	Type	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1050 feet per run

Primary Transmission Line

Other Transmission Line Expenses Not Listed

Name	Description
Transmission Line Sweep Test	Transmission Line Sweep Test

**Tower
Equipment
And
Rigging
Costs**

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	No

**Outside
Professional
Services Costs**

Section	Question	Response
Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	200
	Explanation	Outside Project Management of transition required due to limited staffing availability at station.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
	Prepare engineering section of Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	Do you have Distributed Transmission System engineering services?	N/A
	Critical Facility	N/A

	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting Services	Prepare and file Form FCC Construction Permit Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	No
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	Yes
	Quantity	1
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	No
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside **Other Professional Services Expenses Not Listed**

Professional Services Costs

Name	Description
FCC Progress Report Prep	Prepare and file FCC quarterly Progress Reports.
CHANNEL 14 ISSUES	Engineering support and other both direct and indirect costs to resolve channel 14 interference to LM services. This can include equipment, and service expenses to relocate LM facilities, re-license equipment coverage studies, and other associated tasks.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	No
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	No
	Does this relocation require MVPD Notification of a Channel Change?	Yes

**Other
Expenses**

Other Expenses Not Listed

Name	Description
Tower Crew	Expenses for tower crew to climb and to readjust/replace tuners on the antenna.
Viewer Notification	Costs to produce materials for viewer notification.
Sales and Use Tax Due	Sales and Use Tax Due

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9EVO-40	\$2,039,086.77	\$628,616.77		\$623,616.77	
Transmitter Floor Leveling	<i>\$9,780.02</i>	\$9,780.02	Leveling of Transmitter Floor as requested by by the installer. Please see United Commercial Flooring Inc. Estimate # 2963 Attached	\$9,780.02	N/A
Additional Transmitter Costs	<i>\$39,065.00</i>	\$39,065.00	See Rohde & Schwarz quotes 257791.0 and 255492.0	\$39,065.00	N/A
Transmitter Installation Services	<i>\$141,521.75</i>	\$141,521.75	Site Survey, Drawings, Proj. Management, Transmitter Installation, and Electrical. Please see Land Communications estimate # 1077 attached	\$141,521.75	N/A
Other -- Building Addition Size: 100.0	<i>\$5,000.00</i>	\$5,000.00	Need to move walls, plumbing, electrical wiring, lighting fixtures, etc.	N/A	N/A

3" Rigid Conduit and Wiring (Cost per foot)	\$3,120.00	\$0.00	See Transmitter Installation Services	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$433,250.00	See Rohde & Schwarz quote 208212.0, less upgrade cost	\$433,250.00	N/A
Switchgear - industrial 800 amp	\$38,200.00	\$0.00	See Transmitter Installation Services	N/A	N/A
Service entrance 3 phase/800 amp/208 volt	\$14,400.00	\$0.00	See Transmitter Installation Services	N/A	N/A
Sub-total	\$2,039,086.77	\$628,616.77	N/A	\$623,616.77	N/A
Total for all systems	\$2,528,051.77	\$1,104,436.77	N/A	\$734,105.45	N/A

Components

Actual Information	
Description	File Name
Transmitter Floor Leveling	<p>Component Description: Transmitter building floor leveling</p> <p>Amount: \$9,780.02</p>

Additional Transmitter Costs	Component Description:	Additional transmitter costs
	Amount:	\$19,347.00
	Component Description:	Additional transmitter costs
	Amount:	\$19,718.00
Transmitter Installation Services	Component Description:	Transmitter electrical and installation, installment #2
	Amount:	\$70,760.87
	Component Description:	Transmitter electrical and installation, installment #1
	Amount:	\$70,760.88
Other -- Building Addition Size: 100.0	Information not provided.	
3" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	Component Description:	Transmitter, installment #2
	Amount:	\$324,937.50
	Component Description:	Transmitter, installment #1
	Amount:	\$108,312.50
Switchgear - industrial 800 amp	Information not provided.	
Service entrance 3 phase /800 amp/208 volt	Information not provided.	

Cost
Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TUF-C4-10 /40H-1-T	\$20,630.00	\$19,600.00		\$0.00	
Elbow complex, single channel, at antenna input, per 7 3/16. feedline (if needed)	\$13,900.00	\$13,200.00	N/A	N/A	N/A
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
Sub-total	\$20,630.00	\$19,600.00	N/A	\$0.00	N/A
Total for all systems	\$2,528,051.77	\$1,104,436.77	N/A	\$734,105.45	N/A

Components

Information not provided.

Cost
Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$6,400.00	\$6,400.00		\$6,400.00	
Transmission Line Sweep Test	<i>\$6,400.00</i>	\$6,400.00	Sweep test	\$6,400.00	N/A
Sub-total	\$6,400.00	\$6,400.00	N/A	\$6,400.00	N/A
Total for all systems	\$2,528,051.77	\$1,104,436.77	N/A	\$734,105.45	N/A

Components

Actual Information Description	File Name
Transmission Line Sweep Test	<div>Component Description: Transmission line sweep test</div> <div>Amount: \$6,400.00</div>

Cost Information

Tower Equipment and Rigging Costs

Information not provided.

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$295,300.00	\$287,750.00		\$11,959.50	
CHANNEL 14 ISSUES	<i>\$150,000.00</i>	\$150,000.00	Engineering support and other both direct and indirect costs to resolve channel 14 interference to LM services. See attached letter from MSW.	N/A	N/A
Project management of the transition	\$31,600.00	\$30,000.00	N/A	\$11,209.50	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	\$750.00	N/A

FCC Progress Report Prep	\$3,000.00	\$3,000.00	Prepare and file Quarterly FCC progress reports.	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File request for Special Temporary Authorization	\$3,680.00	\$3,500.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	N/A	N/A
Prepare request for Special Temporary Authorization	\$2,050.00	\$1,500.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$7,000.00	N/A	N/A	N/A

Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Sub-total	\$295,300.00	\$287,750.00	N/A	\$11,959.50	N/A
Total for all systems	\$2,528,051.77	\$1,104,436.77	N/A	\$734,105.45	N/A

Components

Actual Information Description	File Name
CHANNEL 14 ISSUES	Information not provided.
Project management of the transition	<div> <div> Component Description: Amount: </div> <div> Project management services 9.29.18 through 10.26.18 and Form 387 Transition Plan Progress Report preparation 2018 Q3. \$225.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Project management services \$316.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Project management costs \$809.00 </div> </div> <div> <div> Component Description: Amount: </div> <div> Project management services 6.1.19 through 6.28.19 \$1,875.00 </div> </div>

Component Description:	Project management services 4.27.19 through 5.31.19
Amount:	\$300.00

Component Description:	Project management services 3.2.19 through 3.29.19
Amount:	\$75.00

Component Description:	Project management services 3.30.19 through 4.26.19
Amount:	\$225.00

Component Description:	Project management services through 7 /14/17
Amount:	\$1,575.00

Component Description:	Project management services through 5 /5/17
Amount:	\$787.50

Component Description:	Project management services
Amount:	\$255.00

Component Description:	Project management services
Amount:	\$595.00

Component Description:	Project management services 5.26.18 through 6.29.18 and Form 387 Transition Plan Progress Report preparation June 2018
Amount:	\$225.00

Component Description:	Project management services April 2019
Amount:	\$45.50

Component Description:	Project management services 1.1.19 through 1.31.19 and Form 387 Transition Plan Progress Report preparation 2018 Q4.
Amount:	\$300.00

Component Description:	Project Management services by subcontractor Kessler and Gehman Associates.
Amount:	\$1,650.00

Component Description:	Project management services 6.29.19 through 7.26.19
Amount:	\$703.00

	<p>Component Description:</p> <p>Project Management for Structural Analysis and Tower Modifications including consultants Kessler and Gehman Associates. Services from October 27, 2017 through January 26, 2018 and April 28, 2018 through May 25, 2018.</p> <p>Amount:</p> <p>\$5,238.79</p>
	<p>Component Description:</p> <p>Project management services February 2019</p> <p>Amount:</p> <p>\$123.50</p>
	<p>Component Description:</p> <p>Project management services 7.28.18 through 9.28.18.</p> <p>Amount:</p> <p>\$1,125.00</p>
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	<p>Component Description:</p> <p>Prepare engineering portion of a minor change application</p> <p>Amount:</p> <p>\$750.00</p>
FCC Progress Report Prep	Information not provided.
Comprehensive coverage verification via field study, if needed	Information not provided.

Attorney Fees - Prepare and File request for Special Temporary Authorization	Information not provided.
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Information not provided.
Prepare request for Special Temporary Authorization	Information not provided.
Perform engineering study for new channel assignment and antenna development	Information not provided.
Prepare and or review reimbursement form	Information not provided.

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$166,635.00	\$162,070.00		\$92,129.18	
Sales and Use Tax Due	<i>\$73,000.00</i>	\$73,000.00	Estimated sales and use tax due.	\$30,202.18	N/A
Equipment Delivery and Handling Charges	<i>\$31,055.00</i>	\$31,055.00	See Rohde & Schwarz quote 246196.0	\$31,055.00	N/A
DTV Medical Facility Notification	\$11,550.00	\$7,000.00	N/A	\$3,872.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	<i>\$27,000.00</i>	\$27,000.00	See USA Commercial quote 32.	\$27,000.00	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
Local Zoning	<i>\$500.00</i>	\$500.00	N/A	N/A	N/A

MVPD Notification of Channel Change	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Tower Crew	<i>\$20,000.00</i>	\$20,000.00	Tower crew must mobilize to site, climb tower, adjust tuners at antenna, and at elbows, and travel home.	N/A	N/A
Viewer Notification	<i>\$1,500.00</i>	\$1,500.00	N/A	N/A	N/A
Sub-total	\$166,635.00	\$162,070.00	N/A	\$92,129.18	N/A
Total for all systems	\$2,528,051.77	\$1,104,436.77	N/A	\$734,105.45	N/A

Components

Actual Information Description	File Name
-----------------------------------	-----------

Sales and Use Tax Due	<div> Component Description: Tax due on additional transmitter costs </div> <div> Amount: \$1,160.82 </div>
	<div> Component Description: Tax due on additional transmitter costs </div> <div> Amount: \$1,183.08 </div>
	<div> Component Description: Tax due on transmitter consolidation services </div> <div> Amount: \$1,863.30 </div>
	<div> Component Description: Tax due on transmitter, less tax on upgrade cost </div> <div> Amount: \$25,994.98 </div>
Equipment Delivery and Handling Charges	<div> Component Description: Transmitter consolidation services </div> <div> Amount: \$31,055.00 </div>
DTV Medical Facility Notification	<div> Component Description: Notification of medical facilities </div> <div> Amount: \$3,872.00 </div>
Disposal Costs (for equipment and other waste, net of any salvage value)	<div> Component Description: Disposal services </div> <div> Amount: \$27,000.00 </div>

FCC Filing Fees - Form 2100 license to cover application	Information not provided.
FCC Filing Fees - Special Temporary Authorization request	Information not provided.
Local Zoning	Information not provided.
MVPD Notification of Channel Change	Information not provided.
Tower Crew	Information not provided.
Viewer Notification	Information not provided.

Cost Information	Grand Total			
		Predetermined Cost Estimate	Estimated Cost	Actual Cost
	Total for all systems	\$2,528,051.77	\$1,104,436.77	\$734,105.45

Reimbursement Status	Question	Response
	The facility has ceased operating on its pre-auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Certification	Section	Question	Response
	Submission of Estimated Expenses Statements	<p>WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount. 	

4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

<p>8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Sheldon H. Galloway <i>Manager</i></p> <p>06/09/2020</p>

Certification	Section	Question	Response
	Submission of Actual Cost Documentation Statements	<p>WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).</p>	
		<ol style="list-style-type: none"> 1. The Authorized Person signing below certifies and represents that he /she is authorized to submit this TV Broadcaster Relocation Fund Reimbursement Form on behalf of the above-named entity. 2. The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct. 3. The above-named entity acknowledges that all certifications and attached documentation are considered material representations. 	

4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD) .
6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

<p>8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.</p> <p>9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.</p>	
<p>I declare, under penalty of perjury, that I am an authorized representative of the above-named applicant for the Authorization(s) specified above.</p>	<p>Sheldon H. Galloway <i>Manager</i></p> <p>06/09/2020</p>

Attachments