

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

12793 Service: DTV Call **WAXN-TV** Channel: 32 (UHF) Facility Sign:

File 0000027845

Number:

ID:

FRN: 0001842491 Date 03/17

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
WSOC TELEVISION, LLC Doing Business As: WSOC TELEVISION, LLC.	Ted Hand 235 West 23rd Street CHARLOTTE, NC 28234 United States	+1 (704) 335-4700	ted. hand@cmg. com	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email	
[Confidential]				

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Ted Hand Director of Engineering Operations WSOC Television, LLC	Ted Hand 235 West 23rd Street Charlotte, NC 28206 United States	+1 (704) 335- 4732	ted.hand@cmg. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	WAXN will install the auxiliary transmitter first. It will transmit on that system while the main transmitter is installed. There are separate antennas for main and auxiliary.

Transmitters

Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter Manufacturer and Type	Manufacturer	
	Model	DCD20PL3 Diamond CD
	Year	1999
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	6 kW

Auxiliary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-10
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	6 kW
	Justification for New Transmitter	Current auxiliary transmitter is tuned to channel 50 and can not be tuned below channel 36

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet

	Other Electrical Service	Yes
	Description	Wiring for water pumps and mask filter blowers
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Hanging Supplies	Equipment used to hang RF filters and waveguide in main room
Combiner	Combiner used to combine WAXN Aux and WSOC Aux in to one T/L. Cost is shared with WSOC-TV
Coaxial Switch	Coaxial switch for Main to Aux switching
Plumbing Supplies	Plumbing pipe and adapters for liquid cooled transmitter

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DHD15P1 Diamond CD
	Year	1999
	Туре	Solid State
	Solid State Cooling	Air Cooled
	Solid State Power Capacity	8.5 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Manufacturer	
	Model	ULXTE-12
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	8.5 kW
	Justification for New Transmitter	Current transmitter is tuned to channel 50 and can not be tuned below channel 36.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	Yes
	Power	300 kVA
	Rigid Conduit and Wiring	Yes
	Size	2 inches
	Length	250.0 feet

HVAC Service? Type Cooling Only Size 15 tons Other Size N/A Transmitter Building Does the Transmitter Building require an Yes			
HVAC Service Does the replacement transmitter require HVAC Service? Type Cooling Only Size 15 tons Other Size N/A Transmitter Building Does the Transmitter Building require an Yes		Other Electrical Service	Yes
HVAC Service? Type Cooling Only Size 15 tons Other Size N/A Transmitter Building Does the Transmitter Building require an Yes		Description	water pumps and mask filter
Size 15 tons Other Size N/A Transmitter Building Does the Transmitter Building require an Yes	HVAC Service		Yes
Other Size N/A Fransmitter Building Does the Transmitter Building require an Yes		Туре	_
Transmitter Building Does the Transmitter Building require an Yes		Size	15 tons
3 1		Other Size	N/A
	Transmitter Building Addition/Modification or Leasehold Improvement	addition, modification, other leashold	Yes
Size 320.0 square feet		Size	
Channel 14 Costs Is an RF Consulting Engineer needed? N/A	Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
Is a channel 14 Mask Filer needed? N/A		Is a channel 14 Mask Filer needed?	N/A
Is additional field engineering time needed? N/A		Is additional field engineering time needed?	N/A
Number of Days N/A		Number of Days	N/A

Primary Transmitter

Other Transmitter Cost Not Listed

Name	Description
RF Equipment	Elbows, hangers, hardware kits, flanges
Distilled Water	Distilled water for cooling transmitter

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	Yes
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	No
Existing Antenna Manufacturer and Type	Class	Full Power
	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	150.0 kW

Manufacturer	
Model	TFU- 25ETT-V/R 4C160
Year	2009

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	Yes
	Will antenna be located on or in close proximity to an antenna farm?	No
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	150.0 kW
	Manufacturer	
		1

Model	TFU- 25ETT-V/R 4C160
Year	2009
Justification for New Antenna	Current antenna is a single channel slot tuned to channel 50. It can not be retuned.

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No

Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Transmission ^{Seffien}	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Existing Transmission Line

Auxiliary Transmission

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Ownership	Owned
	Owner	N/A
	Site	N/A
Existing Transmission Line Manufacturer and Type	Is the existing transmission line shared with another station or stations?	Yes
	Is Transmission Line in operating condition?	Yes
	Manufacturer	
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	585 feet per run

Facility ID's and Call Signs of all stations with whom the transmission line is shared.

Facility ID	Call Sign
74070	WSOC-TV

New Transmission Line

Auxiliary Transmissi

sion Line Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	backup to main
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	585 feet per run
	Justification for New Transmission Line	Current line is 19 1/2' sections. New assigned channel will not pass in it.

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line Expenses Not Listed Description of Provided.

Primary Transmission Line

Existing Transmission Line

n Line Section	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission Line Manufacturer and Type	Manufacturer	
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	19 1/2 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1070 feet per run

Primary

New Transmission Line

Transmissio	n Line Section	Question	Response
	New Transmission Line Costs	Use	Primary (Main)
		Description of Use	N/A
		Change Type	Purchase New
		Is this a request for upgraded equipment?	No
		Туре	Rigid
		Diameter	6 1/8 inches
		Other Diameter	N/A
		Segment Length	20 inches
		Other Segment Length	N/A
		Number of parallel runs	1
		Length	1070 feet per run
		Justification for New Transmission Line	Current transmission line is 19 1 /2' and will not pass the new assigned channel.

Primary Other Transmission Line Expenses Not Listed

Transmission loine tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	Yes
	Is tower compliant with Rev G?	Yes
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
	ASR Number	1004745
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	35° 15' 42.0" N-
	Longitude (NAD83)	080° 43' 37.0" W-
	Overall Structure Height	1082.01 fe
	Support Structure Height	970.13 fee
	Ground Elevation Above Mean Sea Level (AMSL)	855.96 fee

Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	IWG Towers Assets II, LLC
Date Constructed	01/31/2000

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
74070	WSOC-TV	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Name	Description
Engineering Study	Modification on antenna mount and structure change
Tower Modifications	Labor to modify tower

Outside Professional

	Section	Question	Response
al	Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
		Number of Hours	25
		Explanation	Project manager hired to coordinate crews and materials.
	Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	Yes
		Prepare engineering section of Form FCC Construction Permit Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare engineering section of Form FCC License to Cover Application	Yes
		For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare request for Special Temporary Authority	No
		Quantity	N/A
		Do you have Distributed Transmission System engineering services?	N/A
		Critical Facility	N/A
		Terrain-Shielded Facility	N/A
	Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
	Services	For Auxiliary Facility	Yes
		For Main Facility	Yes
		Prepare and file Form FCC License to Cover Application	Yes

	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	No
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	No
	Number of Days	N/A
	Justification	N/A

Outside
Professional Services Expenses Not Listed
Professional Services Costsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	No
	Non-zoning permits	No
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	Yes
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	No
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses

Other Expenses Not Listed

Name	Description	
LPB Work	LPB Consulting, Remediation	
County Permits	Permits to make modification tower	

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter ULXTE-12	\$983,041.18	\$415,792.18		\$386,235.07	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	\$494,500.00	\$1.00	N/A	N/A	N/A
Distilled Water	\$1,300.00	\$1,300.00	N/A	N/A	N/A
RF Equipment	\$10,000.00	\$10,000.00	RF equipment needed to move WAXN aux transmitter to make room for new transmitter.	\$3,331.58	N/A
Other Building Addition Size: 320.0	\$20,600.00	\$20,600.00	N/A	\$15,328.31	N/A
Transformer 3 phase /480v - 300 KVA	\$36,800.00	\$6,100.00	Actual cost lower than estimated.	\$6,100.00	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$6,250.00	N/A	N/A	N/A

Other Electrical Service: Wiring for water pumps and mask filter blowers.	\$31,800.00	\$31,800.00	N/A	\$22,446.00	N/A
15 Ton system	\$55,800.00	\$14,000.00	Cost to move current unit. Shared cost with WSOC-TV 74070	\$13,288.00	N/A
UHF - Liquid Cooled Solid State Transmitter 8 kW	\$325,741.18	\$325,741.18	***System Notice: Estimate adjusted and locked because line has been superseded. ***	\$325,741.18	N/A
Auxiliary Transmitter ULXTE-10	\$316,100.00	\$278,813.14		\$222,628.60	
Plumbing Supplies	\$3,500.00	\$3,500.00	N/A	\$1,531.53	N/A
Coaxial Switch	\$4,700.00	\$4,700.00	N/A	N/A	N/A
Combiner	\$8,300.00	\$8,300.00	This is half the cost. Shared with WSOC-	\$8,293.12	based of actual invoice
			TV		

Other Electrical Service: Wiring for water pumps and mask filter blowers	\$11,600.00	\$11,600.00	N/A	N/A	N/A
2" Rigid Conduit and Wiring (Cost per foot)	\$6,500.00	\$6,250.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	\$273,500.00	\$236,463.14	N/A	\$210,923.58	N/A
Sub-total	\$1,299,141.18	\$694,605.32	N/A	\$608,863.67	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 8.2 - 13 kW	Information not provided.	
Distilled Water	Information not provided.	
RF Equipment		
	Component Description: Amount:	RF elbows, insulators, reducers \$3,331.58

Other Building Addition Size: 320.0	Component Description:	Metal Outside Doors for building
	Amount:	addition - WAXN costs \$1,821.11
	Component Description:	Building Addition Shared cost with
	Amount:	WSOC-TV 74070 \$13,507.20
Transformer 3 phase/480v -		
300 KVA	Component Description:	480 VAC to 240 VAC, 300KVA transformer for WAXN
	Amount:	\$6,100.00
2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
Other Electrical Service: Wiring for water pumps and mask filter blowers.	Component Description:	Partial Electrical work done for WAXN transmitter
	Amount:	install. \$7,482.00
	Component Description:	second payment to Omni Electric for electrical work on WAXN's
	Amount:	transmitter \$14,964.00

Component Description: Cost to move condenser includes new concrete pad and ice bridge. Shared cost with WSOC-TV 74070 Amount: S13,288.00 Component Description: WAXN Main 2nd payment Amount: S113,987.86 Component Description: Final Billing from Gates Air on WAXN Main Transmitter Amount: S14,172.85 Component Description: WAXN Main Transmitter S14,172.85 Component Description: WAXN Main Transmitter S14,172.85 Component Description: Amount: Tomponent Description: Amount: Component Description: Amount: Component Description: Amount: Component Description: Copper pipe for WAXN Main & Aux cooling systems S1,531.53	15 Ton system		
State Transmitter 8 kW Component Description: Amount: \$113,987.86 Component Description: Final Billing from Gates Air on WAXN Main Transmitter Amount: \$14,172.85 Component Description: WAXN Main 3rd payment Amount: \$77,660.67 Component Description: Re-submit with PO & Invoice together Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems			condenser includes new concrete pad and ice bridge. Shared cost with WSOC- TV 74070
State Transmitter 8 kW Component Description: Amount: \$113,987.86 Component Description: Final Billing from Gates Air on WAXN Main Transmitter Amount: \$14,172.85 Component Description: WAXN Main 3rd payment Amount: \$77,660.67 Component Description: Re-submit with PO & Invoice together Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems			
Component Description: Final Billing from Gates Air on WAXN Main Transmitter Amount: \$14,172.85 Component Description: WAXN Main 3rd payment Amount: \$77,660.67 Component Description: Re-submit with PO & Invoice together Amount: \$119,919.80 Component Description: 1/3 Down payment for WAXN MAIN transmitter Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems			payment
Gates Air on WAXN Main Transmitter Amount: \$14,172.85 Component Description: WAXN Main 3rd payment \$77,660.67 Component Description: Re-submit with PO & Invoice together Amount: \$119,919.80 Component Description: 1/3 Down payment for WAXN MAIN transmitter Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Amount.	ψ113,307.00
Amount: Component Description: Amount: WAXN Main 3rd payment Provided Payment Waxn Main 3rd payment Provided Payment Waxn Main 3rd Payment Provided Payment Stription: Component Description: Re-submit with PO & Invoice together Amount: 1/3 Down payment for WAXN MAIN transmitter Amount: Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Component Description:	Gates Air on WAXN Main
Amount: Component Description: Re-submit with PO & Invoice together Amount: Component Description: Component Description: I/3 Down payment for WAXN MAIN transmitter Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Amount:	
Component Description: Re-submit with PO & Invoice together \$1119,919.80 Component Description: 1/3 Down payment for WAXN MAIN transmitter Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Component Description:	
Amount: Component Description: 1/3 Down payment for WAXN MAIN transmitter Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Amount:	\$77,660.67
Component Description: Amount: 1/3 Down payment for WAXN MAIN transmitter \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems			& Invoice together
Amount: for WAXN MAIN transmitter \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Amount.	φ119,919.00
Amount: \$119,919.80 Plumbing Supplies Component Description: Copper pipe for WAXN Main & Aux cooling systems		Component Description:	for WAXN MAIN
Component Description: Copper pipe for WAXN Main & Aux cooling systems		Amount:	
WAXN Main & Aux cooling systems	Plumbing Supplies		
		Component Description:	WAXN Main & Aux
		Amount:	= :

Coaxial Switch	Information not provided.	
Combiner		
	Component Description:	1/2 cost of combiner. shared with wsoc 74070
		wsoc 1/2 has
		already been
		reimbursed
	Amount:	\$7,297.50
	Component Description:	freight cost aux
		combiner
	Amount:	\$995.62

RF Hanging Supplies		
	Component Description: Amount:	this submission is a correction for grainger invoice 9851514712 ADDS WAXN 12793 to invoice \$359.94
	Component Description: Amount:	Unistrut washer, end caps, connect plates, 1/1/2" pipe clamps CORRECTED WAXN-TV \$1,029.05
	Component Description: Amount:	Correction to Grainger invoice 9847490431 ADDS WAXN-TV FRN 12793 replaces \$97.81
	Component Description: Amount:	Galvanized Unistrut to mount cooling fans outdoors plus shipping ADDED WAXN-TV \$393.57
	Component Description: Amount:	Unistrut parts: Post Base, Connect Plates \$359.94
Other Electrical Service: Wiring for water pumps and mask filter blowers	Information not provided.	

2" Rigid Conduit and Wiring (Cost per foot)	Information not provided.	
UHF - Liquid Cooled Solid State Transmitter 4.9 . 6.5 kW	Component Description: Amount:	WAXN Aux 3rd payment \$45,491.30
	, and and	ψ 10, 10 1100
	Component Description:	Final Billing from Gates Air on WAXN Aux
	Amount:	Transmitter \$13,303.00
	Component Description:	WAXN Aux 2nd payment
	Amount:	\$73,308.23
	Component Description:	1/3 down payment on WAXN AUX Transmitter
	Amount:	\$78,821.05
	Component Description:	Re-submit with PO & Invoice together
	Amount:	\$78,821.05

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU- 25ETT-V/R 4C160	\$308,530.00	\$309,900.00		\$216,563.50	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	\$12,300.00	\$28,500.00	Based on actually invoices	\$11,098.00	Based on actually cost
Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	\$658.50	N/A
UHF - High Power Top Mount (200-1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$275,000.00	N/A	\$204,807.00	N/A
Sub-total	\$308,530.00	\$309,900.00	N/A	\$216,563.50	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Components

Actual Information Description	File Name	
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	WAXN feed thru and elbow complex
	Amount:	\$1,552.50
	Component Description:	elbow complex
	Amount:	\$658.50
	Component Description:	WAXN 2nd paymentltem 4 on Invoice MAN01007
	Amount:	\$2,963.25
	Component Description:	Elbow complex (Item 4) (45% down)
	Amount:	\$2,963.25
	Component Description: Amount:	Mounting unit \$2,320.50
	Component Description:	sweep cost (10%) per Clarissa
	Amount:	Campos \$640.00
	Component Description: Amount:	N/A N/A

Sweep test of existing antenna	Component Description:	per clarissa
	Component Description.	campos 3 17 2020
	Amount:	\$658.50
	Component Description:	Field Engineer
		Sweep
	Amount:	\$6,400.00
HF - High Power Top		
Mount (200-1000 kW), One	Component Description:	WAXN 2nd
ation antenna, elliptically		payment Items:
circularly polarized		1,2,& 3 on
		Invoice
		MAN01007
	Amount:	\$93,906.00
	Component Description:	Antenna,
		wedding cake,
		feed-thru (Item
		1,2,3) (45% down)
	Amount:	\$93,906.00
	Component Description:	rearanging per
	Component Decemption.	Clarissa Campos
	Amount:	\$16,995.00

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$216,140.00	\$165,000.00		\$166,068.79	
Rigid Transmission Line - copper, 6 1/8"	\$216,140.00	\$165,000.00	N/A	\$166,068.79	Based on actually cost / invoices
Auxiliary Transmission Line	\$118,170.00	\$112,320.00		\$51,835.00	
Rigid Transmission Line - copper, 6 1/8"	\$118,170.00	\$112,320.00	This is half the cost. The other half in on WSOC- TV's Form 399.	\$51,835.00	N/A
Sub-total	\$334,310.00	\$277,320.00	N/A	\$217,903.79	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Actual Information Description	File Name	
Rigid Transmission Line - copper, 6 1/8"	Component Description:	WAXN main field cut TL
	Amount:	\$6,576.24

Component Description: WAXN main field

cut TL

Amount: \$1,718.50

Component Description: WAXN main TL

Amount: \$3,908.31

Component Description: WAXN main field

cut TL

Amount: \$6,352.70

Component Description: WAXN freight on

TL

Amount: \$3,408.75

Component Description: transmission line

per clarissa

Amount: Campos \$2,303.07

Component Description: per Clarissa

Campos

Amount: \$1,242.00

Component Description: WAXN 2nd

payment Items 5, 22, & 23 on

Invoice MAN01007

Amount: \$70,279.61

Component Description: Transmission Line,

hangers, field service (45%

down)

Amount: \$70,279.61

	Component Description: Amount:	WAXN Freight on TL N/A
Rigid Transmission Line - copper, 6 1/8"	Component Description: Amount:	1/2 of the outstanding balance of \$44,785.00
	Component Description: Amount:	\$22,392.50 WAXN share is AUX TL, Eng \$29,442.50

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

			Estimated		
Description	Predetermined Cost Estimate	Estimated Cost	Cost Justification	Actual Cost	Actual Cost Justification
Primary Tower TOWER	\$519,100.00	\$504,501.00		\$500,772.50	
Minor tower reinforcement /modifications	\$158,000.00	\$1.00	N/A	N/A	N/A
Engineering Study	\$7,000.00	\$7,000.00	N/A	\$6,900.00	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$6,500.00	N/A	\$6,437.50	N/A
Tall Tower (greater than 500')	\$210,500.00	\$360,000.00	This is half the cost. The other half is on WSOC-TV's Form 399. Based on actually cost includes main and aux systems.	\$357,132.00	N/A
Tower Modifications	\$131,000.00	\$131,000.00	N/A	\$130,303.00	N/A
Sub-total	\$519,100.00	\$504,501.00	N/A	\$500,772.50	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Actual Information Description	File Name	
Minor tower reinforcement /modifications	Information not provided.	
Engineering Study	Component Description: Amount:	Rigging Review and Analysis \$2,750.00
	Component Description: Amount:	TEC Engineer Visit for Rigging Review \$3,550.00
	Component Description: Amount:	Tower Load Study Fee \$600.00
Structural engineering tower load study for well documented tower	Component Description:	Engineering Stud

Tall Tower (greater than 500')	Component Description:	WAXN main 3rd
	Amount:	payment corrected invoice \$117,383.20
	Component Description:	WAXN Aux 2nd
	Amount:	payment \$19,102.20
	Component Description:	WAXN Main 2nd
	Amount:	payment \$88,037.40
	Component Description:	WAXN aux 3rd
	Amount:	payment \$25,469.60
	Component Description:	30% down payment on WAXN Tower
	Amount:	work (Aux) \$19,102.20
	Component Description:	30% down payment on
	Amount:	WAXN Tower work (Main) \$88,037.40
Tower Modifications		Laboré :
	Component Description: Amount:	Labor for tower modifications \$130,303.00

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$139,445.00	\$140,550.00		\$17,828.40	
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$80,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	\$0.00	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	\$2,549.70	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$4,755.70	N/A

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), License to Cover Application	\$1,580.00	\$1,500.00	N/A	N/A	N/A
RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	\$2,105.00	\$2,000.00	N/A	N/A	N/A
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	\$3,155.00	\$3,000.00	N/A	N/A	N/A
Perform engineering study for new channel assignment and antenna development	\$7,360.00	\$15,050.00	Actual Engineering Cost. See attached.	\$10,523.00	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	N/A	N/A

Project management of the transition	\$3,950.00	\$3,750.00	N/A	N/A	N/A
Sub-total	\$139,445.00	\$140,550.00	N/A	\$17,828.40	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Actual Information Description	File Name	
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Component Description:	Full payment of invoice for legal services for WAXN-TV repack.
	Amount:	\$2,549.70

Attorney Fees - Prepare and File FCC Form 2100 (main), Full payment of **Component Description:** Construction Permit invoice for legal Application services for WAXN-TV repack. Amount: \$308.10 **Component Description:** Full payment for invoice fro legal services for WAXN-TV repack. Amount: \$1,047.20 **Component Description:** Full payment of invoice for legal services for WAXN-TV repack Amount: \$1,392.10 **Component Description:** Full payment of invoice for legal services for WAXN-TV repack. Amount: \$74.80 **Component Description:** Full payment of invoice fro legal services for WAXN-TV repack. Amount: \$1,933.50 RF Consulting Engineer Information not provided. Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, License to Cover Application Prepare engineering section Information not provided. of FCC Form 2100 (main), License to Cover Application

RF Consulting Engineer Fees- Aux Antenna: Prepare engineering section of FCC Form 2100, Construction Permit Application	Information not provided.	
Prepare engineering section of FCC Form 2100 (main), Construction Permit Application	Information not provided.	
Perform engineering study for new channel assignment and antenna development	Component Description:	Requesting 50% for WAXNI filed for the other 50% under WSOC
	Amount:	\$10,523.00
Prepare and or review reimbursement form	Information not provided.	
Project management of the transition	Information not provided.	

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$117,220.00	\$109,620.00		\$96,700.00	
County Permits	\$4,625.00	\$4,625.00	N/A	\$4,625.00	N/A
MVPD Notification of Channel Change	\$2,000.00	\$2,000.00	N/A	N/A	N/A
LPB Work	\$90,000.00	\$90,000.00	N/A	\$88,800.00	N/A
Develop and air announcement of upcoming channel change	\$1,500.00	\$1,500.00	N/A	N/A	N/A
Equipment Storage	\$2,600.00	\$2,600.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$0.00	\$0.00	N/A	\$0.00	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$3,500.00	\$3,500.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A

FCC Filing Fees - Form 2100 minor change CP application	\$1,110.00	\$1,070.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,000.00	N/A	\$3,275.00	N/A
Sub-total	\$117,220.00	\$109,620.00	N/A	\$96,700.00	N/A
Total for all systems	\$2,717,746.18	\$2,036,496.32	N/A	\$1,658,631.86	N/A

Actual Information Description	File Name	
County Permits		
	Component Description: Amount:	Permits for tower modifications \$4,625.00
MVPD Notification of Channel Change	Information not provided.	

Component Description: Amount:	LBP Remediation \$50,000.00
Component Description:	LBP Consulting - Antenna Transmission Line
Amount:	\$16,400.00
Component Description:	Industrial Hygenist Support
Amount:	\$6,250.00
Component Description: Amount:	LBP Consulting - Modifications \$9,900.00
Component Description: Amount:	Industrial Hygenist Support \$6,250.00
Information not provided.	
	Amount: Component Description: Amount: Component Description: Amount: Component Description: Amount: Information not provided. Information not provided. Information not provided. Information not provided.

DTV Medical Facility Notification

Component Description: Medical

Notification -

WAXN

Amount: \$3,275.00

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$2,717,746.18	\$2,036,496.32	\$1,658,631.86

Reimbursem	enrestiatus	Response
	The facility has ceased operating on its pre- auction channel.	Yes
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Ted Hand
Director of
Engineering
/Operations

03/17/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. **Ted Hand**Director of
Engineering
/Operations

03/17/2020

Attachments