

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Facility 63153 Service: DTV Call WCAU Channel: 34 (UHF) ID: Sign:

File 0000028212

Number:

FRN: 0019509470 Date 07/28

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

Applicant	Address	Phone	Email	Applicant Type
NBC TELEMUNDO LICENSE LLC	Margaret L. Tobey 300 NEW JERSEY AVENUE, NW SUITE 700 WASHINGTON, DC 20001 United States	+1 (202) 524- 6401	MARGARET. TOBEY@NBCUNI. COM	Limited Liability Company

Reimbursement Contact Name and Information Reimbursement Contact Information

Applicant	Address	Phone	Email
[Confidential]			

Preparer Contact Information

Preparer Contact Name and Information

Applicant	Address	Phone	Email
Margaret L Tobey NBCUniversal, LLC	300 New Jersey Ave. NW Suite 700 Washington, DC 20001 United States	+1 (202) 524- 6401	Margaret.Tobey@nbcuni. com

Broadcaster Information and Transition Plan

Question	Response
Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information.	Yes
Briefly describe transition plan	Use existing main transmitter on existing aux antenna. Remove main antenna,. Install new antenna, replace IOT aux with new solid state on new channel for use as main on new antenna. Replace IOT main with solid state as aux and replace aux antenna.

Transmitters

S Section	Question	Response
Transmitter Related Expenses	Do you have transmitter related expenses?	Yes

Auxiliary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	To maintain coverage when main transmitter or antenna are unavailable
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCX Millenium
	Year	1998
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	40 kW

Auxiliary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Auxiliary (Backup)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-36
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	55 kW
	Justification for New Transmitter	New Solid State transmitter is requested as existing IOT is EOL. A Solid State transmitter is less expensive then a replacement IOT.

Auxiliary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A

	Digid Conduit and Mining	NI-
	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	Yes
	Description	Contractor estimate on electrical disconnect and reconnect.
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Auxiliary Transmitter

Other Transmitter Cost Not Listed

•	Name	Description
	Transmission Facility Design	Design of floor plan and electrical plans for transmitter room
	RF System	RF System for new transmitter: Filter and Output Switching

Primary Transmitter

Existing Transmitter Information

Section	Question	Response
Existing Transmitter Description	Type of change	Purchase New
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is this transmitter currently shared with another station?	No
	Is this transmitter currently in operating condition?	Yes
Existing Transmitter	Manufacturer	
Manufacturer and Type	Model	DCXP-2
	Year	2009
	Туре	Inductive Output Tube
	IOT Power Type	Two
	Power Capacity	55 kW

Primary Transmitter

New Transmitter Costs

Section	Question	Response
New Transmitter	Use	Primary (Main)
	Change Type	Purchase New
	Is this a request for upgraded equipment?	Yes
	Manufacturer	
	Model	THU9-60
	Transmitter Type	Solid State
	Solid State Cooling	Liquid Cooled
	Solid State Power capacity	88.5 kW
	Justification for New Transmitter	New Solid State transmitter is requested as existing IOT is EOL. A Solid State transmitter is less expensive then a replacement IOT.

Primary Transmitter

Other Transmitter Costs

Section	Question	Response
Electrical Service	Service Entrance (3 phases 800A 208V)	No
	Switchgear (industrial 800 amp)	No
	Transformer (480V)	No
	Power	N/A
		'

	Rigid Conduit and Wiring	No
	Size	N/A
	Length	N/A
	Other Electrical Service	No
	Description	N/A
HVAC Service	Does the replacement transmitter require HVAC Service?	No
	Туре	N/A
	Size	N/A
	Other Size	N/A
Transmitter Building Addition/Modification or Leasehold Improvement	Does the Transmitter Building require an addition, modification, other leashold improvement?	No
	Size	N/A
Channel 14 Costs	Is an RF Consulting Engineer needed?	N/A
	Is a channel 14 Mask Filer needed?	N/A
	Is additional field engineering time needed?	N/A
	Number of Days	N/A

Primary

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

Section	Question	Response
Antenna Related Expenses	Do you have antenna related expenses?	Yes

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Auxiliary (Backup)
	Description of Use	To maintain coverage when primary antenna is unavailable
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A

Other Antenna Type	N/A
ERP: (Effective Radiated Power)	739.0 kW
Manufacturer	
Model	TFU-24JTH /VP-R O6
Year	2011

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Auxiliary (Backup)
	Description of Use	Used to maintain coverage when main antenna is unavailable
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Side Mount
	Antenna position in stack	Not in Stack
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A

ERP: (Effective Radiated Power)	618.0 kW
Manufacturer	
Model	TFU-22JTH /VP-R O6
Year	2019
Justification for New Antenna	New antenna required because existing auxiliary is single channel and will not work on new channel (Ch 28)

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	No
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches

Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	No
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	Yes

Other Antenna Cost Not Listed

Information not provided.

Existing Antenna Information

Section	Question	Response
Existing Antenna Description	Type of change	Purchase New
	Antenna Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing antenna shared with another station or stations?	No
	Is the existing antenna directional?	No
	Is antenna in operating condition?	Yes
	Is antenna located on or in close proximity to an antenna farm?	Yes
Existing Antenna	Class	Full Power
Manufacturer and Type	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels	N/A
	Design power capacity in use	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	700.0 kW

Manufacturer	
Model	TFU-24ETT /VP-R O6
Year	2009

New Antenna Costs

Section	Question	Response
New Antenna Description	Use	Primary (Main)
	Description of Use	N/A
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Ownership	Owned
	Owner	N/A
	Is antenna shared?	No
	Is antenna directional?	No
	Will antenna be located on or in close proximity to an antenna farm?	Yes
New Antenna	Class	Full Power
Manufacturer and Types	Mounting	Top Mount
	Antenna position in stack	Тор
	Polarization	Elliptical
	Туре	Slotted Coaxial
	Number of Stations Supported	N/A
	Number of Panels/Bays	N/A
	Lower Limit	N/A
	Upper Limit	N/A
	Design power capacity in use	N/A
	Other Antenna Type	N/A
	ERP: (Effective Radiated Power)	618.0 kW
	Manufacturer	
		1

Model	TFU-22ETT /VP-R O6
Year	2019
Justification for New Antenna	Existing antenna will not work on new channel (ch 28)

Other Antenna Costs

Section	Question	Response
Combiner for Shared Antenna	Do you need a Combiner for a Shared Antenna?	
	Туре	
	Number of channels supported	N/A
	Frequencies of channels supported	N/A
	Frequency	N/A
	Do you need a combiner output splitter /switcher for dual feed lines?	N/A
Elbow Complex	Do you require the separate purchase of the Elbow Complex?	Yes
	Broadband or Single Channel?	Single Channel
	Feed Line Size	6 1/8 inches inches
Side Mount Brackets	Do you require the separate purchase of side mount brackets for a high power antenna?	
Pattern Scatter Analysis	Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna?	No
Sweep Test	Do you require the sweep testing of transmission line and antenna?	No

Other Antenna Cost Not Listed

Name	Description
Transmission Line accessories	transitions and connectors for installation

Transmission Seffien	Question	Response
Transmission Line Related Expenses	Do you have transmission line related expenses?	Yes

Primary Transmission

Existing Transmission Line

Line ection	Question	Response
Existing Transmission Line Description	Type of change	Utilize Existing
	Use	Primary (Main)
	Description of Use	N/A
	Ownership	Owned
	Owner	N/A
	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
Existing Transmission	Manufacturer	Dielectric
Line Manufacturer and Type	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1375 feet per run

Other Transmission Line Expenses Not Listed

Primary
Transmission of provided.

Existing Transmission Line

Auxiliary

ıransmıssıoı	nsection

n Line Settion	Question	Response
Existing Transmission Line Description	Type of change	Purchase New
	Use	Auxiliary (Backup)
	Description of Use	used to maintain coverage when primary antenna is unavailable
	Ownership	Owned
	Owner	N/A
Existing Transmission Line Manufacturer and Type	Site	N/A
	Is the existing transmission line shared with another station or stations?	No
	Is Transmission Line in operating condition?	Yes
	Manufacturer	
	Туре	Rigid
	Diameter	7 3/16 inches
	Other Diameter	N/A
	Segment Length	19 3/4 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	1375 feet per run

New Transmission Line

Auxiliary Transmis

sion Line Section	Question	Response
New Transmission Line Costs	Use	Auxiliary (Backup)
	Description of Use	used to maintain coverage when primary antenna is unavailable
	Change Type	Purchase New
	Is this a request for upgraded equipment?	No
	Туре	Rigid
	Diameter	6 1/8 inches
	Other Diameter	N/A
	Segment Length	20 inches
	Other Segment Length	N/A
	Number of parallel runs	1
	Length	670 feet per run
	Justification for New Transmission Line	Existing line (19 3 /4") will not work on new channel (ch

Auxiliary Other Transmission Line Expenses Not Listed Transmission Line tion not provided.

Tower Equipment And Rigging Costs

Section	Question	Response
Tower Equipment or Rigging Costs Changes	Do you have tower equipment or rigging costs changes?	Yes

Auxiliary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Auxiliary (Backup)
	Description of Use	used to maintain coverage when main antenna is unavailable
	Ownership	Owned
	Is this tower consider Complex?	No
	Is this tower currently shared with any other stations?	No
	One or more FM, AM or TV radio broadcaster(s)	N/A
	Others Types of Users	N/A
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower Structure Registration	Do you have a tower registration number?	Yes
negisu auvii	ASR Number	1025386
Coordinates (NAD83 (North American Datum of 1983))	Latitude (NAD83)	40° 02' 31.2" N-
	Longitude (NAD83)	075° 14' 10.4" W-
	Overall Structure Height	582.01 feet

Support Structure Height	507.87 feet
Ground Elevation Above Mean Sea Level (AMSL)	284.12 feet
Structure Type	TOWER - Free Standing or Guyed Structure
Tower Owner	NBC Telemundo License LLC
Date Constructed	07/29/2005

Auxiliary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Serious Reinforcements needed

Auxiliary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	N/A
Helicopter Services Required	Are helicopter services required?	No

Auxiliary Tower

Other Tower Expenses Not Listed

Information not provided.

Primary Tower

Existing Tower

Section	Question	Response
Existing Tower Description	Type of change	Modify Existing
	Tower Use	Primary (Main)
	Description of Use	N/A
	Ownership	Leased
	Is this tower consider Complex?	Candelabra
	Is this tower currently shared with any other stations?	Yes
	One or more FM, AM or TV radio broadcaster(s)	Yes
	Others Types of Users	No
	Is tower documented for structural analysis?	No
	Is tower compliant with Rev G?	No
Existing Tower	Do you have a tower registration number?	Yes
Structure Registration	ASR Number	1231524
Coordinates (NAD83 (Latitude (NAD83)	40° 02' 30.1" N-
North American Datum of 1983))	Longitude (NAD83)	075° 14' 10.1" W-
	Overall Structure Height	1254.91 feet
	Support Structure Height	1124.00 feet
	Ground Elevation Above Mean Sea Level (AMSL)	292.98 feet
	Structure Type	GTOWER - Guyed Structure Used for Communication Purposes

Tower Owner	Global Tower, LLC. through American Towers, LLC
Date Constructed	11/02/2011

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

Facility ID	Call Sign	Service
12499	WPSG	DTV
12211	WPPZ-FM	FM
1283	KJWP	DTV
51434	WTDY-FM	FM
30572	WPHI-FM	FM
28628	WIP-FM	FM
28480	WYBE	DTV
7623	WGTW-TV	DTV
9622	WOGL	FM
51984	WPPX-TV	DTV
65190	WRTI	FM
74216	WFPA-CD	DTV
74213	WXTU	FM
72278	WPHA-CD	DTV
60560	WUVP-DT	DTV
55305	WTVE	DTV

Primary Tower

Tower Modification Costs

Section	Question	Response
Engineering Study	Please what type of engineering study is required, if any:	Study needed for undocumented /poorly documented tower
Tower Reinforcements	Please select whether tower reinforcements are needed:	Minor Reinforcements needed

Primary Tower

Tower Rigging Costs

Section	Question	Response
Tower Rigging Costs	Complex Tower	Candelabra
Helicopter Services Required	Are helicopter services required?	No

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional

Section	Question	Response
Services Costs Outside Project Management Services	Do you require outside project management services?	Yes
	Number of Hours	1040
	Explanation	Project oversight of transmitter install, electrical connectivity, tower work, and antenna installation. Additional time will be spent tracking financial and legal process and coordinating with other broadcasters.
Outside RF consulting Engineering Services	Perform engineering study for new channel assignment and antenna development	No
	Prepare engineering section of Form FCC Construction Permit Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare engineering section of Form FCC License to Cover Application	No
	For Auxiliary Facility	N/A
	For Main Facility	N/A
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	Do you have Distributed Transmission System engineering services?	N/A

	Critical Facility	N/A
	Terrain-Shielded Facility	N/A
Attorney and Other Outside Consulting	Prepare and file Form FCC Construction Permit Application	Yes
Services	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare and file Form FCC License to Cover Application	Yes
	For Auxiliary Facility	Yes
	For Main Facility	Yes
	Prepare request for Special Temporary Authority	No
	Quantity	N/A
	NEPA Section 106 environmental review	No
	Environmental Assessment	No
	ASR Modification	No
	FAA Consultation (including preparation of FAA Form 7460)	No
	Negotiation of Lease and other Matter for Shared Locations	No
	Prepare or Review FCC Form 399 for Reimbursement	Yes
	Address transition timing and coordination issues w/ other stations and wireless providers	Yes
RF Field Engineering Services	Comprehensive coverage verification via field study	Yes
	RF exposure measurements	Yes
	Additional Field Engineering Service	Yes
	Number of Days	40
	Justification	Ground level RF design

Outside

Other Professional Services Expenses Not Listed

Professional Services Costsided.

Other Expenses

Section	Question	Response
AM Pattern Disturbance	Is an Impact Study needed?	No
	Is Remediation needed?	No
Facility Expenses	Name	N/A
	Other Distributed Transmission System Expenses Not listed	N/A
	Name	N/A
	Is Notification of a Medical Facility required as a result of DTV broadcasting?	Yes
Permit and Filing Costs	Local Zoning	Yes
	Non-zoning permits	Yes
	BLM or NFS Coordination	No
	FCC Construction Permit Minor Change	No
	FCC License to Cover Application	Yes
	FCC Special Temporary Authority Application	Yes
Other Miscellaneous Expenses	Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)?	Yes
	Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs?	Yes
	Does this relocation require Equipment Storage?	Yes
	Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change?	Yes
	Does this relocation require MVPD Notification of a Channel Change?	Yes

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmitter THU9-60	\$2,630,000.00	\$1,082,398.00		\$1,082,398.00	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	\$2,630,000.00	\$1,082,398.00	N/A	\$1,082,398.00	N/A
Auxiliary Transmitter THU9-36	\$2,105,634.30	\$1,231,054.30		\$999,324.02	
RF System	\$88,100.00	\$88,100.00	see attached transmitter proposal	N/A	N/A
Transmission Facility Design	\$214,534.30	\$214,534.30	N/A	\$85,904.02	N/A
Other Electrical Service: Contractor estimate on electrical disconnect and reconnect.	\$15,000.00	\$15,000.00	N/A	N/A	N/A
UHF - Liquid Cooled Solid State Transmitter 52 - 61 kW	\$1,788,000.00	\$913,420.00	N/A	\$913,420.00	N/A
Sub-total	\$4,735,634.30	\$2,313,452.30	N/A	\$2,081,722.02	N/A

Total for all	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A
systems					

Components

Actual Information Description	File Name	
UHF - Liquid Cooled Solid State Transmitter 86.8 . 106 kW	Component Description: Amount:	This is the invoice, purchase order, and quote for the main transmitter for this site. Included is a cover letter explaining which portion we want to be reimbursed for. \$1,082,398.00
RF System	Information not provided.	

Transmission Facility Design		
	Component Description:	Demo Plans
	Amount:	\$17,796.34
	Component Description:	Review Equipment Data, Design
		Team Site Survey
	Amount:	and Report Brief \$9,307.36
	Allount	ψ0,007.00
	Component Description:	Design
		Coordination and
		Construction
		/Permit Set, Expenses
	Amount:	\$61,439.41
	Component Description:	Room air-
		conditioning
		design to support new transmitter
		design; Demo
		plans
	Amount:	\$68,107.68
Other Electrical Service: Contractor estimate on electrical disconnect and reconnect.	Information not provided.	
UHF - Liquid Cooled Solid		
State Transmitter 52 - 61 kW	Component Description:	This is the invoice
		for the aux
		transmitter for this
		oita Thia in alicele -
		site. This includes
		site. This includes the quote and invoice. We are
		the quote and
		the quote and invoice. We are asking to be reimbursed for the
		the quote and invoice. We are asking to be

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Antenna TFU- 22ETT/VP-R O6	\$344,340.00	\$242,933.00		\$109,319.85	
Transmission Line accessories	\$42,540.00	\$42,540.00	Included in antenna proposal	\$19,143.00	N/A
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$12,383.00	See attached quote	\$5,572.35	N/A
UHF - High Power Top Mount (200- 1000 kW), One station antenna, elliptically or circularly polarized	\$289,500.00	\$188,010.00	N/A	\$84,604.50	N/A
Auxiliary Antenna TFU- 22JTH/VP-R O6	\$193,735.00	\$191,403.00		\$0.00	
Elbow complex, single channel, at antenna input, per 6 1 /8. feedline (if needed)	\$12,300.00	\$10,298.00	N/A	\$0.00	N/A

Sweep test of existing antenna	\$6,730.00	\$6,400.00	N/A	N/A	N/A
UHF - High Power, Side Mount, basic slot antenna, 618 kW input, elliptically or circularly polarized	\$174,705.00	\$174,705.00	N/A	\$0.00	N/A
Sub-total	\$538,075.00	\$434,336.00	N/A	\$109,319.85	N/A
Total for all systems	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A

Components

Actual Information Description	File Name	
Transmission Line accessories	Component Description: Amount:	See lines 2, 4-6 of invoice \$19,143.00
Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description: Amount:	See line 3 of invoice \$5,572.35
UHF - High Power Top Mount (200-1000 kW), One station antenna , elliptically or circularly polarized	Component Description: Amount:	See line 1 for Main Antenna \$84,604.50
	Component Description: Amount:	See line 1 of invoice \$84,604.50

Elbow complex, single channel, at antenna input, per 6 1/8. feedline (if needed)	Component Description:	This is only for the cost of line item 2. The elbow complex
	Amount:	\$5,572.35
Sweep test of existing antenna	Information not provided.	
UHF - High Power, Side Mount, basic slot antenna, 618 kW input, elliptically or circularly polarized	Component Description:	Updated invoice date. This only accounts for the
	Amount:	cost of line item 1 on this invoice. \$86,465.70

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Primary Transmission Line	\$0.00	\$0.00		\$0.00	
Auxiliary Transmission Line	\$135,340.00	\$103,637.80		\$0.00	
Rigid Transmission Line - copper, 6 1/8"	\$135,340.00	\$103,637.80	N/A	\$0.00	N/A
Sub-total	\$135,340.00	\$103,637.80	N/A	\$0.00	N/A
Total for all systems	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A

Components

Actual Information			
Description	File Name		

Rigid Transmission Line - copper, 6 1/8"

Component Description: See line 2 for

transmission line

Amount: \$10,536.75

Component Description: This accounts for

the cost of the transmission line. See line items 3 and 7 on invoice. Note: Line item 7 is miscellaneous equipment that is necessary for the transmission line.

Amount: \$59,068.91

Component Description: See line 2 for

transmission line

Amount: \$10,536.75

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Auxiliary Tower TOWER	\$1,275,100.00	\$712,000.00		\$0.00	
Serious tower reinforcement /modifications	\$1,052,000.00	\$500,000.00	N/A	N/A	N/A
Tall Tower (greater than 500')	\$210,500.00	\$200,000.00	N/A	N/A	N/A
Structural engineering tower load study for well documented tower	\$12,600.00	\$12,000.00	N/A	\$0.00	N/A
Primary Tower GTOWER	\$605,300.00	\$464,783.00		\$0.00	
Minor tower reinforcement /modifications	\$158,000.00	\$50,000.00	N/A	N/A	N/A
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	\$421,000.00	\$400,000.00	N/A	N/A	N/A

Tower mapping for	\$26,300.00	\$14,783.00	Tower mapping	\$0.00	N/A
an			and		
undocumented			structural		
/poorly			engineering		
documented					
tower and					
preparation of					
documentation					
necessary for					
tower load					
study					
Sub-total	\$1,880,400.00	\$1,176,783.00	N/A	\$0.00	N/A
Total for all systems	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A

Components

Actual Information Description	File Name	
Serious tower reinforcement /modifications	Information not provided.	
Tall Tower (greater than 500')	Information not provided.	
Structural engineering tower load study for well documented tower	Component Description: Amount:	This is just for the cost of the structural engineering tower load study with no tax. It does not include the cost for mapping. UPDATED INVOICE. \$6,333.33
Minor tower reinforcement /modifications	Information not provided.	
Complex Tower (includes, for example, those with candelabras and/or stacked antennas)	Information not provided.	

Tower mapping for an undocumented/poorly documented tower and preparation of documentation necessary for tower load study

Component Description: This is just for the

cost of the

broadcast tower mapping plus tax. It does not include the structural.

UPDATED INVOICE

Amount: \$8,928.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Outside Professional Services	\$326,665.00	\$272,250.00		\$149,573.55	
Additional Field Engineering Service, 40 Days	\$40,000.00	\$40,000.00	N/A	\$5,074.81	N/A
RF Exposure Measurements	\$21,050.00	\$20,000.00	N/A	N/A	N/A
Comprehensive coverage verification via field study, if needed	\$84,200.00	\$40,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application	\$2,365.00	\$2,250.00	N/A	N/A	N/A
Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	\$4,210.00	\$4,000.00	N/A	N/A	N/A
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	\$5,260.00	\$5,000.00	N/A	\$453.60	N/A

Address transition timing and coordination issues w/ other stations and wireless	\$2,630.00	\$2,500.00	N/A	N/A	N/A
Prepare and or review reimbursement form	\$2,630.00	\$2,500.00	N/A	\$648.09	N/A
Project management of the transition	\$164,320.00	\$156,000.00	N/A	\$143,397.05	N/A
Sub-total	\$326,665.00	\$272,250.00	N/A	\$149,573.55	N/A
Total for all systems	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A

Components

Actual Information Description	File Name	
Additional Field Engineering Service, 40 Days	Component Description: Amount:	Engineering Site Survey, see attached site survey report for supporting documentation. \$5,074.81
RF Exposure Measurements	Information not provided.	
Comprehensive coverage verification via field study, if needed	Information not provided.	
Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application	Information not provided.	

Attorney Fees - Aux Antenna, prepare and File Form 2100 Construction Permit or License Application	Information not provided.	
Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application	Component Description:	Preparation of minor change application, see line 1 of invoice less 10% vendor discount.
	Amount:	\$37.80
	Component Description:	Preparation of minor change application
	Amount:	\$415.80
Address transition timing and coordination issues w/ other stations and wireless	Information not provided.	
Prepare and or review reimbursement form	Component Description:	Review of Form
	Component Description.	399
	Amount:	\$43.65
	Component Description:	See lines 2-4 of invoice, less 10%
	Amount:	vendor discount. \$371.79
	Component Description:	Review of Form
	Amount:	399. \$43.65
	Component Description:	Amendment of 399 estimates

Project management of the transition

Component Description: July 2018 Project

Management \$6,905.00

Component Description: WCAU - Point B

invoice March 2020

Amount: \$3,220.00

Amount:

Component Description: Point B project

management services for the month of February 2019. See line

item.

Amount: \$3,150.00

Component Description: WCAU - Point B

invoice May 2020

Amount: \$6,108.00

Component Description: WCAU - Point B

invoice April 2020

Amount: \$2,386.00

Component Description: Project

Management

Services

Amount: \$1,365.00

Component Description: WCAU - Point B

invoice February

2020

Amount: \$4,830.00

Component Description: Point B Project

Amount:

Management
December 2019

\$5,720.00

Component Description: Point B Project

Management January 2020

Amount: \$4,370.00

Component Description: Point B Project

Management September 2019

Amount: \$18,177.50

Component Description: Point B Project

Management October 2019

Amount: \$5,662.00

Component Description: Project

Management

Amount: \$5,060.00

Component Description: Project

Amount:

Amount:

Management

Services \$975.00

Component Description: June 2018 Project

Management \$4,750.00

Component Description: Point B Project

Management November 2019

Amount: \$5,706.00

Component Description: Point B Project

Management August 2019

Amount: \$19,688.46

Component Description: Project

Management

Amount: \$600.00

Component Description: August 2018

Project

Management

Amount: \$5,215.00

Component Description: Project

management April

18

Amount: \$3,024.70

Component Description: WNEU Point B

project

management August 2019

Amount: \$17,546.60

Component Description: WNEU Point B

Project

Management September 2019

\$6,900.00

Component Description: Point B Project

Amount:

Management January 2019

Amount: \$1,950.00

Component Description: Project

management and expenses, see attachments for expense receipts

Amount: \$3,356.09

Component Description: Project

Management

Services

Amount:

\$348.95

Component Description: August 2018

Project

Management

Amount: \$150.00

Component Description:

Project

Management

Amount:

\$2,374.50

Component Description:

Point B Project

Management July 2019

Amount:

\$22,776.70

Component Description:

October 2018

Project Management

Amount: \$1,650.00

Component Description:

Project

Management for

Point B for the month of July 2019. These are the new set of invoices with line items describing

work done with associated hours.

Amount: \$22,776.70

Component Description: November 2018

Project

Management

Amount: \$4,650.00

Component Description: WNEU Point B

project

management May

2019

Amount: \$19,414.00

Component Description: Project

Management

Services

Amount: \$4,200.00

Component Description: Project

Management

Services

Amount: \$2,145.00

Component Description: Project

Management

Invoice

Amount: \$1,670.65

Component Description: Project

Management

Services

Amount: \$1,072.50

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

Description	Predetermined Cost Estimate	Estimated Cost	Estimated Cost Justification	Actual Cost	Actual Cost Justification
Other Expenses	\$122,397.00	\$115,082.00		\$0.00	
MVPD Notification of Channel Change	\$12,000.00	\$12,000.00	N/A	N/A	N/A
Develop and air announcement of upcoming channel change	\$30,000.00	\$30,000.00	N/A	N/A	N/A
Equipment Storage	\$10,000.00	\$10,000.00	N/A	N/A	N/A
Equipment Delivery and Handling Charges	\$20,000.00	\$20,000.00	N/A	N/A	N/A
Disposal Costs (for equipment and other waste, net of any salvage value)	\$25,000.00	\$25,000.00	N/A	N/A	N/A
Non-zoning permits	\$2,500.00	\$2,500.00	N/A	N/A	N/A

Local Zoning	\$10,817.00	\$10,817.00	\$4,700 to prepare tower documents \$4,700 to prepare ground documents \$750 permit application \$667 public hearing	N/A	N/A
FCC Filing Fees - Special Temporary Authorization request	\$195.00	\$190.00	N/A	N/A	N/A
FCC Filing Fees - Form 2100 license to cover application	\$335.00	\$325.00	N/A	N/A	N/A
DTV Medical Facility Notification	\$11,550.00	\$4,250.00	N/A	N/A	N/A
Sub-total	\$122,397.00	\$115,082.00	N/A	\$0.00	N/A
Total for all systems	\$7,738,511.30	\$4,415,541.10	N/A	\$2,340,615.42	N/A

Components

Information not provided.

Cost Information

Grand Total

	Predetermined Cost Estimate	Estimated Cost	Actual Cost
Total for all systems	\$7,738,511.30	\$4,415,541.10	\$2,340,615.42

Reimbursem	entestiatus	Response
	The facility has ceased operating on its pre- auction channel.	No
	Construction of final facilities or all necessary modifications are complete.	No
	All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399 from further editing and begin close-out procedures with the Fund Administrator.	No

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret
L. Tobey
Assistant
Secretary

07/28/2020

Section Question Response

Submission of Actual Cost Documentation Statements

WILLFUL FALSE, FRAUDULENT, OR FICTITIOUS STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISIONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE AND/OR FRAUDULENT STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT (U.S. CODE, TITLE 31, SECTIONS 3729-3733).

- 1. The Authorized
 Person signing
 below certifies and
 represents that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- The above-named entity certifies that the statements in this form and attached documentation are true, complete, and correct.
- The above-named entity acknowledges that all certifications and attached documentation are considered material representations.

- 4. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.
- 5. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (full power and Class A stations) and/or otherwise modify a television station's facility as a result of the spectrum repack (LPTV/TV Translator stations); or to minimize service disruption resulting from a repacked television station (FM stations); or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 6. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 7. The above-named entity certifies that the cost information /documents submitted reflect costs actually incurred.

- 8. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.
- 9. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a prerequisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Margaret
L. Tobey
Assistant
Secretary

07/28/2020

Attachments