

(REFERENCE COPY - Not for submission)

FCC Form 399: Reimbursement Request

Channel: 27 (UHF) 70097 Service: DCA Facility Call WGTB-CD Sign:

0000028547

Number:

ID:

File

FRN: 0009330457 Date 07/02

> Submitted: /2020

Applicant Information

Applicant Name, Type, and Contact Information

| Applicant | Address | Phone | Email | Applicant Type |
|--|--|-----------------------------|---------------------------|-------------------|
| VICTORY CHRISTIAN CENTER, INC. Company Doing Business As: VICTORY CHRISTIAN CENTER, INC. | Lynne Jackson P.O. BOX 16408 CHARLOTTE, NC 28297 United States | +1 (704) 602- 6028 | ljackson@vccenter. net | Other |

Reimbursement Contact Name and Information

Contact Information

| Applicant | Address | Phone | Email | |
|----------------|---------|-------|-------|--|
| [Confidential] | | | | |

Preparer Contact Information

Preparer Contact Name and Information

Applicant Address Phone Email

The Preparer is same as the reimbursement contact.

Broadcaster Information and **Transition**

Plan

Question Response

| Will the station be sharing equipment with another broadcast television station or stations (e.g., a shared antenna, co-location on a tower, use of the same transmitter room, multiple transmitters feeding a combiner, etc.)? If yes, enter the facility ID's of the other stations and click 'prefill' to download those stations' licensing information. | Yes |
|--|--|
| Briefly describe transition plan | Purchase main ANTENNA and MASK FILTER. Purchase an interim TRANSMITTER, ANTENNA and TRANSMISSION LINE. Install interim transmission system. Move to interim transmission system while replacement of |

Transmitters

| S | Section | Question | Response |
|---|---------------------------------|---|----------|
| | Transmitter Related Expenses | Do you have transmitter related expenses? | Yes |

main antenna is underway.

Primary Transmitter

Existing Transmitter Information

| Section | Question | Response |
|----------------------------------|--|--------------------|
| Existing Transmitter Description | Type of change | Retune Existing |
| | Use | Primary (Main) |
| | Ownership | Owned |
| | Owner | N/A |
| | Is this transmitter currently shared with another station? | No |
| | Is this transmitter currently in operating condition? | Yes |
| Existing Transmitter | Manufacturer | HARRIS |
| Manufacturer and Type | Model | UAX-500AT |
| | | |

| Year | 2012 |
|----------------------------|-------------|
| Туре | Solid State |
| Solid State Cooling | Air Cooled |
| Solid State Power capacity | 1 kW |

Primary Transmitter

Retuning Transmitter Costs

| Section | Question | Response |
|-----------------|--|----------|
| New IOT Tubes | Number of Tubes (including accessories) needed | N/A |
| New Mask Filter | Power | 3 kW |
| | Other Power | N/A |
| New Exciter | Is a new exciter needed? | No |

Primary Transmitter

Other Transmitter Costs

| es 800A 208V) No 0 amp) No | |
|----------------------------|---------------------|
| |) |
| No | |
| |) |
| N/A | A |
| No |) |
| N/A | A |
| N/A | A |
| No |) |
| N/A | A |
| nsmitter require No |) |
| | A |
| | nsmitter require No |

| | Size | N/A |
|---|--|-----|
| | Other Size | N/A |
| Transmitter Building Addition/Modification or Leasehold Improvement | Does the Transmitter Building require an addition, modification, other leashold improvement? | No |
| | Size | N/A |
| Channel 14 Costs | Is an RF Consulting Engineer needed? | N/A |
| | Is a channel 14 Mask Filer needed? | N/A |
| | Is additional field engineering time needed? | N/A |
| | Number of Days | N/A |

Primary Transmitter

Other Transmitter Cost Not Listed

Transmitter Information not provided.

Antennas

| Section | Question | Response |
|--------------------------|---------------------------------------|----------|
| Antenna Related Expenses | Do you have antenna related expenses? | Yes |

Existing Antenna Information

| Section | Question | Response |
|--|--|--------------------|
| Existing Antenna Description | Type of change | Purchase New |
| | Antenna Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing antenna shared with another station or stations? | No |
| | Is the existing antenna directional? | Yes |
| | Is antenna in operating condition? | Yes |
| | Is antenna located on or in close proximity to an antenna farm? | No |
| Existing Antenna Manufacturer and Type | Class | Class A |
| | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Horizontal |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels | N/A |
| | Design power capacity in use | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 1.3 kW |
| | | |

| Manufacturer | |
|--------------|---------|
| Model | AL8W-28 |
| Year | 2012 |

New Antenna Costs

| Section | Question | Response |
|-------------------------|--|--------------------|
| New Antenna Description | Use | Primary (Main) |
| | Description of Use | N/A |
| | Change Type | Purchase New |
| | Is this a request for upgraded equipment? | Yes |
| | Ownership | Owned |
| | Owner | N/A |
| | Is antenna shared? | No |
| | Is antenna directional? | Yes |
| | Will antenna be located on or in close proximity to an antenna farm? | No |
| New Antenna | Class | Class A |
| Manufacturer and Types | Mounting | Side Mount |
| | Antenna position in stack | Not in Stack |
| | Polarization | Elliptical |
| | Туре | Slotted Coaxial |
| | Number of Stations Supported | N/A |
| | Number of Panels/Bays | N/A |
| | Lower Limit | N/A |
| | Upper Limit | N/A |
| | Design power capacity in use | N/A |
| | Other Antenna Type | N/A |
| | ERP: (Effective Radiated Power) | 15.0 kW |
| | Manufacturer | |
| | | 1 |

| Model | ALP16L4- ESW-27 |
|-------------------------------|-----------------------------|
| Year | 2020 |
| Justification for New Antenna | REPACK CHANNEL CHANGE |

Other Antenna Costs

| Section | Question | Response |
|--------------------------------|---|---------------------|
| Combiner for Shared Antenna | Do you need a Combiner for a Shared Antenna? | |
| | Туре | |
| | Number of channels supported | N/A |
| | Frequencies of channels supported | N/A |
| | Frequency | N/A |
| | Do you need a combiner output splitter /switcher for dual feed lines? | N/A |
| Elbow Complex | Do you require the separate purchase of the Elbow Complex? | Yes |
| | Broadband or Single Channel? | Single Channel |
| | Feed Line Size | 1 5/8 inches inches |
| Side Mount Brackets | Do you require the separate purchase of side mount brackets for a high power antenna? | Yes |
| Pattern Scatter Analysis | Do you require separate purchase of pattern scatter analysis for a side mount high or medium power antenna? | Yes |
| Sweep Test | Do you require the sweep testing of transmission line and antenna? | Yes |

Other Antenna Cost Not Listed

| Name | Description | |
|---------------------------|---------------------------|--|
| Custom Mounts | Custom Mounts | |
| UHF Filter System | UHF Filter System | |
| SPX Model A600C Air Dryer | SPX Model A600C Air Dryer | |

| Transmission | Section | Question | Response |
|--------------|---------------------------------------|---|----------|
| Line | Transmission Line Related Expenses | Do you have transmission line related expenses? | Yes |

Existing Transmission Line

Primary Transmission_S Line

| ¹ Section | Question | Response |
|--|--|----------------------|
| Existing Transmission Line Description | Type of change | Purchase New |
| | Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Owned |
| | Owner | N/A |
| | Site | N/A |
| | Is the existing transmission line shared with another station or stations? | No |
| | Is Transmission Line in operating condition? | Yes |
| Existing Transmission Line Manufacturer and Type | Manufacturer | |
| | Туре | Flexible Air |
| | Diameter | Other |
| | Other Diameter | 2 1/4 inches |
| | Segment Length | N/A |
| | Other Segment Length | N/A |
| | Number of parallel runs | 0 |
| | Length | 1400 feet per run |

New Transmission Line

| Primary | New Transmission Line | | |
|-------------|--------------------------------|---|---|
| Transmissio | n _{Section} | Question | Response |
| Line | New Transmission Line Costs | Use | Primary (Main) |
| | | Description of Use | N/A |
| | | Change Type | Purchase New |
| | | Is this a request for upgraded equipment? | No |
| | | Туре | Flexible Air |
| | | Diameter | 3 inches |
| | | Other Diameter | N/A |
| | | Segment Length | N/A |
| | | Other Segment Length | N/A |
| | | Number of parallel runs | 1 |
| | | Length | 1350 feet per run |
| | | Justification for New Transmission Line | A sweep of the existing line determined it to be unusable. |

Other Transmission Line Expenses Not Listed

Primary **Transmission** nformation not provided.

Line

Tower Equipment And Rigging Costs

| Section | Question | Response |
|---|---|----------|
| Tower Equipment or Rigging Costs Changes | Do you have tower equipment or rigging costs changes? | Yes |

Primary Tower

Existing Tower

| Section | Question | Response |
|---|---|----------------------|
| Existing Tower Description | Type of change | Modify Existing |
| | Tower Use | Primary (Main) |
| | Description of Use | N/A |
| | Ownership | Leased |
| | Is this tower consider Complex? | No |
| | Is this tower currently shared with any other stations? | Yes |
| | One or more FM, AM or TV radio broadcaster(s) | Yes |
| | Others Types of Users | Yes |
| | Is tower documented for structural analysis? | Yes |
| | Is tower compliant with Rev G? | Yes |
| Existing Tower Structure | Do you have a tower registration number? | Yes |
| Registration | ASR Number | 1006705 |
| Coordinates (NAD83 (North American Datum of 1983)) | Latitude (NAD83) | 35° 21' 44.5" N- |
| | Longitude (NAD83) | 081° 09' 18.3" W- |
| | Overall Structure Height | 1943.55 fe |
| | Support Structure Height | 1887.44 fe |
| | Ground Elevation Above Mean Sea Level (AMSL) | 805.76 feet |

| Structure Type | TOWER - Free Standing or Guyed Structure |
|------------------|--|
| Tower Owner | Fox Television Stations, LLC |
| Date Constructed | 01/01/1986 |

FM, AM or TV radio broadcasters. Facility ID's, Call Signs and Services of other broadcast stations with whom the tower is shared

| Facility ID | Call Sign | Service |
|-------------|-----------|---------|
| 74194 | WHQC | FM |
| 73152 | WJZY | DTV |
| 6586 | WPEG | FM |
| 53975 | WNKS | FM |
| 20624 | WMYT-TV | DTV |

Other Types of Users

| Users |
|---------|
| WQPA823 |
| KPJ464 |
| WLJ547 |
| WMW670 |
| WPNC378 |
| WPNF947 |
| |

Primary Tower

Tower Modification Costs

| Section | Question | Response |
|----------------------|--|--|
| Engineering Study | Please what type of engineering study is required, if any: | Study needed for documented tower |
| Tower Reinforcements | Please select whether tower reinforcements are needed: | No reinforcements needed |

Primary Tower

Tower Rigging Costs

| Section | Question | Response |
|---------------------------------|-----------------------------------|----------|
| Tower Rigging Costs | Complex Tower | N/A |
| Helicopter Services Required | Are helicopter services required? | No |

Primary Tower

Other Tower Expenses Not Listed

Information not provided.

Outside Professional Services Costs

| Section | Question | Response |
|--|--|---|
| Outside Project Management Services | Do you require outside project management services? | Yes |
| | Number of Hours | 300 |
| | Explanation | Do not have enough inhouse staff to execute and manage this project. Antenna is 25 miles way from studio. |
| Outside RF consulting Engineering Services | Perform engineering study for new channel assignment and antenna development | Yes |
| | Prepare engineering section of Form FCC Construction Permit Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare engineering section of Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | Do you have Distributed Transmission System engineering services? | N/A |
| | Critical Facility | N/A |
| | Terrain-Shielded Facility | N/A |
| Attorney and Other Outside Consulting Services | Prepare and file Form FCC Construction Permit Application | Yes |

| | For Auxiliany Facility | No |
|----------------------------------|--|--------------------------------|
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare and file Form FCC License to Cover Application | Yes |
| | For Auxiliary Facility | No |
| | For Main Facility | Yes |
| | Prepare request for Special Temporary Authority | Yes |
| | Quantity | 1 |
| | NEPA Section 106 environmental review | No |
| | Environmental Assessment | No |
| | ASR Modification | No |
| | FAA Consultation (including preparation of FAA Form 7460) | Yes |
| | Negotiation of Lease and other Matter for Shared Locations | No |
| | Prepare or Review FCC Form 399 for Reimbursement | Yes |
| | Address transition timing and coordination issues w/ other stations and wireless providers | Yes |
| RF Field Engineering Services | Comprehensive coverage verification via field study | Yes |
| | RF exposure measurements | Yes |
| | Additional Field Engineering Service | Yes |
| | Number of Days | 21 |
| | Justification | Verify system compliance |

Other Professional Services Expenses Not Listed

Outside
Professional Information not provided.
Services
Costs

Other Expenses

| Section | Question | Response |
|---------------------------------|--|----------|
| AM Pattern Disturbance | Is an Impact Study needed? | No |
| | Is Remediation needed? | No |
| Facility Expenses | Name | N/A |
| | Other Distributed Transmission System Expenses Not listed | N/A |
| | Name | N/A |
| | Is Notification of a Medical Facility required as a result of DTV broadcasting? | Yes |
| Permit and Filing Costs | Local Zoning | No |
| | Non-zoning permits | No |
| | BLM or NFS Coordination | No |
| | FCC Construction Permit Minor Change | No |
| | FCC License to Cover Application | No |
| | FCC Special Temporary Authority Application | No |
| Other Miscellaneous Expenses | Does this relocation require paying Disposal Costs (for equipment and other waste, net of any salvage value)? | Yes |
| | Does this relocation require Equipment Delivery or Handling Charges not otherwise included in individual item costs? | Yes |
| | Does this relocation require Equipment Storage? | Yes |
| | Does this relocation require the Development and Airing of an Announcement regarding an upcoming channel change? | Yes |
| | Does this relocation require MVPD Notification of a Channel Change? | Yes |

Other Expenses Not Listed

Expenses Information not provided.

Cost Information

Transmitters

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|---|--------------------------------|-------------------|------------------------------------|--------------|------------------------------|
| Primary Transmitter UAX-500AT | \$109,355.00 | \$109,355.00 | | \$0.00 | |
| 3 kW mask filter | \$4,155.00 | \$4,155.00 | N/A | N/A | N/A |
| UHF and VHF - minor banding issues | \$105,200.00 | \$105,200.00 | N/A | N/A | N/A |
| Sub-total | \$109,355.00 | \$109,355.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

Components

Information not provided.

Cost Information

Antennas

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|-------------|------------------------------|
| Primary Antenna ALP16L4- ESW-27 | \$50,835.30 | \$63,042.02 | | \$29,772.87 | |
| SPX Model A600C Air Dryer | \$4,707.30 | \$4,707.30 | See attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" | \$2,353.65 | N/A |
| UHF Filter System | \$6,198.00 | \$6,198.00 | See attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" | \$3,099.00 | N/A |
| Sweep test of existing antenna | \$6,730.00 | \$18,936.72 | See attached / uploaded PDF files titled "Cesium 2020-0215A v200311jgv1. pdf" and "ERI WGTB- 37828A v200602jgv1. pdf" | \$15,811.72 | N/A |

| UHF - Lower \$26,300.00 \$26,300.00 See attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" So. 200 See So. 200 N/A N/A N/A N/A So. 200 Sub-total \$50,835.30 \$63,042.02 N/A \$29,772.87 N/A N/A So. 201 N/A N/A | | | | | | |
|---|---|--------------|--------------|--|--------------|-----|
| Mounts attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" Elbow complex, single channel, 1 5/8" input (if needed) \$6,900.00 \$6,900.00 N/A N/A N/A Sub-total \$50,835.30 \$63,042.02 N/A \$29,772.87 N/A Total for \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | Lower Power Side Mount, Class A One Station antenna | \$26,300.00 | \$26,300.00 | attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. | \$8,508.50 | N/A |
| complex, single channel, 1 5/8" input (if needed) Sub-total \$50,835.30 \$63,042.02 N/A \$29,772.87 N/A Total for \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | | \$0.00 | \$0.00 | attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. | \$0.00 | N/A |
| Total for \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | complex, single channel, 1 5/8" input | \$6,900.00 | \$6,900.00 | N/A | N/A | N/A |
| | Sub-total | \$50,835.30 | \$63,042.02 | N/A | \$29,772.87 | N/A |
| | | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

| Actual Information Description | File Name | |
|--------------------------------|------------------------|-------------|
| SPX Model A600C Air Dryer | | |
| | Component Description: | ERI WGTB- |
| | | 37828A |
| | | v200602jgv1 |
| | Amount: | \$2,353.65 |
| | | |

| UHF Filter System | | |
|--|-------------------------------|---------------------------|
| | Component Description: | ERI WGTB- |
| | | 37828A |
| | | v200602jgv1 |
| | Amount: | \$3,099.00 |
| Sweep test of existing | | |
| antenna | Component Description: | Cesium 2020- |
| | | 0215A |
| | | v200311jgv1 |
| | Amount: | \$12,686.72 |
| | | |
| | Component Description: | ERI WGTB- |
| | | 37828A |
| | | v200602jgv1 |
| | Amount: | \$3,125.00 |
| UHF - Lower Power Side Mount, Class A One Station | Company and Descriptions | EDI WOTD |
| antenna basic | Component Description: | ERI WGTB- |
| | | 37828A |
| | Amount: | v200602jgv1 \$8,508.50 |
| | Amount. | φο,500.50 |
| Custom Mounts | | |
| | Component Description: | ERI WGTB- |
| | | 37828A |
| | | v200602jgv1 |
| | Amount: | N/A |
| Elbow complex, single channel, 1 5/8" input (if | Information not provided. | |
| onanner, i 5/6 input (ii | | |

Cost Information

Transmission Line

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|-------------------|---|--------------|------------------------------|
| Primary Transmission Line | \$79,650.00 | \$54,996.29 | | \$27,498.14 | |
| Flexible Air Transmission Line - dielectric, 3" | \$79,650.00 | \$54,996.29 | See attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" | \$27,498.14 | N/A |
| Sub-total | \$79,650.00 | \$54,996.29 | N/A | \$27,498.14 | N/A |
| Total for all systems | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

| Actual Information Description | File Name | |
|--|------------------------|----------------------------|
| Flexible Air Transmission Line - dielectric, 3" | Component Description: | ERI WGTB- 37828A |
| | Amount: | v200602jgv1 \$27,498.14 |

Cost Information

Tower Equipment and Rigging Costs

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate \$223,100.00 | Estimated Cost | Estimated Cost Justification | Actual Cost \$90,416.00 | Actual Cost Justification |
|---|--|----------------|---|-------------------------|------------------------------|
| Primary Tower TOWER | \$223,100.00 | \$175,332.00 | | \$90,410.00 | |
| Tall Tower (greater than 500') | \$210,500.00 | \$169,832.00 | See attached / uploaded PDF file titled "ERI WGTB- 37828A v200602jgv1. pdf" | \$84,916.00 | N/A |
| Structural engineering tower load study for well documented tower | \$12,600.00 | \$5,500.00 | See attached / uploaded PDF file titled "ERI 37828 v200312jgv1. pdf" | \$5,500.00 | N/A |
| Sub-total | \$223,100.00 | \$175,332.00 | N/A | \$90,416.00 | N/A |
| Total for all systems | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

| File Name | |
|--------------------------------|---|
| Component Description: Amount: | ERI WGTB- 37828A v200602jgv1 \$84,916.00 |
| | Component Description: |

Structural engineering tower load study for well documented tower

Component Description:

ERI 37828 v200312jgv1

Amount:

\$5,500.00

Cost Information

Outside Professional Services

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description Outside Professional Services | Predetermined Cost Estimate \$195,465.00 | Estimated Cost \$147,565.00 | Estimated Cost Justification | Actual Cost \$10,280.00 | Actual Cost Justification |
|--|--|-----------------------------------|---|----------------------------|------------------------------|
| RF Exposure Measurements | \$21,050.00 | \$21,050.00 | N/A | N/A | N/A |
| Comprehensive coverage verification via field study, if needed | \$84,200.00 | \$36,300.00 | See attached / uploaded PDF file titled "Accepted WGTB RF Testing Proposal 20200618 v200702jgv1. pdf" | N/A | N/A |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | \$2,105.00 | \$2,105.00 | N/A | N/A | N/A |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | \$3,680.00 | \$3,680.00 | N/A | N/A | N/A |

| Attorney Fees - Prepare and File FCC Form 2100 (main), License to Cover Application | \$2,365.00 | \$2,365.00 | N/A | N/A | N/A |
|--|------------|------------|-----|-----|-----|
| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | \$5,260.00 | \$5,260.00 | N/A | N/A | N/A |
| Prepare request for Special Temporary Authorization | \$2,050.00 | \$2,050.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | \$1,580.00 | \$1,580.00 | N/A | N/A | N/A |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | \$3,155.00 | \$3,155.00 | N/A | N/A | N/A |
| Perform engineering study for new channel assignment and antenna development | \$7,360.00 | \$7,360.00 | N/A | N/A | N/A |

| Address transition transition timing and coordination issues w/ other stations and wireless \$2,630.00 \$2,630.00 N/A N/A N/A N/A Prepare and or review reimbursement form \$2,630.00 \$2,630.00 N/A \$1,400.00 N/A Project management of the transition \$47,400.00 \$47,400.00 N/A \$7,190.00 N/A Additional Field Engineering Service, 21 Days \$10,000.00 \$147,565.00 N/A \$10,280.00 N/A Total for all systems \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | | | | | | |
|---|---|--------------|--------------|-----|--------------|-----|
| review reimbursement form Project \$47,400.00 \$47,400.00 N/A \$7,190.00 N/A management of the transition Additional Field Engineering Service, 21 Days Sub-total \$195,465.00 \$147,565.00 N/A \$10,280.00 N/A Total for all \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | transition timing and coordination issues w/ other stations and | \$2,630.00 | \$2,630.00 | N/A | N/A | N/A |
| management of the transition Additional Field Engineering Service, 21 Days \$10,000.00 N/A \$1,690.00 N/A Sub-total \$195,465.00 \$147,565.00 N/A \$10,280.00 N/A Total for all \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | review reimbursement | \$2,630.00 | \$2,630.00 | N/A | \$1,400.00 | N/A |
| Engineering Service, 21 Days Sub-total \$195,465.00 \$147,565.00 N/A \$10,280.00 N/A Total for all \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | management of | \$47,400.00 | \$47,400.00 | N/A | \$7,190.00 | N/A |
| Total for all \$684,255.30 \$576,140.31 N/A \$157,967.01 N/A | Engineering Service, 21 | \$10,000.00 | \$10,000.00 | N/A | \$1,690.00 | N/A |
| | Sub-total | \$195,465.00 | \$147,565.00 | N/A | \$10,280.00 | N/A |
| | | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

| Actual Information Description | File Name |
|--|---------------------------|
| RF Exposure Measurements | Information not provided. |
| Comprehensive coverage verification via field study, if needed | Information not provided. |
| FAA consultant, including cost of preparing FAA Form 7460 (Notice of Proposed Construction), if needed for height increase | Information not provided. |
| Attorney Fees - Prepare and File request for Special Temporary Authorization | Information not provided. |
| Attorney Fees -Prepare and File FCC Form 2100 (main), License to Cover Application | Information not provided. |

| Attorney Fees - Prepare and File FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
|---|--|--|
| Prepare request for Special Temporary Authorization | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), License to Cover Application | Information not provided. | |
| Prepare engineering section of FCC Form 2100 (main), Construction Permit Application | Information not provided. | |
| Perform engineering study for new channel assignment and antenna development | Information not provided. | |
| Address transition timing and coordination issues w/ other stations and wireless | Information not provided. | |
| Prepare and or review reimbursement form | | |
| reimbursement form | Component Description: | Osborn 38739 |
| | | v200611jgv1 |
| | Amount: | \$1,200.00 |
| | | |
| | Component Description: | Osborn 38281 |
| | Component Description: | v200604pmv1 |
| | Component Description: Amount: | |
| Project management of the | | v200604pmv1 |
| Project management of the transition | | v200604pmv1 |
| - | Amount: | v200604pmv1 \$200.00 |
| - | Amount: | v200604pmv1 \$200.00 Osborn 38739 |
| _ | Amount: Component Description: | v200604pmv1 \$200.00 Osborn 38739 v200611jgv1 |
| - | Amount: Component Description: Amount: | v200604pmv1 \$200.00 Osborn 38739 v200611jgv1 \$3,082.00 |

Additional Field Engineering Service, 21 Days

Component Description: Modern BSI 2165

v200225jgv2

Amount: \$1,690.00

Cost Information

Other Expenses

Where no predetermined cost estimate is available, any estimate provided will also become the predetermined cost (displayed in italics).

| Description | Predetermined Cost Estimate | Estimated Cost | Estimated Cost Justification | Actual Cost | Actual Cost Justification |
|--|--------------------------------|----------------|------------------------------------|--------------|------------------------------|
| Other Expenses | \$25,850.00 | \$25,850.00 | | \$0.00 | |
| Develop and air announcement of upcoming channel change | \$3,000.00 | \$3,000.00 | N/A | N/A | N/A |
| Equipment Storage | \$500.00 | \$500.00 | N/A | N/A | N/A |
| Equipment Delivery and Handling Charges | <i>\$3,300.00</i> | \$3,300.00 | N/A | N/A | N/A |
| Disposal Costs (for equipment and other waste, net of any salvage value) | <i>\$2,500.00</i> | \$2,500.00 | N/A | N/A | N/A |
| MVPD Notification of Channel Change | \$5,000.00 | \$5,000.00 | N/A | N/A | N/A |
| DTV Medical Facility Notification | \$11,550.00 | \$11,550.00 | N/A | N/A | N/A |
| Sub-total | \$25,850.00 | \$25,850.00 | N/A | \$0.00 | N/A |
| Total for all systems | \$684,255.30 | \$576,140.31 | N/A | \$157,967.01 | N/A |

Components

Information not provided.

Cost Information

Grand Total

| | Predetermined Cost Estimate | Estimated Cost | Actual Cost |
|-----------------------|--------------------------------|----------------|--------------|
| Total for all systems | \$684,255.30 | \$576,140.31 | \$157,967.01 |

Status The facility has ceased operating on its preauction channel. Construction of final facilities or all necessary modifications are complete. All receipts for reimbursement have been submitted no further costs are expected to be incurred. Note this will lock the Form 399

from further editing and begin close-out procedures with the Fund Administrator.

Section Question Response

Submission of Estimated Expenses Statements

WILLFUL FALSE STATEMENTS ON THIS FORM ARE PUNISHABLE BY FINE AND /OR IMPRISONMENT (U.S. CODE, TITLE 18, SECTION 1001), AND/OR REVOCATION OF ANY STATION LICENSE OR CONSTRUCTION PERMIT (U.S. CODE, TITLE 47, SECTION 312(a) (1), AND/OR FORFEITURE (U.S. CODE, TITLE 47, SECTION 503), AND ANY FALSE STATEMENTS COULD SUBJECT THIS ENTITY TO LIABILITY UNDER THE FALSE CLAIMS ACT.

- 1. The Authorized
 Person signing
 below certifies that he
 /she is authorized to
 submit this TV
 Broadcaster
 Relocation Fund
 Reimbursement
 Form on behalf of
 the above-named
 entity.
- 2. The above-named entity acknowledges that all certifications and attached documentation are considered material representations.
- 3. The above-named entity acknowledges the submission of the information herein creates no obligation on the part of the government to pay any amount.

- 4. The above-named entity certifies that the equipment and services paid for with money from the TV Broadcaster Relocation Fund are necessary to change channels (broadcasters) or to continue to carry the signal of a broadcaster that changes channels (MVPD).
- 5. The above-named entity certifies that all payments from the TV Broadcaster Relocation Fund (Fund) received by the entity listed on this form will be used only for expenses that are eligible for reimbursement from the Fund.
- 6. The above-named entity certifies that it will maintain and provide to the Commission detailed records, including receipts, of all costs eligible for reimbursement actually incurred.
- 7. The above-named entity acknowledges that overpayments or payments in error must be promptly refunded to the Commission.

8. The above-named entity certifies that it is in full compliance with all statutes, rules, regulations and governmental requirements for which compliance is a pre-requisite for obtaining the payments herein requested.

I declare, under penalty of perjury, that I am an authorized representative of the abovenamed applicant for the Authorization(s) specified above. Jeffrey C Gehman Engineering Associate

07/02/2020

Attachments